

Metrorail Central Control Upgrade Update

DESCRIPTION:

A Central Control study and a Needs Assessment report were performed by the PMC and MDT, respectively, to gather all relevant information and conditions of the existing Central Control System in 2005/2006. The information obtained from the study and report was used to develop a conceptual cost estimate and a performance specification.

CURRENT STATUS:

This is an Engineering, Planning and Development project. The performance specification development for a design/build contract is in progress and scheduled to be completed by July 2008. The 30% submittal was obtained on March 26, 2008 and it is being reviewed by MDT. The bid period is scheduled from October 2008 through August 2009. The Central Control Center project is expected to be completed by July 2012.