

WASD TRANSPARENCY REPORT - EXHIBIT C

Status of Consent Decree Projects for July 2021

Sewer Facility	Consent Decree Project No.	Capital Project Name	Consent Decree Total Cost Estimate	Current, Consent Decree Total Cost (Estimate At Completion)	Project Phase	Phase % Complete	Actual Compliance Date	Regulatory Compliance Date	Remarks
South District WWTP	1.1	Headworks	728,343	386,223	Complete	100%	11/6/2019	2/23/2020	Complete
	1.2	Oxygen Production	7,549,529	20,940,723	Construction	85%		2/25/2022	
	1.3	Oxygenation Trains	18,121,319	6,656,418	Construction	38%		11/16/2025	
	1.4	Chlorine Building	2,520,707	3,384,536	Construction	19%		8/7/2023	
	1.5	Effluent Pump Station	27,010,183	42,727,955	Construction	96%		4/7/2022	
	1.6	Gravity Sludge Thickeners	5,246,274	43,158,633	Construction	20%		1/6/2023	
	1.7	Digesters and Control Buildings	48,532,291	141,724,683	Construction	81%		11/21/2023	
	1.8	Dewatering Facility	16,608,534	70,341,845	Construction	20%		1/6/2023	
	1.9	FOG Removal Facility	928,077	8,637,856	Complete / Closeout	99%	3/26/2019	5/24/2019	Project in closeout.
	1.10	Odor Control	8,130,067	21,270,795	Construction	6%		4/25/2023	
	1.11	General Electrical	12,165,144	14,070,117	Construction	36%		3/26/2021	On June 28, 2019, the County submitted a Potential Delay Notification Letter to EPA and FDEP. On January 15, 2021, the County provided an update letter to EPA and FDEP regarding the potential delay of CD 1.11 General Electric at SDWWTP, including an additional delay on CD 1.11 (1.2) Generator Repairs. On March 17, 2021, the County notified EPA and FDEP that the March 26, 2021 EPA compliance date will be missed.
	1.12	Chlorine Contact Chamber Structural	6,935,601	5,480,633	Complete / Closeout	100%	4/5/2021	6/18/2021	Project in closeout.
Subtotal:			154,476,069	378,780,418					
Central District WWTP	2.1	Electrical Improvements	28,392,361	17,827,299	Construction	91%		6/14/2021	On September 29, 2020, the County submitted electronic notice of a potential delay to EPA and FDEP. On October 13, 2020, the County submitted a Potential Delay Notification Letter to EPA and FDEP. Failure to Meet Compliance Date Notification sent to EPA and FDEP on 6/14/2021.
	2.2	Building improvements	5,673,576	4,786,091	Complete / Closeout	100%	1/17/2020	9/26/2019	Project in closeout. Termination for default of contractor. Project Update and Failure to Meet Compliance Date Notification sent to EPA & FDEP September 25, 2019.
	2.3	Headworks Plant 1	20,637,859	17,567,491	Complete / Closeout	99%	3/7/2019	3/16/2019	Project in closeout.
	2.4	Headworks Plant 2	20,891,336	9,600,875	Complete / Closeout	99%	8/13/2019	8/23/2019	Project in closeout.
	2.5	Oxygenation Trains Plant 1	6,882,836	5,249,335	Complete	100%	6/15/2018	4/12/2019	Complete
	2.6	Oxygenation Trains Plant 2	15,957,546	11,469,922	Construction	89%		4/14/2022	
	2.7	Secondary Clarifiers Plant 1	4,919,245	13,836,810	Construction	36%		8/15/2026	
	2.8	Secondary Clarifiers Plant 2	7,242,220	15,731,957	Construction	63%		12/1/2024	
	2.9	RS Pump Stations Plant 1	9,441,453	23,792,616	Procurement	0%		8/15/2026	
	2.10	RS Pump Stations Plant 2	14,310,201	36,098,923	Construction	90%		12/1/2024	
	2.11	Effluent Pump Station	9,926,072	31,962,788	Complete / Closeout	99%	6/17/2021	6/21/2021	On January 28, 2021, the County submitted electronic notification of a potential delay to EPA and FDEP. On February 11, 2021, the County notified EPA & FDEP of a delay of CD 2.11 Effluent Pump Station. FDEP notification of construction completion excuted on June 17, 2021.
	2.12	Sludge Thickeners Plant 1	11,156,240	28,266,162	Construction	18%		1/13/2023	
	2.13	Sludge Thickeners Plant 2	9,552,318	29,973,366	Construction	18%		1/13/2023	
	2.14	Digesters Plant 1	60,684,546	8,262,413	Planning	0%		1/19/2026	On February 8, 2016, the County submitted a request for a non-material change to EPA and FDEP. The County has not received a final determination of this request from EPA and FDEP.
	2.15	Digesters Plant 2	122,761,868	132,695,561	Construction	65%		6/18/2023	On September 10, 2020, the County submitted a Potential Delay Notification Letter to EPA and FDEP.
	2.16	Dewatering Building	99,952,854	81,738,140	Construction	18%		1/13/2023	
	2.17	Chlorination Facilities	16,713,956	23,874,524	Complete / Closeout	100%	7/27/2018	10/15/2018	Project in closeout.
	2.18	Odor Control Systems	20,208,323	6,212,063	Construction	59%		1/13/2023	

WASD TRANSPARENCY REPORT - EXHIBIT C

Status of Consent Decree Projects for July 2021

Sewer Facility	Consent Decree Project No.	Capital Project Name	Consent Decree Total Cost Estimate	Current, Consent Decree Total Cost (Estimate At Completion)	Project Phase	Phase % Complete	Actual Compliance Date	Regulatory Compliance Date	Remarks
Central District WWTP	2.19	Co-Gen Facility	30,311,204	65,925,216	Construction	99%		5/21/2020	Failure to Meet Compliance Date and Project Status Update Notification sent to EPA and FDEP on 5/21/2020. Electronic and written notification of a potential delay submitted to FDEP and EPA on 12/30/19 and 1/10/20 respectively.
	2.20	Septage Unloading	29,061,616	-	Cancelled			6/3/2022	Project cancelled, as approved by EPA on December 28, 2016.
	2.21	Pump Station 1	11,575,513	7,709,168	Complete / Closeout	99%	12/19/2019	2/26/2021	Project in closeout.
	2.22	Pump Station 2	5,371,361	10,663,870	Construction	99%		5/25/2019	Termination for default of Contractor. Delay notification sent to EPA & FDEP May 20, 2019.
	2.23	O2 Plant Process Controls Phase 2	482,909	661,862	Complete	100%	10/14/2016	3/9/2017	Complete
	2.24	Gas Monitoring	334,913	1,013,808	Complete	100%	9/29/2017	9/19/2017	Complete. On May 22, 2019, EPA issued a Demand for Stipulated Penalties letter within which EPA informed the County of its decision to exercise its enforcement discretion to not demand stipulated penalties for Appendix D-2, Project 2.24.
	2.25	Ventilation Improvements	2,766,973	1,016,581	Construction	99%		2/27/2025	
	2.26	Rehabilitation of Walkways and Stairways	2,685,405	2,812,175	Construction	17%		9/27/2027	
	2.27	Oxygen Production	26,503,191	81,249,520	Construction	89%		2/13/2022	
	2.28	SCADA RTU Upgrades	396,000	341,545	Complete	100%	2/10/2014	3/29/2014	Complete
2.29	High Strength Influent Impact Study	1,544,400	1,042,081	Complete	100%	6/5/2014	6/24/2014	Complete	
	Subtotal:	596,338,295	671,382,163						
North District WWTP	3.1	Headworks and Sludge Degritting Transfer	31,777,875	32,126,768	Complete / Closeout	99%	12/6/2017	4/7/2018	Project in closeout.
	3.2	Primary Clarifiers and Odor Control	47,630,971	76,946,655	Construction	94%		4/6/2023	
	3.3	Oxygenation Trains	26,824,143	896,884	Procurement	50%		3/6/2026	
	3.4	Oxygen Production	7,139,589	135,637,824	Procurement	50%		3/6/2026	
	3.5	Secondary Clarifiers	81,645,502	53,142,454	Construction	75%		8/24/2027	
	3.6	Disinfection	18,721,749	25,090,323	Construction	97%		9/9/2020	On April 21, 2020, the County electronically notified the EPA and FDEP of potential delays in construction including COVID-19 Pandemic impacts. On May 5, 2020, the County submitted the Delay and Force Majeure Notification Letter to EPA and FDEP. On September 9, 2020, the County submitted a Failure to Meet Compliance Date and Project Update Letter to EPA and FDEP.
	3.7	Effluent Disposal	27,500,829	6,616,560	Complete	100%	6/29/2018	12/28/2021	Complete
	3.8	Plant Wide Electrical	18,859,689	1,348,166	Complete / Closeout	99%	3/2/2021	8/20/2022	Project in closeout.
	3.9	Flood Mitigation	4,327,589	726,074	Complete	100%	6/24/2016	8/13/2017	Complete
	3.10	Yard Piping Replacement	4,901,560	214,250	Complete	100%	5/24/2016	12/4/2021	Complete
	3.11	SCADA RTU Upgrades	1,200,320	971,666	Complete	100%	11/26/2014	3/24/2015	Complete
	Subtotal:	270,529,816	333,717,624						
Wastewater Collection and Transmission Lines	4.1	Collection System I/I Repairs	138,538,762	141,890,366	Construction	74%		9/27/2027	
	4.2	Government Cut FM - Phase 1 & 2	35,187,000	42,192,720	Complete	100%	9/30/2013	9/30/2013	Complete The EPA Consent Decree only included the remaining cost of this project from October 2012.
	4.3	Government Cut FM - Phase 3	117,376,121	88,043,461	Complete	100%	11/23/16	4/8/2017	Complete
	4.4	North Dade 72 inch PCCP FM Rehabilitation	23,764,116	21,396,645	Complete	100%	5/5/2016	3/5/2018	Complete
	4.5	South Dade 54 inch PCCP FM Rehabilitation	18,570,705	41,857,650	Complete	100%	9/14/2018	12/23/2018	Complete
	4.6	Replacement of Tamiami Canal Aerial Crossing FM's at NW 37th Ave	727,443	659,199	Complete	100%	8/11/2014	10/29/2016	Complete
	4.7	Replacement of 18 inch DIP FM in Miami Lakes	2,323,333	1,009,622	Complete	100%	12/7/2015	4/9/2017	Complete
	4.8	Rehabilitation of 54 inch PCCP FM in the City of Miami	10,842,213	18,190,628	Complete	100%	6/16/2017	5/28/2017	Complete On January 11, 2018, the EPA decided not to assess penalties for this project due to Force Majeure events. On September 14, 2017, the EPA approved a final completion date for CD 4.8 of May 28, 2017.

WASD TRANSPARENCY REPORT - EXHIBIT C

Status of Consent Decree Projects for July 2021

Sewer Facility	Consent Decree Project No.	Capital Project Name	Consent Decree Total Cost Estimate	Current, Consent Decree Total Cost (Estimate At Completion)	Project Phase	Phase % Complete	Actual Compliance Date	Regulatory Compliance Date	Remarks
	4.9	Replace Approximately 30 miles of AC FM Transmission System	52,708,893	30,756,768	Complete / Closeout	100%	6/5/2020	10/17/2020	Project in closeout. Substantially completed on June 5, 2020. On October 7, 2020 the County submitted the Completion Letter to EPA and FDEP.
	4.10	Opa-Locka Airport 48" PCCP force main replacement	23,668,622	22,540,512	Complete / Closeout	99%	5/11/2018	10/25/2018	Project in closeout.
	Subtotal:		423,707,208	408,537,571					
Sewer Pump Station Systems	5.1	Upgrade of PS#0418	23,877,869	13,116,191	Complete / Closeout	99%	11/8/2019	10/22/2019	Project in Closeout. Potential Delay Notification sent to EPA and FDEP on October 11, 2019. Delay Notification and Failure to Meet Compliance Date Notification sent to EPA and FDEP on October 21, 2019.
	5.2	Upgrade of PS#0691	6,007,492	310,447	Complete	100%	11/8/2019	1/27/2019	Complete On April 14, 2016, the EPA and FDEP approved Miami-Dade's request to modify the scope of this project to read, "Connect the City of Homestead's PS1, once completed, to the South District Wastewater Treatment Plant (SDWWTP) Transmission System and decommission PS 0691". The City of Homestead failed to meet the Regulatory Compliance Date. On November 29, 2018, a Force Majeure notification letter was submitted to the EPA, as the County is not in privity with the project contractor.
	5.3	Upgrade of PS#0692	6,007,492	19,932,276	Complete / Closeout	99%	11/17/2020	6/17/2020	Project in closeout. Substantially completed on November 17, 2020. On April 21, 2020, the County electronically notified the EPA and FDEP of potential delays in construction including COVID-19 Pandemic impacts. On May 5, 2020, the County submitted the Delay and Force Majeure Notification Letter to EPA and FDEP. On June 16, 2020, the County submitted the Failure to Meet Compliance Date and Project Status Update Letter to EPA and FDEP. On November 20, 2020 the County submitted the Notification of Construction Completion to EPA and FDEP.
	5.4	Replacement of Switchgear PS#0414	1,481,438	9,203,566	Complete / Closeout	99%	6/11/2019	6/15/2019	Project in closeout.
	5.5	Replacement of Switchgear and Rehabilitation of Wet well PS#0415	4,805,995	10,354,292	Complete / Closeout	99%	11/13/2019	9/2/2019	Project in Closeout. Failure to Meet Compliance Date. Electronic notification sent to EPA & FDEP September 18, 2019.
	5.6	Replacement of Switchgear PS#0416	1,481,438	8,327,362	Complete / Closeout	99%	6/11/2019	6/13/2019	Project in closeout.
	5.7	Replacement of Switchgear and Rehabilitation of Wet well PS#0417	3,203,999	9,193,977	Complete / Closeout	99%	7/1/2020	7/25/2020	Project in closeout.
	5.8	Replacement of Electrical and Mechanical Equipment in PS#0107	4,004,992	2,091,278	Complete	100%	2/3/2018	1/27/2019	Complete
	5.9	Replacement of Plumbing and Electrical Equipment at PS#0301	4,543,072	13,872,771	Construction	66%		1/24/2022	Scope of the project has changed. A change request was submitted to EPA for approval on July 28, 2017.
	5.10	Upgrade of PS#0488	2,962,877	885,955	Complete	100%	12/8/2016	5/9/2018	Complete
	5.11	Installation of 48-inch FM from Kendall Dr. to the suction side of PS 0536.	5,925,746	2,379,504	Complete	100%	2/13/2019	5/18/2019	Complete
	5.12	Replacement of Switchgear at PS#0187	3,555,449	14,349,025	Complete / Closeout	99%	3/25/2019	3/26/2019	Project in closeout.
	5.13	Refurbish Emergency Generators and Controls at Regional Pump stations	3,054,141	543,066	Complete	100%	2/4/2016	7/20/2016	Complete
	5.14	Upgrade of PS #0086, 0492	2,127,389	1,216,965	Complete	100%	12/31/2013	12/31/2013	Complete
	5.15	Upgrade of PS #0065, 0201, 0334, 0374, 0607	5,835,671	6,390,779	Complete	100%	12/30/2015	12/31/2015	Complete
5.16	Upgrade of PS #00198, 0437, 0466, 0680	3,806,369	3,753,256	Complete	100%	1/24/2018	12/31/2018	Complete	
5.17	Upgrade of PS #0037, 0351, 0370, 0403	5,371,342	6,300,193	Complete / Closeout	100%	4/30/2018	11/20/2018	Project in closeout.	
5.18	Upgrade of PS #0441, 0491, 0710, 0827, 0852, 1236	7,526,751	6,692,656	Complete	100%	11/18/2019	12/13/2019	Complete	

WASD TRANSPARENCY REPORT - EXHIBIT C

Status of Consent Decree Projects for July 2021

Sewer Facility	Consent Decree Project No.	Capital Project Name	Consent Decree Total Cost Estimate	Current, Consent Decree Total Cost (Estimate At Completion)	Project Phase	Phase % Complete	Actual Compliance Date	Regulatory Compliance Date	Remarks
	5.19	SCADA RTU Upgrades	10,003,462	5,148,595	Complete	100%	11/23/2015	3/18/2016	Complete
	Subtotal:		105,582,984	134,062,154					
SEP	6.0	Supplemental Environmental Project (SEP)	2,047,200	4,653,473	Complete	100%	12/26/2018	11/18/2019	Complete
	Subtotal:		2,047,200	4,653,473					
Total Project Expenses:			1,552,681,572	1,931,133,403				9/27/2027	

1) On 4/11/2018, the EPA approved our request to modify specific project regulatory completion dates. These new dates are being reflected in this Transparency report.

2) Schedule and cost information based on Consent **June 2021**

3) Yellow highlights indicate changes from the prior month's report.

Stipulated Penalties Notices from FDEP for Sanitary Sewer Overflow (SSO) Events, June 2021 data

Type	Agency	Demand Letter Date	Penalty	Description of the event				Remarks
				Location	Incident No.	Date	Reached Waters of US	
N/A - No Stipulated Penalty Notices this reporting period.								

WASD TRANSPARENCY REPORT - EXHIBIT C

Status of Consent Decree Projects for July 2021

Sewer Facility	Consent Decree Project No.	Capital Project Name	Consent Decree Total Cost Estimate	Current, Consent Decree Total Cost (Estimate At Completion)	Project Phase	Phase % Complete	Actual Compliance Date	Regulatory Compliance Date	Remarks
----------------	----------------------------	----------------------	------------------------------------	---	---------------	------------------	------------------------	----------------------------	---------