

Memorandum

MIAMI-DADE
COUNTY

Date: December 4, 2009

To: Honorable Chairman Dorrin D. Rolle
and Members, Airport & Seaport Committee

From: George M. Burgess
County Manager



Subject: Monthly Report from the Florida Department of Transportation on the Port of Miami
Tunnel -November

ASC
Agenda Item No.
7(D)

Attached is a report provided by the Florida Department of Transportation regarding the Port of Miami Tunnel Project. The report responds to a request made during consideration of the Port Tunnel item on July 24, 2007 that the Board be updated on the status of the project on a monthly basis.



Assistant County Manager



Florida Department of Transportation

CHARLIE CRIST
GOVERNOR

1000 NW 111th Avenue
Miami, Florida 33172-5800

STEPHANIE C. KOPELOUSOS
SECRETARY

November 30, 2009

The Honorable Dorrin Rolle
Commissioner, District Two
Stephen P. Clark Center
111 NW 1st. Street, Suite 220
Miami, FL 33128

RE: Monthly Progress Report on the Port of Miami Tunnel

Dear Commissioner Rolle:

Enclosed is the Monthly Progress Report for November 4 – November 30, 2009 on the Port of Miami Tunnel for inclusion in the next Airport and Seaport Committee meeting of the Board of County Commissioners.

If you or your colleagues have questions or comments, please feel free to contact me at 305-470-5197.

Sincerely,

A handwritten signature in black ink, appearing to read "Gus Pego".

Gus Pego, P.E.
District Secretary

Enclosure

cc: Ysela Llort, Assistant County Manager
Bill Johnson, Seaport Director
Ric Katz, POMT Public Affairs Consultant
Alice Bravo, P.E., Director of Transportation Development
Debora Rivera, P.E., Director of Transportation Operations



**Port of Miami Tunnel (POMT) Program Progress Report to the
Airport & Seaport Committee of the Miami-Dade Board of County
Commissioners**

November 4 – November 30, 2009

Status

- **On October 15, 2009, the Department executed the Concession and Financial Agreements with MAT.**
- **Several coordination meetings have occurred with the Concessionaire to set the ground work for pre-construction activities (plan review process, management plan, permit submittal plan, etc.).**
- **Preliminary engineering underway**
- **Concessionaire has held kick-off meetings with several permitting agencies including DERM, U.S. Army Corps of Engineers, and Florida Department of Environmental Protection.**
- **Concessionaire is coordinating to begin survey and geotechnical exploration work.**