

**PWD Update on Active PTP Projects:**

Project	Limits	Comm. Dist	Design Status	Construction Status	Start Const.	End Const.	Const. Estimate	Comments
NW 37 Ave 2 to 5 lanes	NW North River D to NW 79 St	2	100%	0%	1/2015	3/2017	\$ 20.5 M	Design complete. ROW ongoing.
NE 2 Ave Street & Traffic Improvements (Five Segments)	NE 20 St to West Little River Canal	3					\$ 28.8 M	Three of the seven segments have been completed, with a fourth currently under construction. A JPA with the City of Miami is pending for the remaining segments.
South Bayshore Drive Resurfacing & Median Improvements	Mercy Way to Darwin St	7	90%	0%			\$ 514 K	Under design by the City of Miami. WASD looking into replacing water and sewer utilities along this stretch of roadway.
SW 27 Ave 2 to 3 lanes	US-1 to Bayshore Dr	7	100%	Phase I – Substantially Complete. Construction contract for Phase II in award process.	12/2010	10/2014	\$ 15.6 M	Project divided into two phases. Phase 1- US1 to SW 28 Terr/ Tigertail to S Bayshore Dr is complete. Construction contract for Phase II in award process.
SW 137 Ave Widening to 4 Lanes	US-1 to SW 184 St	8	0%	0%	7/2012 (NTP for Design/ Build Services)	12/2014	\$ 19.8 M	Notice to Proceed for land acquisition services and design phase issued in July 2012.
SW 137 Ave Widening to 4 Lanes	HEFT to US-1	8	90%	0%	8/2014	2/2016	\$ 8.9 M	Under design. ROW acquisition work in process.
SW 312 St Widen to 5 lanes	SW 187 Ave to SW 177 Ave	8	0%	0%	09/2013	11/2014	\$ 6.6 M	Coordinating with the City of Homestead.
Old Cutler Rd Traffic Operational Improvements	SW 87 Ave to SW 97 Ave	8	100%	55%	11/2011	12/2013	\$ 8.7 M	Replaced SW 87 Ave project. JPA with Town of Cutler Bay approved by BCC/CITT April 2009.
Caribbean Blvd 2 to 3 lanes	Coral Sea Rd to SW 87 Ave	8	0%	0%	6/2013	2/2015	\$ 11.2 M	Replaced SW 87 Ave project. JPA with Town of Cutler Bay approved by BCC/CITT April 2009.
SW 157 Ave New 4 lanes	SW 184 St to SW 152 St	9	100%	0%	9/2013	11/2015	\$ 12.5 M	RTA in process.
SW 216 St 2 to 3 lanes	SW 127 Ave to HEFT	9	100%	0%	10/2014	04/2016	\$ 14.9 M	ROW acquisition work in progress.
SW 176 St 2 to 3 lanes	US-1 to SW 107 Ave	9	100%	0%	4/2014	6/2015	\$ 6.0 M	ROW acquisition work in progress.
SW 264 St 2 to 3 lanes	US-1 to SW 137 Ave	9	100%	0%	4/2014	10/2015	\$ 6.3 M	ROW acquisition work in progress.

**PWD Update on Active PTP Projects:**

Project	Limits	Comm. Dist	Design Status	Construction Status	Start Const.	End Const.	Const. Estimate	Comments
NW 74 St New 6 lane road	NW 84 Ave to NW 107 Ave	12	100%	100% Complete	02/2009	07/2010	\$ 56.5 M	Completed.
	NW 114 Ave to NW 107 Ave		100%	0%	12/2013	6/2015		ROW Acquisition by FDOT. FDOT designing noise wall.
	NW 84 Ave to SR 826		100%	0%	4/2014	10/2015		ROW Acquisition by FDOT
NW 87 Ave 2 to 4 lanes	NW 186 St to NW 154 St	13	100%	5%	2/2013	4/2015	\$ 26 M	Construction is ongoing.

