

Miami-Dade Water and Sewer Department (WASD)

Transparency Report

Summary of Changes

JUNE 2026

Exhibit A – WASD Infrastructure Projects in Procurement

A. Awarded Contracts

Accelerate Ordinance No. 14-77 (Yes/No)	SPD Project No. & Commission Districts & Project Description	Firms Awarded, Status and Comments
Yes	E24WS06 <i>Various Commission Districts</i> Water and Sewer Rates, Fee Analysis and Bond Engineering Services	6/16/2026 BCC Ratification Approval Resolution No. R-538-26
Yes	W-954 (20339) <i>Various Commission Districts</i> Two-Year Countywide Contract for WASD Pavement Restoration B (2024-2026)	5/19/2026 BCC Ratification Approval Resolution No. R-436-26

B. Projects Advertised

Yes	E26WS01 <i>Various Commission Districts</i> Water Treatment Plants Design and Related Engineering Services	COS 6/12/2026 Solicitation Advertised 7/20/26 Proposals Due Date
Yes	W-16240 <i>Various Commission Districts</i> Large Diameter Valve Replacement Package A	COS 6/25/2026 Project Advertised 8/6/2026 Bid Due Date

C. Status Change

Yes	S-952 <i>Commission District 7</i> CE-1 - CDWWTP - Pump Station for Municipal Wells	COS 6/24/2026 Bid Due Date 7/1/2026 Revised Bid Due Date 8/11/2026 Revised Bid Due Date
-----	---	--

No	S-20298 (via Trenchless Pool S-20419) <i>Commission District 3</i> Venetian Causeway Water Main and Sewer Force Main Relocation	COS 6/25/2026 Bids Received

Exhibit B – Capital Expenditures

Exhibit B shows the preliminary capital expenditures for the month of November 2025 in the amount of \$22,680,369 and the Fiscal Year-to-Date (FYTD) Expenditures in the amount of \$95,499,798.

Exhibit C – Status of Consent Decree Projects

Item	Consent Decree Project Title	Summary of Changes
Current, Consent Decree Total Cost		
Project Phase		
CD 2.10 RS Pump Stations Plant 2		Complete.
CD 2.18 Odor Control Systems		Complete
Phase % Complete		
See highlighted percentage changes in report.		Project phase % complete are updated monthly (changes highlighted), as projects progress to completion.
Actual Compliance Dates		
Remarks		
CD 1.3 Oxygenation Trains		Project is comprised of Structural Rehabilitation, Mixer Upgrades and Electrical Building Expansion, and Substations 5/6 and 15/16. These last two have been incorporated into the Ocean Outfall Legislation Program as the OOL-ST-1B and OOL ST-2D-B Projects. Structural Rehabilitation for trains 1-7 is included as part of project OOL-ST-1B. CD 1.03(1) and 1.03(3)//OOL ST-2D-B are complete. CD 1.03(2)/OOL ST-1B is currently in construction. On August 28, 2024, the County submitted a Force Majeure Delay Notification Letter to EPA and FDEP.

CD 2.8 Secondary Clarifiers Plant 2	On November 15, 2023 the County submitted electronic notification of a delay and time extension request to EPA and FDEP. CD 2.08(1) - Substantial Completion was reached on March 15, 2023. CD 2.08(2) - Construction on 6 of 7 tanks completed.
CD 2.10 RS Pump Stations Plant 2	Complete.
CD 2.18 Odor Control Systems	Complete.
Data Month	Changed to “May 2026”
Stipulated Penalties Notices from FDEP	
Sanitary Sewer Overflow (SSO) Events	N/A