

**Miami-Dade Water and Sewer Department (WASD)**  
**Transparency Report**  
**Summary of Changes**  
**June 2022**

**Exhibit A – WASD Infrastructure Projects in Procurement**

**A. Awarded Contracts**

Yes	S-970 Commission District 7 Ocean Outfall Legislation (OOL) Program Construction Package CE-5, Construct Municipal Injection Wells 10 & 11 for the Central District Wastewater Treatment Plant	6/01/2022 BCC Bid Waiver R-536-22 Youngquist Brothers, LLC
Yes	S-930A Commission District 8 Ocean Outfall Legislation (OOL) Program Construction Package ST-2D-A Electrical Distribution Building 3 South District Wastewater Treatment Plant	6/01/2022 BCC Award R-537-22 PCL Construction, Inc.
Yes	S-962 Various Commission Districts Two-Year Countywide Contract for Rehabilitation of Sanitary Sewers by the Cured-In-Place Pipe Lining Method for Wellfield Protection Areas	6/01/2022 BCC Award R-534-22 Advanced Pace Technologies, LLC

**B. Projects Advertised**

**C. Status Change**

Yes	S-964 Commission District 2 NW 27th Avenue Waste Collection Transmission System Expansion and Water Distribution System Improvements D2-A-1 Phase 2	6/01/2022 BCC Ratification Approval R-538-22 David Mancini and Sons, Inc.
Yes	DB20-WASD-02 Commission District 4 Design-Build Services for the Construction of the North District Wastewater Treatment Plant Oxygen Trains and Oxygen Production Facility	<b>Under the Cone of Silence</b>  6/22/2022 Negotiation Meeting No. 6 Cancelled  6/28/2022 Negotiation Meeting No. 6

## **Exhibit B – Capital Expenditures**

Exhibit B shows the preliminary capital expenditures for the month of June 2022 in the amount of \$60,827,391 and the Fiscal Year-to-Date (FYTD) Expenditures in the amount of \$426,446,551.

## **Exhibit C – Status of Consent Decree Projects**

<b>Item</b>	<b>Consent Decree Project Title</b>	<b>Summary of Changes</b>
<b>Current, Consent Decree Total Cost</b>		
See highlighted cost changes in report.		Project costs are updated monthly, based on changes to the Estimate at Completion. See highlighted changes.
<b>Project Phase</b>		
CD 1.05		Project status went from “Construction” to “Complete/Closeout”
<b>Phase % Complete</b>		
See highlighted percentage changes in report.		Project phase % complete are updated monthly (changes highlighted), as projects progress to completion.
<b>Actual Compliance Dates</b>		
CD 1.05		Added substantial completion compliance date of “4/21/2022”
<b>Remarks</b>		
CD 1.05		Changed remark to add “Substantially completed on April 21, 2022.”
<b>Notes and Stipulated Penalties Notices from FDEP for SSO Events</b>		
Data Month		Changed to “May 2022”
Stipulated Penalties Notices from FDEP		