
# MIAMI-DADE TRANSIT CAPITAL IMPROVEMENT PROJECTS









Citizen's Independent Transportation Trust June 17, 2015

# PROJECTS IN CONSTRUCTION OR UNDER IMPLEMENTATION

#### Lehman Center Test Track


Cost	\$16.6M
Completed	87%
Start	2/2013
End	8/2015






### Lehman Yard Rehabilitation - Expansion Phase 1

Cost	\$8.7M
Completed	95%
Start	2/2013
End	8/2015




## **Central Control Upgrade**

Cost	\$26.3M
Completed	93%
Start	3/2012
End	6/2015



#### Park and Ride at SW 344 Street and Busway

Cost	\$10.9M
Completed	100%
Start	1/2014
End	6/2015



#### M-PATH Improvements from SW 67 Ave. to Miami River

Cost	\$1.4M
Completed	85%
Start	2/2014
End	8/2015





#### **BUS TERMINAL IMPROVEMENTS @ 163rd Street Mall**

Cost	\$1.5M	
Completed	40%	
Start	1/2015	
End	1/2016	

### Pedestrian Overpass at University Metrorail Station

Cost	\$6.6M
Completed	0%
Start	4/2015
End	5/2016



# PROJECTS IN DESIGN OR PROCUREMENT

#### SR 836 EXPRESS BUS SERVICE

Line A/Tamiami Station to Downtown Miami – Consists of a Park-and-Ride and a Transit Terminal located at the SW corner of SW 8 Street and SW 147 Avenue Intersection. Revenue Service to begin in 2019.

Line B/Panther Station to MIC – Consists of a Transit Terminal and located on FIU property along SW 8 Street, between SW 109 Avenue and SW 112 Avenue. Revenue Service to begin in 2019.

Line C/Dolphin Station to Downtown Miami – Consists of a Park-and-Ride and a Transit Terminal located at around NW 12 Street and 122 Avenue. Revenue Service to begin at the end of 2017.

11



## Project Location Map 836 EXPRESS





#### **QUAIL ROOST PARK & RIDE**


Cost (Budget)	\$5.4 M
Completed (Design Criteria)	100%
Start (Design-Build)	3/2016
End (Design-Build)	3/2018





#### Park & Ride at Kendall & SW 127 Avenue

Cost (Budget)	\$1.8M
Completed (Design)	100%
Start (Construction)	1/2016
End (Construction)	9/2016





# PUBLIC PRIVATE PARTNERSHIP

# TRANSIT ORIENTED DEVELOPMENT PROJECTS

## **NW 7th Avenue Transit Village**

Scope: Mixed-use development providing space

for enhanced Transit facility, housing, community-service activities and retail

space

Cost: \$50M estimated for total cost of the

project with \$10M in federal funds for

purchase of property and transit facilities

only; \$15M from GOB for building and

theater

**Status:** Developer began construction in June

2014 and is expected to end November

2015.

# NW 7<sup>th</sup> Avenue Transit Village







#### **Northside Metrorail Station**

Scope: Mixed-use development providing for

housing (approximately 438 affordable rental units), retail space and parking for

Transit patrons (approximately 250

spaces)

Cost: Total cost estimated at approximately

\$88M with \$2.5M from GOB

**Status:** Construction of Phase I began June

2013 and was completed on March

2015. Currently occupied 100%.

#### **Northside Metrorail Station**



### Transit Oriented Developments Advertisements

- Douglas Road Metrorail Station bids received and being evaluated.
- Omni Bus Terminal Redevelopment bid received and being evaluated.
- NW 215 Street and 27 Avenue to be re-advertised in June 2015.

# Thank You!