

Memorandum



Date: March 12, 2008

To: Honorable Chairman Dorrin D. Rolle
and Members, Transit Committee

From: George M. Burgess
County Manager

Subject: Monthly Report from the Florida Department of Transportation on the Port of Miami Tunnel

TC

Agenda Item No. 6(D)

Attached is a report provided by the Florida Department of Transportation regarding the Port of Miami Tunnel Project. The report responds to a request made during consideration of the Port Tunnel item on July 24, 2007 that the Board be updated on the status of the project through the Transit Committee on a monthly basis.

A handwritten signature in cursive script, appearing to read "George M. Burgess".

Assistant County Manager



Florida Department of Transportation

CHARLIE CRIST
GOVERNOR

District Six
Office of the District Secretary
1000 NW 111th Avenue, Room #6231
Miami, FL 33172-5800
Telephone: 305-470-5197
Facsimile: 305-470-5610
Email address: gerry.oreilly@dot.state.fl.us

STEPHANIE C. KOPELOUSOS
SECRETARY

March 3, 2008

The Honorable Dorrin Rolle
Commissioner, District Two
Stephen P. Clark Center
111 NW 1st Street, Suite 220
Miami, FL 33128

RE: Monthly Progress Report on the Port of Miami Tunnel

Dear Commissioner Rolle:

I have enclosed our Monthly Progress Report on the Port of Miami Tunnel for inclusion in the March Transit Committee meeting of the Board of County Commissioners.

If you and your colleagues have questions or comments, please feel free to contact me at 305-470-5197.

Sincerely,


Gerry O'Reilly, P.E.
Interim District Secretary

Enclosure

cc: Ysela Llorc, Assistant County Manager
Bill Johnson, Seaport Director
Ric Katz, POMT Public Affairs Consultant
Alice Bravo, P.E., Director of Transportation Systems Development
Gus Pego, P.E., Director of Transportation Operations

www.dot.state.fl.us



Port of Miami Tunnel (POMT) Program Progress Report to the
Transit Committee of the Miami-Dade Board of County Commissioners

March, 2008

Funding Agreement

- City, County and FDOT Legal Offices are currently working together on the MOU deliverables.

Concession Agreement

- FDOT posted the award of the Concession Agreement to Concessioner Miami Access Tunnel on Friday, February 15th, 2008.
- FDOT and Concessioner will work towards a commercial and financial closing of the contract before June 30th, 2008.