Miami-Dade Water and Sewer Department (WASD) Transparency Report Summary of Changes April 2022

Exhibit A – WASD Infrastructure Projects in Procurement

A. Awarded Contracts

Yes	DB20-WASD-01	
	Commission District 6	4/05/2022
	Design-Build Services for the Installation of a 54-	BCC Adopted
	inch Diameter Water Transmission Main near Red	Resolution No. R-326-22
	Road from John E. Preston Treatment Plant to West	
	53 Street	

B. Projects Advertised

C. Status Change

Yes	S-933 Commission District 8	Under the Cone of Silence
	Ocean Outfall Legislation Program,	3/23/2022 Bid Due Date
	Chlorine Contact Tank (ST-2C) South District Wastewater Treatment Plant	Bid Due Date Revised to 4/14/2022
		Bid Due Date Revised to 4/27/2022
Yes	DB20-WASD-02 Commission District 4	Under the Cone of Silence
	Design-Build Services for the Construction of the	4/12/2022
	North District Wastewater Treatment Plant Oxygen Trains and Oxygen Production Facility	Negotiation Meeting No. 3
		4/19/2022
		Negotiation Meeting No. 4
		4/25/2022
		Negotiation Meeting No. 5 -
		Cancelled

Exhibit B – Capital Expenditures

Exhibit B shows the preliminary capital expenditures for the month of April 2022 in the amount of \$41,848,137 and the Fiscal Year-to-Date (FYTD) Expenditures in the amount of \$311,295,877.

Exhibit C – Status of Consent Decree Projects

	Consent Decree Project Title	Summary of Changes
Current, Cons	ent Decree Total Cost	
See highlighted cost changes in report.		Project costs are updated monthly, based on changes to the Estimate at Completion. See highlighted changes.
Project Phase		
CD 3.6		Project status went from "Construction" to "Complete/Closeout"
CD 5.1		Project status went from "Complete/Closeout" to "Complete"
Phase % Com	plete	
See highlighted percentage changes in report.		Project phase % complete are updated monthly (changes highlighted), as projects progress to completion.
Actual Compli	iance Dates	
Actual Compli	iance Dates	Added substantial completion compliance date of "3/5/2022"
CD 3.6	iance Dates	1 1
	iance Dates	1 1
CD 3.6 Remarks	iance Dates	"3/5/2022"
CD 3.6 Remarks CD 3.6 CD 5.1		"3/5/2022" Changed remark to "Project in closeout." Changed remark to "Complete"
CD 3.6 Remarks CD 3.6 CD 5.1	oulated Penalties Notices from FD	"3/5/2022" Changed remark to "Project in closeout." Changed remark to "Complete"