Miami-Dade Water and Sewer Department (WASD) Transparency Report Summary of Changes December 2020

Exhibit A – WASD Infrastructure Projects in Procurement

A. Awarded Contracts

Accelerate Ordinance No.14-77 (Yes/No)	ISD Project No. & Project Description & Commission Districts	Project Status and Comments
Yes	S-944	11/20/2020
	Commission District 4	Contract Award Recommendation
	60-Inch Force Main (NL-1A) Between the	Approved to Ric-Man International,
	Intersections of NE 151 Street & Biscayne Blvd and	Inc.
	NE 163 Street & NE 8 Avenue	
		Pending BCC Ratification

B. Projects Advertised - NONE

C. Status Change

Yes	E19-WASD-02 Commission District 7 Design and Engineering Services for Tertiary Treatment at the Central District Wastewater Treatment Plant	Under the Cone of Silence Pending Contract Award Recommendation Approval
Yes	E19-WASD-03 Commission District 4 Design and Engineering Services for the Electrical Distribution Building and Its Appurtenant Facilities at the North District Wastewater Treatment Plant	Under the Cone of Silence 12/04/2020 Negotiation Meeting No. 2 Pending Contract Award Recommendation Approval
Yes	DB20-WASD-01 Commission District 6 Design-Build Services for the Installation of a 54- inch Diameter Water Transmission Main near Red Road from John E. Preston Treatment Plant to West 53 Street	Under the Cone of Silence 12/10/2020 Approved Negotiation Memorandum with Lanzo Construction Co. Florida

Yes	E20-WASD-06 Various Commission Districts Hydrogeologic and Engineering Services for Injection Well Infrastructure relating to the State of Florida Ocean Outfall Legislation	Under the Cone of Silence 12/11/2020 Market Analysis completed by ISD
Yes	E20-WASD-07 Various Commission Districts Hydrogeologic and Engineering Services for Comprehensive Water Resource Projects including Injection, Production, Monitoring Wells and Aquifer Storage and Recovery Wells	Under the Cone of Silence 12/11/2020 Market Analysis completed by ISD
Yes	DB20-WASD-02 Commission District 4 Design-Build Services for the Construction of the North District Wastewater Treatment Plant Oxygen Trains and Oxygen Production Facility	Under the Cone of Silence 12/01/2020 Step 1 Proposals Received

Exhibit B - Capital Expenditures

Exhibit B shows the preliminary capital expenditures for the month of December 2020 in the amount of \$28,807,339 and the Fiscal Year-to-Date (FYTD) Expenditures in the amount of \$117,996,280.

Exhibit C – Status of Consent Decree Projects

Item	Consent Decree Project Title	Summary of Changes		
Current, Consent Decree Total Cost				
See highlighted cost changes in report.		Project costs are updated monthly, based on changes to the Estimate at Completion. See highlighted changes.		
Project Phase				
CD 5.03 Upgrade of PS#0692		Phase change from CONSTRUCTION to COMPLETE/CLOSEOUT		
Phase % Complete				
See highlighted percentage changes in report.		Project phase % complete are updated monthly (changes highlighted), as projects progress to completion.		

Actual Compliance Date				
CD 5.03 Upgrade of PS#0692	11/17/2020			
D 1				
Remarks				
	Project in closeout.			
	Substantially completed on November 17, 2020.			
	On November 20, 2020 the County submitted the			
	Notification of Construction Completion to EPA and			
CD 5.03 Upgrade of PS#0692	FDEP			
	·			
Notes and Stipulated Penalties Notices from FDEP for SSO Events and Other Notes				
Data Month	Changed to "November"			
Added Note 4)	On November 20, 2020, the County submitted written			
	notification of a potential force majeure event due to			
	Tropical Storm Eta.			