

RETAIL KIOSK #1

Retail Kiosk #1 (comprised of modules set forth below) – total cost \$50,000 including architectural / engineering / design / fabrication / installation /set-up services and freight, but excluding taxes

Outdoor retail kiosk to measure 12'-0" long x 20'-0" deep and consist of multiple units (modules). Kiosk to be all metal body construction and have front display and POS modules with tall merchandise units (modules) behind as described below. Unless otherwise specified, all references to metal construction assume 16 gauge stainless steel. All units (modules) to have convenience outlets with cord and plug.

MERCHANDISE MODULE:

Provide four (4) merchandise modules as follows:

- Millwork body construction with ¾" marine grade plywood substrates finished in laminate.
- Heavy duty casters all swivel with brake
- Black rubber caster skirt
- Laminate slat wall with aluminum inserts
- Millwork overstructure with ¾" marine grade plywood substrate finished in laminate
 - NOTE: provide LED accent lights around the perimeter and 3-5 MR16 spotlights for highlighting merchandise. MR16 fixtures should be swivel type and will be located behind horizontal face to shroud from customers. All lighting will be tied to a switch located in the locking storage compartment.
- Millwork countertop with ¾" marine grade plywood substrate finished in Formica #909 black laminate.
- Locking storage compartment with sliding doors
- Painted metal corner trim
- ELECTRICAL DATA: 120 volt / 20 amp / single phase
- When not in use, unit should close onto itself in order to lock and protect merchandise.

DISPLAY MODULE:

Provide two (2) display modules as follows:

- Millwork countertop with ¾" marine grade plywood substrate finished in Formica #909 black laminate.
- Millwork body construction with ¾" marine grade plywood substrates finished in laminate.
- Heavy duty casters all swivel with brake
- Black rubber caster skirt
- Locking storage compartment with sliding doors
- Built-in glass display case with millwork adjustable shelves and LED lighting
 - NOTE: All substrates to be ¾" marine grade plywood. All lighting will be tied in to a switch located in the locking storage compartment.
- Painted metal corner trim
- ELECTRICAL DATA: 120 volt / 20 amp / single phase

RETAIL KIOSK #1

- When not in use, module will be pushed up against another unit (glass to glass) and padlocked together.

DISPLAY/POINT-OF-SALE (POS) MODULE:

Provide two (2) display/POS modules as follows:

- Millwork countertop with ¾" marine grade plywood substrate finished in Formica #909 black laminate.
- Millwork body construction with ¾" marine grade plywood substrates finished in laminate.
- Heavy duty casters all swivel with brake
- Black rubber caster skirt
- Locking storage compartment with sliding doors
- Built-in glass display case with millwork adjustable shelves and LED lighting
 - NOTE: All substrates to be marine grade plywood. All lighting will be tied in to a switch located in the locking storage compartment.
- Painted metal corner trim
- Millwork drop deck with ¾" marine grade plywood substrate finished in Formica #909 black
- Locking storage compartment (no sliding doors)
- Locking plexi enclosure with perforated holes to allow air circulation
- POS unit to be supplied by owner
- ELECTRICAL DATA: 120 volt / 20 amp / single phase
- When not in use, module will be pushed up against another unit (glass to glass) and padlocked together.

FULL SETUP REQUIREMENTS:

Technician expected on site for delivery. Technician will assist on unloading procedure. Unload and remove units from truck with owner/operator provided supervisor and equipment (i.e. Forklift, pallet jack, etc). Uncrate, open, and remove all units from packaging. Dispose of packing materials, move all units into place, connect and place all components, advise on final connections, oversee initial on-site testing of units, oversee any setup issues, stay through opening event to troubleshoot issues (when appropriate).

Owner/ Operator is responsible for providing General Contractor, manager, or supervisor to advise on unloading procedure and provide proper equipment/ personnel to assist in unloading, advise on uncrating, breakdown, and proper disposal of packaging. In some circumstances owner/ operator will need to provide proper assistance for disposal of packaging and other waste, advise on placement of units. Make final connection to utilities. Note: Certified electricians or plumbers may be required.

Owner/operator to have forklift capable of lifting 1500 lbs. and qualified operator, pallet jack for moving units, motorized vehicle for transportation of supplies and people throughout facility.

RETAIL KIOSK #1

Miscellaneous Design Specifications and Other Services:

- Minimum 3 year warranty and evidence to demonstrate its ability to provide the warranty services for the entire term.
- Vendor MUST stock all replacement parts that comprise the functional deliverables within the USA, with the ability to deliver such replacement parts within 24 hours of notice.

Other Financial Terms:

- Deposit not to exceed 50%, 25% payable upon complete and successful delivery (FOB AA Arena) and 25% upon proof of performance and acceptance by purchaser.

Delivery Terms (Included in above referenced prices):

- FOB AA Arena (cost of freight included in price)
- Delivery, Installation and Customer Acceptance within 8 weeks from placement of order.

RETAIL KIOSK #2

Retail Kiosk #2 (comprised of modules set forth below) – total cost of \$38,000 including architectural / engineering / design / fabrication / installation /set-up services and freight, but excluding taxes

Outdoor retail kiosk to measure 14'-6" long x 14'-6" deep and consist of multiple units (modules). Kiosk to be all metal body construction and have front display and POS modules with tall merchandise units (modules) behind as described below. Unless otherwise specified, all references to metal construction assume 16 gauge stainless steel. All units (modules) to have convenience outlets with cord and plug.

MERCHANDISE MODULE:

Provide two (2) merchandise modules as follows:

- Millwork body construction with ¾" marine grade plywood substrates finished in laminate.
- Heavy duty casters all swivel with brake
- Black rubber caster skirt
- Laminate slat wall with aluminum inserts
- Millwork overstructure with ¾" marine grade plywood substrate finished in laminate
 - NOTE: provide LED accent lights around the perimeter and 3-5 MR16 spotlights for highlighting merchandise. MR16 fixtures should be swivel type and will be located behind horizontal face to shroud from customers. All lighting will be tied to a switch located in the locking storage compartment.
- Millwork countertop with ¾" marine grade plywood substrate finished in Formica #909 black laminate.
- Locking storage compartment with sliding doors
- Painted metal corner trim
- ELECTRICAL DATA: 120 volt / 20 amp / single phase
- When not in use, unit should close onto itself in order to lock and protect merchandise.

DISPLAY MODULE:

Provide three (3) display modules as follows:

- Millwork countertop with ¾" marine grade plywood substrate finished in Formica #909 black laminate.
- Millwork body construction with ¾" marine grade plywood substrates finished in laminate.
- Heavy duty casters all swivel with brake
- Black rubber caster skirt
- Locking storage compartment with sliding doors
- Built-in glass display case with millwork adjustable shelves and LED lighting
 - NOTE: All substrates to be ¾" marine grade plywood. All lighting will be tied in to a switch located in the locking storage compartment.
- Painted metal corner trim
- ELECTRICAL DATA: 120 volt / 20 amp / single phase
- When not in use, module will be pushed up against another unit (glass to glass) and padlocked together.

DISPLAY/POINT-OF-SALE (POS) MODULE:

Provide one (1) display/POS module as follows:

- Millwork countertop with ¾" marine grade plywood substrate finished in Formica #909 black laminate.
- Millwork body construction with ¾" marine grade plywood substrates finished in laminate.
- Heavy duty casters all swivel with brake
- Black rubber caster skirt
- Locking storage compartment with sliding doors
- Built-in glass display case with millwork adjustable shelves and LED lighting
 - NOTE: All substrates to be marine grade plywood. All lighting will be tied in to a switch located in the locking storage compartment.
- Painted metal corner trim
- Millwork drop deck with ¾" marine grade plywood substrate finished in Formica #909 black
- Locking storage compartment (no sliding doors)
- Locking plexi enclosure with perforated holes to allow air circulation
- POS unit to be supplied by owner
- ELECTRICAL DATA: 120 volt / 20 amp / single phase
- When not in use, module will be pushed up against another unit (glass to glass) and padlocked together.

FULL SETUP REQUIREMENTS:

Technician expected on site for delivery. Technician will assist on unloading procedure. Unload and remove units from truck with owner/operator provided supervisor and equipment (i.e. Forklift, pallet jack, etc). Uncrate, open, and remove all units from packaging. Dispose of packing materials, move all units into place, connect and place all components, advise on final connections, oversee initial on-site testing of units, oversee any setup issues, stay through opening event to troubleshoot issues (when appropriate).

Owner/ Operator is responsible for providing General Contractor, manager, or supervisor to advise on unloading procedure and provide proper equipment/ personnel to assist in unloading, advise on uncrating, breakdown, and proper disposal of packaging. In some circumstances owner/ operator will need to provide proper assistance for disposal of packaging and other waste, advise on placement of units. Make final connection to utilities. Note: Certified electricians or plumbers may be required.

Owner/operator to have forklift capable of lifting 1500 lbs. and qualified operator, pallet jack for moving units, motorized vehicle for transportation of supplies and people throughout facility.

Miscellaneous Design Specifications and Other Services:

- Minimum 3 year warranty and evidence to demonstrate its ability to provide the warranty services for the entire term.
- Vendor MUST stock all replacement parts that comprise the functional deliverables within the USA, with the ability to deliver such replacement parts within 24 hours of notice.

RETAIL KIOSK #2

Other Financial Terms:

- Deposit not to exceed 50%, 25% payable upon complete and successful delivery (FOB AA Arena) and 25% upon proof of performance and acceptance by purchaser.

Delivery Terms (Included in above referenced prices):

- FOB AA Arena (cost of freight included in price)
- Delivery, Installation and Customer Acceptance within 8 weeks from placement of order.

Taylor, Coralee (ISD)

From: Taylor, Coralee (ISD)
Sent: Thursday, August 20, 2015 2:45 PM
To: 'kevin_santalucia@hotmail.com'; 'alexandra@agreenworld-inc.com'; 'dgolding@act-services.com'; 'ribasa@a2group.com'; 'info@aapconstructiongroup.com'; 'acecds@att.net'; 'acmeorg98@aol.com'; 'jmleiseca@bellsouth.net'; 'isanyq@yahoo.com'; 'marcel@ageofempireinc.com'; 'ajilconstruction@yahoo.com'; 'arodriguez@crngc.com'; 'prisann@bellsouth.net'; 'acruz6711@aol.com'; 'ezra@allsiteinc.net'; 'armando@allied-contractors.com'; 'allieddemolition@bellsouth.net'; 'alpizara@bellsouth.net'; 'mmontanez@altaremodeling.net'; 'americancontractinginc@gmail.com'; 'americanbuildersmasters@yahoo.com'; 'ggonzalez@americanempirebuilders.com'; 'amerifirstconst@bellsouth.net'; 'dan@andalegroup.com'; 'aresconstruction@yahoo.com'; 'alejandro@arisenusa.com'; 'arlenconstgroup@gmail.com'; 'info@messamconstruction.com'; 'aumconstruction@outlook.com'; 'bmofsouthflorida@gmail.com'; 'info@b2cmg.com'; 'robertbline@aol.com'; 'barakassociates@aol.com'; 'jose.basulto@basultoconsulting.com'; 'miguel@bcmconstructionllc.net'; 'becqtech@bellsouth.net'; 'blaine@flcontractor.net'; 'ejaramillo@bhbuilderscorp.com'; 'austin@bofaminc.com'; 'dariolujan123@hotmail.com'; 'ivonne@buildersofmiami.com'; 'ivanbustoiiii@buslam.com'; 'capipeline@hotmail.com'; 'christi.elias@cleiasconst.com'; 'rfriley@att.net'; 'w.caliste@calisteconstruction.com'; 'rosa@canyonconstruction.net'; 'gcastano@casablancabuilders.net'; 'jc@cgcontractors.net'; 'hcastro@castdevelopment.net'; 'elio.bustos@cebengineering.com'; 'celomarconstruct@gmail.com'; 'morenorey@hotmail.com'; 'ozzie@servpro9200.com'; 'sido73@aol.com'; 'constructionbiz24@yahoo.com'; 'kconwell@caconsultingc.com'; 'jcooper@coopercmc.com'; 'mh@corelandconstruction.com'; 'rick@cornerstoneci.com'; 'cba8844671@aol.com'; 'cristhcabuilders@att.net'; 'djroofingconstruction@ymail.com'; 'dcatusus@gmail.com'; 'duniversalbuilders@hotmail.com'; 'dfservicesllc@gmail.com'; 'cwest@dwrecreation.com'; 'd2con@comcast.net'; 'artiedearmas@comcast.net'; 'dcm@dacaenvironmental.com'; 'jonathan@dadeconstruction.com'; 'davdar@bellsouth.net'; 'davisconstructionsolutions@yahoo.com'; 'angela@dezayasbitar.com'; 'deencon@aol.com'; 'tag-dbi@tagdbi.com'; 'vilmaidajimenez@hotmail.com'; 'mgemignani@dominionbuild.com'; 'dwright54@bellsouth.net'; 'dunoldcm@gmail.com'; 'emartinez6762@yahoo.com'; 'enriquemargolles@yahoo.com'; 'eskeete.eclbuilders@gmail.com'; 'econstructionmiami@gmail.com'; 'edfmconstruction@gmail.com'; 'elicuet@gmail.com'; 'jfsuazo@epicconstructiongroup.com'; 'walter@epic-contractor.com'; 'amoran@epic-consultants.com'; 'matthew@epocacorp.com'; 'erfconstruction@gmail.com'; 'exceltecinc@gmail.com'; 'fnfengineering@aol.com'; 'fperez@fxpcorp.com'; 'truebus7@yahoo.com'; 'feligou@yahoo.es'; 'info@finetech.us'; 'humbertofleites621@hotmail.com'; 'projects@fbbiggroup.com'; 'pah@fbg-inc.com'; 'fccc_ojeda@yahoo.com'; 'joef@flotechllc.com'; 'fostercogp@aol.com'; 'afoster@fosterconstructionsfn.net'; 'fratechcorp@yahoo.com'; 'xavier@fxdconstruction.com'; 'gipinc@gmail.com'; 'g7miami@aol.com'; 'gallardoarch@aol.com'; 'gallardoarch@aol.com'; 'cgabuardi@gamaxconsulting.com'; 'mcabada@yahoo.com'; 'jorge@geckogroup.us'; 'projects@gemaconstruction.com'; 'citisen01@yahoo.com'; 'gopherwoodinfo@gmail.com'; 'julio@greenlabelconstruction.com'; 'carlos@groupii.us'; 'jmatute@gurrimatute.com'; 'rudy@hrconmiami.com'; 'haberandplumbing@bellsouth.net'; 'hbconstructiongroupcorp@gmail.com'; 'yrhtc@aol.com';

To: 'rtyler@igwtconstructioninc.com'; 'robert@imetal.us'; 'isabella@ics-international.net'; 'isabelica2005@yahoo.com'; 'prios@imhotepconstructiongroup.com'; '7150inframaster@att.net'; 'lisidore@hotmail.com'; 'josecperello@yahoo.com'; 'info@jhcontractors.net'; 'jpmoraninc@aol.com'; 'j.kuperman@jskarchitecturalgroup.com'; 'jcmdev@bellsouth.net'; 'jorrincmc@aol.com'; 'mccammonk@bellsouth.net'; 'fbberhane002@bellsouth.net'; 'pat@ktconstructionservices.com'; 'lwray@lawconstructiongrp.com'; 'leston52@aol.com'; 'lawrence@lpcookconstruction.com'; 'kgarcia@landel.net'; 'frank@leadexcorp.com'; 'leedconstruction@yahoo.com'; 'leyramconst@yahoo.com'; 'carmen@llorenscontracting.com'; 'luiyi@lyconstruction.us'; 'alberto@mnconstruction.us'; 'contact@magconstructions.com'; 'president@mcoconstruction.net'; 'maestreconstruction@gmail.com'; 'marcus@marscontractors.com'; 'marin_marin@bellsouth.net'; 'negama11@hotmail.com'; 'csbe@maxongroupe.com'; 'pablo@mcqgroup.com'; 'mdiazcorp@aol.com'; 'rmiller@milbornellc.com'; 'mguerrero@mngcconstruction.com'; 'emartin@mrcc.us'; 'rsilvanaminconst@aol.com'; 'nebenkaconstructionllc@gmail.com'; 'ordeanconstruct@yahoo.com'; 'sgil202433@aol.com'; 'paliu@psaonline.com'; 'miguel@paradiseconstruction.us'; 'paragon@bellsouth.net'; 'jpg@nandjconstruction.com'; 'pae20068@gmail.com'; 'gperry@perrintl.com'; 'info@piersoninc.net'; 'pinecrestgroup@bellsouth.net'; 'jean1duret@gmail.com'; 'cplaceres@bellsouth.net'; 'gabe@pp3construction.com'; 'presbuild@bellsouth.net'; 'prestigedevelopers@hotmail.com'; 'pcmtllc@yahoo.com'; 'amos@primaryconstructioninc.com'; 'julio.amoedo@proservicegroupllc.com'; 'info@qualitaconstruction.com'; 'qdcinc@aol.com'; 'queiroconstruction@gmail.com'; 'saulr54@gmail.com'; 'info@rjrconstruction.com'; 'r2_builders@yahoo.com'; 'rcon14@gmail.com'; 'dax06@aol.com'; 'contractorwork@bellsouth.net'; 'holly@reliantamerica.com'; 'silvio@roadway-construction.com'; 'robert@rbgcinc.com'; 'sk.contractor@gmail.com'; 'farah@saconsultants.co'; 'info@sagomacs.com'; 'rsalani@salanicorp.com'; 'salomon@salomonroofing.com'; 'slazarco@gmail.com'; 'sm.interconsulting@gmail.com'; 'smarhouse@bellsouth.net'; 'solaresconstruction@gmail.com'; 'hamid@scmiami.com'; 'mike@straightaheadconstruction.com'; 'carmen.sueiro@sueirogroup.com'; 'supremeceiling@comcast.net'; 'realtorsmith@hotmail.com'; 'laz@teamsymmetry.com'; 'antonio@tcfbuilders.com'; 'arguellesh@bellsouth.net'; 'ths@tcscorp.com'; 'jordonez@tequestaconstruction.com'; 'donstruction@gmail.com'; 'service@projectoncall.com'; 'wchester@thechestergroup.com'; 'carlosadrian@thecombinedgroup.com'; 'jscooper@gaconstructiongroup.com'; 'thestoutgroupllc@gmail.com'; 'luis@theveninenterprises.com'; 'titancongr@aol.com'; 'uniquemiami1@gmail.com'; 'topcraftsinc@hotmail.com'; 't-r-c@live.com'; 'pschvartz@trintecinc.com'; 'jrenaurt@turnkeyconstruction.biz'; 'lc@uniqueconstructioninc.com'; 'kirk@uniquesteelerectors.com'; 'urvej@yaho.com'; 'vec.corp@yahoo.com'; 'vendall2@bellsouth.net'; 'vinwardcc@yahoo.com'; 'williams30gonzalez@yahoo.com'; 'williejr@walkergconstruction.com'; 'yoly@zahlene.com'

Cc: Johnson, Laurie (ISD); White Jr., Tyrone (ISD); Castellanos, Ruth (ISD); Martin, Marcia (ISD); Washington, Latoya (ISD)

Subject: AAA - Outdoor Retail Kiosks (2) - Verification of Availability

Attachments: RFI0005 - AA Arena - Retail Kiosk 1.pdf; RFI0005 - AA Arena - Retail Kiosk 2.pdf

Good afternoon,

SBD has received an inquiry from a Non-User Department. Attached you will find a request with the specifications for two (2) retail kiosks made up of multiple components that the Arena needs to procure in anticipation of the basketball season. There is a very tight window to meet fabrication and installation to ensure that these kiosks are in place and functional prior to the basketball season.

Please review the information (ATTACHED) advise if your firm can provide the items as requested.

The deadline for responses is Friday August 21, 2015 at 4:00 PM. Please reply to this email as follows:

Name of Firm _____
Yes _____ I am able to provide the items as indicated
NO _____ I am Not able to provide the items as indicated

Thank you very much for your timely response.

Regards

Coralee W-Taylor

Miami Dade County Internal Services Department
Small Business Development Division
111 NW 1st Street, 19 fl
Miami, FL 33128
☎ (305) 375-3115 | 📠 (305) 375-3160

miamidade.gov
"Delivering Excellence Every Day"

"For the New Project Review & Analysis Process"



Click on our new website

<http://www.miamidade.gov/internalservices/small-business.asp>
www.miamidade.gov/internalservices

Connect With Us on [Twitter](#) | [Facebook](#) | [Instagram](#)