

**PEDESTRIAN OVERPASS AT SOUTH MIAMI METRORAIL STATION  
(March 31, 2007)**

**DESCRIPTION:**

The project includes the planning, design, preparation of a complete set of biddable construction documents and construction of a Pedestrian Overpass at US1 and the South Miami Metrorail Station. The pedestrian overpass is expected to unite pedestrians currently straddling the East and West boundaries of US1 by providing safe and convenient access to services and facilities on either side of the busy highway.

**ESTIMATED TOTAL PROJECT BUDGET:**

ESRF approved on 1/23/07: \$6,213,000

**OVERALL PROJECT SCHEDULE**

Conceptual Study Completed:	March 15, 2006
Advertised for final design/consultant selection:	April 21, 2006
Notice to Proceed (NTP) to consultant:	April 20, 2007
Design Completed:	TBD
Construction Completion	TBD

**CONSULTANT:**

HJ Ross

**MDT Project Manager:**

Anthony G. Smith

**CURRENT STATUS:**

Miami Dade Transit (MDT) continues to coordinate with the City of South Miami alternatives for the location of the proposed pedestrian overpass. This extended coordination effort is as a result of the City deeming the property earmarked to be acquired for the project's preferred alternative/location, as historic. A first meeting with the City Mayor and the City Manager was held March 17, 2008 and a second one is scheduled for April 28, 2008.