

Miami Dade Water and Sewer Department (MDWASD)

Pump Station Improvement Program (PSIP)

MDWASD PSs Out of Compliance as of May 2019

This document includes the USEPA dates. MDWASD and the PSIP Team are working on priorities based on established criteria which include information from potential development being planned or coming on line.

This document is sorted by USEPA deadline and basin number and is for informational purposes only.

Contact: Tere Garcia
tgarcia@miamidade-psip.com or (786) 277-9292

Basin Number	Address (from NAPOT)	USEPA Deadline	Program	Tentative Construction Start	Tentative Construction End
0010	1055 NW 23 AVE	31-DEC-22	PSIP	09/29/2021	10/28/2021
0021	4265 LAKE RD	30-APR-2019	PSIP	06/04/2019	11/30/2019
0067	3251 KIRK ST	31-DEC-20	PSIP	01/03/2017 A	07/10/2017 A
0069	2201 NW 14 ST	31-DEC-19	PSIP	08/08/2019	03/14/2020
0114	680 NW 97 AVE	31-DEC-18	PSIP	08/28/2017 A	12/21/2018 A
0142	11345 SW 2 ST	31-DEC-21	PSIP	09/29/2021	09/29/2021
0173	3001 NW 109 AVE	31-DEC-20	PSIP	06/03/2019	06/03/2019
0331	7030 MIAMI LAKEWAY DR	31-DEC-16	PSIP	08/01/2016 A	11/17/2017 A
0356	5595 NW 194 TERR	31-DEC-20	PSIP	07/18/2019	01/13/2020
0442	20570 NW 30 AVE	31-DEC-20	PSIP		
0456	18700 NE 18 AVE	31-DEC-19	PSIP	06/24/2019	11/21/2019
0480	3100 NE 192 ST	31-DEC-19	PSIP	06/10/2019	12/07/2019
0530	14301 SW 47 ST	31-DEC-21	PSIP	03/05/2018 A	03/07/2019 A
0560	15500 SW 112 ST	31-DEC-21	PSIP	06/02/2019	10/29/2019
0596	9000 SW 157 AVE	31-DEC-20	PSIP	07/18/2019	01/13/2020
0672	4777 SW 140 AVE	31-DEC-20	PSIP	05/28/2018 A	06/01/2019
0675	10809 SW 28 ST	31-DEC-20	PSIP	12/28/2019	06/24/2020
0724	10766 SW 155 ST	31-DEC-19	PSIP	09/29/2021	10/28/2021
0742	10682 SW 146 ST	31-DEC-19	PSIP	01/28/2019 A	07/27/2019
0843	10940 SW 134 TERR	31-DEC-19	PSIP	01/02/2018 A	05/15/2019 A
1002	15701 SW 304 ST	-	PSIP	01/16/2020	07/13/2020
1008	14751 HARDING LN	31-DEC-21	PSIP	06/24/2019	12/21/2019
1020	31220 SW 134 AVE	-	PSIP	02/23/2020	08/20/2020
1022	34850 SW 189 AVE	-	PSIP	06/02/2019	11/28/2019
1026	15861 SW 304 ST	31-DEC-19	PSIP	01/22/2019 A	07/21/2019
1201	NW 52 ST / NW 109 AVE	31-DEC-21	PSIP	05/17/2020	11/12/2020

New PSs Out of Compliance as of May 2019

Basin Number	Address (from NAPOT)	USEPA Deadline
--------------	----------------------	----------------

PSs with "IN" Moratorium Code as of May 2019

Basin Number	Address (from NAPOT)	USEPA Deadline
0669	1301 SW 122 AVE	31-DEC-21

PSs back into compliance as of May 2019

Basin Number	Address (from NAPOT)	USEPA Deadline
0604	11384 SW 226 ST	31-DEC-15
0334	6950 LOCHNESS DR	31-DEC-15
0500	14652 CAMPO DR.	31-DEC-15
0431	19950 NW 64 CT	31-DEC-15
0201	7750 NW 64 ST	31-DEC-15
0495	VERONA AVE / SOUTH ISLAND	31-DEC-15
0607	20299 SW 83 AVE	31-DEC-15
0147	8600 NW 8 ST	31-DEC-15
0609	20000 SW 79 AVE	31-DEC-15
0399	20460 NE 20 CT	31-DEC-15
0842	10940 SW 129 TERRACE	31-DEC-15
0113	290 NW 97 AVE	31-DEC-15
0076	3220 NW 24 AVE	31-DEC-16
0394	19098 NE 25 AVE	-
0743	11160 SW 142 LN	31-DEC-16
0819	8850 SW 72 ST	31-DEC-16
0698	20820 SW 117 AVE	-
0102	3501 NW 21 ST	31-DEC-19
0449	20451 NW 2 AVE	31-DEC-16
0502	13920 COUNTRYWALK DR.	-
0439	18899 NE 29 AVE	31-DEC-16
0435	19565 BISCAYNE BLVD	31-DEC-16
0688	9000 SW 150 AVE	31-DEC-16

Miami Dade Water and Sewer Department (MDWASD)

Pump Station Improvement Program (PSIP)

MDWASD PSs Out of Compliance as of May 2019

This document includes the USEPA dates. MDWASD and the PSIP Team are working on priorities based on established criteria which include information from potential development being planned or coming on line.

This document is sorted by USEPA deadline and basin number and is for informational purposes only.

Contact: Tere Garcia
tgarcia@miamidade-psip.com or (786) 277-9292

Basin Number	Address (from NAPOT)	USEPA Deadline	Program	Tentative Construction Start	Tentative Construction End
1067	8645 SW 184 TERR	31-DEC-16			
0860	14115-14611 N. KENDALL DR.	31-DEC-16			
0440	21115 NW 29 AVE	31-DEC-16			
1311	COMMERCE WAY / NW 84 AVE	31-DEC-18			
0614	12175 SW 117 CT	31-DEC-19			
0026	8901 FONTAINBLEAU BLVD	31-DEC-21			
0158	9999 NW 21 ST	31-DEC-17			
0124	9350 NW 12 ST	31-DEC-18			
0196	6105 NW 84 AVE	31-DEC-20			
0794	6641 SW 116 PL	-			
0194	6101 NW 74 AVE	31-DEC-19			
0897	13155 SW 120 ST	31-DEC-17			
0503	9117 SW 117 CT	31-DEC-21			
1068	10400 MARLIN RD	31-DEC-17			
0871	9200 CALUSA CLUB DR	31-DEC-19			
0109	9295 SW 4 ST	31-DEC-17			
0309	16501 NW 54 AVE	31-DEC-17			
0369	3775 NW 199 ST	31-DEC-17			
0487	8700 NW 150 TERR	31-DEC-17			
0870	13490 SW 100 ST	31-DEC-17			
1058	9252 TIFFANY DR	31-DEC-20			
0149	275 NW 112 AVE	-			
0163	414 SW 89 PL	31-DEC-18			
0215	SW 164 AVE / SW 102 ST (PROPOSED)	31-DEC-18			
0506	9100 SW 112 CT	31-DEC-18			
0542	10385 SW 142 AVE	31-DEC-18			
0836	11461 SW 113 PL	-			
0081	3558 NW 19 ST	31-DEC-19			
0057	1225 VENETIAN CSWY	31-DEC-19			
0613	4143 SW 112 AVE	31-DEC-19			
0638	17607 SW 119 AVE	31-DEC-19			
0853	8520 SW 132 AVE	31-DEC-19			
0877	13871 SW 108 ST	31-DEC-19			
0592	15701 SW 144 CT	31-DEC-20			
1021	17190 SW 145 AVE	31-DEC-19			
1056	19749 BELAIRE DR	31-DEC-19			
0336	15701 NW 59 AVE	31-DEC-20			
0105	7797 W FLAGLER ST	31-DEC-20			
0121	10450 FONTAINBLEAU BLVD	31-DEC-20			
0144	13350 SW 2 ST	31-DEC-20			
0473	901 NE 213 TERR	-			
0645	8480 SW 149 AVE	31-DEC-20			
0648	8025 SW 162 AVE	31-DEC-20			
0723	15541 SW 101 AVE	31-DEC-20			
0840	12751 SW 109 AVE	-			
0898	10520 SW 68 ST	31-DEC-20			
1065	18680 SW 103 CT	31-DEC-20			
1306	NW 87 AVE. / NW 178 ST.	-			
0161	9325 DORAL CIR	31-DEC-21			
0167	6201 BLUE LAGOON DR	31-DEC-21			
0386	11200 NW 36 AVE	31-DEC-21			
0494	THE STRAND / CENTER ISLAND	31-DEC-18			
0700	15550 SW 113 AVE	31-DEC-21			
0773	1138 SW 97 AVE	31-DEC-21			
0815	7614 SW 98 CT	31-DEC-21			
1004	SW 294 ST / SW 158 AVE	31-DEC-21			
0319	6900 FRONTAGE RD	31-DEC-18			
0335	15121 MIAMI LAKEWAY DR	31-DEC-22			