

INACTIVE PROJECTS

Projects in this ninth annual update of the Five-Year Plan are separated into two categories: active and inactive. Inactive projects are fully completed, where study/planning/design/construction is complete; or partially deleted or unfunded projects, where the entire PTP item was deemed infeasible, canceled by Board action, or any further implementation deferred outside the Five-Year plan period (beyond fiscal year 2025).

The following tables summarize all the Inactive projects including project category, project name, project cost and project begin and completion dates. The Inactive projects are grouped by “PTP category” i.e. Original PTP, 2003-2009 PTP Amendment and Post-unification.

The detailed project summary sheets for Inactive projects are available on our website as a separate .pdf document.

INACTIVE PROJECTS - Completed

Responsible Department	Project Category	Project Name	Original* Baseline PTP Cost Estimates	PTP Increase or Decrease	Revised PTP Cost Estimates as of 9/30/2019	Actual PTP Expenditures through 9/30/2019	Estimated Remaining PTP Balance	Baseline Completion Date	Revised Completion Date
PTP Category: Original Exhibit I									
Transit	Bus Service Improvements	Adds mid-day, Saturday & Sunday services within 30 days	Unavailable	-	Unavailable	On-going	Complete	Unavailable	Unavailable
Transit	Bus Service Improvements	Metromover Tracker	Unavailable	-	Unavailable	Unavailable	Complete	Unavailable	Unavailable
Transit	Bus Service Improvements	Discontinue overnight Rail and Mover service	Unavailable	-	Unavailable	-	Complete	Unavailable	May-03
Transit	Bus Service Improvements	Implement the December 7, 2003 bus service improvement lineup, 3-year service improvement plan	Unavailable	-	Unavailable	\$1,100,000	Complete	Unavailable	January-04
Transit	Rapid Transit Improvements	Earlington Heights/Airport Connector (AirportLink – now Orange Line)	\$207,000,000	\$187,382,662	\$394,382,662	\$394,382,662	Complete	Unavailable	May-15
Transit	Bus Service and Rapid Transit Improvements	Patriot Pass (Implementation)	Unavailable	-	Unavailable	-	Implementation Complete	Unavailable	December-03
Public Works	Major Highway and Roadway Improvements	Construct Major Ingress/Egress Improvements in Downtown Miami, from SW 8 Street to SW 1 Avenue	\$1,000,000	-\$497,000	\$503,000	\$503,000	Complete	N/A	N/A
Public Works	Major Highway and Roadway Improvements	Supplement funding to widen NW 62 Avenue, from NW 105 Street to NW 138 Street. (Also appears in Board Requested Projects)	Unavailable	-	\$3,110,000	\$3,110,000	Complete	Unavailable	Unavailable
Public Works	Major Highway and Roadway Improvements	Complete construction of NW 87 Avenue between NW 154 St and Miami Gardens Drive (NW 186 St)	\$14,565,000	-\$41,000	\$14,524,000	\$14,524,000	Complete	December-13	September-18
Public Works	Neighborhood Improvements	ADA Sidewalks	\$4,000,000	-	\$4,000,000	\$4,000,000	Complete	Unavailable	Unavailable
Public Works	Major Roadway & Neighborhood Improvements	NW 22 Avenue (NW 135 Street to SR 9)	Unavailable	-	\$293,000	\$293,000	Complete	Unavailable	Unavailable
Public Works	Major Roadway & Neighborhood Improvements	Roads with poor to fair pavement conditions: Sections 5-52-41, 8-52-41, 9-52-41, 14-52-41, 16-52-41 and 18-52-41	Unavailable	-	\$5,889,000	\$5,889,000	Complete	Unavailable	Unavailable
Public Works	Major Roadway & Neighborhood Improvements	NW 22 Avenue (NW 135 St to NW 62 St)	Unavailable	-	\$1,468,000	\$1,468,000	Complete	Unavailable	Unavailable
Public Works	Major Roadway & Neighborhood Improvements	Roads with poor to fair pavement conditions, Sections 27-54-40, 28-54-40 and 29-54-40	Unavailable	-	\$2,551,000	\$2,551,000	Complete	Unavailable	Unavailable
Public Works	Major Roadway & Neighborhood Improvements	NW 62 Street (NW 37 Avenue to I-95)	Unavailable	-	\$2,582,000	\$2,582,000	Complete	Unavailable	Unavailable
Public Works	Major Roadway & Neighborhood Improvements	NW 7 Street (NW 72 Avenue to NW 37 Ave)	Unavailable	-	\$2,524,000	\$2,524,000	Complete	Unavailable	Unavailable
Public Works	Major Roadway & Neighborhood Improvements	SW 62 Avenue (SW 24 Street to NW 7 Street) Street Improvements	\$9,979,000	\$228,000	\$10,207,000	\$10,207,000	Complete	Unavailable	September-11
Public Works	Major Roadway & Neighborhood Improvements	NW 82 Avenue/NW 8 Street (NW 7 to 10 Street/NW 87 to 79 Avenue)	Unavailable	-	\$1,715,000	\$1,715,000	Complete	Unavailable	Unavailable
Public Works	Major Roadway & Neighborhood Improvements	SW 72 Avenue (SW 40 Street to SW 20 St)	Unavailable	-	\$1,996,000	\$1,996,000	Complete	Unavailable	Unavailable
Public Works	Major Roadway & Neighborhood Improvements	Miami Gardens Drive Connector (U.S. 1 to William Lehman Causeway)	Unavailable	-	\$1,281,000	\$1,281,000	Complete	Unavailable	Unavailable
Public Works	Major Roadway & Neighborhood Improvements	SW 157 Avenue (SW 184 Street to SW 152 Street), New Four Lane Road	\$8,500,000	\$144,000	\$8,644,000	\$8,644,000	Complete	Unavailable	March-16
Public Works	Major Roadway & Neighborhood Improvements	SW 157 Avenue, SW 152 Street to SW 112 Street, New 4 Lane Road	Unavailable	-	\$14,380,000	\$14,380,000	Complete	Unavailable	October-10
Public Works	Major Roadway & Neighborhood Improvements	New Access to Country Walk (SW 143 Terr from Railroad Tracks to SW 136 Street)	Unavailable	-	\$1,529,000	\$1,529,000	Complete	Unavailable	October-09
Public Works	Major Roadway & Neighborhood Improvements	SW 160 Street (SW 147 Ave to SW 137 Ave)	Unavailable	-	\$7,480,000	\$7,480,000	Complete	Unavailable	October-10
Public Works	Major Roadway & Neighborhood Improvements	NW 74 Street (HEFT to SR 826) Amendment R-531-06, New Six Lane Road	\$13,794,000	\$16,987,000	\$30,781,000	\$30,781,000	Complete	Unavailable	September-18
Public Works	Major Roadway & Neighborhood Improvements	SW 97 Avenue (SW 72 Street to SW 56 Street)	Unavailable	-	\$5,898,000	\$5,898,000	Complete	Unavailable	Unavailable
Public Works	Major Roadway & Neighborhood Improvements	SW 97 Avenue (SW 56 Street to SW 40 Street)	Unavailable	-	\$4,664,000	\$4,664,000	Complete	Unavailable	September-08
Public Works	Major Roadway & Neighborhood Improvements	Widen SW 27 Avenue (U.S. 1 to Bayshore Drive) to 3 lanes from 2, 2 phases	\$14,935,000	\$2,500,000	\$17,435,000	\$17,435,000	Complete	March-13	August-15
Public Works	Major Roadway & Neighborhood Improvements	SW 87 Avenue from SW 216 Street to SW 168 Street – Replaced with the following two projects (PTP Amendment BCC R-34-08)	\$18,899,000	-	\$10,604,000	\$10,604,000	Complete	Unavailable	Unavailable
Public Works	Major Roadway & Neighborhood Improvements	SW 176 Street (U.S. 1 to SW 107 Avenue); Curbs and Gutters, Traffic Operational Improvements	\$5,815,000	-\$653,000	\$5,162,000	\$5,162,000	Complete	February-15	September-18
Public Works	Major Roadway & Neighborhood Improvements	SW 180 Street (SW 147 Ave to SW 137 Ave)	Unavailable	-	\$1,765,400	\$1,765,400	Complete	Unavailable	Unavailable
Public Works	Major Roadway & Neighborhood Improvements	SW 264 Street (U.S. 1 to SW 137 Avenue); Curbs and Gutters, Traffic Operational Improvements	\$5,964,000	\$110,000	\$6,074,000	\$6,074,000	Complete	December-13	September-18
Public Works	Major Roadway & Neighborhood Improvements	SW 127 Avenue (SW 120 Street to SW 88 Street)	\$13,552,000	-\$182,000	\$13,370,000	\$13,370,000	Complete	Unavailable	Unavailable
Public Works	Major Roadway & Neighborhood Improvements	Widen SW 136 Street (SW 152 Avenue to Florida Turnpike SR 874)	Unavailable	-	\$6,410,000	\$6,410,000	Complete	Unavailable	Unavailable
Public Works	Major Roadway & Neighborhood Improvements	NW 97 Avenue(NW 41 Street to NW 25 Street)	\$5,500,000	-\$5,474,000	\$26,000	\$26,000	Complete	Unavailable	Unavailable
Public Works	Major Roadway & Neighborhood Improvements	Grand Avenue (SW 37 Avenue to SW 32 Avenue)	Unavailable	-	\$2,032,000	\$2,032,000	Complete	Unavailable	Unavailable
Public Works	Major Roadway & Neighborhood Improvements	Narrow SW 62 Avenue (SW 70 Street to SW 64 Street) from 5 to 2 Lanes	\$3,316,000	-\$1,576,000	\$1,740,000	\$1,740,000	Complete	September-11	September-11
Public Works	Major Roadway & Neighborhood Improvements	NW 138 Street - Bridge over Miami River Canal	\$6,530,000	-\$2,632,000	\$3,898,000	\$3,898,000	Complete	March-12	September-12
Transit	Bus Service Improvements	Paratransit/Special Transportation Services (STS) project	Unavailable	-	Unavailable	\$55,400,000	Complete	Unavailable	Unavailable
PTP Category: 2003-2009 Amendment									
Transit	Bus Service Improvements	Bus Preventive Maintenance	\$2,164,000	-	Unavailable	-	PTP Complete FTA Grant 5307 Funded	On-going	On-going
Transit	Bus Service Improvements	Five-year bus service improvement plan	Unavailable	-	Unavailable	-	Complete	Unavailable	Unavailable
Transit	Major Roadway & Neighborhood Improvements	Exhibit 1 categories related to PWD (now PWWM): Two-Year Plan for FY 2004 & FY 2005	Unavailable	-	Unavailable	\$77,300,000	Complete	September-14	Unavailable
Transit	Bus Service Improvements	Additional Bus Garages (3 existing garages sufficient for current fleet of 817 buses)	\$44,000,000	-\$7,165,000	\$36,835,000	\$36,835,000	Complete	Unavailable	Unavailable
Transit	Rapid Transit Improvements	Replace Piston Lifts	\$1,000,000	-\$1,000,000	-	-	OPERATING FUNDS / Complete	Unavailable	September-09
Transit	Rapid Transit Improvements	Metromover Rehabilitation/Refurbishment (Phases I and II)	\$15,400,000	\$54,900,000	\$70,300,000	\$70,300,000	Complete	Unavailable	September-12
Transit	Rapid Transit Improvements	Station Refurbishments	\$12,000,000	\$200,000	\$12,200,000	\$12,200,000	Complete	Unavailable	September-07

INACTIVE PROJECTS - Completed

Responsible Department	Project Category	Project Name	Original* Baseline PTP Cost Estimates	PTP Increase or Decrease	Revised PTP Cost Estimates as of 9/30/2019	Actual PTP Expenditures through 9/30/2019	Estimated Remaining PTP Balance	Baseline Completion Date	Revised Completion Date
Transit	Rapid Transit Improvements	Paint Facilities	\$4,061,000	-\$1,098,115	\$2,962,885	\$2,962,885	Complete	Unavailable	Unavailable
Transit	Rapid Transit Improvements	Elevators Replacement	\$2,930,000	-\$633,715	\$2,296,285	\$2,296,285	Complete	Unavailable	Unavailable
Transit	Rapid Transit Improvements	Track and Guideway Rehab Subset - Palmetto Yard Road Crossing & Mainline Replacement	\$2,700,000	-\$597,000	\$2,103,000	\$2,103,000	Complete	2011	2011
Transit	Rapid Transit Improvements	Track and Guideway Rehab Subset - Mainline Miter Joint Replacement	Unavailable	-	\$600,000	\$600,000	Complete	Unavailable	Unavailable
Transit	Rapid Transit Improvements	Upgrade Illumination	\$2,982,000	-\$1,526,735	\$1,455,265	\$1,455,265	Complete	Unavailable	
Transit	Bus Service and Rapid Transit Improvements	Public education campaign by GIC	Unavailable	-	Unavailable	\$350,000	Complete	Unavailable	September-07
Transit	Rapid Transit Improvements	Replace Rail Vehicle Wash	\$1,000,000	-\$850,000	\$150,000	\$150,000	Complete	Unavailable	Unavailable
Transit	Rapid Transit Improvements	Metromover Station Canopies and Escalator Replacement	\$4,686,000	-	Unavailable	\$3,680,000	Unfunded /Partially Complete	Unavailable	Unavailable
Transit	Rapid Transit Improvements	Rail F & G Inspections	\$2,700,000	-	\$2,933,341	\$2,933,341	Complete	Unavailable	Unavailable
Transit	Rapid Transit Improvements	Lehman Yard Rehabilitation and Expansion Phase 1	\$8,713,000	\$3,804,000	\$12,517,000	\$12,147,000	-	April-13	September-18
Transit	Rapid Transit Improvements	Palmetto Station Traction Power Substation	\$802,000	-\$802,000	-	-	Complete	January-13	June-14
PTP Category: 2009 and Beyond Post Unification									
Transit	Bus Service Improvements	Park-and-Ride Facility at Southwest 168 Street and Transitway Phase I	\$4,290,000	\$210,000	\$4,500,000	\$0	\$4,398,000		September-23
Transit	Rapid Transit Improvements	Fire Alarm Installation at Rail Stations (IRP)	\$3,000,000	-\$76,000	\$2,924,000	\$2,924,000	Complete	FY 2017	January-17
Transit	Rapid Transit Improvements	Data Transmission Replacement (IRP)	\$93,000	-\$29,000	\$64,000	\$64,000	Complete	Unavailable	Unavailable
Transit	Bus Service Improvements	Park-and-Ride Lot Kendall Drive (at SW 127 Ave)	Unavailable	\$0	\$102,000	\$0	\$22,000	September-18	September-18
Transit	Bus Service Improvements	Park-and-Ride South Dade Transitway and SW 112 th Avenue	\$3,708,000	\$3,247,000	\$6,955,000	\$3,515,000	\$3,232,000 Phase I complete	September-18	September-22
Transit	Bus Service Improvements	NW 215 th Street parcel purchase	Unavailable	-	\$5,063,738	\$5,063,738	Complete	Unavailable	Unavailable

INACTIVE PROJECTS - Other

Responsible Department	Project Category	Project Name	Original* Baseline PTP Cost Estimates	PTP Increase or Decrease	Revised PTP Cost Estimates as of 9/30/2019	Actual PTP Expenditures through 9/30/2019	Estimated Remaining PTP Balance	Baseline Completion Date	Revised Completion Date
PTP Category: Original Exhibit I									
Transit	Bus Service Improvements	Provides 15 minutes or better bus service during rush hour; 30 minutes or better during other periods; 24 hours in certain major corridors	\$90,000,000.00	-	Unavailable	On-going	On-going	On-going	On-going
Transit	Bus Service Improvements	Expand transit public information program through enhanced marketing	Unavailable	-	Unavailable	On-going	Currently funded with operational funds	On-going	On-going
Transit	Bus Service Improvements	Construct bus pull-out bays	Unavailable	-	\$5,536,000	\$1,286,000	Unfunded	Unavailable	Unavailable
Transit	Bus Service Improvements	Implement grid system for bus service	SEE SERI 1 and 2 Recommendations	-		SEE SERI 1 and 2 Recommendations		Unavailable	Unavailable
Transit	Bus Service Improvements	Metrorail and Metromover 24 hour service discontinued and replaced by overnight Metrobus service per PTP Amendment	Unavailable	-	Unavailable	On-going	On-going	On-going	On-going
Transit	Rapid Transit Improvements	North Corridor - Heavy Rail	\$555,000,000		See SMART Plan	\$49,919,063			
Transit	Rapid Transit Improvements	East-West Corridor -Heavy Rail	\$2,789,000,000	-\$2,789,000,000		\$16,686,490	-\$16,686,490		
Transit	Rapid Transit Improvements	Baylink - Now known as Beach Corridor	\$510,000,000		See SMART Plan				
Transit	Rapid Transit Improvements	Kendall Corridor	\$877,000,000		See SMART Plan	\$880,493			
Transit	Rapid Transit Improvements	Northeast Corridor	\$795,000,000		See SMART Plan	\$44,936			
Transit	Rapid Transit Improvements	Douglas Road Corridor	\$280,000,000		See SMART Plan	\$4,596			
Transit	Rapid Transit Improvements	Rail to Florida City (Full build out rail/ exclusive bus lanes)	\$946,000,000	-\$932,722,000	\$13,278,000	\$13,308,211			
Public Works	Major Highway and Roadway Improvements	Create viable reverse flow lanes on major thoroughfares	Unavailable	-	\$660,000	\$660,000	Unfunded /Partially Complete	Unavailable	Unavailable
Public Works	Major Highway and Roadway Improvements	Funds grade separation of intersections where appropriate countywide	\$111,500,000	-	\$111,500,000	\$182,000	Unfunded /Partially Complete	Unavailable	Unavailable
Public Works	Major Highway and Roadway Improvements	Accelerate approved safety enhancements and lane improvements for Krome Avenue.		-			Project implemented by FDOT		
Public Works	Major Highway and Roadway Improvements	Fund the preliminary Engineering and Design study of I-395		-			Project implemented by FDOT		
Transit	Neighborhood Improvements	Transitway ADA Improvements	N/A	N/A	N/A	-	No longer PTP Funded		
Public Works	Major Roadway & Neighborhood Improvements	South Bay Shore Drive (Darwin to Mercy Way) - Resurfacing and Median Improvements	\$514,000	-	\$514,000	\$187,000	Cancelled	Unavailable	Unavailable
Public Works	Major Roadway & Neighborhood Improvements	SW 312 Street (SW 187 Ave to SW177 Ave) - Widen to 5 Lanes	\$6,699,000	-\$3,245,000	\$3,454,000	-	On hold	Unavailable	Unavailable
Public Works	Major Roadway & Neighborhood Improvements	SW 120 Street (SW 137 Avenue to SW 117 Avenue)	Unavailable	-	Unavailable	\$38,000	NOT FEASIBLE	Unavailable	Unavailable
Public Works	Major Roadway & Neighborhood Improvements	NW 170 Street (NW 87 to 77 Avenues)	Unavailable	-	Unavailable	-	DELETED	Unavailable	Unavailable
Public Works	Major Roadway & Neighborhood Improvements	Toll Plaza Diesel Tank Removal Project (duplicate Budget book entry of SW 312 th Street Project)	-	-	-	-	-	-	-
PTP Category: 2003-2009 Amendment									
Transit	Bus Service Improvements	Replace Hydraulic Lifts	\$1,837,000	-	Unavailable	\$530,670	Unfunded (See IRP)	Unavailable	Unavailable
Transit	Bus Service Improvements	Bus Wash and Vacuum Replacement at the Northeast, Central, Coral Way and Mover Facilities	\$4,619,000	\$983,928	\$5,602,928	\$5,602,928	-	Unavailable	Unavailable
Transit	Rapid Transit Improvements	Test Track for Metrorail	\$4,000,000	\$14,287,000	\$18,287,000	\$18,206,000	-	January-13	September-19
Transit	Rapid Transit Improvements	Guideway Painting	\$5,500,000	\$11,900,000	\$17,400,000	-	Unfunded	Unavailable	N/A
Transit	Rapid Transit Improvements	Metrorail Piers Grounding	\$5,250,000	-	Unavailable	-	Unfunded	Unavailable	Unavailable
Transit	Rapid Transit Improvements	Facilities Roof Project	\$6,484,000	-\$5,985,035	\$498,965	\$498,965	Unfunded	Unavailable	N/A
Transit	Rapid Transit Improvements	Additional Pedestrian Overpasses (4)	\$10,000,000	-\$10,000,000	-	-	-		
Transit	Rapid Transit Improvements	University of Miami - Pedestrian Overpass	-	-	\$6,335,000	\$6,335,000	-		
Transit	Rapid Transit Improvements	South Miami - Pedestrian Overpass	-	-	\$729,000	\$729,000	-		
Transit	Rapid Transit Improvements	Additional Metrorail Crossovers (2)	\$10,000,000	\$90,000,000	\$100,000,000	Project Unfunded		N/A	N/A
PTP Category: 2009 and Beyond Post Unification									
Transit	Bus Service Improvements	Park-and-Ride Facility expansion at SW 152 Street and Transitway	\$4,245,000	\$1,020,000	\$5,265,000	\$115,000	Cancelled	N/A	N/A
Transit	Rapid Transit Improvements	Replacement of Mover Platform LCD (IRP)	\$2,367,000	-\$568,000	\$1,799,000	\$1,799,000	-		
Transit	Bus Service Improvements	Infotainment Upgrade to Miami -Dade Transit Bus Fleet (IRP)	\$5,120,000	-\$5,120,000	-	Project Deleted	-	N/A	N/A
Transit	Bus Service and Rapid Transit Improvements	Northeast Transit Hub Enhancements (replaced Northeast Passenger Activity Centers [NEPAC])	\$1,577,000	\$2,139,000	\$3,716,000	\$3,186,000	-	October-14	September-19
Transit	Rapid Transit Improvements	Metromover Brickell Loop (Guideway) Painting	\$4,760,000	-	\$4,760,000	-	-	September-22	September-22
Transit	Rapid Transit Improvements	Metromover Inner Loop (Guideway) Painting	\$8,220,000	\$240,000	\$8,460,000	-	-	June-22	September-22
Transit	Rapid Transit Improvements	Metromover Omni Loop (Guideway) Painting	\$6,440,000	-	\$6,440,000	-	-	September-22	September-22
Transit	Bus Service and Rapid Transit Improvements	Transit Operations System (TOS) Replacement Project	\$1,351,000	\$4,379,000	\$5,730,000	-	\$5,730,000	June-14	August-17
Transit	Rapid Transit Improvements	Metromover Bicentennial Park Station Refurbishment	Unavailable	-	\$15,365,702	\$15,365,702	-	September-13	November-14