

# Inactive Projects

Projects in this twelfth annual update of the Five-Year Implementation Plan are separated into two categories: active and inactive. Inactive projects are fully completed, where study/planning/design/construction is complete; or partially deleted or unfunded projects, where the entire PTP item was deemed infeasible, canceled by Board action, or any further implementation deferred outside the Five-Year plan period (beyond fiscal year 2028).

The following tables summarize all the Inactive projects including project category, project name, project cost and project begin and completion dates. The Inactive projects are grouped by “PTP category” i.e. Original PTP, 2003-2009 PTP Amendment, and Post-unification.

The detailed project summary sheets for Inactive projects are available on our website as a separate .pdf document.

## INACTIVE PROJECTS - COMPLETED

| Responsible Department                  | Project Category                           | Project Name  | PTP Cost Estimate | Actual PTP Expenditure | Status                    | Completion Date |
|---|--|---|-------------------|------------------------|---------------------------|-----------------|
| <b>PTP Category: Original Exhibit I</b> |  |   |                   |                        |                           |                 |
| Transit                                 | Bus Service Improvements                   | Adds mid-day, Saturday & Sunday services within 30 days   | Unavailable       | On-going               | Completed                 | Unavailable     |
| Transit                                 | Bus Service Improvements                   | Enhance and expand transit bus stop signage Countywide; Incorporate Information Technology at bus stops and rail stations, Metromover Tracker, Free WiFi Bus tracker system (CAD/AVL) - Kendall Drive signalization, funded by Surtax | \$18,646,000      | \$17,906,500           | Completed/Operating Funds | May-21          |
| Transit                                 | Bus Service Improvements                   | Discontinue overnight Rail and Mover service  | Unavailable       | -                      | Completed                 | May-03          |
| Transit                                 | Bus Service Improvements                   | Implement the December 7, 2003 bus service improvement lineup, 3-year service improvement plan  | Unavailable       | \$1,100,000            | Completed                 | January-04      |
| Transit                                 | Rapid Transit Improvements                 | Earlington Heights/Airport Connector (AirportLink – now Orange Line)  | \$394,382,662     | \$394,382,662          | Completed                 | May-15          |
| Transit                                 | Bus Service and Rapid Transit Improvements | Patriot Pass (Implementation)   | Unavailable       | -                      | Completed                 | December-03     |
| Transit                                 | Bus Service Improvements                   | Paratransit/Special Transportation Services (STS) project   | Unavailable       | \$55,400,000           | Completed                 | March-13        |
| Transit                                 | Bus Service Improvements                   | Utilize Minibuses on all New Bus Routes and in Neighborhood/Municipal Circulator Shuttle  | N/A               | N/A                    | Completed                 | Unavailable     |
| Public Works                            | Major Highway and Roadway Improvements     | Construct Major Ingress/Egress Improvements in Downtown Miami, from SW 8 Street to SW 1 Avenue  | \$503,000         | \$503,000              | Completed                 | N/A             |
| Public Works                            | Major Highway and Roadway Improvements     | Supplement funding to widen NW 62 Avenue, from NW 105 Street to NW 138 Street. (Also appears in Board Requested Projects)   | \$3,110,000       | \$3,110,000            | Completed                 | Unavailable     |
| Public Works                            | Major Highway and Roadway Improvements     | Completed construction of NW 87 Avenue between NW 154 St and Miami Gardens Drive (NW 186 St)  | \$14,524,000      | \$14,524,000           | Completed                 | September-18    |
| Public Works                            | Major Highway and Roadway Improvements     | SW 137 Avenue, HEFT to US1 - Widen from 2 to 4 lanes  | \$9,643,000       | \$7,319,500            | Completed                 | November-21     |
| Public Works                            | Major Roadway & Neighborhood Improvements  | NW 22 Avenue (NW 135 Street to SR 9), Resurfacing and Remarkings  | \$293,000         | \$293,000              | Completed                 | January-05      |

## INACTIVE PROJECTS - COMPLETED

| Responsible Department | Project Category                          | Project Name   | PTP Cost Estimate | Actual PTP Expenditure | Status    | Completion Date |
|------------------------|---|--|-------------------|------------------------|-----------|-----------------|
| Public Works           | Major Roadway & Neighborhood Improvements | Roads with poor to fair pavement conditions: Sections 5-52-41, 8-52-41, 9-52-41, 14-52-41, 16-52-41 and 18-52-41 | \$5,889,000       | \$5,889,000            | Completed | January-05      |
| Public Works           | Major Roadway & Neighborhood Improvements | NW 22 Avenue (NW 135 St to NW 62 St), Resurfacing and Remarkings   | \$1,468,000       | \$1,468,000            | Completed | January-05      |
| Public Works           | Major Roadway & Neighborhood Improvements | Roads with poor to fair pavement conditions, Sections 27-54-40, 28-54-40 and 29-54-40                            | \$2,551,000       | \$2,551,000            | Completed | 2005            |
| Public Works           | Major Roadway & Neighborhood Improvements | NW 62 Street (NW 37 Avenue to I-95), Resurfacing and Traffic Operational Improvements                            | \$2,582,000       | \$2,582,000            | Completed | 2007            |
| Public Works           | Major Roadway & Neighborhood Improvements | NW 7 Street (NW 72 Avenue to NW 37 Ave), Resurfacing and Traffic Operational Improvements                        | \$2,524,000       | \$2,524,000            | Completed | January-09      |
| Public Works           | Major Roadway & Neighborhood Improvements | SW 62 Avenue (SW 24 Street to NW 7 Street) Street Improvements   | \$10,207,000      | \$10,207,000           | Completed | September-11    |
| Public Works           | Major Roadway & Neighborhood Improvements | NW 82 Avenue/NW 8 Street (NW 7 to 10 Street/NW 87 to 79 Avenue), Roadway Reconstruction                          | \$1,715,000       | \$1,715,000            | Completed | Unavailable     |
| Public Works           | Major Roadway & Neighborhood Improvements | SW 72 Avenue (SW 40 Street to SW 20 St), Street and Operational Improvements                                     | \$1,996,000       | \$1,996,000            | Completed | 2010            |
| Public Works           | Major Roadway & Neighborhood Improvements | Miami Gardens Drive Connector (U.S. 1 to William Lehman Causeway), New 4- lane Road                              | \$1,281,000       | \$1,281,000            | Completed | Unavailable     |
| Public Works           | Major Roadway & Neighborhood Improvements | SW 157 Avenue (SW 184 Street to SW 152 Street), New Four Lane Road   | \$8,644,000       | \$8,644,000            | Completed | March-16        |
| Public Works           | Major Roadway & Neighborhood Improvements | SW 157 Avenue, SW 152 Street to SW 112 Street, New 4 Lane Road   | \$14,380,000      | \$14,380,000           | Completed | October-10      |
| Public Works           | Major Roadway & Neighborhood Improvements | New Access to Country Walk (SW 143 Terr from Railroad Tracks to SW 136 Street)                                   | \$1,529,000       | \$1,529,000            | Completed | October-09      |
| Public Works           | Major Roadway & Neighborhood Improvements | SW 160 Street (SW 147 Ave to SW 137 Ave)   | \$7,480,000       | \$7,480,000            | Completed | October-10      |
| Public Works           | Major Roadway & Neighborhood Improvements | NW 74 Street (HEFT to SR 826) Amendment R-531-06, New Six Lane Road  | \$30,781,000      | \$30,781,000           | Completed | September-18    |

## INACTIVE PROJECTS - COMPLETED

| Responsible Department | Project Category                          | Project Name  | PTP Cost Estimate | Actual PTP Expenditure | Status              | Completion Date |
|------------------------|---|---|-------------------|------------------------|---------------------|-----------------|
| Public Works           | Major Roadway & Neighborhood Improvements | SW 97 Avenue (SW 72 Street to SW 56 Street), Widen to 3 lanes   | \$5,898,000       | \$5,898,000            | Completed           | Unavailable     |
| Public Works           | Major Roadway & Neighborhood Improvements | SW 97 Avenue (SW 56 Street to SW 40 Street), Widen to 3 lanes   | \$4,664,000       | \$4,664,000            | Completed           | September-08    |
| Public Works           | Major Roadway & Neighborhood Improvements | Widen SW 27 Avenue (U.S. 1 to Bayshore Drive) to 3 lanes from 2, 2 phases   | \$17,435,000      | \$17,435,000           | Completed           | August-15       |
| Public Works           | Major Roadway & Neighborhood Improvements | SW 87 Avenue from SW 216 St. to SW 168 St., Widen from 2 to 4 Lanes – Replaced with Old Cutler Rd. and Caribbean Blvd. projects (PTP Amendment BCC R-34-08) | \$10,604,000      | \$10,604,000           | Completed           | September-18    |
| Public Works           | Major Roadway & Neighborhood Improvements | SW 176 Street (U.S. 1 to SW 107 Avenue); Curbs and Gutters, Traffic Operational Improvements  | \$5,162,000       | \$5,162,000            | Completed           | September-18    |
| Public Works           | Major Roadway & Neighborhood Improvements | SW 180 Street (SW 147 Ave to SW 137 Ave), Curb and Gutters, Traffic Operational Improvements  | \$1,765,400       | \$1,765,400            | Completed           | Unavailable     |
| Public Works           | Major Roadway & Neighborhood Improvements | SW 264 Street (U.S. 1 to SW 137 Avenue); Curbs and Gutters, Traffic Operational Improvements  | \$6,074,000       | \$6,074,000            | Completed           | September-18    |
| Public Works           | Major Roadway & Neighborhood Improvements | SW 127 Avenue (SW 120 Street to SW 88 Street), Widen to 4 lanes with Median, Swales, and Frontage Road  | \$13,370,000      | \$13,370,000           | Completed           | Unavailable     |
| Public Works           | Major Roadway & Neighborhood Improvements | Widen SW 136 Street (SW 152 Avenue to Florida Turnpike SR 874) from 2 to 4 lanes  | \$6,410,000       | \$6,410,000            | Completed           | Unavailable     |
| Public Works           | Major Roadway & Neighborhood Improvements | NW 97 Avenue(NW 41 Street to NW 25 Street), Widen from 2 to 4 Lanes   | \$5,500,000       | \$26,000               | Completed/RIF Funds | Unavailable     |
| Public Works           | Major Roadway & Neighborhood Improvements | Grand Avenue (SW 37 Avenue to SW 32 Avenue), Narrow from 4 to 2 lanes   | \$2,032,000       | \$2,032,000            | Completed           | Unavailable     |
| Public Works           | Major Roadway & Neighborhood Improvements | Narrow SW 62 Avenue (SW 70 Street to SW 64 Street) from 5 to 2 Lanes  | \$1,740,000       | \$1,740,000            | Completed           | September-11    |
| Public Works           | Major Roadway & Neighborhood Improvements | Right-of-Way Acquisitions (Public Works Projects)   | \$15,034,200      | \$13,967,000           | Completed           | September-22    |
| Public Works           | Major Roadway & Neighborhood Improvements | NW 138 Street - Bridge over Miami River Canal   | \$3,898,000       | \$3,898,000            | Completed           | September-12    |

## INACTIVE PROJECTS - COMPLETED

| Responsible Department                   | Project Category                          | Project Name  | PTP Cost Estimate | Actual PTP Expenditure | Status                                 | Completion Date |
|--|---|---|-------------------|------------------------|--|-----------------|
| Public Works                             | Neighborhood Improvements                 | School Zone Flashing Signals  | \$14,734,600      | \$12,793,600           | Partially Completed                    | October-22      |
| Public Works                             | Neighborhood Improvements                 | Traffic Signals and Signs Operations  | \$34,260,700      | \$31,949,700           | Completed                              | September 2022  |
| Public Works                             | Neighborhood Improvements                 | ADA Sidewalks   | \$4,000,000       | \$4,000,000            | Completed                              | Unavailable     |
| <b>PTP Category: 2003-2009 Amendment</b> |   |   |                   |                        |  |                 |
| Transit                                  | Bus Service Improvements                  | Bus Preventive Maintenance  | Unavailable       | -                      | PTP Completed<br>FTA Grant 5307 Funded | On-going        |
| Transit                                  | Bus Service Improvements                  | Five-year bus service improvement plan  | Unavailable       | -                      | Completed                              | Unavailable     |
| Transit                                  | Major Roadway & Neighborhood Improvements | Exhibit 1 categories related to PWD (now PWWM): Two-Year Plan for FY 2004 & FY 2005   | Unavailable       | \$77,300,000           | Completed                              | Unavailable     |
| Transit                                  | Bus Service Improvements                  | Additional Bus Garages (3 existing garages sufficient for current fleet of 817 buses) | \$36,835,000      | \$36,835,000           | Completed                              | Unavailable     |
| Transit                                  | Rapid Transit Improvements                | Replace Piston Lifts  | -                 | -                      | Operating Funds / Completed            | September-09    |
| Transit                                  | Rapid Transit Improvements                | Metromover Rehabilitation/Refurbishment (Phases I and II)                             | \$70,300,000      | \$70,300,000           | Completed                              | September-12    |
| Transit                                  | Rapid Transit Improvements                | Station Refurbishments  | \$12,200,000      | \$12,200,000           | Completed                              | September-07    |
| Transit                                  | Rapid Transit Improvements                | Paint Facilities  | \$2,962,885       | \$2,962,885            | Completed                              | Unavailable     |
| Transit                                  | Rapid Transit Improvements                | Elevators Replacement   | \$2,296,285       | \$2,296,285            | Completed                              | Unavailable     |
| Transit                                  | Rapid Transit Improvements                | Track and Guideway Rehab Subset - Palmetto Yard Road Crossing & Mainline Replacement  | \$2,103,000       | \$2,103,000            | Completed                              | 2011            |

## INACTIVE PROJECTS - COMPLETED

| Responsible Department | Project Category                           | Project Name  | PTP Cost Estimate | Actual PTP Expenditure | Status                        | Completion Date |
|------------------------|--|---|-------------------|------------------------|-------------------------------|-----------------|
| Transit                | Rapid Transit Improvements                 | <i>Track and Guideway Rehab Subset - Mainline Miter Joint Replacement</i>                 | \$600,000         | \$600,000              | Completed                     | Unavailable     |
| Transit                | Rapid Transit Improvements                 | <i>Track and Guideway Rehab Subset - Acoustical Barrier Replacement</i>                   | \$1,211,000       | \$1,211,000            | Completed                     | June-21         |
| Transit                | Rapid Transit Improvements                 | <i>Track and Guideway Rehab Subset - Rail Fastener Replacement Curves</i>                 | \$18,264,500      | \$17,751,100           | Completed                     | February 2021   |
| Transit                | Rapid Transit Improvements                 | Upgrade Illumination  | \$1,455,265       | \$1,455,265            | Completed                     | Unavailable     |
| Transit                | Bus Service and Rapid Transit Improvements | Public education campaign by GIC  | Unavailable       | \$350,000              | Completed                     | September-07    |
| Transit                | Rapid Transit Improvements                 | Replace Rail Vehicle Wash   | \$150,000         | \$150,000              | Completed                     | Unavailable     |
| Transit                | Rapid Transit Improvements                 | Metromover Station Canopies and Escalator Replacement                                     | Unavailable       | \$3,680,000            | Unfunded /Partially Completed | Unavailable     |
| Transit                | Rapid Transit Improvements                 | Rail F & G Inspections  | \$2,933,341       | \$2,933,341            | Completed                     | Unavailable     |
| Transit                | Rapid Transit Improvements                 | Lehman Yard Rehabilitation and Expansion Phase 1  | \$12,517,000      | \$12,147,000           | Completed                     | September-18    |
| Transit                | Rapid Transit Improvements                 | Palmetto Station Traction Power Substation  | -                 | -                      | Completed                     | June-14         |
| Transit                | Rapid Transit Improvements                 | Test Track for Metrorail  | \$18,287,000      | \$18,206,000           | Completed                     | September-19    |
| Transit                | Bus Service Improvements                   | Bus Wash and Vacuum Replacement at the Northeast, Central, Coral Way and Mover Facilities | \$5,602,928       | \$5,602,928            | Completed                     | Unavailable     |
| Transit                | Neighborhood Improvements                  | Roadway Lighting Retrofit   | \$5,917,600       | \$4,361,600            | Completed                     | October-23      |
| Transit                | Rapid Transit Improvements                 | Metromover Bicentennial Park Station Refurbishment  | \$15,365,702      | \$15,365,702           | Completed                     | November-14     |

## INACTIVE PROJECTS - COMPLETED

| Responsible Department                                | Project Category           | Project Name  | PTP Cost Estimate | Actual PTP Expenditure | Status            | Completion Date |
|---|----------------------------|---|-------------------|------------------------|-------------------|-----------------|
| <b>PTP Category: 2009 and Beyond Post Unification</b> |                            |   |                   |                        |                   |                 |
| Transit   | Bus Service Improvements   | Park-and-Ride Facility at Southwest 168 Street and Transitway Phase I | \$4,500,000       | \$4,398,000            | Completed         | September-23    |
| Transit   | Bus Service Improvements   | Park-and-Ride Lot Kendall Drive (at SW 127 Ave)                       | \$102,000         | \$22,000               | Completed         | September-18    |
| Transit   | Bus Service Improvements   | Park-and-Ride South Dade Transitway and SW 112 <sup>th</sup> Avenue   | \$6,955,000       | \$3,515,000            | Phase I Completed | September-22    |
| Transit   | Bus Service Improvements   | NW 215 <sup>th</sup> Street parcel purchase                           | \$5,063,738       | \$5,063,738            | Completed         | Unavailable     |
| Transit   | Rapid Transit Improvements | Dolphin Station Park and Ride   | \$13,428,800      | \$5,254,000            | Completed         | March-20        |
| Transit   | Rapid Transit Improvements | SMART Plan Bus Express Rapid Transit (BERT) Network                   | \$2,000,000       | \$1,795,400            | Completed         | June-22         |
| Transit   | Rapid Transit Improvements | Fire Alarm Installation at Rail Stations (IRP)                        | \$2,924,000       | \$2,924,000            | Completed         | January-17      |
| Transit   | Rapid Transit Improvements | Data Transmission Replacement (IRP)                                   | \$64,000          | \$64,000               | Completed         | Unavailable     |
| Transit   | Rapid Transit Improvements | Traction Power Switchgear Upgrade - Phase 1                           | \$1,921,999       | \$1,920,784            | Completed         | April-16        |
| Transit   | Rapid Transit Improvements | Traction Power Switchgear Upgrade - Phase 2                           | \$2,136,192       | \$2,136,192            | Completed         | October-19      |
| Transit   | Rapid Transit Improvements | Metrorail Car Maintenance Vehicle Lifts                               | \$5,400,000       | \$4,901,000            | Completed         | July-21         |
| Transit   | Rapid Transit Improvements | Replacement of Mover Platform LCD (IRP)                               | \$1,799,000       | \$1,799,000            | Completed         | September-18    |

## INACTIVE PROJECTS - OTHER

| Responsible Department                  | Project Category                       | Project Name   | PTP Cost Estimates | Actual PTP Expenditures          | Status                       | Completion Date |
|---|--|--|--------------------|----------------------------------|------------------------------|-----------------|
| <b>PTP Category: Original Exhibit I</b> |  |  |                    |                                  |                              |                 |
| Transit                                 | Bus Service Improvements               | Provides 15 minutes or better bus service during rush hour; 30 minutes or better during other periods; 24 hours in certain major corridors | Unavailable        | On-going                         | On-going                     | On-going        |
| Transit                                 | Bus Service Improvements               | Expand transit public information program through enhanced marketing   | Unavailable        | On-going                         | Operational Funds            | On-going        |
| Transit                                 | Bus Service Improvements               | Construct bus pull-out bays  | \$5,536,000        | \$1,286,000                      | Unfunded                     | Unavailable     |
| Transit                                 | Bus Service Improvements               | Implement grid system for bus service  | Unavailable        | SEE SERI 1 and 2 Recommendations |                              | Unavailable     |
| Transit                                 | Bus Service Improvements               | Metrorail and Metromover 24 hour service discontinued and replaced by overnight Metrobus service per PTP Amendment                         | Unavailable        | On-going                         | On-going                     | On-going        |
| Transit                                 | Rapid Transit Improvements             | North Corridor - Heavy Rail  | See SMART Plan     | \$49,919,063                     | See SMART Plan               | -               |
| Transit                                 | Rapid Transit Improvements             | East-West Corridor -Heavy Rail   | See SMART Plan     | \$16,686,490                     | See SMART Plan               | -               |
| Transit                                 | Rapid Transit Improvements             | Baylink - Now known as Beach Corridor  | See SMART Plan     |                                  | See SMART Plan               | -               |
| Transit                                 | Rapid Transit Improvements             | Kendall Corridor   | See SMART Plan     | \$880,493                        | See SMART Plan               | -               |
| Transit                                 | Rapid Transit Improvements             | Northeast Corridor   | See SMART Plan     | \$44,936                         | See SMART Plan               | -               |
| Transit                                 | Rapid Transit Improvements             | Douglas Road Corridor  | See SMART Plan     | \$4,596                          | See SMART Plan               | -               |
| Transit                                 | Rapid Transit Improvements             | Rail to Florida City (Full build out rail/ exclusive bus lanes)  | See SMART Plan     | \$13,308,211                     | See SMART Plan               | -               |
| Transit                                 | Neighborhood Improvements              | Transitway ADA Improvements  | -                  | -                                | No longer PTP Funded         | NA              |
| Public Works                            | Major Highway and Roadway Improvements | Funds grade separation of intersections where appropriate countywide   | \$111,500,000      | \$182,000                        | Unfunded /Partially Complete | Unavailable     |



## INACTIVE PROJECTS - OTHER

| Responsible Department                   | Project Category                          | Project Name  | PTP Cost Estimates | Actual PTP Expenditures | Status                       | Completion Date |
|--|---|---|--------------------|-------------------------|------------------------------|-----------------|
| Public Works                             | Major Highway and Roadway Improvements    | Accelerate approved safety enhancements and lane improvements for Krome Avenue.   | -                  | -                       | Project implemented by FDOT  | NA              |
| Public Works                             | Major Highway and Roadway Improvements    | Fund the preliminary Engineering and Design study of I-395                        | -                  | -                       | Project implemented by FDOT  | NA              |
| Public Works                             | Major Highway and Roadway Improvements    | Create viable reverse flow lanes on major thoroughfares                           | \$660,000          | \$660,000               | Unfunded /Partially Complete | Unavailable     |
| Public Works                             | Major Roadway & Neighborhood Improvements | South Bay Shore Drive (Darwin to Mercy Way) - Resurfacing and Median Improvements | \$514,000          | \$187,000               | Cancelled                    | Unavailable     |
| Public Works                             | Major Roadway & Neighborhood Improvements | SW 312 Street (SW 187 Ave to SW177 Ave) - Widen to 5 Lanes                        | \$3,454,000        | -                       | On hold                      | Unavailable     |
| Public Works                             | Major Roadway & Neighborhood Improvements | SW 120 Street (SW 137 Avenue to SW 117 Avenue)                                    | Unavailable        | \$38,000                | Not Feasible                 | Unavailable     |
| Public Works                             | Major Roadway & Neighborhood Improvements | NW 170 Street (NW 87 to 77 Avenues)   | Unavailable        | -                       | Deleted                      | Unavailable     |
| <b>PTP Category: 2003-2009 Amendment</b> |   |   |                    |                         |                              |                 |
| Transit                                  | Bus Service Improvements                  | Replace Hydraulic Lifts   | \$1,837,000        | \$530,670               | Unfunded (See IRP)           | Unavailable     |
| Transit                                  | Rapid Transit Improvements                | Guideway Painting   | \$17,400,000       | \$0                     | Unfunded                     | NA              |
| Transit                                  | Rapid Transit Improvements                | Metrorail Piers Grounding   | \$5,250,000        | \$0                     | Unfunded                     | Unavailable     |
| Transit                                  | Rapid Transit Improvements                | Facilities Roof Project   | \$498,965          | \$498,965               | Unfunded                     | NA              |
| Transit                                  | Rapid Transit Improvements                | Track and Guideway Rehabilitation Subset - Guideway painting/Refurbishment        | \$610,000          | \$0                     | Unfunded                     | Unavailable     |
| Transit                                  | Rapid Transit Improvements                | Additional Pedestrian Overpasses (4)  | \$10,000,000       | NA                      | See Individual projects      | NA              |

## INACTIVE PROJECTS - OTHER

| Responsible Department                                | Project Category           | Project Name   | PTP Cost Estimates | Actual PTP Expenditures | Status           | Completion Date |
|---|----------------------------|--|--------------------|-------------------------|------------------|-----------------|
| Transit   | Rapid Transit Improvements | South Miami - Pedestrian Overpass                                | \$729,000          | \$729,000               | -                |                 |
| Transit   | Rapid Transit Improvements | Additional Metrorail Crossovers (2)                              | \$100,000,000      | \$0                     | Project Unfunded | NA              |
| Transit   | Rapid Transit Improvements | SMART Plan Project Implementation - TPO                          | \$3,000,000        | \$0                     | On hold          | NA              |
| <b>PTP Category: 2009 and Beyond Post Unification</b> |                            |  |                    |                         |                  |                 |
| Transit   | Bus Service Improvements   | Park-and-Ride Facility expansion at SW 152 Street and Transitway | \$5,265,000        | \$115,000               | Cancelled        | NA              |
| Transit   | Bus Service Improvements   | Infotainment Upgrade to Miami –Dade Transit Bus Fleet (IRP)      | \$5,120,000        | -                       | Deleted          | NA              |
| Transit   | Rapid Transit Improvements | Metromover Brickell Loop (Guideway) Painting                     | \$4,760,000        | -                       | NA               | September-22    |
| Transit   | Rapid Transit Improvements | Metromover Inner Loop (Guideway) Painting                        | \$8,460,000        | -                       | NA               | September-22    |
| Transit   | Rapid Transit Improvements | Metromover Omni Loop (Guideway) Painting                         | \$6,440,000        | -                       | NA               | September-22    |
| Transit   | Rapid Transit Improvements | SMART Plan Flagler Corridor Planning and Implementation          | \$1,143,000        | \$0                     | Project Unfunded | September-23    |
| Transit   | Rapid Transit Improvements | Palmetto Intermodal Terminal                                     | \$10,285,200       | \$0                     | Project Unfunded | September-23    |
| Transit   | Rapid Transit Improvements | Direct Ramps to Dolphin Station                                  | \$3,719,000        | \$0                     | Cancelled        | September-24    |