

Inactive Projects

Projects in this fourteenth annual update of the Five-Year Implementation Plan are separated into two categories: active and inactive. Inactive projects are fully completed, where study/planning/design/construction is complete; or partially deleted or unfunded projects, where the entire PTP item was deemed infeasible, canceled by Board action, or any further implementation deferred outside the Five-Year plan period (beyond fiscal year 2030).

The following tables summarize all the Inactive projects including project category, project name, project cost and project begin and completion dates. The Inactive projects are grouped by “PTP category” i.e. Original PTP, 2003-2009 PTP Amendment, and Post-unification.

The detailed project summary sheets for Inactive projects are available on our website as a separate .pdf document.

INACTIVE PROJECTS - COMPLETED

Responsible Department	Project Category	Project Name	PTP Cost Estimate	Actual PTP Expenditure	Status	Completion Date
PTP Category: Original Exhibit I						
Transit	Bus Service Improvements	Adds mid-day, Saturday & Sunday services within 30 days	Unavailable	On-going	Completed	Unavailable
Transit	Bus Service Improvements	Enhance and expand transit bus stop signage Countywide; Incorporate Information Technology at bus stops and rail stations, Metromover Tracker, Free WiFi Bus tracker system (CAD/AVL) - Kendall Drive signalization, funded by Surtax	\$18,646,000	\$17,906,500	Completed/Operating Funds	May-21
Transit	Bus Service Improvements	Discontinue overnight Rail and Mover service	Unavailable	-	Completed	May-03
Transit	Bus Service Improvements	Implement the December 7, 2003 bus service improvement lineup, 3-year service improvement plan	Unavailable	\$1,100,000	Completed	January-04
Transit	Rapid Transit Improvements	Earlington Heights/Airport Connector (AirportLink – now Orange Line)	\$394,382,662	\$394,382,662	Completed	May-15
Transit	Bus Service and Rapid Transit Improvements	Patriot Pass (Implementation)	Unavailable	-	Completed	December-03
Transit	Bus Service Improvements	Paratransit/Special Transportation Services (STS) project	Unavailable	\$55,400,000	Completed	March-13
Transit	Bus Service Improvements	Utilize Minibuses on all New Bus Routes and in Neighborhood/Municipal Circulator Shuttle	N/A	N/A	Completed	Unavailable
Public Works	Major Highway and Roadway Improvements	Construct Major Ingress/Egress Improvements in Downtown Miami, from SW 8 Street to SW 1 Avenue	\$503,000	\$503,000	Completed	N/A
Public Works	Major Highway and Roadway Improvements	Supplement funding to widen NW 62 Avenue, from NW 105 Street to NW 138 Street. (Also appears in Board Requested Projects)	\$3,110,000	\$3,110,000	Completed	Unavailable
Public Works	Major Highway and Roadway Improvements	Completed construction of NW 87 Avenue between NW 154 St and Miami Gardens Drive (NW 186 St)	\$14,524,000	\$14,524,000	Completed	September-18
Public Works	Major Highway and Roadway Improvements	SW 137 Avenue, HEFT to US1 - Widen from 2 to 4 lanes	\$9,643,000	\$7,319,500	Completed	November-21
Public Works	Major Roadway & Neighborhood Improvements	NW 22 Avenue (NW 135 Street to SR 9), Resurfacing and Remarkings	\$293,000	\$293,000	Completed	January-05

INACTIVE PROJECTS - COMPLETED

Responsible Department	Project Category	Project Name	PTP Cost Estimate	Actual PTP Expenditure	Status	Completion Date
Public Works	Major Roadway & Neighborhood Improvements	Roads with poor to fair pavement conditions: Sections 5-52-41, 8-52-41, 9-52-41, 14-52-41, 16-52-41 and 18-52-41	\$5,889,000	\$5,889,000	Completed	January-05
Public Works	Major Roadway & Neighborhood Improvements	NW 22 Avenue (NW 135 St to NW 62 St), Resurfacing and Remarkings	\$1,468,000	\$1,468,000	Completed	January-05
Public Works	Major Roadway & Neighborhood Improvements	Roads with poor to fair pavement conditions, Sections 27-54-40, 28-54-40 and 29-54-40	\$2,551,000	\$2,551,000	Completed	2005
Public Works	Major Roadway & Neighborhood Improvements	NW 62 Street (NW 37 Avenue to I-95), Resurfacing and Traffic Operational Improvements	\$2,582,000	\$2,582,000	Completed	2007
Public Works	Major Roadway & Neighborhood Improvements	NW 7 Street (NW 72 Avenue to NW 37 Ave), Resurfacing and Traffic Operational Improvements	\$2,524,000	\$2,524,000	Completed	January-09
Public Works	Major Roadway & Neighborhood Improvements	SW 62 Avenue (SW 24 Street to NW 7 Street) Street Improvements	\$10,207,000	\$10,207,000	Completed	September-11
Public Works	Major Roadway & Neighborhood Improvements	NW 82 Avenue/NW 8 Street (NW 7 to 10 Street/NW 87 to 79 Avenue), Roadway Reconstruction	\$1,715,000	\$1,715,000	Completed	Unavailable
Public Works	Major Roadway & Neighborhood Improvements	SW 72 Avenue (SW 40 Street to SW 20 St), Street and Operational Improvements	\$1,996,000	\$1,996,000	Completed	2010
Public Works	Major Roadway & Neighborhood Improvements	Miami Gardens Drive Connector (U.S. 1 to William Lehman Causeway), New 4- lane Road	\$1,281,000	\$1,281,000	Completed	Unavailable
Public Works	Major Roadway & Neighborhood Improvements	SW 157 Avenue (SW 184 Street to SW 152 Street), New Four Lane Road	\$8,644,000	\$8,644,000	Completed	March-16
Public Works	Major Roadway & Neighborhood Improvements	SW 157 Avenue, SW 152 Street to SW 112 Street, New 4 Lane Road	\$14,380,000	\$14,380,000	Completed	October-10
Public Works	Major Roadway & Neighborhood Improvements	New Access to Country Walk (SW 143 Terr from Railroad Tracks to SW 136 Street)	\$1,529,000	\$1,529,000	Completed	October-09
Public Works	Major Roadway & Neighborhood Improvements	SW 160 Street (SW 147 Ave to SW 137 Ave)	\$7,480,000	\$7,480,000	Completed	October-10
Public Works	Major Roadway & Neighborhood Improvements	NW 74 Street (HEFT to SR 826) Amendment R-531-06, New Six Lane Road	\$30,781,000	\$30,781,000	Completed	September-18

INACTIVE PROJECTS - COMPLETED

Responsible Department	Project Category	Project Name	PTP Cost Estimate	Actual PTP Expenditure	Status	Completion Date
Public Works	Major Roadway & Neighborhood Improvements	SW 97 Avenue (SW 72 Street to SW 56 Street), Widen to 3 lanes	\$5,898,000	\$5,898,000	Completed	Unavailable
Public Works	Major Roadway & Neighborhood Improvements	SW 97 Avenue (SW 56 Street to SW 40 Street), Widen to 3 lanes	\$4,664,000	\$4,664,000	Completed	September-08
Public Works	Major Roadway & Neighborhood Improvements	Widen SW 27 Avenue (U.S. 1 to Bayshore Drive) to 3 lanes from 2, 2 phases	\$17,435,000	\$17,435,000	Completed	August-15
Public Works	Major Roadway & Neighborhood Improvements	SW 87 Avenue from SW 216 St. to SW 168 St., Widen from 2 to 4 Lanes – Replaced with Old Cutler Rd. and Caribbean Blvd. projects (PTP Amendment BCC R-34-08)	\$10,604,000	\$10,604,000	Completed	September-18
Public Works	Major Roadway & Neighborhood Improvements	SW 176 Street (U.S. 1 to SW 107 Avenue); Curbs and Gutters, Traffic Operational Improvements	\$5,162,000	\$5,162,000	Completed	September-18
Public Works	Major Roadway & Neighborhood Improvements	SW 180 Street (SW 147 Ave to SW 137 Ave), Curb and Gutters, Traffic Operational Improvements	\$1,765,400	\$1,765,400	Completed	Unavailable
Public Works	Major Roadway & Neighborhood Improvements	SW 264 Street (U.S. 1 to SW 137 Avenue); Curbs and Gutters, Traffic Operational Improvements	\$6,074,000	\$6,074,000	Completed	September-18
Public Works	Major Roadway & Neighborhood Improvements	SW 127 Avenue (SW 120 Street to SW 88 Street), Widen to 4 lanes with Median, Swales, and Frontage Road	\$13,370,000	\$13,370,000	Completed	Unavailable
Public Works	Major Roadway & Neighborhood Improvements	Widen SW 136 Street (SW 152 Avenue to Florida Turnpike SR 874) from 2 to 4 lanes	\$6,410,000	\$6,410,000	Completed	Unavailable
Public Works	Major Roadway & Neighborhood Improvements	NW 97 Avenue (NW 41 Street to NW 25 Street), Widen from 2 to 4 Lanes	\$5,500,000	\$26,000	Completed/RIF Funds	Unavailable
Public Works	Major Roadway & Neighborhood Improvements	Grand Avenue (SW 37 Avenue to SW 32 Avenue), Narrow from 4 to 2 lanes	\$2,032,000	\$2,032,000	Completed	Unavailable
Public Works	Major Roadway & Neighborhood Improvements	Narrow SW 62 Avenue (SW 70 Street to SW 64 Street) from 5 to 2 Lanes	\$1,740,000	\$1,740,000	Completed	September-11
Public Works	Major Roadway & Neighborhood Improvements	Right-of-Way Acquisitions (Public Works Projects)	\$15,034,200	\$13,967,000	Completed	September-22
Public Works	Major Roadway & Neighborhood Improvements	NW 138 Street - Bridge over Miami River Canal	\$3,898,000	\$3,898,000	Completed	September-12

INACTIVE PROJECTS - COMPLETED

Responsible Department	Project Category	Project Name	PTP Cost Estimate	Actual PTP Expenditure	Status	Completion Date
Public Works	Neighborhood Improvements	School Zone Flashing Signals	\$14,734,600	\$12,793,600	Partially Completed	October-22
Public Works	Neighborhood Improvements	Traffic Signals and Signs Operations	\$34,260,700	\$31,949,700	Completed	September-22
Public Works	Neighborhood Improvements	ADA Sidewalks	\$4,000,000	\$4,000,000	Completed	Unavailable
Public Works	Major Roadway & Neighborhood Improvements	SW 137 Avenue (US 1 to SW 184 Street), Widen from 2 to 4 lanes	\$20,279,000	\$16,893,100	Complete	October-22
Public Works	Major Roadway & Neighborhood Improvements	SW 137 Avenue (HEFT to US 1), Widen from 2 to 4 lanes	\$9,644,000	\$7,716,000	Complete	November-21
Public Works	Major Roadway & Neighborhood Improvements	SW 216 Street (Florida's Turnpike to SW 127 Avenue) - Curbs and Gutters, Traffic Operational Improvements	\$11,616,000	\$11,018,000	Complete	March-23
PTP Category: 2003-2009 Amendment						
Transit	Bus Service Improvements	Bus Preventive Maintenance	Unavailable	-	PTP Completed FTA Grant 5307 Funded	On-going
Transit	Bus Service Improvements	Five-year bus service improvement plan	Unavailable	-	Completed	Unavailable
Transit	Major Roadway & Neighborhood Improvements	Exhibit 1 categories related to PWD (now PWWM): Two-Year Plan for FY 2004 & FY 2005	Unavailable	\$77,300,000	Completed	Unavailable
Transit	Bus Service Improvements	Additional Bus Garages (3 existing garages sufficient for current fleet of 817 buses)	\$36,835,000	\$36,835,000	Completed	Unavailable
Transit	Rapid Transit Improvements	Replace Piston Lifts	-	-	Operating Funds / Completed	September-09
Transit	Rapid Transit Improvements	Metromover Rehabilitation/Refurbishment (Phases I and II)	\$70,300,000	\$70,300,000	Completed	September-12
Transit	Rapid Transit Improvements	Station Refurbishments	\$12,200,000	\$12,200,000	Completed	September-07

INACTIVE PROJECTS - COMPLETED

Responsible Department	Project Category	Project Name	PTP Cost Estimate	Actual PTP Expenditure	Status	Completion Date
Transit	Rapid Transit Improvements	Paint Facilities	\$2,962,885	\$2,962,885	Completed	Unavailable
Transit	Rapid Transit Improvements	Elevators Replacement	\$2,296,285	\$2,296,285	Completed	Unavailable
Transit	Rapid Transit Improvements	<i>Track and Guideway Rehab Subset - Palmetto Yard Road Crossing & Mainline Replacement</i>	\$2,103,000	\$2,103,000	Completed	2011
Transit	Rapid Transit Improvements	<i>Track and Guideway Rehab Subset - Mainline Miter Joint Replacement</i>	\$600,000	\$600,000	Completed	Unavailable
Transit	Rapid Transit Improvements	<i>Track and Guideway Rehab Subset - Acoustical Barrier Replacement</i>	\$1,211,000	\$1,211,000	Completed	June-21
Transit	Rapid Transit Improvements	<i>Track and Guideway Rehab Subset - Rail Fastener Replacement Curves</i>	\$18,264,500	\$17,751,100	Completed	February 2021
Transit	Rapid Transit Improvements	Upgrade Illumination	\$1,455,265	\$1,455,265	Completed	Unavailable
Transit	Bus Service and Rapid Transit Improvements	Public education campaign by GIC	Unavailable	\$350,000	Completed	September-07
Transit	Rapid Transit Improvements	Replace Rail Vehicle Wash	\$150,000	\$150,000	Completed	Unavailable
Transit	Rapid Transit Improvements	Metromover Station Canopies and Escalator Replacement	Unavailable	\$3,680,000	Unfunded /Partially Completed	Unavailable
Transit	Rapid Transit Improvements	Rail F & G Inspections	\$2,933,341	\$2,933,341	Completed	Unavailable
Transit	Rapid Transit Improvements	Lehman Yard Rehabilitation and Expansion Phase 1	\$12,517,000	\$12,147,000	Completed	September-18
Transit	Rapid Transit Improvements	Palmetto Station Traction Power Substation	-	-	Completed	June-14
Transit	Rapid Transit Improvements	Test Track for Metrorail	\$18,287,000	\$18,206,000	Completed	September-19

INACTIVE PROJECTS - COMPLETED

Responsible Department	Project Category	Project Name	PTP Cost Estimate	Actual PTP Expenditure	Status	Completion Date
Transit	Bus Service Improvements	Bus Wash and Vacuum Replacement at the Northeast, Central, Coral Way and Mover Facilities	\$5,602,928	\$5,602,928	Completed	Unavailable
Transit	Neighborhood Improvements	Roadway Lighting Retrofit	\$5,917,600	\$4,361,600	Completed	October-23
Transit	Rapid Transit Improvements	Metromover Bicentennial Park Station Refurbishment	\$15,365,702	\$15,365,702	Completed	November-14
Transit	Rapid Transit Improvements	Pedestrian Overpass at University Metrorail Station	\$1,930,300	\$1,738,731	Completed	December-23
PTP Category: 2009 and Beyond Post Unification						
Transit	Bus Service Improvements	Park-and-Ride Facility at Southwest 168 Street and Transitway Phase I	\$4,500,000	\$4,398,000	Completed	September-23
Transit	Bus Service Improvements	Park-and-Ride Lot Kendall Drive (at SW 127 Ave)	\$102,000	\$22,000	Completed	September-18
Transit	Bus Service Improvements	Park-and-Ride South Dade Transitway and SW 112 th Avenue	\$6,955,000	\$3,515,000	Phase I Completed	September-22
Transit	Bus Service Improvements	NW 215 th Street parcel purchase	\$5,063,738	\$5,063,738	Completed	Unavailable
Transit	Rapid Transit Improvements	SMART Plan Bus Express Rapid Transit (BERT) Network	\$2,000,000	\$1,880,429	Completed	June-22
Transit	Rapid Transit Improvements	Fire Alarm Installation at Rail Stations (IRP)	\$2,924,000	\$2,924,000	Completed	January-17
Transit	Rapid Transit Improvements	Data Transmission Replacement (IRP)	\$64,000	\$64,000	Completed	Unavailable
Transit	Rapid Transit Improvements	Traction Power Switchgear Upgrade - Phase 1	\$1,921,999	\$1,920,784	Completed	April-16
Transit	Rapid Transit Improvements	Traction Power Switchgear Upgrade - Phase 2	\$2,136,192	\$2,136,192	Completed	October-19

INACTIVE PROJECTS - COMPLETED

Responsible Department	Project Category	Project Name	PTP Cost Estimate	Actual PTP Expenditure	Status	Completion Date
Transit	Rapid Transit Improvements	Metrorail Car Maintenance Vehicle Lifts	\$5,400,000	\$4,901,000	Completed	July-21
Transit	Rapid Transit Improvements	Replacement of Mover Platform LCD (IRP)	\$1,799,000	\$1,799,000	Completed	September-18
Transit	Rapid Transit Improvements	Metrorail Traction Power Switchgear Equipment Phase 3	\$5,500,000	\$4,914,000	Completed	December-24

INACTIVE PROJECTS - OTHER

Responsible Department	Project Category	Project Name	PTP Cost Estimates	Actual PTP Expenditures	Status	Completion Date
PTP Category: Original Exhibit I						
Transit	Bus Service Improvements	Provides 15 minutes or better bus service during rush hour; 30 minutes or better during other periods; 24 hours in certain major corridors	Unavailable	On-going	On-going	On-going
Transit	Bus Service Improvements	Expand transit public information program through enhanced marketing	Unavailable	On-going	Operational Funds	On-going
Transit	Bus Service Improvements	Construct bus pull-out bays	\$5,536,000	\$1,286,000	Unfunded	Unavailable
Transit	Bus Service Improvements	Implement grid system for bus service	Unavailable	SEE SERI 1 and 2 Recommendations		Unavailable
Transit	Bus Service Improvements	Metrorail and Metromover 24 hour service discontinued and replaced by overnight Metrobus service per PTP Amendment	Unavailable	On-going	On-going	On-going
Transit	Rapid Transit Improvements	North Corridor - Heavy Rail	See SMART Plan	\$49,919,063	See SMART Plan	-
Transit	Rapid Transit Improvements	East-West Corridor -Heavy Rail	See SMART Plan	\$16,686,490	See SMART Plan	-
Transit	Rapid Transit Improvements	Baylink - Now known as Beach Corridor	See SMART Plan		See SMART Plan	-
Transit	Rapid Transit Improvements	Kendall Corridor	See SMART Plan	\$880,493	See SMART Plan	-
Transit	Rapid Transit Improvements	Northeast Corridor	See SMART Plan	\$44,936	See SMART Plan	-
Transit	Rapid Transit Improvements	Douglas Road Corridor	See SMART Plan	\$4,596	See SMART Plan	-
Transit	Rapid Transit Improvements	Rail to Florida City (Full build out rail/ exclusive bus lanes)	See SMART Plan	\$13,308,211	See SMART Plan	-
Transit	Neighborhood Improvements	Transitway ADA Improvements	-	-	No longer PTP Funded	NA
Public Works	Major Highway and Roadway Improvements	Funds grade separation of intersections where appropriate countywide	\$111,500,000	\$182,000	Unfunded /Partially Complete	Unavailable

INACTIVE PROJECTS - OTHER

Responsible Department	Project Category	Project Name	PTP Cost Estimates	Actual PTP Expenditures	Status	Completion Date
Public Works	Major Highway and Roadway Improvements	Accelerate approved safety enhancements and lane improvements for Krome Avenue.	-	-	Project implemented by FDOT	NA
Public Works	Major Highway and Roadway Improvements	Fund the preliminary Engineering and Design study of I-395	-	-	Project implemented by FDOT	NA
Public Works	Major Highway and Roadway Improvements	Create viable reverse flow lanes on major thoroughfares	\$660,000	\$660,000	Unfunded /Partially Complete	Unavailable
Public Works	Major Roadway & Neighborhood Improvements	South Bay Shore Drive (Darwin to Mercy Way) - Resurfacing and Median Improvements	\$514,000	\$187,000	Cancelled	Unavailable
Public Works	Major Roadway & Neighborhood Improvements	SW 312 Street (SW 187 Ave to SW177 Ave) - Widen to 5 Lanes	\$3,454,000	-	On hold	Unavailable
Public Works	Major Roadway & Neighborhood Improvements	SW 120 Street (SW 137 Avenue to SW 117 Avenue)	Unavailable	\$38,000	Not Feasible	Unavailable
Public Works	Major Roadway & Neighborhood Improvements	NW 170 Street (NW 87 to 77 Avenues)	Unavailable	-	Deleted	Unavailable
PTP Category: 2003-2009 Amendment						
Transit	Bus Service Improvements	Replace Hydraulic Lifts	\$1,837,000	\$530,670	Unfunded (See IRP)	Unavailable
Transit	Rapid Transit Improvements	Guideway Painting	\$17,400,000	\$0	Unfunded	NA
Transit	Rapid Transit Improvements	Metrorail Piers Grounding	\$5,250,000	\$0	Unfunded	Unavailable
Transit	Rapid Transit Improvements	Facilities Roof Project	\$498,965	\$498,965	Unfunded	NA
Transit	Rapid Transit Improvements	Track and Guideway Rehabilitation Subset - Guideway painting/Refurbishment	\$610,000	\$0	Unfunded	Unavailable
Transit	Rapid Transit Improvements	Additional Pedestrian Overpasses (4)	\$10,000,000	NA	See Individual projects	NA

INACTIVE PROJECTS - OTHER

Responsible Department	Project Category	Project Name	PTP Cost Estimates	Actual PTP Expenditures	Status	Completion Date
Transit	Rapid Transit Improvements	South Miami - Pedestrian Overpass	\$729,000	\$729,000	-	
Transit	Rapid Transit Improvements	Additional Metrorail Crossovers (2)	\$100,000,000	\$0	Project Unfunded	NA
Transit	Rapid Transit Improvements	SMART Plan Project Implementation - TPO	\$3,000,000	\$0	On hold	NA
PTP Category: 2009 and Beyond Post Unification						
Transit	Bus Service Improvements	Park-and-Ride Facility expansion at SW 152 Street and Transitway	\$5,265,000	\$115,000	Cancelled	NA
Transit	Bus Service Improvements	Infotainment Upgrade to Miami –Dade Transit Bus Fleet (IRP)	\$5,120,000	-	Deleted	NA
Transit	Rapid Transit Improvements	Metromover Brickell Loop (Guideway) Painting	\$4,760,000	-	NA	September-22
Transit	Rapid Transit Improvements	Metromover Inner Loop (Guideway) Painting	\$8,460,000	-	NA	September-22
Transit	Rapid Transit Improvements	Metromover Omni Loop (Guideway) Painting	\$6,440,000	-	NA	September-22
Transit	Rapid Transit Improvements	SMART Plan Flagler Corridor Planning and Implementation	\$1,143,000	\$0	Project Unfunded	September-23
Transit	Rapid Transit Improvements	Palmetto Intermodal Terminal	\$10,285,200	\$0	Project Unfunded	September-23
Transit	Rapid Transit Improvements	Direct Ramps to Dolphin Station	\$3,719,000	\$0	Cancelled	September-24
Transit	Rapid Transit Improvements	Mount Sinai Multimodal SMART Terminal	\$1,787,000	\$0	Cancelled	NA