

Miami-Dade Water and Sewer Department (WASD)
Transparency Report
Summary of Changes
April 2023

Exhibit A – WASD Infrastructure Projects in Procurement

A. Awarded Contracts –

Accelerate Ordinance No.14-77 (Yes/No)	ISD Project No. & Project Description & Commission Districts	Project Status and Comments
Yes	W-952 Commission District 6 Alexander Orr Water Treatment Plant Sodium Hypochlorite Feed & Storage Facility	4/07/2023 Contract Award Recommendation to RF Environmental Services, Inc.

B. Projects Advertised

Accelerate Ordinance No.14-77 (Yes/No)	ISD Project No. & Project Description & Commission Districts	Project Status and Comments
Yes	S-16376 Various Commission Districts Lateral Expansion Program	Under the Cone of Silence 4/20/2023 Project Advertised 5/23/2023 Bid Due Date

C. Status Change

Yes	S-985 Commission District 2 Connect 2 Protect: Commercial Corridors S-2 Basin; Phase 2, West Side of NW 27 Avenue	Under the Cone of Silence 4/26/2023 Revised Bid Due Date
-----	--	---

Yes	S-949A Commission District 7 Ocean Outfall Legislation Program, Construction Package CT-3C-A, Electrical Distribution Building 2 (EDB-2)	Under the Cone of Silence 5/04/2023 Revised Bid Due Date
Yes	S-971 Commission District 4 Furnish and Install 16-Inch Sanitary Force Main along W, N & E Country Club Dr from William Lehman Causeway to Yacht Club Way	Under the Cone of Silence 4/25/2023 Revised Bid Due Date
Yes	A21-WASD-01 Commission District 9 South Miami Height Maintenance Facility	Under the Cone of Silence 4/20/2023 First Tier Meeting

Exhibit B – Capital Expenditures

Exhibit B shows the preliminary capital expenditures for the month of April 2023 in the amount of \$37,977,256 and the Fiscal Year-to-Date (FYTD) Expenditures in the amount of \$294,431,526.

Exhibit C – Status of Consent Decree Projects

Item	Consent Decree Project Title	Summary of Changes
Current, Consent Decree Total Cost		
See highlighted cost changes in report.		Project costs are updated monthly, based on changes to the Estimate at Completion. See highlighted changes.
Project Phase		
None		
Phase % Complete		
See highlighted percentage changes in report.		Project phase % complete are updated monthly (changes highlighted), as projects progress to completion.
Actual Compliance Dates		
None		
Remarks		

None	
Notes and Stipulated Penalties Notices from FDEP for SSO Events	
Data Month	Changed to "March 2023"
Stipulated Penalties Notices from FDEP	