
**CHECKLIST #0440 FOR THE APPROVAL OF:
VENEERED LUMBER AND PREFABRICATED BEAMS**

- ☐ Basic Requirements Checklist.
- ☐ One set of the manufacturer's 'approval document' including:
 - a. Typical section with details, properties and all dimensions,
 - b. Installation details, including reinforcements,
 - c. Fastener and connecting details including size and location,
 - d. Load tables, and
 - e. Design data.
- ☐ A Current listing for the product by an approved independent testing agency with a follow up program.
- ☐ Calculations verifying all data on charts, tables, section properties, and structural properties.
- ☐ Copy of quality control program of the fabrication process at the plant.
- ☐ Manufacturer's specifications, design data, and application manual.
- ☐ One set of manufacturer's design drawings marked and verified by the testing laboratory.

The following current laboratory tests and test reports in compliance with protocol PA 301.

- ☐ Test for mechanical properties of beams (lumber) according to ASTM D4761.
- ☐ Test for load establishing stresses for structural glue laminated timber according to ASTM D3737.
- ☐ Test for withdrawal and lateral resistance of fasteners used with product, according to ASTM D1761.

Note:

If the product to be approved contains Structural Composite Lumber, add checklist for Durability of Wood-Based Structural Composite Lumber (#0475) to these requirements.

Revised: 09/29/00

C:\Documents and Settings\jh045\My Documents\Visual Studio
Projects\VID\BCCOWEB\BCCOWEB_Local\productcont\lst4\Lumber.doc

Internet mail address: postmaster@buildingcodeonline.com

Homepage: <http://www.buildingcodeonline.com>