

CHECKLIST #0215 FOR THE APPROVAL OF: FIBER CEMENT SIDING & SOFFITS

- ☐ Basic Requirements Checklist.
- ☐ One set of the manufacturer's 'approval document' including:
 - a. Details of all models with dimensions and thickness,
 - b. Installation details including all connections,
 - c. Fastener diagram with size and location corresponding with test & calculations, and
 - d. Must clearly indicate that provisions for diaphragm action and gravity load are not part of the approval (must provide alternate provisions for these loads).
- ☐ Calculations verifying anchoring method used in the test.
- ☐ One set of manufacturer's design drawings marked and verified by the testing laboratory.

The following current laboratory tests and test reports in compliance with protocol TAS 301.

- ☐ Testing for standard specifications per ASTM C-1185.
- ☐ Smoke density rating & Flame spread test per ASTM E-84.
- ☐ Test method for behavior of material in a vertical tube furnace per ASTM E-136.
- ☐ Uniform static air test per TAS 202.
- ☐ Impact test per TAS 201 (not required for soffit).
- ☐ Cyclic test per TAS 203. See note # 2.

Notes:

1. Siding installed in front of CBS construction (ASTM C90) or 5/8" (5-Ply) plywood supported by 2x studs or 2x6 - 18 Ga. metal studs, each at 16" o.c. is exempt from impact and positive pressure tests.
2. Siding & soffit will require cyclic test regardless of impact test procedure.
3. One specimen of each model, a minimum of 3, shall be tested and they shall be rated for the lowest pressure.
4. All specimens shall be tested as they are to be installed in the field.

Revised: 09/06/02

C:\Documents and Settings\JL045\Desktop\Checklist\FiberSiding.doc

Internet mail address: postmaster@buildingcodeonline.com



Homepage: <http://www.buildingcodeonline.com>