



**CHECKLIST #0290 FOR THE APPROVAL OF:
SCREEN ROOM WIND BREAKER**

- ☐ Basic Requirements Checklist.
- ☐ One set of the manufacturer's 'approval document' including:
 - a) Typical cross section of mullions, extrusions etc., including dimensions,
 - b) Assembly drawing indicating reinforcements, and
 - c) Fastener diagram indicating type, size, embedment & location; corresponding with type used during testing.
- ☐ One set of manufacturer's design drawings marked and verified by the testing laboratory.

The following current laboratory tests and test reports in compliance with protocol PA 301.

- ☐ Uniform static air test per PA 202, corresponding to 75-mph wind pressure. See note #2.

Notes:

1. If windbreaker has plastic as a component, add plastic checklist to this requirement.
2. Multiple windbreaker installation requires testing and calculations including mullions used.
3. Windbreaker must be removed and stored when hurricane winds are announced.

Revised: 11/02/95

C:\Documents and Settings\jh045\My Documents\Visual Studio
Projects\VID\BCCOWEB\BCCOWEB_Local\productcont\lst4\WindBreaker.doc

Internet mail address: postmaster@buildingcodeonline.com

Homepage: <http://www.buildingcodeonline.com>