PWD Update on Active PTP Projects:

Project	Limits	Comm. Dist	Design Status	Construction Status	Start Const.	End Const.	Const. Estimate	Comments
- District 1 Resurfacing	Sections: 5-52-41, 8-52-41, 9-52-41, 14-52-41, 16-52-41, 18-52-41	1	100%	100% Complete	04/2004	06/2007	$ 5.9 M	Complete 6/30/07.
- NW 22 Ave Resurfacing	NW 135 St to State Road 9	1	100%	100% Complete	02/2005	07/2005	$ 293 K	Complete 7/19/05.
- NW 22 Ave Resurfacing	NW 135 St to NW 62 St	2	100%	100% Complete	02/2005	07/2005	$ 1.5 M	Complete 7/19/05.
- NW 37 Ave 2 to 5 lanes	NW North River D to NW 79 St	2	100%	0%	06/2011	06/2013	$ 17.4 M	Design complete. ROW ongoing.
- NW 62 St Resurfacing & Traffic Improvements	NW 37 Ave to I-95	2, 3	100%	100% Complete	02/2006	11/2007	$ 2.6 M	City of Miami segment (I-95 to NW 12 Ave) and Miami-Dade County segments (NW 12-27 Ave, NW 27-37 Ave) completed 11/20/07.
- NE 2 Ave Street & Traffic Improvements (Four Segments)	NE 20 St to West Little River Canal	3	5%	0%	10/2010	10/2012	$ 21.4 M	City of Miami managing design of this project. New typical sections and phasing have been determined. Estimates received. JPA will be forthcoming for const.
- NE 2 Ave Street & Traffic Improvement	West Little River Canal to NE 91 St	3	100%	100% Complete	01/2008	09/2009	$ 7.4 M	Complete 9/30/09. Road open to traffic. Pending project closeout.
- Miami Gardens Drive Connector New 4 Lane Road	US-1 to William Lehman Cswy.	4	100%	100% Complete	01/2007	10/2007	$ 1.5 M	JPA w / Aventura approved by CITT 6/27/07. Road open to traffic 9/20/07.
- Miami River Tunnel Study	Study	5	100%	100% Complete	03/2005	12/2005	$ 504 K	JPA with City of Miami approved for study. Complete 12/2005.
- SW 62 Ave Street Improvements	SW 24 St to NW 7 St	6	100%	7%	08/2009	02/2011	$ 10.9 M	Contract approved by BCC/CITT in July 2009. NTP 8/15/09. Under construction.
- NW 82 Ave / NW 8 St Roadway Reconstruction	NW 7 to 10 St/NW 87 to 79 Ave	6	100%	100% Complete	10/2005	12/2006	$ 1.7 M	Complete 12/2006.
- SW 72 Ave Street and Traffic Operational Improvements	SW 40 St to SW 20 St	6	100%	73%	02/2009	02/2010	$ 1.8 M	Contract for construction awarded by BCC/CITT in Nov. 2008. Under construction.
-NW 7 St Resurfacing / Operational Improvements	NW 72 Ave to NW 37 Ave	6	100%	100% Complete	09/2008	05/2009	$ 2.8 M	Contract awarded by BCC 6/3/08, CITT 6/25/08. Completed 5/28/09.
- District 7 Resurfacing	Sections: 27 54-40, 28-54 40, 29-54-40	7	100%	100% Complete	11/2004	04/2005	$ 2.6 M	Complete 04/2005.

PWD Update on Active PTP Projects:

Project	Limits	Comm. Dist	Design Status	Construction Status	Start Const.	End Const.	Const. Estimate	Comments
- South Bayshore Drive Resurfacing & Median Improvements	Mercy Way to Darwin St	7	0%	0%	09/2011	09/2012	$ 514 K	PTP Amendment complete. PWD working with City of Miami on the JPA.
-SW 27 Ave 2 to 3 lanes	US-1 to Bayshore Dr	7	100%	0%	12/2010	12/2011	$ 17.3 M	Design complete. Authorization to acquire 35 parcels approved by BCC/CITT in Nov. 08. ROW ongoing.
- Grand Ave 4 to 2 lanes	SW 37 Ave to SW 32 Ave	7	100%	100% Complete	10/2004	8/2005	$ 2 M	Complete.
- South Miami Av Traffic calming, curbs & sidewalks	SW 25 Road to SW 15 Road	7	100%	100% Complete	09/2006	11/2007	$ 1.3 M	JPA Amendment approved by BCC 1/22/09 and CITT 2/1/09. Complete.
- SW 62 Ave 5 to 2 lanes	SW 70 St to SW 64 St	7	90%	0%	03/2010	03/2011	$ 2.8 M	Under design. Reviewing 100% plans.
- SW 97 Ave 2 to 3 lanes	SW 72 St to SW 40 St	7, 10	100%	100%	09/2006	10/2008	$ 11.7 M	Complete.
- SW 120 St 4 to 6 lanes	SW 137 Ave to SW 117 Ave	8	0%	0%			$ 37 K	Traffic Study to determine scope for roadway improvement is complete. Widening determined not feasible due to ROW constraints and required displacement of residences and businesses.
- SW 137 Ave Widening to 4 Lanes	US-1 to SW 184 St	8	0%	0%	11/2011	11/2012	$ 24.6 M	Unsolicited Proposal submitted by Developer under review.
- SW 137 Ave Widening to 4 lanes	HEFT to US-1	8	20%	0%	3/2011	3/2012	$ 9.9 M	Under design.
- SW 312 St Widen to 5 lanes	SW 187 Ave to SW 177 Ave	8	0%	0%	03/2012	03/2013	$ 6.6 M	Design not scheduled until end of 2010.
- SW 87 Ave 2 to 4 lanes	SW 216 St to SW 168 St	8	0%	0%			$ 13 K	PTP Amendment to replace this project approved by BCC 1/10/08. Replaced by Old Cutler Rd and Caribbean Blvd.
- Old Cutler Rd Traffic Operational Improvements	SW 87 Ave to SW 97 Ave	8	0%	0%	04/2011	09/2012	$ 7.7 M	Replaced SW 87 Ave project. JPA with Town of Cutler Bay approved by BCC/CITT April 2009.
- Caribbean Blvd 2 to 3 lanes	Coral Sea Rd to SW 87 Ave	8	0%	0%	04/2011	09/2012	$ 11.2 M	Replaced SW 87 Ave project. JPA with Town of Cutler Bay approved by BCC/CITT April 2009.
- SW 157 Ave New 4 lanes	SW 184 St to SW 152 St	9	100%	0%	2/2011	2/2013	$ 12.6 M	Design complete. Authorization to acquire Right of Way approved by BCC/CITT in May '09. Starting RTA process.

PWD Update on Active PTP Projects:

Project	Limits	Comm. Dist	Design Status	Construction Status	Start Const.	End Const.	Const. Estimate	Comments
- SW 160 St New 4 lane road	SW 147 Ave to SW 137 Ave	9	100%	65%	02/2009	02/2010	$ 7.9 M	Contract approved by BCC/CITT in Nov.'08. NTP 2/16/09. Under construction.
- SW 216 St 2 to 3 lanes	SW 127 Ave to HEFT	9	95%	0%	09/2011	08/2013	$ 11.9 M	Finalizing design/ ROW title work ongoing.
- SW 176 St 2 to 3 lanes	US-1 to SW 107 Ave	9	100%	0%	10/2011	10/2012	$ 5.7 M	Design complete. ROW acquisition work in progress.
- SW 180 St 2 to 3 lanes	SW 147 Ave to SW 137 Ave	9	100%	100% Complete	2/2009	09/2009	$ 1.6 M	Complete 9/30/09. Road open to traffic. Pending project closeout.
- SW 264 St 2 to 3 lanes	US-1 to SW 137 Ave	9	100%	0%	10/2011	10/2012	$ 6 M	100% design plans received, ROW Engineering in process.
- SW 127 Ave Widen to 4 lanes with median, swales and frontage road	SW 120 St to SW 88 St	8, 10	100%	97%	03/2008	03/2010	$ 13.6 M	Substantially completed.
- New Access to Country Walk Land acquisition and road extension	SW 143 Terr from Railroad tracks to SW 136 St	11	100%	100%	08/2006	11/2007	$ 1.6 M	Completed
SW 136 St 2 to 4 lanes	SW 152 Ave to SW 139 Ct	11	100%	99%	09/2008	09/2009	$ 7 M	Substantially completed.
SW 136 St 2 to 4 lanes	SW 127 Ave to HEFT	9	0%	0%			$ 4 K	Project not feasible due to ROW concerns. MDX studying alternative.
- SW 157 Ave New 4 lane road	SW 120 – 136 St -.-.-.

PWD Update on Active PTP Projects:

Project	Limits	Comm. Dist	Design Status	Construction Status	Start Const.	End Const.	Const. Estimate	Comments
- NW 62 Ave (W 8 Ave) 2 to 3 lanes	NW 138 St to NW 105 St	13	100%	100% Complete	05/2004	07/2005	$ 5.5 M	Complete.
- NW 87 Ave 2 to 4 lanes	NW 186 St to NW 154 St	13	90%	0%	09/2010	09/2012	$ 20 M	Design underway. ROW Acquisition process underway .

Public Works Department (continued)

- Advanced Traffic Management System (ATMS):
  PWD continues upgrading and transferring signals onto the new ATMS system. As of March 31, 2011 out of 2708 Signalized Intersections, 2638 (97%) are running on ATMS software and 2401 (89%) are online to the Traffic Control Center.

- The PWD continues to coordinate with County Commissioners' Offices the Neighborhood Improvement Projects, such as resurfacing, sidewalks, ADA sidewalks, ADA sidewalks, drainage, guardrails, striping, traffic signals, and traffic calming. Eighty Four (84) PTP open construction contracts for the Neighborhood Improvements (totaling $75.2 million) have been approved by the CITT and BCC.

- In an effort to accelerate many neighborhood projects, PWD continues to take advantage of various contracting mechanisms, such as the Miscellaneous Contracting processes available under CICC contracts 7360 and 7040.

- Since the inception of the program, PWD has installed illuminated street name signs at 1530 intersections throughout the County; this includes 41 (ARRA) installed this past fiscal year. New contracts funded by ARRA and PTP are in the process of being awarded.