PUBLIC WORKS AND WASTE MANAGEMENT DEPARTMENT PTP UPDATE (SITE-SPECIFIC PROJECTS)

Location (Corridor / Limits)		Description	BCC Dist	Milestone / Phase	Estimated Start	Estimated End	Percent Complete	Comments	Status
NW 22 Ave	/ NW 135 St to State Road 9	Resurfacing	1	Construction	Complete	Complete	100%	Complete	√
Sections: 5-52-41, 8-52-41, 9-52-41, 14-52-41, 16-52-41, 18-52-41		Resurfacing	1	Design	Complete	Complete	100%	Complete	√
				Contract Award (CITT / BCC)	Complete	Complete	100%		√
				Construction	Complete	Complete	100%		√
NW 37 Ave	/ NW North River Dr to NW 79 St	Widen from 2 to 5 Lanes	2	Design	Complete	Complete	100%	ROW acquisition ongoing.	√
				ROW Acquisition	02/2008	10/2014	50%		-260
				Utility Relocation	10/2014	02/2015	0%		-383
				Contract Award (CITT / BCC)	08/2014	02/2015	0%		-383
				Construction	03/2015	03/2018	0%		-1507
NW 62 St	/ NW 37 Ave to I-95	Resurfacing & Traffic Improvements	2, 3	Design	Complete	Complete	100%	Complete	√
				Contract Award (CITT / BCC)	Complete	Complete	100%		√
				Construction	Complete	Complete	100%		√
NW 22 Ave	/ NW 135 St to NW 62 St	Resurfacing	2	Design	Complete	Complete	100%	Complete	√
				Contract Award (CITT / BCC)	Complete	Complete	100%		√
				Construction	Complete	Complete	100%		√
NE 2 Ave	/ NE 20 St to NE 36 St	Street & Traffic Improvements	3	Design			30%	JPA with the City of Miami	
				Contract Award (CITT / BCC)			0%		
				Construction			0%		
	/ NE 36 St to NE 42 St	Street & Traffic Improvements	3	Design	Complete	Complete	100%	Complete	√
				Contract Award (CITT / BCC)	Complete	Complete	100%		√
				Construction	Complete	Complete	100%		√
	/ NE 42 St to NE 51 St	Street & Traffic Improvements	3	Design			90%	JPA with the City of Miami	
				Contract Award (CITT / BCC)			0%		
				Construction			0%		
	/ NE 51 St to NE 57 St	Street & Traffic Improvements	3	Design	Complete	Complete	100%	Construction by City of Miami with ARRA funding substantially complete.	√
				Contract Award (CITT / BCC)	Complete	Complete	100%		√
				Construction			98%		
	/ NE 57 St to NE 69 St	Street & Traffic Improvements	3	Design	Complete	Complete	100%	Completed by the City of Miami utilizing ARRA funding.	√
				Contract Award (CITT / BCC)	Complete	Complete	100%		√
				Construction	Complete	Complete	100%		
	/ NE 69 St to NE 84 St	Street & Traffic Improvements	3	Design			60%	JPA with the City of Miami	
				Contract Award (CITT / BCC)			0%		
				Construction			0%		
	/ West Little River Canal to NE 91 St	Street & Traffic Improvements	3	Design	Complete	Complete	100%	Complete	√
				Contract Award (CITT / BCC)	Complete	Complete	100%		√
				Construction	Complete	Complete	100%		√
Miami Gardens Drive Connector	/ US-1 to William Lehman Cswy.	New 4 Lane Road	4	Design	Complete	Complete	100%	Complete	√
				Construction	Complete	Complete	100%		√
Miami River Tunnel Feasiblity Study		Study	5	Design	Complete	Complete	100%	Complete	√
				Contract Award (CITT / BCC)	Complete	Complete	100%		√
SW 62 Ave	/ SW 24 St to NW 7 St	Street Improvements	6	Design	Complete	Complete	100%	Complete	√
				Contract Award (CITT / BCC)	Complete	Complete	100%		√
				Construction	Complete	Complete	100%		√

AGENDA ITEM 8 B

PUBLIC WORKS AND WASTE MANAGEMENT DEPARTMENT PTP UPDATE (SITE-SPECIFIC PROJECTS)

Location (Corridor / Limits)	Description	BCC Dist	Milestone / Phase	Estimated Start	Estimated End	Percent Complete	Comments	Status
NW 82 Ave / NW 8 St / NW 7 to 10 St/NW 87 to 79 Ave	Roadway Reconstruction	6	Design	Complete	Complete	100%	Complete	√
			Contract Award (CITT / BCC)	Complete	Complete	100%		√
			Construction	Complete	Complete	100%		√
SW 72 Ave / SW 40 St to SW 20 St	Street and Traffic Operational Improvements	6	Design	Complete	Complete	100%	Complete	√
			Contract Award (CITT / BCC)	Complete	Complete	100%		√
			Construction	Complete	Complete	100%		√
NW 7 Street / NW 72 Ave to NW 37 Ave	Resurfacing / Operational Improvements	6	Design	Complete	Complete	100%	Complete	√
			Contract Award (CITT / BCC)	Complete	Complete	100%		√
			Construction	Complete	Complete	100%		√
South Bayshore Drive / Mercy Way to Darwin Street	Resurfacing and Median Improvements	7	Design			30%	PTP Amendment complete. JPA with City of Miami for design approved by BCC/CITT in November 2010. WASD looking into replacing water and sewer utilities along this stretch of roadway. Construction to be funded by RIF.	
Sections: 27-54-40, 28-54-40, 29-54-40	Resurfacing	7	Design	Complete	Complete	100%	Complete	√
			Contract Award (CITT / BCC)	Complete	Complete	100%		√
			Construction	Complete	Complete	100%		√
Grand Ave / SW 37 Ave to SW 32 Ave	4 to 2 lanes	7	Design	Complete	Complete	100%	Complete	√
			Contract Award (CITT / BCC)	Complete	Complete	100%		√
			Construction	Complete	Complete	100%		√
SW 62 Ave / SW 70 St to SW 64 St	5 to 2 lanes	7	Design	Complete	Complete	100%	Complete	√
			Contract Award (CITT / BCC)	Complete	Complete	100%		√
			Construction	Complete	Complete	100%		√
South Miami Av / SW 25 Road to SW 15 Road	Traffic calming, curbs & sidewalks	7	Design	Complete	Complete	100%	Complete	√
			Construction	Complete	Complete	100%		√
SW 97 Ave / SW 72 St to SW 56 St	2 to 3 lanes	7	Design	Complete	Complete	100%	Complete	√
			Contract Award (CITT / BCC)	Complete	Complete	100%		√
			Construction	Complete	Complete	100%		√
SW 97 Ave / SW 56 St to SW 40 St	2 to 3 lanes	10	Design	Complete	Complete	100%	Complete	√
			Contract Award (CITT / BCC)	Complete	Complete	100%		√
			Construction	Complete	Complete	100%		√
SW 27 Ave / US-1 to Bayshore Dr	2 to 3 lanes	7	Design	Complete	Complete	100%	Phase I completed. Construction contract for Phase II approved by the BCC on 4/2/13. NTP issued on 12/2/13.	√
			ROW Acquisition	Complete	Complete	100%		√
			Utility Relocation	Complete	Complete	100%		√
			Contract Award (CITT / BCC)	Complete	Complete	100%		√
			Construction	12/2013	06/2015	1%		-503
SW 120 St / SW 137 Ave to SW 117 Ave	Widening/ Traffic Operational Improvements	8					Project determined not feasible due to ROW constraints and required displacement of adjacent residences and business.	

PUBLIC WORKS AND WASTE MANAGEMENT DEPARTMENT PTP UPDATE (SITE-SPECIFIC PROJECTS)

Location (Corridor / Limits)		Description	BCC Dist	Milestone / Phase	Estimated Start	Estimated End	Percent Complete	Comments	Status
SW 137 Ave	/ US-1 to SW 200 St	Widening to 4 lanes	8	Design	07/2012		60%	Unsolicited proposal for design/build was awarded. The Notice to Proceed issued on July 11, 2012. Design and ROW acquisition ongoing.	
				Construction		12/2014	0%		
	/ HEFT to US-1	Widening to 4 lanes	8	Design	11/2008	01/2014	90%	Design and ROW acquisition ongoing.	13
				ROW Acquisition	01/2010	11/2014	25%		-291
				Utility Relocation	11/2013	06/2015	0%		-503
				Contract Award (CITT / BCC)	11/2014	06/2015	0%		-503
				Construction	07/2015	01/2017	0%		-1083
SW 312 St	/ SW 187 Ave to SW 177 Ave	Widening to 5 lanes	8	Design			0%	Planning being coordinated with the City of Homestead.	
				Contract Award (CITT / BCC)			0%		
				Construction			0%		
SW 87 Ave	/ SW 216 St to SW 168 St	2 to 4 lanes	8	Design			0%	PTP Amendment to replace this project approved by BCC /CITT 1/10/08. Replaced by Old Cutler Rd and Caribbean Blvd.	
				Contract Award (CITT / BCC)			0%		
				Construction			0%		
Old Cutler Rd	/ SW 87 Ave to SW 97 Ave	Traffic Operational Improvements	8	Design	Complete	Complete	Complete	Replaced SW 87 Ave project. JPA with Town of Cutler Bay approved by BCC/CITT in April 2009. Under Construction.	
				Construction	11/2012	12/2013	90%		
Caribbean Blvd	/ Coral Sea Road to SW 87 Ave	Widening 2 to 3 lanes	8	Design	Complete	Complete	Complete	Replaced SW 87 Ave project. JPA with Town of Cutler Bay approved by BCC/CITT in April 2009. Under Construction.	
				Construction	08/2013	07/2015	5%		
SW 157 Ave	/ SW 184 St to SW 152 St	New 4 lanes	9	Design	Complete	Complete	100%	Construction contract approved by the BCC on 9/4/13.	√
				ROW Acquisition	Complete	Complete	100%		√
				Utility Relocation	10/2012	01/2014	80%		13
				Contract Award (CITT / BCC)	Complete	Complete	100%		√
				Construction	02/2014	02/2015	0%		-383
SW 216 St	/ SW 127 Ave to HEFT	2 to 3 lanes	9	Design	Complete	Complete	100%	ROW acquisition ongoing.	√
				ROW Acquisition	05/2008	08/2014	40%		-199
				Utility Relocation	08/2014	11/2014	0%		-291
				Contract Award (CITT / BCC)	06/2014	11/2014	0%		-291
				Construction	01/2015	01/2017	0%		-1083
SW 176 St	/ US-1 to SW 107 Ave	2 to 3 lanes	9	Design	Complete	Complete	100%	ROW acquisition ongoing. Design being modified to minimize ROW acquisition.	√
				ROW Acquisition	05/2008	12/2013	95%		44
				Utility Relocation	07/2013	05/2014	0%		-107
				Contract Award (CITT / BCC)	11/2013	05/2014	0%		-107
				Construction	06/2014	06/2015	0%		-503
SW 180 St	/ SW 147 Ave to SW 137 Ave	2 to 3 lanes	9	Design	Complete	Complete	100%	Complete	√
				Contract Award (CITT / BCC)	Complete	Complete	100%		√
				Construction	Complete	Complete	100%		√
SW 264 St	/ US-1 to SW 137 Ave	2 to 3 lanes	9	Design	Complete	Complete	100%	ROW acquisition ongoing.	√
				ROW Acquisition	05/2008	02/2014	50%		-18
				Utility Relocation	07/2013	02/2014	0%		-18
				Contract Award (CITT / BCC)	07/2013	02/2014	0%		-18
				Construction	06/2014	06/2015	0%		-503

PUBLIC WORKS AND WASTE MANAGEMENT DEPARTMENT PTP UPDATE (SITE-SPECIFIC PROJECTS)

Location (Corridor / Limits)		Description	BCC Dist	Milestone / Phase	Estimated Start	Estimated End	Percent Complete	Comments	Status
SW 160 St	/ SW 147 Ave to SW 137 Ave	New 4 lane road	9	Design	Complete	Complete	100%	Complete	√
				Contract Award (CITT / BCC)	Complete	Complete	100%		√
				Construction	Complete	Complete	100%		√
SW 127 Ave	/ SW 120 St to SW 88 St	Widen to 4 lanes with median, swales and frontage road	8, 10	Design	Complete	Complete	100%	Complete	√
				Contract Award (CITT / BCC)	Complete	Complete	100%		√
				Construction	Complete	Complete	100%		√
New Access to Country Walk	/ SW 143 Terr from Railroad tracks to SW 136 St	Land acquisition and road extension	11	Design	Complete	Complete	100%	Complete	√
				Contract Award (CITT / BCC)	Complete	Complete	100%		√
				Construction	Complete	Complete	100%		√
SW 136 St	/ SW 152 Ave to SW 139 Ct	2 to 4 lanes	11	Design	Complete	Complete	100%	Complete	√
				Contract Award (CITT / BCC)	Complete	Complete	100%		√
				Construction	Complete	Complete	100%		√
	/ SW 127 Ave to HEFT	2 to 4 lanes	9	Design				Project not feasible due to ROW concerns. MDX studying alternative.	
				Contract Award (CITT / BCC)					
				Construction					
SW 157 Ave	/ SW 120 -136St	New 4 lane road	9,11	Design	Complete	Complete	100%	Complete	√
				Contract Award (CITT / BCC)	Complete	Complete	100%		√
				Construction	Complete	Complete	100%		√
	/ SW 112 -120St	New 4 lane road	11	Design	Complete	Complete	100%	Complete	√
				Contract Award (CITT / BCC)	Complete	Complete	100%		√
				Construction	Complete	Complete	100%		√
NW 138 St	/ Over Miami River Canal	New 5 lane bridge	12	Design	Complete	Complete	100%	Complete	√
				Contract Award (CITT / BCC)	Complete	Complete	100%		√
				Construction	Complete	Complete	100%		√
NW 74 St	/ NW 84 Ave to NW 107 Ave	New 6 lane road	12	Design	Complete	Complete	100%	Complete	√
				Contract Award (CITT / BCC)	Complete	Complete	100%		√
				Construction	Complete	Complete	100%		√
	/ NW 114 Ave to NW 107 Ave	New 6 lane road	12	Design	Complete	Complete	100%	Design complete.	√
				ROW Acquisition	Complete	Complete	100%		√
				LAP Execution	09/2011	11/2013	90%		74
				Contract Award (CITT / BCC)	11/2013	05/2014	0%		-107
				Construction	06/2014	12/2015	0%		-686
	/ NW 84 Ave to SR 826	New 6 lane road	12	Design	02/2007	11/2013	95%	Under design.	74
				ROW Acquisition	Complete	Complete	100%		√
				LAP Execution	09/2011	11/2013	0%		74
				Contract Award (CITT / BCC)	11/2013	05/2014	0%		-107
				Construction	06/2014	12/2015	0%		-686
NW 97 Ave	/ NW 41 St to NW 25 St	2 to 4 lanes	12	Design	Complete	Complete	100%	Complete	√
				Construction	Complete	Complete	100%		√
NW 87 Ave	/ NW 186 St to NW 154 St	2 to 4 lanes	13	Design	Complete	Complete	100%	Construction operations ongoing	√
				ROW Acquisition	Complete	Complete	100%		√
				Contract Award (CITT / BCC)	Complete	Complete	100%		√
				Construction	02/2013	04/2015	45%		-442
NW 62 Ave (W 8 Ave)	/ NW 138 St to NW 105 St	2 to 3 lanes	13	Design	Complete	Complete	100%	Complete	√
				Contract Award (CITT / BCC)	Complete	Complete	100%		√
				Construction	Complete	Complete	100%		√

Project Status Key:

- Complete
- On-Schedule
- 91-180 Days Behind Schedule
- 181+ Days Behind Schedule