Memorandum

MIAMI-DADE COUNTY

Date:	February 14, 2007
To:	Honorable Chairman Dorrin D. Rolle and Members, Transit Committee
From:	George M. Burgess County Manager
Subject:	List of Additional Traffic Intersection Improvements

TC
Agenda Item No. 7(C)

At the June 15, 2006, meeting of the Regional Transportation Committee (RTC), the Public Works Department (PWD) was directed to present a general list of pending major congested intersections (from which the quick win list was derived). It was also requested that the report denote available funding sources and include intersections listed by Commission District.

PWD staff has performed a field evaluation of the listed sites and to date, of the 132 locations, 67 have been selected as quick win. Additionally, appropriate funding from the People's Transportation Plan (PTP) or Road Impact Fee (RIF) has been identified for the improvements to these sites. Currently, the selected sites are in the process of planning, design and some are already under construction. The remainder of the 132 locations will continue to be monitored and programmed for construction as funding becomes available. The list has been updated with design and construction status as well as proposed funding sources.

Attachment

Assistant County Manager

MIAMI-DADE COUNTY-PUBLIC WORKS DEPARTMENT
PROPOSED CAPACITY IMPROVEMENTS PROJECT LOCATIONS

Project #	Location	Description	Design Status	Design Complete Date	Date To Const	Const Status	Prop Funding	Preliminary Estimate	Jurisdiction	BCC DIST
1	NW 22 Av & Miami Gardens Dr	Add Southbound Right Turn Lane	100%	01/25/07	02/05/07		RIF	$ 50,000	County	1
2	NW 32 AV & NW 207 ST	Roundabout	100%	11/30/06	03/15/07		RIF	$ 140,000	County	1
3	San Simeon Way & NW 215 St	Left Turn Lead for EB & WB Traffic	100%	12/15/06	02/09/07		RIF	$ 50,000	County	1
4	NW 207 ST btwn NW 37 AV and NW 215 ST	Pavement Markings Restoration	50%	02/28/07	03/31/07		RIF	$ 60,000	County	1
5	NW 32 Av & NW 33 St	Signal Modification	60%	03/10/07	03/25/07		RIF	$ 150,000	County	2
6	NE 16 Av & NE 126 St	New Traffic Signal	100%	12/15/06	02/15/07		PTP	$ 200,000	County	2
7	NW 7 Av & Little River Dr	Add Right Turn Lane	60%	02/16/07	04/10/07		RIF	$ 80,000	FDOT	2
8	OpaLocka Blvd from NW 4 Ave to NW 2 Ave	Operational Improvements	30%	02/28/07	03/15/07		RIF	$ 200,000	County	2
9	NW 2 Av & NW 67 St	New Traffic Signal	100%	11/24/06	02/20/07		RIF	$ 200,000	County	3
10	NW 12 Av (West of) & NW 16 St	New Traffic Signal	100%	12/20/06	03/01/07		PTP	$ 200,000	County	3
11	NE 2 Av & NE 67 St	New Traffic Signal	100%	11/24/06	02/20/07		PTP	$ 100,000	County	3
12	NW 14 Ave & NW 58 St	New Traffic Signal	25%	03/15/07	05/15/07		RIF	$ 160,000	County	3
13	Sheridan Ave & NE 40 St	New Traffic Signal	100%	10/30/06	02/15/07		RIF	$ 200,000	County	4
14	NE 19 Av & 183 St	Intersection Improvements	50%	03/15/07	04/15/07		RIF	$ 30,000	FDOT	4
15	West Dixie Hwy & NE 172 St	Operational Improvements	0%				RIF	$ 150,000	County	4
16	NE 26 Av & NE 203 St	Operational Improvements	0%				RIF	$ 150,000	County	4
17	Harding Av & 69 St	New Traffic Signal	100%	11/15/06	02/15/07		PTP	$ 200,000	County	5
18	Ocean Dr & 7 St	New Traffic Signal	100%	10/15/06	11/03/06	80%	RIF	$ 226,999	County	5
19	West Av & 11 St	New Traffic Signal	100%	10/09/06	11/04/06	90%	RIF	$ 226,999	County	5
20	West AV & 16 ST	New Traffic Signal	80%	02/28/06	03/10/06		RIF	$ 200,000	County	5
21	West Av & 10 St	New Traffic Signal	100%	10/11/06	12/18/06	85%	RIF	$ 226,999	County	5
22	West Av & 15 ST	New Traffic Signal	100%	10/06/06	11/01/06	80%	RIF	$ 166,279	County	5
23	NW 79 Av & NW 7 St	New Traffic Signal	100%	01/04/07	03/01/07		PTP	$ 200,000	County	6
24	East 1 AV and E 17 ST	New Traffic Signal	100%	12/20/06	04/15/07		PTP	$ 100,000	County	6
25	East 4 AV and 32 ST	Traffic Signal Modification	100%	10/30/06	05/01/07		PTP	$ 100,000	County	6
26	Blue Lagoon Dr & NW 68 Av	New Traffic Signal	60%	03/15/07	04/10/07		RIF	$ 200,000	County	6
27	SW 37 AV & SW 12 ST	New Traffic Signal	100%	re-design	02/10/07	0%	RIF	$ 160,000	County	6
28	SW 67 Av & SW 10 St	New Traffic Signal	100%	11/20/06	10/18/06	100%	PTP	$ 167,051	County	6
29	Le Jeune Rd & Loquat Av	New Traffic Signal	100%	11/20/06	02/20/07		RIF	$ 150,000	County	7
30	SW 67 Av (Ludlam Rd) & SW 44 St	New Traffic Signal	100%	01/04/07	03/15/07		PTP	$ 200,000	County	7
31	SW 102 AV and SW 64 ST	New Traffic Signal	100%	11/16/06	04/01/07		PTP	$ 100,000	County	7
32	SW 67 Av & SW 98 St	New Traffic Signal	100%	11/16/06	04/15/07		RIF	$ 200,000	County	7
33	SW 77 Ct & Miller Dr	New Traffic Signal	100%	10/25/06	04/01/07		PTP	$ 200,000	County	7
34	SW 104 ST and SW 107 AV	Extend EBLT lane	100%	01/03/07	02/05/07		RIF	$ 100,000	County	8
35	SW 104 ST and SW 113 PL	Extend EBLT lane	100%	01/03/07	02/05/07		RIF	$ 100,000	County	8
36	SW 147 AV & SW 184 ST	New Traffic Signal	100%	10/11/06	12/18/06	40%	RIF	$ 180,000	County	8
37	SW 134 Av & SW 248 St	New Traffic Signal	100%	10/11/06	12/08/06	70%	PTP	$ 151,595	County	8
38	Sw 117 AV and SW 88 to 90 ST	Extend NBLT bay	80%				PTP	$ 100,000	County	8
39	SW 132 Av & SW 268 St (east of TPK)	New Traffic Signal	100%	12/20/06	04/15/07		RIF	$ 100,000	County	9
40	SW 132 Av & SW 268 St (west of TPK)	New Traffic Signal	100%	12/20/06	04/15/07		RIF	$ 100,000	County	9
41	SW 122 Av & SW 128 St	New Traffic Signal	95%	12/28/06	04/15/07		RIF	$ 200,000	County	9
42	SW 137 Av & SW 143 St	New Traffic Signal	100%	10/11/06	10/25/06	80%	PTP	$ 200,000	County	9
43	SW 152 Av & SW 312 St	New Traffic Signal	100%	09/15/06	10/03/06	100%	PTP	$ 158,378	County	9
44	Bird Road and SR-821	Add SBRT lane	100%	11/25/06	05/15/07		RIF	$ 200,000	FDOT	10
45	SW 92 Av & SW 28 St	Roundabout	75%	02/28/07	03/15/07		RIF	$ 200,000	County	10
46	SW 114 Av & SW 84 St	Median Treatment	100%	12/13/06	02/05/07		PTP	$ 60,000	County	10
47	SR 90 (Tamiami Trail) @ SW 88 Av	Directional Median Opening	0%				RIF	$ 50,000	FDOT	10
48	SW 117 Av bet SW 56 St & Bird Rd	Median	50%	04/15/07	05/10/07		RIF	$ 300,000	County	10
49	SW 152 Av & SW 10 St	New Traffic Signal	95%	02/28/07	05/10/07		PTP	$ 200,000	County	11
50	SW 152 Av & SW 18 St	New Traffic Signal	100%	01/02/07	05/01/07		PTP	$ 200,000	County	11
51	SW 162 Av & SW 56 St	New Traffic Signal	100%	10/11/06	11/06/06	70%	PTP	$ 200,000	County	11
52	SW 132 Av & SW 12 St	New Traffic Signal	100%	01/15/07	12/15/07		PTP	$ 200,000	County	11
53	SW 139 Av & SW 8 St	New Traffic Signal	25%	04/15/07	06/04/07		RIF	$ 170,000	FDOT	11
54	Hammocks Blvd & SW 112 Av	New Traffic Signal	100%	08/07/06	10/07/06	90%	PTP	$ 181,199	County	11
55	NW 93 CT & NW 12 ST	New Traffic Signal	100%	10/25/06	11/29/06	70%	PTP	$ 180,000	County	12
56	NW 127 Av & NW 7 Ter	New Traffic Signal	100%	10/08/06	12/23/06	100%	PTP	$ 226,999	County	12
57	NW 84 Av & NW 74 St	New Traffic Signal	100%	11/21/06	05/01/07		PTP	$ 200,000	County	12
58	NW 97 Av & NW 58 St	Signal Modification	100%	11/20/06	01/04/07	30%	PTP	$ 30,000	County	12
59	NW 82 Pl & NW 74 St	New Traffic Signal	100%	11/20/06	06/01/07		PTP	$ 200,000	County	12
60	NW S. River Drive and NW 91 Ter	New Traffic Signal	100%	11/22/06	04/15/07		PTP	$ 100,000	County	12
61	Fountainbleau Blvd and NW 9500 Block	New Traffic Signal	100%	12/11/06	04/01/07		PTP	$ 100,000	County	12
62	Ludlam Rd and SR -826	Add NBRT lane	100%	11/25/06	05/15/07		RIF	$ 250,000	FDOT	13
63	Red Road and SR-826	Add WBLT lane	100%	11/25/06	02/05/07		RIF	$ 150,000	FDOT	13
64	W 16 AV and W 49 ST	Lengthen EBLT lane	20%	02/28/07	04/15/07		RIF	$ 50,000	FDOT	13
65	NW 77 Ct & NW 169 St	Operational Improvements	0%				RIF	$ 200,000	County	13
66	NW 82 Av & NW 170 St	Left Turn Lead for WB Traffic	50%	02/28/07	03/10/07		RIF	$ 40,000	County	13
67	NW 114 AV & NW 50 ST	New Traffic Signal	100%	11/15/06	12/20/06	40%	PTP		County	13

* In 06/07 TIP
** By open contract

2