Firm Name:

GROUP L	MIAMI-DADE FIRE DEPARTMENT	Fire Alarm Manufacture	Fire Alarm Model #	Monitoring Service YES/NO
ITEM	**SITE ADDRESS**			
1	Station 1 16699 NW 67 Avenue	Detection System	DS 9400	NO
2	Station 2 6460 NW 27 Avenue	Notifier	NIW2-100	YES
3	Station 3 3911 SW 82 Avenue	Fire Lite	MS9200 VDLS	YES
4	Station 4 9201 SW 152nd Street	Detection System	DS 9400	NO
5	Station 5 13150 SW 238th Street	Edwards System	Fire Shield	NO
6	Station 6 15890 SW 288th Street	Detection System	DS 9400	NO
7	Station 7 9350 NW 22 Avenue	Detection System	DS 9400	NO
8	Station 8 2900 Aventura Blvd.	Detection System	DS 9400	NO
9	Station 9 7777 SW 117th Avenue	Detection System	DS 9400	NO
10	Station 10 75-172 Street.	Gamewell	FC1 7100-ID	YES
11	Station 11 18705 NW 27th Avenue	Detection System	DS 9400	NO
12	Station 13/&LOGISTICS 6000 SW 87 Avenue	Edwards System	EST-2	YES
13	Station 14 5860 SW 70th Street	Faraday	MPC2000	NO

14	Station 15 2 Crandon Blvd.	Fire Lite	M5 5024 VD	NO
15	Station 16 255 nw 4th Ave. (Homestead)	Fire Lite	MS 9200 VDLS	YES
16	Station 17 7050 NW 36th Street	Detection System	DS 9400	NO
17	Station 19 650 NW 131st Street	Detection System	DS 9400	NO
18	Station 20 13000 NE 16 Avenue	Detection System	DS 9400	NO
19	Station 21 10500 Collins Avenue	Detection System	DS 9400	NO
20	Station 22 15655 Biscayne Blvd.	Detection System	DS 9400	NO
21	Station 23 7825 SW 104th Street	Detection System	DS 9400	NO
22	Station 24 14150 SW 127th Street	Fire Control Instrument	7200	NO
23	Station 26 3190 NW 119th Street	Detection System	DS 9400	NO
24	Station 27 Trailer 1275 NE 79th Street	Edwards System	EST-2	YES
25	Station 28 10350 NW 87 Avenue	Honeywell	XLS 1000	NO
26	Station 29 351 SW 107 Avenue	Detection System	DS 9400	NO
27	Station 30 9500 NE 2 Avenue	Simplex	4001	NO
28	Station 32 16899 NE 3 Court	Edwards System	EST-2	NO

29	Station 33 2601 Point East Dr.	Detection System	DS 9400	NO
30	Station 34 10850 SW 211st Street	Silent Knight	5808	YES
31	Station 36 10001 Hammocks Blvd.	Detection System	DS 9400	NO
32	Station 37 4200 SW 142 Avenue	Detection System	DS 9400	NO
33	Station 38 575 NW 199th Street	Detection System	DS 9400	NO
34	Station 39 641 Europe Way, Port of Miami	Edwards System	EST-2	NO
35	Station 40 975 SW 62nd Ave	Intelli Knight	5700	YES
36	Station 42 65 Fisher Island Dr.	Simplex	4002	NO
37	Station 43 13390 SW 152nd Street	Detection System	DS 9400	NO
38	Station 44 7700 NW 186th Street	Cerberus	Pyrotronic	NO
39	Station 45 9710 NW 58th Street	Fire Lite	Sensical 2000	NO
40	Station 46 10200 NW 116 Way	Detection System	DS 9400	NO
41	Station 47 9361 SW 24th Street	Silent Knight	5820	NO
42	Station 48 8825 NW 18th Terrace	Detection System	DS 9400	NO
43	Station 49 10850 SW 57th Avenue	Bosh	D 7024	NO

44	Station 50 9798 Hibiscus Street	Silent Knight	5207	NO
45	Station 51 4775 NW 199th Street	Silent Knight	SK 5208	NO
46	Station 52 12105 Quail Roost Dr.	Silent Knight	5820 XL	NO
47	Station 53 11600 SW Turnpike HWY	Edwards System	EST-2	NO
48	Station 54 15250 NW 27th Avenue	Fire Lite	MS 9200	NO
49	Station 55 21501 SW 87th Avenue	Notifier	AIP 200	NO
50	Station 56 16250 SW 72th Avenue	Fire Lite	MS 9200 VDLS	NO
51	Station 57 8501 SW 127th Avenue	Edwards System	EST-2	NO
52	Station 58 12700 SW 6th Street	Edwards System	EST-2	NO
53	Station 60 17605 Coconut Palm	Fire Lite	MS 5210VD	NO
54	Station 61 15155 SW 10th street	Bosh	D 7024	YES
55	Station 63 1770 NE 205th Street	Notifier	NFN2-100	NO
56	Station 65 1350 SE 24th Street (Homestead)	Bosh	D 7024	YES
57	Station 66 3100 SE 8th Street (Village of Homestead)	Bosh	D 7024	YES

58	Head Quarters 9300 NW 41st Street	Silent Knight	5820 XL	NO
59	Training Facility Bldg A 9300 NW 41st Street	Simplex	410 ID NET	YES
60	Training Facility Bldg B 9300 NW 41st Street	Simplex	410 ID NET	NO
61	Station 69 11151 NW 74th Street, Doral, Fl	Fire Lite	MS 9200 VDLS	YES

** Every effort has been made to offer the most current County site information possible. The County and its authorized agents disclaim any responsibility for typographical errors and accuracy of the information provided in this bid on site locations, fire alarm system types and alarm device quantities.

SUB-TOTAL (Item 1 thru 61)

TOTAL GROUP L

INSPECTION AND TESTING FORM

DATE: 3-28-2012

TIME: 5:00PM.

SERVICE ORGANIZATION

Name: Florida Fire Alarm, Inc

Address: 7487 S.W. 50th Terrace, Miami, FL 33155

Representative: Carlos Javech

License No.: EC - 13001219

Telephone: 305-665-5156

PROPERTY NAME (USER)

Name: MIAMI DADE FIRE RESCUE HEADQUARTER

Address: 9300 N.W. 41 ST DORAL

Owner Contact: VICTOR WILLIAMS

Telephone:

MONITORING ENTITY

Contact: N/A.

Telephone:

Monitoring Account Ref. No.:

APPROVING AGENCY

Contact: MDFD.

Telephone:

TYPE TRANSMISSION

- ❑ McCulloh
- ❑ Multiplex
- ❑ Digital
- ❑ Reverse Priority
- ❑ RF
- ❑ Other (Specify)

SERVICE

- ❑ Weekly
- ❑ Monthly
- ❑ Quarterly
- ❑ Semiannually
- ☑ Annually
- ❑ Other (Specify)

Control Unit Manufacturer: SILENT KNIGHT

Model No.: 5820XL.

Circuit Styles: 4 & 4.

Number of Circuits:

Software Rev.:

Last Date System Had Any Service Performed:

Last Date that Any Software or Configuration Was Revised:

ALARM-INITIATING DEVICES AND CIRCUIT INFORMATION

Quantity	Circuit Style	
24	4	Manual Fire Alarm Boxes
		Ion Detectors
28	4	Photo Detectors
16	4	Duct Detectors
32	4	Heat Detectors
1	4	Waterflow Switches
9	4	Supervisory Switches
		Other (Specify):

Alarm verification feature is disabled ✓ enabled ____.

(NFPA Inspection and Testing, 1 of 4)

ALARM NOTIFICATION APPLIANCES AND CIRCUIT INFORMATION

Quantity	Circuit Style	
		Bells
2		Horns / STROBE.
		Chimes
30	4	Strobes
		Speakers
114	4	Other (Specify): SPEAKER STROBE

No. of alarm notification appliance circuits: 16

Are circuits monitored for integrity? ☒ Yes ☐ No

SUPERVISORY SIGNAL-INITIATING DEVICES AND CIRCUIT INFORMATION

Quantity	Circuit Style	
		Building Temp.
		Site Water Temp.
		Site Water Level
		Fire Pump Power
		Fire Pump Running
		Fire Pump Auto Position
N/A.		Fire Pump or Pump Controller Trouble
		Fire Pump Running
		Generator In Auto Position
		Generator or Controller Trouble
		Switch Transfer
		Generator Engine Running
		Other:

SIGNALING LINE CIRCUITS

Quantity and style of signaling line circuits connected to system *(see NFPA 72, Table 6.6.1)*:

Quantity 2 Style(s) 4

SYSTEM POWER SUPPLIES

(a) Primary (Main): Nominal Voltage 120 Amps 6

Overcurrent Protection: Type BREAKER. Amps 20

Location (of Primary Supply Panelboard): ELECT. ROOM. 1ST FLOOR PANEL "DSP".

Disconnecting Means Location: CKT. # 32.

(b) Secondary (Standby): 2X12V DC Storage Battery: Amp-Hr. Rating 18

Calculated capacity to operate system, in hours: 24 60

N/A Engine-driven generator dedicated to fire alarm system:

Location of fuel storage: N/A.

TYPE BATTERY

- ☐ Dry Cell
- ☐ Nickel-Cadmium
- ☒ Sealed Lead-Acid
- ☐ Lead-Acid
- ☐ Other (Specify):

(c) Emergency or standby system used as a backup to primary power supply, instead of using a secondary power supply:

____ Emergency system described in NFPA 70, Article 700

____ Legally required standby described in NFPA 70, Article 701

____ Optional standby system described in NFPA 70, Article 702, which also meets the performance requirements of Article 700 or 701.

PRIOR TO ANY TESTING

NOTIFICATIONS ARE MADE	Yes	No	Who	Time
Monitoring Entity	☐	☐		
Building Occupants	☒	☐		
Building Management	☒	☐		
Other (Specify)	☐	☐		
AHJ Notified of Any Impairments	☐	☐		

SYSTEM TESTS AND INSPECTIONS

TYPE	Visual	Functional	Comments
Control Unit	☒	☒	
Interface Equipment	☒	☒	
Lamps/LEDS	☒	☒	
Fuses	☒	☒	
Primary Power Supply	☒	☒	
Trouble Signals	☒	☒	
Disconnect Switches	☒	☒	
Ground-Fault Monitoring	☐	☐	

SECONDARY POWER

TYPE	Visual	Functional	Comments
Battery Condition	☒		
Load Voltage		☒	
Discharge Test		☒	
Charger Test		☒	
Specific Gravity		☐	
TRANSIENT SUPPRESSORS	☐		
REMOTE ANNUNCIATORS	☐	☐	
NOTIFICATION APPLIANCES			
Audible	☒	☒	
Visible	☒	☒	
Speakers	☒	☒	
Voice Clarity		☒	

INITIATING AND SUPERVISORY DEVICE TESTS AND INSPECTIONS

Loc. & S/N	Device Type	Visual Check	Functional Test	Factory Setting	Measured Setting	Pass	Fail
	SMOKE	☒	☒			☒	☐
	PULL	☒	☒			☒	☐
	HEAT	☒	☒			☒	☐
	DUCT	☒	☒			☒	☐
		☐	☐			☐	☐
		☐	☐			☐	☐

Comments

(NFPA Inspection and Testing, 3 of 4)

EMERGENCY COMMUNICATIONS EQUIPMENT	Visual	Functional	Comments
Phone Set	☐	☐	
Phone Jacks	☐	☐	
Off-Hock Indicator	☐	☐	
Amplifier(s)	☑	☑	
Tone Generator(s)	☑	☑	
Call-in Signal	☑	☑	
System Performance	☑	☑	

INTERFACE EQUIPMENT	Visual	Device Operation	Simulated Operation
(Specify) N/O SHUT DN.	☑	☑	☐
(Specify) ELEV. RECALL	☑	☑	☐
(Specify)	☐	☐	☐
SPECIAL HAZARD SYSTEMS			
(Specify) HALON SYSTEM	☑	☑	☐
(Specify)	☐	☐	☐
(Specify)	☐	☐	☐

Special Procedures: _____

Comments: _____

SUPERVISING STATION MONITORING	Yes	No	Time	Comments
Alarm Signal	☐	☐		
Alarm Restoration	☐	☐		
Trouble Signal	☐	☐		
Supervisory Signal	☐	☐		
Supervisory Restoration	☐	☐		

N/A.

NOTIFICATIONS THAT TESTING IS COMPLETE	Yes	No	Who	Time
Building Management	☑	☐		
Monitoring Agency	☐	☐		
Building Occupants	☑	☐		
Other (Specify)	☐	☐		

The following did not operate correctly: _____

System restored to normal operation: Date: 3/28/12 Time: PM.

THIS TESTING WAS PERFORMED IN ACCORDANCE WITH APPLICABLE NFPA STANDARDS.

Name of Inspector: A. VIGUEIRA / J DELSOL Date: 3/28/12 Time: PM

Signature: _____

Name of Owner or Representative: WILLIAN E VICTOR.

Date: 3/28/12 Time: PM.

Signature: _____

(NFPA Inspection and Testing, 4 of 4)

INSPECTION AND TESTING FORM

DATE: 3/16/12

TIME: 9:45 AM

SERVICE ORGANIZATION

Name: Florida Fire Alarm, Inc

Address: 7487 S.W. 50th Terrace, Miami, FL 33155

Representative: Carlos Javech

License No.: EC - 13001219

Telephone: 305-665-5156

PROPERTY NAME (USER)

Name: Fire Station #1

Address: 16699 NW 67th Ave

Owner Contact: Rick

Telephone:

MONITORING ENTITY

Contact:

Telephone:

Monitoring Account Ref. No.:

APPROVING AGENCY

Contact:

Telephone:

TYPE TRANSMISSION

- ❑ McCulloh
- ❑ Multiplex
- ❑ Digital
- ❑ Reverse Priority
- ❑ RF
- ☑ Other (Specify) LOCAL

SERVICE

- ❑ Weekly
- ❑ Monthly
- ❑ Quarterly
- ❑ Semiannually
- ☑ Annually
- ❑ Other (Specify)

Control Unit Manufacturer: Detection System

Model No.: DS 9400

Circuit Styles: B & Y

Number of Circuits: 4

Software Rev.: V 2.03

Last Date System Had Any Service Performed: 3/16/11

Last Date that Any Software or Configuration Was Revised:

ALARM-INITIATING DEVICES AND CIRCUIT INFORMATION

Quantity	Circuit Style	
3	B	Manual Fire Alarm Boxes
		Ion Detectors
7	B	Photo Detectors
1	B	Duct Detectors
1	B	Heat Detectors
		Waterflow Switches
		Supervisory Switches
		Other (Specify):

Alarm verification feature is disabled ✓ enabled _____.

(NFPA Inspection and Testing, 1 of 4)

ALARM NOTIFICATION APPLIANCES AND CIRCUIT INFORMATION

Quantity	Circuit Style	
		Bells
6	Y	Horns / Strobes
		Chimes
5		Strobes
		Speakers
		Other (Specify):

No. of alarm notification appliance circuits: 2

Are circuits monitored for integrity? ☑ Yes ☐ No

SUPERVISORY SIGNAL-INITIATING DEVICES AND CIRCUIT INFORMATION

Quantity	Circuit Style	
		Building Temp.
		Site Water Temp.
		Site Water Level
		Fire Pump Power
		Fire Pump Running
		Fire Pump Auto Position
		Fire Pump or Pump Controller Trouble
		Fire Pump Running
		Generator In Auto Position
		Generator or Controller Trouble
		Switch Transfer
		Generator Engine Running
1	B	Other: Generator

SIGNALING LINE CIRCUITS

Quantity and style of signaling line circuits connected to system *(see NFPA 72, Table 6.6.1)*:

Quantity 2 Style(s) Y

SYSTEM POWER SUPPLIES

(a) Primary (Main): Nominal Voltage 120V Amps 4

Overcurrent Protection: Type Breaker Amps 20

Location (of Primary Supply Panelboard): Electrical Rm Panel EM

Disconnecting Means Location: CKT # 9

(b) Secondary (Standby):

2 x 12V Storage Battery: Amp-Hr. Rating 7 AH

Calculated capacity to operate system, in hours: 24 60

Engine-driven generator dedicated to fire alarm system:

Location of fuel storage:

TYPE BATTERY

- ☐ Dry Cell
- ☐ Nickel-Cadmium
- ☑ Sealed Lead-Acid
- ☐ Lead-Acid
- ☐ Other (Specify):

(c) Emergency or standby system used as a backup to primary power supply, instead of using a secondary power supply:

- ___ Emergency system described in NFPA 70, Article 700
- ___ Legally required standby described in NFPA 70, Article 701
- ___ Optional standby system described in NFPA 70, Article 702, which also meets the performance requirements of Article 700 or 701.

(NFPA Inspection and Testing, 2 of 4)

PRIOR TO ANY TESTING

NOTIFICATIONS ARE MADE	Yes	No	Who	Time
Monitoring Entity	☐	☐		
Building Occupants	☑	☐	Advisory	9:45 AM
Building Management	☑	☐	MDFR	9:45 AM
Other (Specify)	☐	☐		
AHJ Notified of Any Impairments	☐	☐		

SYSTEM TESTS AND INSPECTIONS

TYPE	Visual	Functional	Comments
Control Unit	☑	☑	OK
Interface Equipment	☑	☑	
Lamps/LEDS	☑	☑	
Fuses	☑	☑	
Primary Power Supply	☑	☑	
Trouble Signals	☑	☑	
Disconnect Switches	☑	☑	
Ground-Fault Monitoring	☑	☑	

SECONDARY POWER

TYPE	Visual	Functional	Comments
Battery Condition	☑		OK
Load Voltage		☑	
Discharge Test		☑	
Charger Test		☑	
Specific Gravity		☑	
TRANSIENT SUPPRESSORS	☐		
REMOTE ANNUNCIATORS	☐	☐	
NOTIFICATION APPLIANCES			
Audible	☑	☑	OK
Visible	☑	☑	OK
Speakers	☐	☐	
Voice Clarity		☐	

INITIATING AND SUPERVISORY DEVICE TESTS AND INSPECTIONS

Loc. & S/N	Device Type	Visual Check	Functional Test	Factory Setting	Measured Setting	Pass	Fail
3	Pull	☑	☑			☑	☐
7	SID	☑	☑			☑	☐
1	HD	☑	☑			☑	☐
1	DID	☑	☑			☑	☐
		☐	☐			☐	☐
		☐	☐			☐	☐

Comments All system is working properly

(NFPA Inspection and Testing, 3 of 4)

EMERGENCY COMMUNICATIONS EQUIPMENT	Visual	Functional	Comments
Phone Set	❑	❑	
Phone Jacks	❑	❑	
Off-Hock Indicator	❑	❑	
Amplifier(s)	❑	❑	
Tone Generator(s)	❑	❑	
Call-in Signal	❑	❑	
System Performance	❑	❑	

N/A

INTERFACE EQUIPMENT	Visual	Device Operation	Simulated Operation
(Specify) A/C Shut Down	✓	✓	❑
(Specify) Generator	✓	❑	❑
(Specify)	❑	❑	❑
SPECIAL HAZARD SYSTEMS			
(Specify)	❑	❑	❑
(Specify)	❑	❑	❑
(Specify)	❑	❑	❑

Special Procedures: _____

Comments: _____

SUPERVISING STATION MONITORING	Yes	No	Time	Comments
Alarm Signal	❑	❑		
Alarm Restoration	❑	❑		
Trouble Signal	❑	❑		
Supervisory Signal	❑	❑		
Supervisory Restoration	❑	❑		

N/A

NOTIFICATIONS THAT TESTING IS COMPLETE	Yes	No	Who	Time
Building Management	✓	❑	VIDEO	10:30 AM
Monitoring Agency	❑	❑		
Building Occupants	✓	❑	Advisory	10:30 AM
Other (Specify)	❑	❑		

The following did not operate correctly: All system is working properly

System restored to normal operation: Date: 3/16/12 Time: 10:30 AM

THIS TESTING WAS PERFORMED IN ACCORDANCE WITH APPLICABLE NFPA STANDARDS.

Name of Inspector: Omar Pena Date: 3/16/12 Time: 10:30 AM

Signature: _____

Name of Owner or Representative: _____

Date: _____ Time: _____

Signature: _____

(NFPA Inspection and Testing, 4 of 4)

INSPECTION AND TESTING FORM

DATE: 3/6/12
TIME: 12:00 PM

SERVICE ORGANIZATION
Name: Florida Fire Alarm, Inc
Address: 7487 S.W. 50th Terrace, Miami, FL 33155
Representative: Carlos Javech
License No.: EC - 13001219
Telephone: 305-665-5156

PROPERTY NAME (USER)
Name: Fire Station #2
Address: 6400 NW 27 AVE
Owner Contact:
Telephone:

MONITORING ENTITY
Contact:
Telephone:
Monitoring Account Ref. No.:

APPROVING AGENCY
Contact:
Telephone:

TYPE TRANSMISSION
- ❑ McCulloh
- ❑ Multiplex
- ❑ Digital
- ❑ Reverse Priority
- ❑ RF
- ☑ Other (Specify) LOCAL

SERVICE
- ❑ Weekly
- ❑ Monthly
- ❑ Quarterly
- ❑ Semiannually
- ☑ Annually
- ❑ Other (Specify)

Control Unit Manufacturer: Detection Systems
Model No.: DS 9400
Circuit Styles: B & Y
Number of Circuits: 4
Software Rev.:
Last Date System Had Any Service Performed:
Last Date that Any Software or Configuration Was Revised:

ALARM-INITIATING DEVICES AND CIRCUIT INFORMATION

Quantity	Circuit Style	
2	B	Manual Fire Alarm Boxes
		Ion Detectors
8	B	Photo Detectors
1	B	Duct Detectors
1	B	Heat Detectors
		Waterflow Switches
		Supervisory Switches
		Other (Specify):

Alarm verification feature is disabled ✓ enabled ____.

PRIOR TO ANY TESTING

NOTIFICATIONS ARE MADE	Yes	No	Who	Time
Monitoring Entity	☐	☐		
Building Occupants	☑	☐	Nursing	12:00
Building Management	☑	☐	Manager	12:00
Other (Specify)	☐	☐		
AHJ Notified of Any Impairments	☐	☐		

SYSTEM TESTS AND INSPECTIONS

TYPE	Visual	Functional	Comments
Control Unit	☑	☑	SEE Fire
Interface Equipment	☑	☑	Alarm Report
Lamps/LEDS	☑	☑	to AHJ.
Fuses	☑	☑	
Primary Power Supply	☑	☑	
Trouble Signals	☑	☑	
Disconnect Switches	☑	☑	
Ground-Fault Monitoring	☑	☑	

SECONDARY POWER

TYPE	Visual	Functional	Comments
Battery Condition	☑		
Load Voltage		☑	See Report.
Discharge Test		☑	
Charger Test		☐	
Specific Gravity		☐	
TRANSIENT SUPPRESSORS	☐		
REMOTE ANNUNCIATORS	☐	☐	
NOTIFICATION APPLIANCES			
Audible	☑	☑	See Report.
Visible	☑	☑	
Speakers	☐	☐	
Voice Clarity		☐	

INITIATING AND SUPERVISORY DEVICE TESTS AND INSPECTIONS

Loc. & S/N	Device Type	Visual Check	Functional Test	Factory Setting	Measured Setting	Pass	Fail
	PULL	☑	☐			☐	☑
	SD	☑	☐			☐	☑
	HD	☑	☐			☐	☑
	DD	☑	☐			☐	☑
		☐	☐			☐	☐
		☐	☐			☐	☐

Comments SEE FIRE ALARM Report to AHJ

(NFPA Inspection and Testing, 3 of 4)

ALARM NOTIFICATION APPLIANCES AND CIRCUIT INFORMATION

Quantity	Circuit Style	
		Bells
8	Y	Horns / Strobe
		Chimes
2	Y	Strobes
		Speakers
		Other (Specify):

No. of alarm notification appliance circuits: 2

Are circuits monitored for integrity? ☑ Yes ☐ No

SUPERVISORY SIGNAL-INITIATING DEVICES AND CIRCUIT INFORMATION

Quantity	Circuit Style	
		Building Temp.
		Site Water Temp.
		Site Water Level
		Fire Pump Power
		Fire Pump Running
		Fire Pump Auto Position
		Fire Pump or Pump Controller Trouble
		Fire Pump Running
		Generator In Auto Position
		Generator or Controller Trouble
		Switch Transfer
		Generator Engine Running
1	B	Other: Generator

SIGNALING LINE CIRCUITS

Quantity and style of signaling line circuits connected to system *(see NFPA 72, Table 6.6.1)*:

Quantity 2 Style(s) Y

SYSTEM POWER SUPPLIES

(a) Primary (Main): Nominal Voltage 120V Amps 40

Overcurrent Protection: Type Breaker Amps 20

Location (of Primary Supply Panelboard): Elect. Rm Panel 5

Disconnecting Means Location: CET #5

(b) Secondary (Standby):

2 x 12V Storage Battery: Amp-Hr. Rating 7 AH

Calculated capacity to operate system, in hours: ✓ 24 60

Engine-driven generator dedicated to fire alarm system:

Location of fuel storage:

TYPE BATTERY

- ☐ Dry Cell
- ☐ Nickel-Cadmium
- ☑ Sealed Lead-Acid
- ☐ Lead-Acid
- ☐ Other (Specify):

(c) Emergency or standby system used as a backup to primary power supply, instead of using a secondary power supply:

- ✓ Emergency system described in NFPA 70, Article 700
- Legally required standby described in NFPA 70, Article 701
- Optional standby system described in NFPA 70, Article 702, which also meets the performance requirements of Article 700 or 701.

(NFPA Inspection and Testing, 2 of 4)

EMERGENCY COMMUNICATIONS EQUIPMENT	Visual	Functional	Comments
Phone Set	☐	☐	
Phone Jacks	☐	☐	
Off-Hock Indicator	☐	☐	
Amplifier(s)	☐	☐	
Tone Generator(s)	☐	☐	
Call-in Signal	☐	☐	
System Performance	☐	☐	

N/A

INTERFACE EQUIPMENT	Visual	Device Operation	Simulated Operation
(Specify) A/C Shut Down	☑	☐	☐
(Specify) Generator	☑	☐	☐
(Specify)	☐	☐	☐
SPECIAL HAZARD SYSTEMS			
(Specify)	☐	☐	☐
(Specify)	☐	☐	☐
(Specify)	☐	☐	☐

Special Procedures:

Comments:

SUPERVISING STATION MONITORING	Yes	No	Time	Comments
Alarm Signal	☐	☐		
Alarm Restoration	☐	☐		
Trouble Signal	☐	☐		
Supervisory Signal	☐	☐		
Supervisory Restoration	☐	☐		

N/A

NOTIFICATIONS THAT TESTING IS COMPLETE	Yes	No	Who	Time
Building Management	☑	☐	Manager	12:00
Monitoring Agency	☐	☐		
Building Occupants	☑	☐	Advisory	12:00
Other (Specify)	☐	☐		

The following did not operate correctly: SEE FIRE ALARM REPORT to AHJ.

System restored to normal operation: Date: 3/6/12 Time: 12:00

THIS TESTING WAS PERFORMED IN ACCORDANCE WITH APPLICABLE NFPA STANDARDS.

Name of Inspector: [signature] Date: 3/6/12 Time: 12:00

Signature:

Name of Owner or Representative:

Date: Time:

Signature:

(NFPA Inspection and Testing, 4 of 4)

INSPECTION AND TESTING FORM

DATE: 3/11/13

TIME: AM

SERVICE ORGANIZATION

Name: Florida Fire Alarm, Inc

Address: 7487 S.W. 50th Terrace, Miami, FL 33155

Representative: Carlos Javech

License No.: EC - 13001219

Telephone: 305-665-5156

PROPERTY NAME (USER)

Name: Fire Station #3

Address: 3911 SW 82nd AVE

Owner Contact:

Telephone:

MONITORING ENTITY

Contact: C.A.C.

Telephone: 305 238 0800

Monitoring Account Ref. No.: 1101-2856

APPROVING AGENCY

Contact:

Telephone:

TYPE TRANSMISSION

- ☐ McCulloh
- ☐ Multiplex
- ☑ Digital
- ☐ Reverse Priority
- ☐ RF
- ☐ Other (Specify)

SERVICE

- ☐ Weekly
- ☐ Monthly
- ☐ Quarterly
- ☐ Semiannually
- ☑ Annually
- ☐ Other (Specify)

Control Unit Manufacturer: Fire Lite

Model No.: MS-9200 UDLS

Circuit Styles: 4 & Y

Number of Circuits: 1

Software Rev.: V03.3 B3

Last Date System Had Any Service Performed: 3/5/12

Last Date that Any Software or Configuration Was Revised:

ALARM-INITIATING DEVICES AND CIRCUIT INFORMATION

Quantity	Circuit Style	
5	4	Manual Fire Alarm Boxes
		Ion Detectors
19	4	Photo Detectors
2	4	Duct Detectors
4	4	Heat Detectors
1	4	Waterflow Switches
3	4	Supervisory Switches
		Other (Specify):

Alarm verification feature is disabled ✓ enabled ____.

(NFPA Inspection and Testing, 1 of 4)

ALARM NOTIFICATION APPLIANCES AND CIRCUIT INFORMATION

Quantity	Circuit Style	
1	Y	Bells
9	Y	Horns / Strobe
		Chimes
8	Y	Strobes
		Speakers
		Other (Specify):

No. of alarm notification appliance circuits: 3

Are circuits monitored for integrity? ☑ Yes ☐ No

SUPERVISORY SIGNAL-INITIATING DEVICES AND CIRCUIT INFORMATION

Quantity	Circuit Style	
		Building Temp.
		Site Water Temp.
		Site Water Level
		Fire Pump Power
		Fire Pump Running
		Fire Pump Auto Position
		Fire Pump or Pump Controller Trouble
		Fire Pump Running
		Generator In Auto Position
		Generator or Controller Trouble
		Switch Transfer
		Generator Engine Running
		Other:

N/A

SIGNALING LINE CIRCUITS

Quantity and style of signaling line circuits connected to system *(see NFPA 72, Table 6.6.1)*:

Quantity _____ Style(s) _____

SYSTEM POWER SUPPLIES

(a) Primary (Main): Nominal Voltage 120 V Amps 3.6

Overcurrent Protection: Type Breaker Amps 20

Location (of Primary Supply Panelboard): Panel P Electrical Room

Disconnecting Means Location: CKT # 20

(b) Secondary (Standby):

2 x 12 V Storage Battery: Amp-Hr. Rating 10 AH

Calculated capacity to operate system, in hours: ✓ 24 60

Engine-driven generator dedicated to fire alarm system:

Location of fuel storage: _____

TYPE BATTERY

- ☐ Dry Cell
- ☐ Nickel-Cadmium
- ☑ Sealed Lead-Acid
- ☐ Lead-Acid
- ☐ Other (Specify):

(c) Emergency or standby system used as a backup to primary power supply, instead of using a secondary power supply:

✓ Emergency system described in NFPA 70, Article 700

✓ Legally required standby described in NFPA 70, Article 701

✓ Optional standby system described in NFPA 70, Article 702, which also meets the performance requirements of Article 700 or 701.

(NFPA Inspection and Testing, 2 of 4)

PRIOR TO ANY TESTING

NOTIFICATIONS ARE MADE	Yes	No	Who	Time
Monitoring Entity	☑	☐	CAC	2:00 PM
Building Occupants	☑	☐	Advisory	2:00 PM
Building Management	☑	☐	Captain	2:00 PM
Other (Specify)	☐	☐		
AHJ Notified of Any Impairments	☐	☐		

SYSTEM TESTS AND INSPECTIONS

TYPE	Visual	Functional	Comments
Control Unit	☑	☑	OK
Interface Equipment	☑	☑	
Lamps/LEDS	☑	☑	
Fuses	☑	☑	
Primary Power Supply	☑	☑	
Trouble Signals	☑	☑	
Disconnect Switches	☑	☑	
Ground-Fault Monitoring	☐	☐	

SECONDARY POWER

TYPE	Visual	Functional	Comments
Battery Condition	☑		OK
Load Voltage		☑	
Discharge Test		☑	
Charger Test		☑	
Specific Gravity		☐	
TRANSIENT SUPPRESSORS	☐		
REMOTE ANNUNCIATORS	☐	☐	
NOTIFICATION APPLIANCES			
Audible	☑	☑	OK
Visible	☑	☑	OK
Speakers	☐	☐	
Voice Clarity		☐	

INITIATING AND SUPERVISORY DEVICE TESTS AND INSPECTIONS

Loc. & S/N	Device Type	Visual Check	Functional Test	Factory Setting	Measured Setting	Pass	Fail
5	Pull St	☑	☑			☑	☐
19	S/Det	☑	☑			☑	☐
2	D/Det	☑	☑			☑	☐
4	H/Det	☑	☑			☑	☐
1	Flow	☑	☑			☑	☐
3	Tamper	☑	☑			☑	☐

Comments OK

(NFPA Inspection and Testing, 3 of 4)

EMERGENCY COMMUNICATIONS EQUIPMENT	Visual	Functional	Comments
Phone Set	☐	☐	
Phone Jacks	☐	☐	
Off-Hock Indicator	☐	☐	
Amplifier(s)	☐	☐	
Tone Generator(s)	☐	☐	
Call-in Signal	☐	☐	
System Performance	☐	☐	

N/A

INTERFACE EQUIPMENT	Visual	Device Operation	Simulated Operation
(Specify) A/C shut down	☑	☑	☐
(Specify)	☐	☐	☐
(Specify)	☐	☐	☐
SPECIAL HAZARD SYSTEMS			
(Specify)	☐	☐	☐
(Specify)	☐	☐	☐
(Specify)	☐	☐	☐

Special Procedures:

Comments:

SUPERVISING STATION MONITORING	Yes	No	Time	Comments
Alarm Signal	☑	☐	3:10 PM	ok
Alarm Restoration	☑	☐	3:10 PM	
Trouble Signal	☑	☐	3:10 PM	
Supervisory Signal	☑	☐	3:10 PM	
Supervisory Restoration	☑	☐	3:10 PM	

NOTIFICATIONS THAT TESTING IS COMPLETE	Yes	No	Who	Time
Building Management	☑	☐	Captain	3:10 PM.
Monitoring Agency	☑	☐	A/C	
Building Occupants	☑	☐	Advisory	
Other (Specify)	☐	☐		

The following did not operate correctly: All system normal.

System restored to normal operation: Date: 3/11/13 Time: 3:15 PM.

THIS TESTING WAS PERFORMED IN ACCORDANCE WITH APPLICABLE NFPA STANDARDS.

Name of Inspector: [illegible] Date: 3/11/13 Time: 3:15 PM.

Signature:

Name of Owner or Representative:

Date: Time:

Signature:

(NFPA Inspection and Testing, 4 of 4)

INSPECTION AND TESTING FORM

DATE: 3/15/12

TIME: 11:00 AM

SERVICE ORGANIZATION

Name: Florida Fire Alarm, Inc

Address: 7487 S.W. 50th Terrace, Miami, FL 33155

Representative: Carlos Javech

License No.: EC - 13001219

Telephone: 305-665-5156

PROPERTY NAME (USER)

Name: Fire Station # 4

Address: 9201 SW 152nd St

Owner Contact: Rick

Telephone:

MONITORING ENTITY

Contact:

Telephone:

Monitoring Account Ref. No.:

APPROVING AGENCY

Contact:

Telephone:

TYPE TRANSMISSION

- ❑ McCulloh
- ❑ Multiplex
- ❑ Digital
- ❑ Reverse Priority
- ❑ RF
- ☑ Other (Specify) LOCAL

SERVICE

- ❑ Weekly
- ❑ Monthly
- ❑ Quarterly
- ❑ Semiannually
- ☑ Annually
- ❑ Other (Specify)

Control Unit Manufacturer: Detection Systems

Model No.: DS 9400

Circuit Styles: B & Y

Number of Circuits: 4

Software Rev.:

Last Date System Had Any Service Performed: 3/15/11

Last Date that Any Software or Configuration Was Revised:

ALARM-INITIATING DEVICES AND CIRCUIT INFORMATION

Quantity	Circuit Style	
3	B	Manual Fire Alarm Boxes
		Ion Detectors
4	B	Photo Detectors
1	B	Duct Detectors
1	B	Heat Detectors
		Waterflow Switches
		Supervisory Switches
		Other (Specify):

Alarm verification feature is disabled ✓ enabled ____.

(NFPA Inspection and Testing, 1 of 4)

ALARM NOTIFICATION APPLIANCES AND CIRCUIT INFORMATION

Quantity	Circuit Style	
		Bells
8	Y	Horns / strobes
		Chimes
5	Y	Strobes
		Speakers
		Other (Specify):

No. of alarm notification appliance circuits: 2

Are circuits monitored for integrity? ☑ Yes ☐ No

SUPERVISORY SIGNAL-INITIATING DEVICES AND CIRCUIT INFORMATION

Quantity	Circuit Style	
		Building Temp.
		Site Water Temp.
		Site Water Level
		Fire Pump Power
		Fire Pump Running
		Fire Pump Auto Position
		Fire Pump or Pump Controller Trouble
		Fire Pump Running
		Generator In Auto Position
		Generator or Controller Trouble
		Switch Transfer
		Generator Engine Running
1	D	Other: Separator Trouble

SIGNALING LINE CIRCUITS

Quantity and style of signaling line circuits connected to system *(see NFPA 72, Table 6.6.1)*:

Quantity 2 Style(s) Y

SYSTEM POWER SUPPLIES

(a) Primary (Main): Nominal Voltage 120V Amps 3.5

Overcurrent Protection: Type Breaker Amps

Location (of Primary Supply Panelboard): Elect. Rm Panel EM

Disconnecting Means Location: CKT #5

(b) Secondary (Standby):

2x12V Storage Battery: Amp-Hr. Rating 7 AH

Calculated capacity to operate system, in hours: ✓ 24 60

Engine-driven generator dedicated to fire alarm system:

Location of fuel storage:

TYPE BATTERY

- ☐ Dry Cell
- ☐ Nickel-Cadmium
- ☑ Sealed Lead-Acid
- ☐ Lead-Acid
- ☐ Other (Specify):

(c) Emergency or standby system used as a backup to primary power supply, instead of using a secondary power supply:

✓ Emergency system described in NFPA 70, Article 700

✓ Legally required standby described in NFPA 70, Article 701

Optional standby system described in NFPA 70, Article 702, which also meets the performance requirements of Article 700 or 701.

(NFPA Inspection and Testing, 2 of 4)

PRIOR TO ANY TESTING

NOTIFICATIONS ARE MADE	Yes	No	Who	Time
Monitoring Entity	☐	☐		
Building Occupants	☑	☐	Alarson	10:45 AM
Building Management	☑	☐	MDFR	10:45 AM
Other (Specify)	☐	☐		
AHJ Notified of Any Impairments	☐	☐		

SYSTEM TESTS AND INSPECTIONS

TYPE	Visual	Functional	Comments
Control Unit	☑	☑	OK
Interface Equipment	☑	☑	
Lamps/LEDS	☑	☑	
Fuses	☑	☑	
Primary Power Supply	☑	☑	
Trouble Signals	☑	☑	
Disconnect Switches	☑	☑	
Ground-Fault Monitoring	☑	☑	

SECONDARY POWER

TYPE	Visual	Functional	Comments
Battery Condition	☑		OK
Load Voltage		☑	
Discharge Test		☑	
Charger Test		☑	
Specific Gravity		☐	

TRANSIENT SUPPRESSORS	☐		
REMOTE ANNUNCIATORS	☐	☐	
NOTIFICATION APPLIANCES			
Audible	☑	☑	OK
Visible	☑	☑	OK
Speakers	☐	☐	
Voice Clarity		☐	

INITIATING AND SUPERVISORY DEVICE TESTS AND INSPECTIONS

Loc. & S/N	Device Type	Visual Check	Functional Test	Factory Setting	Measured Setting	Pass	Fail
3	Pull St	☑	☑			☑	☐
1	H/D	☑	☑			☑	☐
9	S/D	☑	☑			☑	☐
1	D/D	☑	☑			☑	☐
		☐	☐			☐	☐
		☐	☐			☐	☐

Comments All system is working properly

(NFPA Inspection and Testing, 3 of 4)

EMERGENCY COMMUNICATIONS EQUIPMENT	Visual	Functional	Comments
Phone Set	☐	☐	
Phone Jacks	☐	☐	
Off-Hock Indicator	☐	☐	
Amplifier(s)	☐	☐	
Tone Generator(s)	☐	☐	
Call-in Signal	☐	☐	
System Performance	☐	☐	

N/A

INTERFACE EQUIPMENT	Visual	Device Operation	Simulated Operation
(Specify) A/C shut down	☑	☑	☐
(Specify)	☐	☐	☐
(Specify)	☐	☐	☐
SPECIAL HAZARD SYSTEMS			
(Specify)	☐	☐	☐
(Specify)	☐	☐	☐
(Specify)	☐	☐	☐

Special Procedures:

Comments:

SUPERVISING STATION MONITORING	Yes	No	Time	Comments
Alarm Signal	☐	☐		
Alarm Restoration	☐	☐		
Trouble Signal	☐	☐		
Supervisory Signal	☐	☐		
Supervisory Restoration	☐	☐		

N/A

NOTIFICATIONS THAT TESTING IS COMPLETE	Yes	No	Who	Time
Building Management	☑	☐	MISTR	11:30 AM
Monitoring Agency	☐	☐		
Building Occupants	☑	☐	Announ	11:30 AM
Other (Specify)	☐	☐		

The following did not operate correctly: All system is working properly

System restored to normal operation: Date: 3/15/12 Time: 11:40 AM

THIS TESTING WAS PERFORMED IN ACCORDANCE WITH APPLICABLE NFPA STANDARDS.

Name of Inspector: Cherry Pine Date: 3/15/12 Time: 11:40 AM

Signature:

Name of Owner or Representative:

Date: Time:

Signature:

(NFPA Inspection and Testing, 4 of 4)

INSPECTION AND TESTING FORM

DATE: 03 - 21 - 2012

TIME: AM.

SERVICE ORGANIZATION

Name: Florida Fire Alarm, Inc

Address: 7487 S.W. 50th Terrace, Miami, FL 33155

Representative: Carlos Javech

License No.: EC - 13001219

Telephone: 305-665-5156

PROPERTY NAME (USER)

Name: FIRE STATION #5

Address: 13150 S.W. 238 ST

Owner Contact: CICE.

Telephone: 305 986 8654.

MONITORING ENTITY

Contact:

Telephone: N/A

Monitoring Account Ref. No.:

APPROVING AGENCY

Contact: MDFD.

Telephone:

TYPE TRANSMISSION

- ☐ McCulloh
- ☐ Multiplex
- ☐ Digital
- ☐ Reverse Priority
- ☐ RF
- ☒ Other (Specify) LOCAL

SERVICE

- ☐ Weekly
- ☐ Monthly
- ☐ Quarterly
- ☐ Semiannually
- ☒ Annually
- ☐ Other (Specify)

Control Unit Manufacturer: EST

Model No.: FIRE SHIELD.

Circuit Styles: B AND Y.

Number of Circuits: 4 OF 5

Software Rev.:

Last Date System Had Any Service Performed: 3/22/11

Last Date that Any Software or Configuration Was Revised:

ALARM-INITIATING DEVICES AND CIRCUIT INFORMATION

Quantity	Circuit Style	
5	B	Manual Fire Alarm Boxes
		Ion Detectors
15	B	Photo Detectors
1	B.	Duct Detectors
		Heat Detectors
		Waterflow Switches
		Supervisory Switches
		Other (Specify):

Alarm verification feature is disabled ✓ enabled ____.

(NFPA Inspection and Testing, 1 of 4)

ALARM NOTIFICATION APPLIANCES AND CIRCUIT INFORMATION

Quantity	Circuit Style	
		Bells
13	Y	Horns - STROBES.
		Chimes
1	Y	Strobes
		Speakers
3		Other (Specify): HORN.

No. of alarm notification appliance circuits: 5 of 6.

Are circuits monitored for integrity? ❑ Yes ❑ No

SUPERVISORY SIGNAL-INITIATING DEVICES AND CIRCUIT INFORMATION

Quantity	Circuit Style	
		Building Temp.
		Site Water Temp.
		Site Water Level
		Fire Pump Power
		Fire Pump Running
		Fire Pump Auto Position
		Fire Pump or Pump Controller Trouble
		Fire Pump Running
✓		Generator In Auto Position
✓		Generator or Controller Trouble
✓		Switch Transfer
		Generator Engine Running
1	B	
✓		Other: GENERATOR TROUBLE.

SIGNALING LINE CIRCUITS

Quantity and style of signaling line circuits connected to system *(see NFPA 72, Table 6.6.1)*:

Quantity 5 Style(s) Y

SYSTEM POWER SUPPLIES

(a) Primary (Main): Nominal Voltage 120 Amps 3

Overcurrent Protection: Type BREAKER Amps 20

Location (of Primary Supply Panelboard): ELECT. EM. PANEL "A"

Disconnecting Means Location: CKT # 1

(b) Secondary (Standby):

2 x 12V DC Storage Battery: Amp-Hr. Rating 12

Calculated capacity to operate system, in hours: ✓ 24 60

Engine-driven generator dedicated to fire alarm system:

Location of fuel storage:

TYPE BATTERY

- ❑ Dry Cell
- ❑ Nickel-Cadmium
- ☑ Sealed Lead-Acid
- ❑ Lead-Acid
- ❑ Other (Specify):

(c) Emergency or standby system used as a backup to primary power supply, instead of using a secondary power supply:

✓ Emergency system described in NFPA 70, Article 700

✓ Legally required standby described in NFPA 70, Article 701

Optional standby system described in NFPA 70, Article 702, which also meets the performance requirements of Article 700 or 701.

(NFPA Inspection and Testing, 2 of 4)

PRIOR TO ANY TESTING

NOTIFICATIONS ARE MADE	Yes	No	Who	Time
Monitoring Entity	☐	☐		
Building Occupants	☒	☐		
Building Management	☒	☐		
Other (Specify)	☐	☐		
AHJ Notified of Any Impairments	☐	☐		

SYSTEM TESTS AND INSPECTIONS

TYPE	Visual	Functional	Comments
Control Unit	☒	☐	
Interface Equipment	☒	☒	
Lamps/LEDS	☐	☒	
Fuses	☒	☐	
Primary Power Supply	☒	☒	
Trouble Signals	☐	☒	
Disconnect Switches	☒	☒	
Ground-Fault Monitoring	☐	☐	

SECONDARY POWER

TYPE	Visual	Functional	Comments
Battery Condition	☒		
Load Voltage		☒	
Discharge Test		☒	OK
Charger Test		☒	
Specific Gravity		☐	
TRANSIENT SUPPRESSORS	☐		
REMOTE ANNUNCIATORS	☐	☐	
NOTIFICATION APPLIANCES			
Audible	☒	☒	
Visible	☒	☒	
Speakers	☐	☐	
Voice Clarity		☐	

INITIATING AND SUPERVISORY DEVICE TESTS AND INSPECTIONS

Loc. & S/N	Device Type	Visual Check	Functional Test	Factory Setting	Measured Setting	Pass	Fail
	PULL ST.	☒	☒			☒	☐
	SMOKE	☒	☒			☐	☐
	HEAT	☒	☒			☒	☐
	DUCT	☒	☒			☒	☐
		☐	☐			☐	☐
		☐	☐			☐	☐

Comments

(NFPA Inspection and Testing, 3 of 4)

EMERGENCY COMMUNICATIONS EQUIPMENT	Visual	Functional	Comments
Phone Set	❑	❑	
Phone Jacks	❑	❑	
Off-Hock Indicator	❑	❑	
Amplifier(s)	❑	❑	
Tone Generator(s)	❑	❑	
Call-in Signal	❑	❑	
System Performance	❑	❑	

N/A

INTERFACE EQUIPMENT	Visual	Device Operation	Simulated Operation
(Specify) A/C SHUT ON	❑	❑	❑
(Specify) GENERATOR	❑	❑	❑
(Specify)	❑	❑	❑
SPECIAL HAZARD SYSTEMS			
(Specify)	❑	❑	❑
(Specify)	❑	❑	❑
(Specify)	❑	❑	❑

Special Procedures: _____

Comments: _____

SUPERVISING STATION MONITORING	Yes	No	Time	Comments
Alarm Signal	❑	❑		
Alarm Restoration	❑	❑		
Trouble Signal	❑	❑		
Supervisory Signal	❑	❑		
Supervisory Restoration	❑	❑		

NOTIFICATIONS THAT TESTING IS COMPLETE	Yes	No	Who	Time
Building Management	❑	❑		
Monitoring Agency	❑	❑		
Building Occupants	❑	❑		
Other (Specify)	❑	❑		

The following did not operate correctly: _____

System restored to normal operation: Date: 3/21/12 Time: AM

THIS TESTING WAS PERFORMED IN ACCORDANCE WITH APPLICABLE NFPA STANDARDS.

Name of Inspector: J. DELGADO / E. VIGUERAS Date: 3/21/12 Time: AM

Signature: _____

Name of Owner or Representative: LT

Date: 3/21/2012 Time: AM

Signature: _____

(NFPA Inspection and Testing, 4 of 4)

INSPECTION AND TESTING FORM

DATE: 3-21-2012

TIME: AM.

SERVICE ORGANIZATION

Name: Florida Fire Alarm, Inc

Address: 7487 S.W. 50th Terrace, Miami, FL 33155

Representative: Carlos Javech

License No.: EC - 13001219

Telephone: 305-665-5156

PROPERTY NAME (USER)

Name: FIRE STATION #6

Address: 15890 S.W. 288 ST.

Owner Contact: RICK.

Telephone:

MONITORING ENTITY

Contact:

Telephone: N/A.

Monitoring Account Ref. No.:

APPROVING AGENCY

Contact: MDFD.

Telephone:

TYPE TRANSMISSION

- ☐ McCulloh
- ☐ Multiplex
- ☐ Digital
- ☐ Reverse Priority
- ☐ RF
- ☒ Other (Specify) LOCAL SYST.

SERVICE

- ☐ Weekly
- ☐ Monthly
- ☐ Quarterly
- ☐ Semiannually
- ☒ Annually
- ☐ Other (Specify)

Control Unit Manufacturer: DETENTION SYST.

Model No.: DS9400

Circuit Styles: B & 4

Number of Circuits: 4 of 4.

Software Rev.: V. 2.03.

Last Date System Had Any Service Performed: 3-22-11

Last Date that Any Software or Configuration Was Revised:

ALARM-INITIATING DEVICES AND CIRCUIT INFORMATION

Quantity	Circuit Style	
3	B	Manual Fire Alarm Boxes
		Ion Detectors
8	B	Photo Detectors
1	B	Duct Detectors
1	B	Heat Detectors
		Waterflow Switches
		Supervisory Switches
		Other (Specify):

Alarm verification feature is disabled ✓ enabled ____.

(NFPA Inspection and Testing, 1 of 4)

ALARM NOTIFICATION APPLIANCES AND CIRCUIT INFORMATION

Quantity	Circuit Style	
		Bells
6	Y	Horns / STROBE
		Chimes
4	Y	Strobes
		Speakers
		Other (Specify):

No. of alarm notification appliance circuits: 2 of 2

Are circuits monitored for integrity? ☑ Yes ❑ No

SUPERVISORY SIGNAL-INITIATING DEVICES AND CIRCUIT INFORMATION

Quantity	Circuit Style	
		Building Temp.
		Site Water Temp.
		Site Water Level
		Fire Pump Power
		Fire Pump Running
		Fire Pump Auto Position
		Fire Pump or Pump Controller Trouble
		Fire Pump Running
		Generator In Auto Position
✓		Generator or Controller Trouble
✓		Switch Transfer
		Generator Engine Running
1	B	Other: GENERATOR SUPERVISORY
✓		

SIGNALING LINE CIRCUITS

Quantity and style of signaling line circuits connected to system *(see NFPA 72, Table 6.6.1)*:

Quantity 2 Style(s) Y

SYSTEM POWER SUPPLIES

(a) Primary (Main): Nominal Voltage 120 Amps 3

Overcurrent Protection: Type BREAKER Amps 20

Location (of Primary Supply Panelboard): PANEL "EM" ELECT. ROOM

Disconnecting Means Location: CKT #10

(b) Secondary (Standby):

2 X 12 ✓ DC Storage Battery: Amp-Hr. Rating 7

Calculated capacity to operate system, in hours: ✓ 24 60

Engine-driven generator dedicated to fire alarm system:

Location of fuel storage:

TYPE BATTERY

- ❑ Dry Cell
- ❑ Nickel-Cadmium
- ❑ Sealed Lead-Acid
- ❑ Lead-Acid
- ❑ Other (Specify):

(c) Emergency or standby system used as a backup to primary power supply, instead of using a secondary power supply:

✓ Emergency system described in NFPA 70, Article 700

✓ Legally required standby described in NFPA 70, Article 701

✓ Optional standby system described in NFPA 70, Article 702, which also meets the performance requirements of Article 700 or 701.

(NFPA Inspection and Testing, 2 of 4)

PRIOR TO ANY TESTING

NOTIFICATIONS ARE MADE	Yes	No	Who	Time
Monitoring Entity	☐	☐		
Building Occupants	☒	☐		
Building Management	☒	☐		
Other (Specify)	☐	☐		
AHJ Notified of Any Impairments	☐	☐		

SYSTEM TESTS AND INSPECTIONS

TYPE	Visual	Functional	Comments
Control Unit	☒	☒	
Interface Equipment	☒	☒	
Lamps/LEDS	☐	☒	
Fuses	☒	☐	ok.
Primary Power Supply	☒	☒	
Trouble Signals	☒	☒	
Disconnect Switches	☒	☒	
Ground-Fault Monitoring	☐	☐	

SECONDARY POWER

TYPE	Visual	Functional	Comments
Battery Condition	☒		
Load Voltage		☒	
Discharge Test		☒	ok.
Charger Test		☐	
Specific Gravity		☐	
TRANSIENT SUPPRESSORS	☐		
REMOTE ANNUNCIATORS	☐	☐	
NOTIFICATION APPLIANCES			
Audible	☒	☒	
Visible	☒	☒	
Speakers	☐	☐	
Voice Clarity		☐	

INITIATING AND SUPERVISORY DEVICE TESTS AND INSPECTIONS

Loc. & S/N	Device Type	Visual Check	Functional Test	Factory Setting	Measured Setting	Pass	Fail
	PULL	☒	☐			☒	☐
	SMOKE	☒	☒			☐	☐
	DUCT	☒	☐			☒	☐
	HEAT	☒	☒			☒	☐
		☐	☐			☐	☐
		☐	☐			☐	☐

Comments

(NFPA Inspection and Testing, 3 of 4)

EMERGENCY COMMUNICATIONS EQUIPMENT	Visual	Functional	Comments
Phone Set	❑	❑	
Phone Jacks	❑	❑	
Off-Hock Indicator	❑	❑	
Amplifier(s)	❑	❑	
Tone Generator(s)	❑	❑	
Call-in Signal	❑	❑	
System Performance	❑	❑	

N/A

INTERFACE EQUIPMENT	Visual	Device Operation	Simulated Operation
(Specify) AC SHUT DN	☑	☑	❑
(Specify) GENERATOR	☑	❑	❑
(Specify)	❑	❑	❑
SPECIAL HAZARD SYSTEMS			
(Specify)	❑	❑	❑
(Specify)	❑	❑	❑
(Specify)	❑	❑	❑

Special Procedures: _____

Comments: OK

SUPERVISING STATION MONITORING	Yes	No	Time	Comments
Alarm Signal	❑	❑		
Alarm Restoration	❑	❑		
Trouble Signal	❑	❑		
Supervisory Signal	❑	❑		
Supervisory Restoration	❑	❑		

N/A.

NOTIFICATIONS THAT TESTING IS COMPLETE	Yes	No	Who	Time
Building Management	☑	❑	MDFD.	
Monitoring Agency	❑	❑		
Building Occupants	☑	❑		
Other (Specify)	❑	❑		

The following did not operate correctly: _____

System restored to normal operation: Date: 3/21/2012 Time: AM

THIS TESTING WAS PERFORMED IN ACCORDANCE WITH APPLICABLE NFPA STANDARDS.

Name of Inspector: E. VIGUERIA / DECSOL Date: 3/21/12 Time: AM

Signature: [illegible]

Name of Owner or Representative: LT

Date: 3/21/12 Time: AM

Signature: _____

(NFPA Inspection and Testing, 4 of 4)

INSPECTION AND TESTING FORM

DATE: 3/6/12

TIME: 11:00 AM

SERVICE ORGANIZATION

Name: Florida Fire Alarm, Inc

Address: 7487 S.W. 50th Terrace, Miami, FL 33155

Representative: Carlos Javech

License No.: EC - 13001219

Telephone: 305-665-5156

PROPERTY NAME (USER)

Name: Fire Station #7

Address: 9350 NW 22nd Ave

Owner Contact:

Telephone:

MONITORING ENTITY

Contact:

Telephone:

Monitoring Account Ref. No.:

APPROVING AGENCY

Contact:

Telephone:

TYPE TRANSMISSION

- ❑ McCulloh
- ❑ Multiplex
- ❑ Digital
- ❑ Reverse Priority
- ❑ RF
- ☑ Other (Specify) LOCAL

SERVICE

- ❑ Weekly
- ❑ Monthly
- ❑ Quarterly
- ❑ Semiannually
- ☑ Annually
- ❑ Other (Specify)

Control Unit Manufacturer: Detection System

Model No.: DS 9400

Circuit Styles: B & Y

Number of Circuits: 4 of 4

Software Rev.:

Last Date System Had Any Service Performed: 3/10/11

Last Date that Any Software or Configuration Was Revised:

ALARM-INITIATING DEVICES AND CIRCUIT INFORMATION

Quantity	Circuit Style	
5	B	Manual Fire Alarm Boxes
12	B	Ion Detectors
1	B	Photo Detectors
1	B	Duct Detectors
		Heat Detectors
1	B	Waterflow Switches
2	B	Supervisory Switches
		Other (Specify):

Alarm verification feature is disabled ✓ enabled ____.

(NFPA Inspection and Testing, 1 of 4)

ALARM NOTIFICATION APPLIANCES AND CIRCUIT INFORMATION

Quantity	Circuit Style	
1	Y	Bells
5	Y	Horns / Strobes.
		Chimes
2	Y	Strobes
		Speakers
		Other (Specify):

No. of alarm notification appliance circuits: 2

Are circuits monitored for integrity? ☑ Yes ☐ No

SUPERVISORY SIGNAL-INITIATING DEVICES AND CIRCUIT INFORMATION

Quantity	Circuit Style	
		Building Temp.
		Site Water Temp.
		Site Water Level
		Fire Pump Power
		Fire Pump Running
		Fire Pump Auto Position
		Fire Pump or Pump Controller Trouble
		Fire Pump Running
		Generator In Auto Position
		Generator or Controller Trouble
		Switch Transfer
		Generator Engine Running
1	2	Other: Generator

SIGNALING LINE CIRCUITS

Quantity and style of signaling line circuits connected to system *(see NFPA 72, Table 6.6.1)*:

Quantity 2 Style(s) Y

SYSTEM POWER SUPPLIES

(a) Primary (Main): Nominal Voltage 120 Amps 3.0

Overcurrent Protection: Type Breaker Amps 20

Location (of Primary Supply Panelboard): electrical Rm

Disconnecting Means Location:

(b) Secondary (Standby):

2 x 12V Storage Battery: Amp-Hr. Rating 7 AH

Calculated capacity to operate system, in hours: 24 60

Engine-driven generator dedicated to fire alarm system:

Location of fuel storage:

TYPE BATTERY

- ☐ Dry Cell
- ☐ Nickel-Cadmium
- ☑ Sealed Lead-Acid
- ☐ Lead-Acid
- ☐ Other (Specify):

(c) Emergency or standby system used as a backup to primary power supply, instead of using a secondary power supply:

- ✓ Emergency system described in NFPA 70, Article 700
- ✓ Legally required standby described in NFPA 70, Article 701
- Optional standby system described in NFPA 70, Article 702, which also meets the performance requirements of Article 700 or 701.

(NFPA Inspection and Testing, 2 of 4)

PRIOR TO ANY TESTING

NOTIFICATIONS ARE MADE	Yes	No	Who	Time
Monitoring Entity	☐	☐		
Building Occupants	☑	☐	Advisory	11:00 AM
Building Management	☑	☐	Manager	11:00 AM
Other (Specify)	☐	☐		
AHJ Notified of Any Impairments	☐	☐		

SYSTEM TESTS AND INSPECTIONS

TYPE	Visual	Functional	Comments
Control Unit	☑	☑	OK
Interface Equipment	☑	☑	
Lamps/LEDS	☑	☑	
Fuses	☑	☑	
Primary Power Supply	☑	☑	
Trouble Signals	☑	☑	
Disconnect Switches	☑	☑	
Ground-Fault Monitoring	☑	☑	

SECONDARY POWER

TYPE	Visual	Functional	Comments
Battery Condition	☑		OK
Load Voltage		☑	
Discharge Test		☑	
Charger Test		☑	
Specific Gravity		☑	
TRANSIENT SUPPRESSORS	☐		
REMOTE ANNUNCIATORS	☐	☐	
NOTIFICATION APPLIANCES			
Audible	☑	☑	OK
Visible	☑	☑	OK
Speakers	☐	☐	
Voice Clarity		☐	

INITIATING AND SUPERVISORY DEVICE TESTS AND INSPECTIONS

Loc. & S/N	Device Type	Visual Check	Functional Test	Factory Setting	Measured Setting	Pass	Fail
5	Pull	☑	☑			☐	☑
13	SD	☑	☑			☐	☑
1	DD	☑	☑			☑	☐
		☐	☐			☐	☐
		☐	☐			☐	☐
		☐	☐			☐	☐

Comments See Fire Alarm Report to AHJ.

(NFPA Inspection and Testing, 3 of 4)

EMERGENCY COMMUNICATIONS EQUIPMENT	Visual	Functional	Comments
Phone Set	☐	☐	
Phone Jacks	☐	☐	
Off-Hock Indicator	☐	☐	
Amplifier(s)	☐	☐	
Tone Generator(s)	☐	☐	
Call-in Signal	☐	☐	
System Performance	☐	☐	

N/A

INTERFACE EQUIPMENT	Visual	Device Operation	Simulated Operation
(Specify) A/C Shut Down	☑	☑	☐
(Specify)	☐	☐	☐
(Specify)	☐	☐	☐

SPECIAL HAZARD SYSTEMS			
(Specify) Security	☐	☐	☐
(Specify)	☐	☐	☐
(Specify)	☐	☐	☐

Special Procedures:

Comments:

SUPERVISING STATION MONITORING	Yes	No	Time	Comments
Alarm Signal	☐	☐		
Alarm Restoration	☐	☐		
Trouble Signal	☐	☐		
Supervisory Signal	☐	☐		
Supervisory Restoration	☐	☐		

N/A

NOTIFICATIONS THAT TESTING IS COMPLETE	Yes	No	Who	Time
Building Management	☑	☐	Manager	12:00
Monitoring Agency	☐	☐		
Building Occupants	☑	☐	Advisory	12:00
Other (Specify)	☐	☐		

The following did not operate correctly: See Fire Detect Report to AKJ

System restored to normal operation: Date: 3/6/12 Time: 12:00

THIS TESTING WAS PERFORMED IN ACCORDANCE WITH APPLICABLE NFPA STANDARDS.

Name of Inspector: Edgar Bua Date: 3/6/12 Time: 12:00

Signature:

Name of Owner or Representative:

Date: Time:

Signature:

(NFPA Inspection and Testing, 4 of 4)

INSPECTION AND TESTING FORM

DATE: 3 - 14 - 2012

TIME: AM

SERVICE ORGANIZATION

Name: Florida Fire Alarm, Inc

Address: 7487 S.W. 50th Terrace, Miami, FL 33155

Representative: Carlos Javech

License No.: EC - 13001219

Telephone: 305-665-5156

PROPERTY NAME (USER)

Name: FIRE STATION #8.

Address: 2900 AVENTURA BLVD.

Owner Contact: RICK

Telephone:

MONITORING ENTITY

Contact: N/A

Telephone:

Monitoring Account Ref. No.:

APPROVING AGENCY

Contact: MDFD.

Telephone:

TYPE TRANSMISSION

- ❑ McCulloh
- ❑ Multiplex
- ❑ Digital
- ❑ Reverse Priority
- ❑ BF
- ☒ Other (Specify) LOCAL

SERVICE

- ❑ Weekly
- ❑ Monthly
- ❑ Quarterly
- ❑ Semiannually
- ☒ Annually
- ❑ Other (Specify)

Control Unit Manufacturer: DETECTION SYST.

Model No.: DS 9400

Circuit Styles: B AND 4

Number of Circuits: 4 OF 4

Software Rev.: V.2.03.

Last Date System Had Any Service Performed: 4/8/11

Last Date that Any Software or Configuration Was Revised:

ALARM-INITIATING DEVICES AND CIRCUIT INFORMATION

Quantity	Circuit Style	
5	B	Manual Fire Alarm Boxes
		Ion Detectors
11	B	Photo Detectors
1	B	Duct Detectors
1	B	Heat Detectors
		Waterflow Switches
		Supervisory Switches
1	B	Other (Specify): GENERATOR TROUBLE & SUP. ZONE 4

Alarm verification feature is disabled _____ enabled _____.

(NFPA Inspection and Testing, 1 of 4)

ALARM NOTIFICATION APPLIANCES AND CIRCUIT INFORMATION

Quantity	Circuit Style	
		Bells
11	4	Horns / STROBE
		Chimes
8	4	Strobes
		Speakers
		Other (Specify):

No. of alarm notification appliance circuits: 2 OF 2

Are circuits monitored for integrity? ☑ Yes ☐ No

SUPERVISORY SIGNAL-INITIATING DEVICES AND CIRCUIT INFORMATION

Quantity	Circuit Style	
		Building Temp.
		Site Water Temp.
		Site Water Level
		Fire Pump Power
		Fire Pump Running
		Fire Pump Auto Position
		Fire Pump or Pump Controller Trouble
		Fire Pump Running
		Generator In Auto Position
		Generator or Controller Trouble
		Switch Transfer
		Generator Engine Running
1	B	Other: GENERATOR POWER TROUBLE AND SUP.

SIGNALING LINE CIRCUITS

Quantity and style of signaling line circuits connected to system *(see NFPA 72, Table 6.6.1)*:

Quantity 2 Style(s) 4

SYSTEM POWER SUPPLIES

(a) Primary (Main): Nominal Voltage 120 Amps 4

Overcurrent Protection: Type BREAKER Amps 20

Location (of Primary Supply Panelboard): ELECT. ROOM. PANEL "E"

Disconnecting Means Location: CKT #20.

(b) Secondary (Standby):

2X 12V DC Storage Battery: Amp-Hr. Rating 7

Calculated capacity to operate system, in hours: ✓ 24 60

Engine-driven generator dedicated to fire alarm system:

Location of fuel storage:

TYPE BATTERY

- ☐ Dry Cell
- ☐ Nickel-Cadmium
- ☑ Sealed Lead-Acid
- ☐ Lead-Acid
- ☐ Other (Specify):

(c) Emergency or standby system used as a backup to primary power supply, instead of using a secondary power supply:

- ____ Emergency system described in NFPA 70, Article 700
- ____ Legally required standby described in NFPA 70, Article 701
- ____ Optional standby system described in NFPA 70, Article 702, which also meets the performance requirements of Article 700 or 701.

(NFPA Inspection and Testing, 2 of 4)

PRIOR TO ANY TESTING

NOTIFICATIONS ARE MADE	Yes	No	Who	Time
Monitoring Entity	☐	☐		
Building Occupants	☒	☐		
Building Management	☒	☐		
Other (Specify)	☐	☐		
AHJ Notified of Any Impairments	☐	☐		

SYSTEM TESTS AND INSPECTIONS

TYPE	Visual	Functional	Comments
Control Unit	☒	☒	
Interface Equipment	☒	☒	
Lamps/LEDS	☒	☒	
Fuses	☒	☒	
Primary Power Supply	☒	☒	
Trouble Signals	☒	☒	
Disconnect Switches	☒	☒	
Ground-Fault Monitoring	☐	☐	

SECONDARY POWER

TYPE	Visual	Functional	Comments
Battery Condition	☒		OK
Load Voltage		☒	
Discharge Test		☒	
Charger Test		☒	
Specific Gravity		☐	
TRANSIENT SUPPRESSORS	☐		
REMOTE ANNUNCIATORS	☐	☐	
NOTIFICATION APPLIANCES			
Audible	☐	☐	
Visible	☐	☐	
Speakers	☐	☐	
Voice Clarity		☐	

INITIATING AND SUPERVISORY DEVICE TESTS AND INSPECTIONS

Loc. & S/N	Device Type	Visual Check	Functional Test	Factory Setting	Measured Setting	Pass	Fail
5	PULL	☒	☒			☒	☐
11	SMOKE	☒	☒			☒	☐
1	HEAT	☒	☒			☒	☐
1	FLOW	☒	☒			☒	☐
		☐	☐			☐	☐
		☐	☐			☐	☐

Comments

(NFPA Inspection and Testing, 3 of 4)

EMERGENCY COMMUNICATIONS EQUIPMENT	Visual	Functional	Comments
Phone Set	❑	❑	
Phone Jacks	❑	❑	
Off-Hock Indicator	❑	❑	
Amplifier(s)	❑	❑	
Tone Generator(s)	❑	❑	
Call-in Signal	❑	❑	
System Performance	❑	❑	

N/A

INTERFACE EQUIPMENT	Visual	Device Operation	Simulated Operation
(Specify) A/C SHUT DN	✓	✓	❑
(Specify) GENERATOR	✓	❑	❑
(Specify)	❑	❑	❑
SPECIAL HAZARD SYSTEMS			
(Specify)	❑	❑	❑
(Specify)	❑	❑	❑
(Specify)	❑	❑	❑

Special Procedures: _____

Comments: _____

SUPERVISING STATION MONITORING	Yes	No	Time	Comments
Alarm Signal	❑	❑		
Alarm Restoration	❑	❑		
Trouble Signal	❑	❑		
Supervisory Signal	❑	❑		
Supervisory Restoration	❑	❑		

N/A

NOTIFICATIONS THAT TESTING IS COMPLETE	Yes	No	Who	Time
Building Management	✓	❑		
Monitoring Agency	❑	❑		
Building Occupants	✓	❑		
Other (Specify)	❑	❑		

The following did not operate correctly: _____

System restored to normal operation: Date: 3/19/12 Time: AM

THIS TESTING WAS PERFORMED IN ACCORDANCE WITH APPLICABLE NFPA STANDARDS.

Name of Inspector: R. VIGUERA / J. DELSOL Date: 3/19/12 Time: AM

Signature: [illegible]

Name of Owner or Representative: [illegible]

Date: 3/19/2012 Time: AM

Signature: _____

(NFPA Inspection and Testing, 4 of 4)

INSPECTION AND TESTING FORM

DATE: 3-16-2012.

TIME: AM.

SERVICE ORGANIZATION

Name: Florida Fire Alarm, Inc

Address: 7487 S.W. 50th Terrace, Miami, FL 33155

Representative: Carlos Javech

License No.: EC - 13001219

Telephone: 305-665-5156

PROPERTY NAME (USER)

Name: FIRE STATION #9.

Address: 7977 S.W. 117 AVE.

Owner Contact: ERIC.

Telephone:

MONITORING ENTITY

Contact:

Telephone: N/A

Monitoring Account Ref. No.:

APPROVING AGENCY

Contact: MDFD.

Telephone:

TYPE TRANSMISSION

- ☐ McCulloh
- ☐ Multiplex
- ☐ Digital
- ☐ Reverse Priority
- ☐ RF
- ☑ Other (Specify) LOCAL

SERVICE

- ☐ Weekly
- ☐ Monthly
- ☐ Quarterly
- ☐ Semiannually
- ☑ Annually
- ☐ Other (Specify)

Control Unit Manufacturer: DETENTION SYST.

Model No.: DS 9400

Circuit Styles: B AND 4.

Number of Circuits: 4

Software Rev.: V. 2.03

Last Date System Had Any Service Performed: 3/9/11

Last Date that Any Software or Configuration Was Revised:

ALARM-INITIATING DEVICES AND CIRCUIT INFORMATION

Quantity	Circuit Style	
3	B	Manual Fire Alarm Boxes
		Ion Detectors
13	B	Photo Detectors
1	B	Duct Detectors
1	B	Heat Detectors
		Waterflow Switches
		Supervisory Switches
		Other (Specify):

Alarm verification feature is disabled ✓ enabled ____.

(NFPA Inspection and Testing, 1 of 4)

ALARM NOTIFICATION APPLIANCES AND CIRCUIT INFORMATION

Quantity	Circuit Style	
		Bells
7	4	Horns / STROBES
		Chimes
2	4	Strobes
		Speakers
		Other (Specify):

No. of alarm notification appliance circuits: 2 of 2

Are circuits monitored for integrity? ☑ Yes ☐ No

SUPERVISORY SIGNAL-INITIATING DEVICES AND CIRCUIT INFORMATION

Quantity	Circuit Style	
		Building Temp.
		Site Water Temp.
		Site Water Level
		Fire Pump Power
		Fire Pump Running
		Fire Pump Auto Position
		Fire Pump or Pump Controller Trouble
		Fire Pump Running
✓		Generator In Auto Position
✓		Generator or Controller Trouble
✓		Switch Transfer
		Generator Engine Running
1	B	Other: GENERATOR TROUBLE.

SIGNALING LINE CIRCUITS

Quantity and style of signaling line circuits connected to system *(see NFPA 72, Table 6.6.1)*:

Quantity _____ Style(s) _____

SYSTEM POWER SUPPLIES

(a) Primary (Main): Nominal Voltage 120 Amps 7

Overcurrent Protection: Type BREAKER Amps 20

Location (of Primary Supply Panelboard): PANEL "B"

Disconnecting Means Location: CKT #2

(b) Secondary (Standby):

2x12V VL Storage Battery: Amp-Hr. Rating 7

Calculated capacity to operate system, in hours: 24 60

POWER OFF BLDG. Engine-driven generator dedicated to fire alarm system:

Location of fuel storage: OUT SIDE BLDG.

TYPE BATTERY

- ☐ Dry Cell
- ☑ Nickel-Cadmium
- ☐ Sealed Lead-Acid
- ☐ Lead-Acid
- ☐ Other (Specify):

(c) Emergency or standby system used as a backup to primary power supply, instead of using a secondary power supply:

✓ Emergency system described in NFPA 70, Article 700

✓ Legally required standby described in NFPA 70, Article 701

✓ Optional standby system described in NFPA 70, Article 702, which also meets the performance requirements of Article 700 or 701.

(NFPA Inspection and Testing, 2 of 4)

PRIOR TO ANY TESTING

NOTIFICATIONS ARE MADE	Yes	No	Who	Time
Monitoring Entity	☐	☐		
Building Occupants	☒	☐		
Building Management	☒	☐		
Other (Specify)	☐	☐		
AHJ Notified of Any Impairments	☐	☐		

SYSTEM TESTS AND INSPECTIONS

TYPE	Visual	Functional	Comments
Control Unit	☐	☐	
Interface Equipment	☐	☐	
Lamps/LEDS	☒	☐	
Fuses	☒	☐	
Primary Power Supply	☒	☒	
Trouble Signals	☒	☒	
Disconnect Switches	☒	☒	
Ground-Fault Monitoring	☐	☐	

SECONDARY POWER

TYPE	Visual	Functional	Comments
Battery Condition	☐		
Load Voltage		☐	OK
Discharge Test		☒	
Charger Test		☒	
Specific Gravity		☐	
TRANSIENT SUPPRESSORS	☐		
REMOTE ANNUNCIATORS	☐	☐	
NOTIFICATION APPLIANCES			
Audible	☒	☒	
Visible	☒	☒	
Speakers	☐	☐	
Voice Clarity		☐	

INITIATING AND SUPERVISORY DEVICE TESTS AND INSPECTIONS

Loc. & S/N	Device Type	Visual Check	Functional Test	Factory Setting	Measured Setting	Pass	Fail
	PULL	☒	☒			☒	☐
	SMOKE	☒	☒			☒	☐
	DUCT	☒	☒			☒	☐
	HEAT	☒	☒			☒	☐
		☐	☐			☐	☐
		☐	☐			☐	☐

Comments OK

(NFPA Inspection and Testing, 3 of 4)

EMERGENCY COMMUNICATIONS EQUIPMENT	Visual	Functional	Comments
Phone Set	❑	❑	
Phone Jacks	❑	❑	
Off-Hock Indicator	❑	❑	
Amplifier(s)	❑	❑	
Tone Generator(s)	❑	❑	
Call-in Signal	❑	❑	
System Performance	❑	❑	

N/A

INTERFACE EQUIPMENT	Visual	Device Operation	Simulated Operation
(Specify) A/C SHUT DN	☒	☒	❑
(Specify) GENERATOR	❑	❑	❑
(Specify)	❑	❑	❑
SPECIAL HAZARD SYSTEMS			
(Specify)	❑	❑	❑
(Specify)	❑	❑	❑
(Specify)	❑	❑	❑

Special Procedures:

Comments:

SUPERVISING STATION MONITORING	Yes	No	Time	Comments
Alarm Signal	❑	❑		
Alarm Restoration	❑	❑		
Trouble Signal	❑	❑	LOCAL	
Supervisory Signal	❑	❑		
Supervisory Restoration	❑	❑		

N/A

NOTIFICATIONS THAT TESTING IS COMPLETE	Yes	No	Who	Time
Building Management	☒	❑		
Monitoring Agency	❑	❑		
Building Occupants	☒	❑		
Other (Specify)	❑	❑		

The following did not operate correctly:

System restored to normal operation: Date: 3/16/12 Time: PM

THIS TESTING WAS PERFORMED IN ACCORDANCE WITH APPLICABLE NFPA STANDARDS.

Name of Inspector: R. VIGUEIRA Date: 3/16/12 Time: PM.

Signature:

Name of Owner or Representative: LT.

Date: 3/16/2012 Time: PM.

Signature:

(NFPA Inspection and Testing, 4 of 4)

INSPECTION AND TESTING FORM

DATE: 3-30-2012.
TIME: 11:00 AM

SERVICE ORGANIZATION
Name: Florida Fire Alarm, Inc
Address: 7487 S.W. 50th Terrace, Miami, FL 33155
Representative: Carlos Javech
License No.: EC - 13001219
Telephone: 305-665-5156

PROPERTY NAME (USER)
Name: FIRE STATION #10
Address: 175/172 ND St. SUNNY ISLES
Owner Contact: RICK.
Telephone:

MONITORING ENTITY
Contact: C.A.C. MONITORING.
Telephone: 305.2380800
Monitoring Account Ref. No.: 1101-2834

APPROVING AGENCY
Contact: M.D.F.D.
Telephone:

TYPE TRANSMISSION
- ☐ McCulloh
- ☐ Multiplex
- ☒ Digital
- ☐ Reverse Priority
- ☐ RF
- ☐ Other (Specify)

SERVICE
- ☐ Weekly
- ☐ Monthly
- ☐ Quarterly
- ☐ Semiannually
- ☒ Annually
- ☐ Other (Specify)

Control Unit Manufacturer: GAMEWELL
Model No.: FCI 7100-1D
Circuit Styles: 4 & 4
Number of Circuits:
Software Rev.:
Last Date System Had Any Service Performed: 10-5-2011.
Last Date that Any Software or Configuration Was Revised:

ALARM-INITIATING DEVICES AND CIRCUIT INFORMATION

Quantity	Circuit Style	
5	4	Manual Fire Alarm Boxes
		Ion Detectors
41	4	Photo Detectors
5	4	Duct Detectors
3	4	Heat Detectors
2	4	Waterflow Switches
5	4	Supervisory Switches
13		Other (Specify): CARBON MONOXIDE DETECTOR

Alarm verification feature is disabled ✓ enabled ____.

(NFPA Inspection and Testing, 1 of 4)

ALARM NOTIFICATION APPLIANCES AND CIRCUIT INFORMATION

Quantity	Circuit Style	
		Bells
26	Y	Horns / STROBE
		Chimes
6	Y	Strobes
		Speakers
		Other (Specify):

No. of alarm notification appliance circuits: 4 or 4

Are circuits monitored for integrity? ☒ Yes ☐ No

SUPERVISORY SIGNAL-INITIATING DEVICES AND CIRCUIT INFORMATION

Quantity	Circuit Style	
		Building Temp.
		Site Water Temp.
		Site Water Level
		Fire Pump Power
		Fire Pump Running
		Fire Pump Auto Position
		Fire Pump or Pump Controller Trouble
		Fire Pump Running
		Generator In Auto Position
✓	Y	Generator or Controller Trouble
		Switch Transfer
✓	Y	Generator Engine Running
/		Other: GENERATOR VALVE.

SIGNALING LINE CIRCUITS

Quantity and style of signaling line circuits connected to system *(see NFPA 72, Table 6.6.1)*:

Quantity _____ Style(s) _____

SYSTEM POWER SUPPLIES

(a) Primary (Main): Nominal Voltage 120 Amps 2

Overcurrent Protection: Type BREAKER Amps 20

Location (of Primary Supply Panelboard): ELECT. ROOM PANEL L1

Disconnecting Means Location: CKT # 20

(b) Secondary (Standby):

2 X 12 V. Storage Battery: Amp-Hr. Rating 7

Calculated capacity to operate system, in hours: 24 60

Engine-driven generator dedicated to fire alarm system:

Location of fuel storage: OUT SIDE BLDG.

TYPE BATTERY

- ☐ Dry Cell
- ☐ Nickel-Cadmium
- ☒ Sealed Lead-Acid
- ☐ Lead-Acid
- ☐ Other (Specify):

(c) Emergency or standby system used as a backup to primary power supply, instead of using a secondary power supply:

✓ Emergency system described in NFPA 70, Article 700

✓ Legally required standby described in NFPA 70, Article 701

~ Optional standby system described in NFPA 70, Article 702, which also meets the performance requirements of Article 700 or 701.

(NFPA Inspection and Testing, 2 of 4)

PRIOR TO ANY TESTING

NOTIFICATIONS ARE MADE	Yes	No	Who	Time
Monitoring Entity	☒	☐	O.D.O	
Building Occupants	☒	☐		
Building Management	☒	☐		
Other (Specify)	☐	☐		
AHJ Notified of Any Impairments	☐	☐		

SYSTEM TESTS AND INSPECTIONS

TYPE	Visual	Functional	Comments
Control Unit	☒	☒	OK
Interface Equipment	☒	☒	
Lamps/LEDS	☒	☒	
Fuses	☒	☒	
Primary Power Supply	☒	☒	
Trouble Signals	☒	☒	
Disconnect Switches	☒	☒	
Ground-Fault Monitoring	☒	☒	

SECONDARY POWER

TYPE	Visual	Functional	Comments
Battery Condition	☒		OK
Load Voltage		☒	
Discharge Test		☒	
Charger Test		☒	
Specific Gravity		☒	
TRANSIENT SUPPRESSORS	☐		
REMOTE ANNUNCIATORS	☒	☒	
NOTIFICATION APPLIANCES			
Audible	☒	☒	OK
Visible	☒	☒	
Speakers	☐	☐	
Voice Clarity		☐	

INITIATING AND SUPERVISORY DEVICE TESTS AND INSPECTIONS

Loc. & S/N	Device Type	Visual Check	Functional Test	Factory Setting	Measured Setting	Pass	Fail
	SMOKE	☒	☒			☒	☐
	DUCT	☒	☒			☒	☐
	DUCT	☒	☒			☒	☐
	THERM	☒	☐			☐	☐
	FLOW	☒	☐			☐	☐
		☐	☐			☐	☐

Comments

(NFPA Inspection and Testing, 3 of 4)

EMERGENCY COMMUNICATIONS EQUIPMENT	Visual	Functional	Comments
Phone Set	☐	☐	
Phone Jacks	☐	☐	
Off-Hock Indicator	☐	☐	
Amplifier(s)	☐	☐	
Tone Generator(s)	☐	☐	
Call-in Signal	☐	☐	
System Performance	☐	☐	

N/A

INTERFACE EQUIPMENT	Visual	Device Operation	Simulated Operation
(Specify) A/C SHUT DN	☒	☒	☐
(Specify) GENERATOR	☒	☐	☐
(Specify) GAS VALVE	☒	☐	☐
SPECIAL HAZARD SYSTEMS			
(Specify)	☐	☐	☐
(Specify)	☐	☐	☐
(Specify)	☐	☐	☐

Special Procedures:

Comments: All SYSTEM NORMAL.

SUPERVISING STATION MONITORING	Yes	No	Time	Comments
Alarm Signal	☒	☐	11:00 AM.	
Alarm Restoration	☒	☐		
Trouble Signal	☒	☐		
Supervisory Signal	☒	☐		
Supervisory Restoration	☒	☐		

C.A.C. MONITORING

NOTIFICATIONS THAT TESTING IS COMPLETE	Yes	No	Who	Time
Building Management	☒	☐		
Monitoring Agency	☒	☐		
Building Occupants	☒	☐		
Other (Specify)	☐	☐		

The following did not operate correctly:

System restored to normal operation: Date: 3/30/12 Time: AM

THIS TESTING WAS PERFORMED IN ACCORDANCE WITH APPLICABLE NFPA STANDARDS.

Name of Inspector: F. VIQUEIRA / J. DECSOL Date: 3/30/12 Time: AM.

Signature:

Name of Owner or Representative: LT.

Date: 3/30/12 Time: AM

Signature:

(NFPA Inspection and Testing, 4 of 4)

INSPECTION AND TESTING FORM

DATE: 3-22-2012

TIME: AM

SERVICE ORGANIZATION

Name: Florida Fire Alarm, Inc

Address: 7487 S.W. 50th Terrace, Miami, FL 33155

Representative: Carlos Javech

License No.: EC - 13001219

Telephone: 305-665-5156

PROPERTY NAME (USER)

Name: FIRE STATION # 11

Address: 18705 N.W. 27 AVE.

Owner Contact: RICK MEARES

Telephone:

MONITORING ENTITY

Contact:

Telephone: N/A

Monitoring Account Ref. No.:

APPROVING AGENCY

Contact:

Telephone:

TYPE TRANSMISSION

- ❑ McCulloh
- ❑ Multiplex
- ❑ Digital
- ❑ Reverse Priority
- ❑ RF
- ☒ Other (Specify) LOCAL

SERVICE

- ❑ Weekly
- ❑ Monthly
- ❑ Quarterly
- ❑ Semiannually
- ❑ Annually
- ❑ Other (Specify)

Control Unit Manufacturer: DETENTION SYST.

Model No.: DS 9400

Circuit Styles: B AND 4

Number of Circuits: 4 of 4

Software Rev.: VER 2.03

Last Date System Had Any Service Performed: 3-31-2011

Last Date that Any Software or Configuration Was Revised:

ALARM-INITIATING DEVICES AND CIRCUIT INFORMATION

Quantity	Circuit Style	
3	B	Manual Fire Alarm Boxes
		Ion Detectors
8	B	Photo Detectors
1	B	Duct Detectors
1	B	Heat Detectors
		Waterflow Switches
		Supervisory Switches
		Other (Specify):

Alarm verification feature is disabled ✓ enabled ____.

(NFPA Inspection and Testing, 1 of 4)

ALARM NOTIFICATION APPLIANCES AND CIRCUIT INFORMATION

Quantity	Circuit Style	
		Bells
		Horns
		Chimes
7	4	Strobes
		Speakers
13	4	Other (Specify): HORN STROBES.

No. of alarm notification appliance circuits: 2 of 2

Are circuits monitored for integrity? ☒ Yes ☐ No

SUPERVISORY SIGNAL-INITIATING DEVICES AND CIRCUIT INFORMATION

Quantity	Circuit Style	
		Building Temp.
		Site Water Temp.
		Site Water Level
		Fire Pump Power
		Fire Pump Running
		Fire Pump Auto Position
		Fire Pump or Pump Controller Trouble
		Fire Pump Running
		Generator In Auto Position
✓		Generator or Controller Trouble
✓		Switch Transfer
		Generator Engine Running
1	13	Other: GENERATOR TROUBLE SUP.

SIGNALING LINE CIRCUITS

Quantity and style of signaling line circuits connected to system *(see NFPA 72, Table 6.6.1)*:

Quantity 2 Style(s) 4

SYSTEM POWER SUPPLIES

(a) Primary (Main): Nominal Voltage 120 Amps 3

Overcurrent Protection: Type BREAKER Amps 20

Location (of Primary Supply Panelboard): ELECT. ROOM PANEL "E"

Disconnecting Means Location: CKT #7

(b) Secondary (Standby):

24V 12V DC Storage Battery: Amp-Hr. Rating 7

Calculated capacity to operate system, in hours: ✓ 24 60

Engine-driven generator dedicated to fire alarm system:

Location of fuel storage:

TYPE BATTERY

- ☐ Dry Cell
- ☐ Nickel-Cadmium
- ☒ Sealed Lead-Acid
- ☐ Lead-Acid
- ☐ Other (Specify):

(c) Emergency or standby system used as a backup to primary power supply, instead of using a secondary power supply:

✓ Emergency system described in NFPA 70, Article 700

✓ Legally required standby described in NFPA 70, Article 701

Optional standby system described in NFPA 70, Article 702, which also meets the performance requirements of Article 700 or 701.

(NFPA Inspection and Testing, 2 of 4)

PRIOR TO ANY TESTING

NOTIFICATIONS ARE MADE	Yes	No	Who	Time
Monitoring Entity	☐	☐		
Building Occupants	☒	☐		
Building Management	☒	☐		
Other (Specify)	☐	☐		
AHJ Notified of Any Impairments	☐	☐		

SYSTEM TESTS AND INSPECTIONS

TYPE	Visual	Functional	Comments
Control Unit	☒	☒	
Interface Equipment	☒	☒	
Lamps/LEDS	☒	☒	
Fuses	☒	☒	
Primary Power Supply	☒	☒	
Trouble Signals	☒	☒	
Disconnect Switches	☒	☒	
Ground-Fault Monitoring	☐	☐	

SECONDARY POWER

TYPE	Visual	Functional	Comments
Battery Condition	☒		
Load Voltage		☒	
Discharge Test		☒	OK
Charger Test		☒	
Specific Gravity		☐	
TRANSIENT SUPPRESSORS	☐		
REMOTE ANNUNCIATORS	☐	☐	
NOTIFICATION APPLIANCES			
Audible	☒	☒	
Visible	☒	☒	
Speakers	☐	☐	
Voice Clarity		☐	

INITIATING AND SUPERVISORY DEVICE TESTS AND INSPECTIONS

Loc. & S/N	Device Type	Visual Check	Functional Test	Factory Setting	Measured Setting	Pass	Fail
3	PULL STATION	☒	☒			☒	☐
8	SMOKE	☒	☒			☒	☐
1	HEAT	☒	☒			☒	☐
1	DUCT	☒	☒			☒	☐
		☐	☐			☐	☐
		☐	☐			☐	☐

Comments

(NFPA Inspection and Testing, 3 of 4)

EMERGENCY COMMUNICATIONS EQUIPMENT	Visual	Functional	Comments
Phone Set	☐	☐	
Phone Jacks	☐	☐	
Off-Hock Indicator	☐	☐	
Amplifier(s)	☐	☐	
Tone Generator(s)	☐	☐	
Call-in Signal	☐	☐	
System Performance	☐	☐	

N/A

INTERFACE EQUIPMENT	Visual	Device Operation	Simulated Operation
(Specify) N/C SHUT DN	☑	☑	☐
(Specify) GENERATOR TROUBLE	☑	☐	☐
(Specify)	☐	☐	☐
SPECIAL HAZARD SYSTEMS			
(Specify)	☐	☐	☐
(Specify)	☐	☐	☐
(Specify)	☐	☐	☐

Special Procedures:

Comments:

SUPERVISING STATION MONITORING	Yes	No	Time	Comments
Alarm Signal	☐	☐		
Alarm Restoration	☐	☐		
Trouble Signal	☐	☐		
Supervisory Signal	☐	☐		
Supervisory Restoration	☐	☐		

N/A

NOTIFICATIONS THAT TESTING IS COMPLETE	Yes	No	Who	Time
Building Management	☑	☐		
Monitoring Agency	☐	☐		
Building Occupants	☑	☐		
Other (Specify)	☐	☐		

The following did not operate correctly:

System restored to normal operation: Date: 3/22/12 Time: AM

THIS TESTING WAS PERFORMED IN ACCORDANCE WITH APPLICABLE NFPA STANDARDS.

Name of Inspector: F. VIGUEIRO/J DELSOL Date: 3/22/12 Time: AM

Signature:

Name of Owner or Representative: LT

Date: 3/22/2012 Time: AM

Signature:

(NFPA Inspection and Testing, 4 of 4)

INSPECTION AND TESTING FORM

DATE: 3/21/12

TIME: 1:30 PM

SERVICE ORGANIZATION

Name: Florida Fire Alarm, Inc

Address: 7487 S.W. 50th Terrace, Miami, FL 33155

Representative: Carlos Javech

License No.: EC - 13001219

Telephone: 305-665-5156

PROPERTY NAME (USER)

Name: Fire Station #13

Address: 6000 SW 87th AVE

Owner Contact: Rick

Telephone:

MONITORING ENTITY

Contact: CAC

Telephone: 305 2380900

Monitoring Account Ref. No.: 1101-2868

APPROVING AGENCY

Contact:

Telephone:

TYPE TRANSMISSION

- ❑ McCulloh
- ❑ Multiplex
- ☑ Digital
- ❑ Reverse Priority
- ❑ RF
- ❑ Other (Specify)

SERVICE

- ❑ Weekly
- ❑ Monthly
- ❑ Quarterly
- ❑ Semiannually
- ☑ Annually
- ❑ Other (Specify)

Control Unit Manufacturer: EST

Model No.: EST-2

Circuit Styles: 4 & Y

Number of Circuits: 1

Software Rev.: 2SD V3.0

Last Date System Had Any Service Performed: 10/6/11

Last Date that Any Software or Configuration Was Revised:

ALARM-INITIATING DEVICES AND CIRCUIT INFORMATION

Quantity	Circuit Style	
18	4	Manual Fire Alarm Boxes
		Ion Detectors
65	4	Photo Detectors
7	4	Duct Detectors
12	4	Heat Detectors
2	4	Waterflow Switches
5	4	Supervisory Switches
4	4	Other (Specify):

Alarm verification feature is disabled ✓ enabled ____.

(NFPA Inspection and Testing, 1 of 4)

ALARM NOTIFICATION APPLIANCES AND CIRCUIT INFORMATION

Quantity	Circuit Style	
1	Y	Bells
71	Y	Horns / strobes
		Chimes
37	Y	Strobes
		Speakers
		Other (Specify):

No. of alarm notification appliance circuits: 15

Are circuits monitored for integrity? ☑ Yes ☐ No

SUPERVISORY SIGNAL-INITIATING DEVICES AND CIRCUIT INFORMATION

Quantity	Circuit Style	
		Building Temp.
		Site Water Temp.
		Site Water Level
		Fire Pump Power
		Fire Pump Running
		Fire Pump Auto Position
		Fire Pump or Pump Controller Trouble
		Fire Pump Running
		Generator In Auto Position
		Generator or Controller Trouble
		Switch Transfer
		Generator Engine Running
		Other:

SIGNALING LINE CIRCUITS

Quantity and style of signaling line circuits connected to system *(see NFPA 72, Table 6.6.1)*:

Quantity _____ Style(s) _____

SYSTEM POWER SUPPLIES

(a) Primary (Main): Nominal Voltage 120V Amps 5.0

Overcurrent Protection: Type Breaker Amps 20

Location (of Primary Supply Panelboard): Electrical Rm Panel 2 PL-1A

Disconnecting Means Location: CKT # 34

(b) Secondary (Standby):

24/12V Storage Battery: Amp-Hr. Rating 10 AH

Calculated capacity to operate system, in hours: _____ 24 _____ 60

_____ Engine-driven generator dedicated to fire alarm system:

Location of fuel storage: _____

TYPE BATTERY

- ☐ Dry Cell
- ☐ Nickel-Cadmium
- ☑ Sealed Lead-Acid
- ☐ Lead-Acid
- ☐ Other (Specify):

(c) Emergency or standby system used as a backup to primary power supply, instead of using a secondary power supply:

_____ Emergency system described in NFPA 70, Article 700

_____ Legally required standby described in NFPA 70, Article 701

_____ Optional standby system described in NFPA 70, Article 702, which also meets the performance requirements of Article 700 or 701.

(NFPA Inspection and Testing, 2 of 4)

EMERGENCY COMMUNICATIONS EQUIPMENT	Visual	Functional	Comments
Phone Set	☐	☐	
Phone Jacks	☐	☐	
Off-Hook Indicator	☐	☐	
Amplifier(s)	☐	☐	
Tone Generator(s)	☐	☐	
Call-in Signal	☐	☐	
System Performance	☐	☐	

N/A

INTERFACE EQUIPMENT	Visual	Device Operation	Simulated Operation
(Specify) A/C Shut Down	☑	☑	☐
(Specify) Elev. Recall	☑	☑	☐
(Specify) Door Holder	☑	☑	☐
SPECIAL HAZARD SYSTEMS			
(Specify) Gas Valve	☑	☐	☐
(Specify) Sprinkler System	☑	☐	☐
(Specify)	☐	☐	☐

Special Procedures:

Comments:

SUPERVISING STATION MONITORING	Yes	No	Time	Comments
Alarm Signal	☑	☐	3:00 PM	OK
Alarm Restoration	☑	☐		
Trouble Signal	☑	☐		
Supervisory Signal	☑	☐		
Supervisory Restoration	☐	☐		

NOTIFICATIONS THAT TESTING IS COMPLETE	Yes	No	Who	Time
Building Management	☑	☐	MDFR	3:00 PM
Monitoring Agency	☑	☐	CAC	3:00 PM
Building Occupants	☑	☐	Advisory	3:00 PM
Other (Specify)	☐	☐		

The following did not operate correctly: See Fire Alarm Report to AHJ

System restored to normal operation: Date: 3/21/12 Time: 3:00 PM

THIS TESTING WAS PERFORMED IN ACCORDANCE WITH APPLICABLE NFPA STANDARDS

Name of Inspector: [illegible] Date: 3/21/12 Time: 3:00PM

Signature:

Name of Owner or Representative:

Date: Time:

Signature:

(NFPA Inspection and Testing, 4 of 4)

INSPECTION AND TESTING FORM

DATE: 3/15/12

TIME: 1:00 PM

SERVICE ORGANIZATION

Name: Florida Fire Alarm, Inc

Address: 7487 S.W. 50th Terrace, Miami, FL 33155

Representative: Carlos Javech

License No.: EC - 13001219

Telephone: 305-665-5156

PROPERTY NAME (USER)

Name: Fire Station #14

Address: 5860 SW 70th St

Owner Contact:

Telephone:

MONITORING ENTITY

Contact:

Telephone:

Monitoring Account Ref. No.:

APPROVING AGENCY

Contact:

Telephone:

TYPE TRANSMISSION

- ☐ McCulloh
- ☐ Multiplex
- ☐ Digital
- ☐ Reverse Priority
- ☐ RF
- ☑ Other (Specify) LOCAL

SERVICE

- ☐ Weekly
- ☐ Monthly
- ☐ Quarterly
- ☐ Semiannually
- ☑ Annually
- ☐ Other (Specify)

Control Unit Manufacturer: Faraday

Model No.: MPC-2000

Circuit Styles: B & Y

Number of Circuits: 9 of 12

Software Rev.:

Last Date System Had Any Service Performed: 3/28/2011

Last Date that Any Software or Configuration Was Revised:

ALARM-INITIATING DEVICES AND CIRCUIT INFORMATION

Quantity	Circuit Style	
7	B	Manual Fire Alarm Boxes
		Ion Detectors
8	B	Photo Detectors
1	B	Duct Detectors
1	B	Heat Detectors
4	B	Waterflow Switches
	B	Supervisory Switches
		Other (Specify):

Alarm verification feature is disabled ✓ enabled ____.

(NFPA Inspection and Testing, 1 of 4)

ALARM NOTIFICATION APPLIANCES AND CIRCUIT INFORMATION

Quantity	Circuit Style	
		Bells
8	Y	Horns / strobes
		Chimes
3	Y	Strobes
		Speakers
		Other (Specify):

No. of alarm notification appliance circuits: 2

Are circuits monitored for integrity? ☑ Yes ☐ No

SUPERVISORY SIGNAL-INITIATING DEVICES AND CIRCUIT INFORMATION

Quantity	Circuit Style	
		Building Temp.
		Site Water Temp.
		Site Water Level
		Fire Pump Power
		Fire Pump Running
		Fire Pump Auto Position
		Fire Pump or Pump Controller Trouble
		Fire Pump Running
		Generator In Auto Position
		Generator or Controller Trouble
		Switch Transfer
		Generator Engine Running
		Other:

SIGNALING LINE CIRCUITS

Quantity and style of signaling line circuits connected to system *(see NFPA 72, Table 6.6.1)*:

Quantity 2 Style(s) Y

SYSTEM POWER SUPPLIES

(a) Primary (Main): Nominal Voltage 120V Amps 5.0

Overcurrent Protection: Type Breaker Amps 20

Location (of Primary Supply Panelboard): Elect Rm Panel "EB"

Disconnecting Means Location:

(b) Secondary (Standby):

2 + 12V Storage Battery: Amp-Hr. Rating 18 AH

Calculated capacity to operate system, in hours: 24 60

Engine-driven generator dedicated to fire alarm system:

Location of fuel storage:

TYPE BATTERY

- ☐ Dry Cell
- ☐ Nickel-Cadmium
- ☑ Sealed Lead-Acid
- ☐ Lead-Acid
- ☐ Other (Specify):

(c) Emergency or standby system used as a backup to primary power supply, instead of using a secondary power supply:

- ✓ Emergency system described in NFPA 70, Article 700
- ✓ Legally required standby described in NFPA 70, Article 701
- ✓ Optional standby system described in NFPA 70, Article 702, which also meets the performance requirements of Article 700 or 701.

PRIOR TO ANY TESTING

NOTIFICATIONS ARE MADE	Yes	No	Who	Time
Monitoring Entity	☐	☐		
Building Occupants	☑	☐	Advisory	1:00 PM
Building Management	☑	☐	MDFR	1:00 PM
Other (Specify)	☐	☐		
AHJ Notified of Any Impairments	☐	☐		

SYSTEM TESTS AND INSPECTIONS

TYPE	Visual	Functional	Comments
Control Unit	☑	☑	OK
Interface Equipment	☑	☑	
Lamps/LEDS	☑	☑	
Fuses	☑	☑	
Primary Power Supply	☑	☑	
Trouble Signals	☑	☑	
Disconnect Switches	☑	☑	
Ground-Fault Monitoring	☑	☑	

SECONDARY POWER

TYPE	Visual	Functional	Comments
Battery Condition	☑		
Load Voltage		☑	
Discharge Test		☑	
Charger Test		☑	
Specific Gravity		☐	
TRANSIENT SUPPRESSORS	☐		
REMOTE ANNUNCIATORS	☐	☐	
NOTIFICATION APPLIANCES			
Audible	☑	☑	OK
Visible	☑	☑	OK
Speakers	☐	☐	
Voice Clarity		☐	

INITIATING AND SUPERVISORY DEVICE TESTS AND INSPECTIONS

Loc. & S/N	Device Type	Visual Check	Functional Test	Factory Setting	Measured Setting	Pass	Fail
7	Pull St	☑	☑			☑	☐
8	S/D	☑	☑			☑	☐
9	D/D	☑	☑			☑	☐
1	H/D	☑	☑			☑	☐
		☐	☐			☐	☐
		☐	☐			☐	☐

Comments All system is working properly

(NFPA Inspection and Testing, 3 of 4)

EMERGENCY COMMUNICATIONS EQUIPMENT	Visual	Functional	Comments
Phone Set	☐	☐	
Phone Jacks	☐	☐	
Off-Hock Indicator	☐	☐	
Amplifier(s)	☐	☐	
Tone Generator(s)	☐	☐	
Call-in Signal	☐	☐	
System Performance	☐	☐	

N/A

INTERFACE EQUIPMENT	Visual	Device Operation	Simulated Operation
(Specify) D/C Shut Down	☑	☑	☐
(Specify) Sprinkler	☑	☐	☐
(Specify)	☐	☐	☐
SPECIAL HAZARD SYSTEMS			
(Specify)	☐	☐	☐
(Specify)	☐	☐	☐
(Specify)	☐	☐	☐

Special Procedures:

Comments:

SUPERVISING STATION MONITORING	Yes	No	Time	Comments
Alarm Signal	☐	☐		
Alarm Restoration	☐	☐		
Trouble Signal	☐	☐		
Supervisory Signal	☐	☐		
Supervisory Restoration	☐	☐		

N/A

NOTIFICATIONS THAT TESTING IS COMPLETE	Yes	No	Who	Time
Building Management	☑	☐	MDFR	2:00 PM
Monitoring Agency	☐	☐		
Building Occupants	☑	☐	Advisory	2:00 PM
Other (Specify)	☐	☐		

The following did not operate correctly:

System restored to normal operation: Date: 3/15/12 Time: 2:00 PM

THIS TESTING WAS PERFORMED IN ACCORDANCE WITH APPLICABLE NFPA STANDARDS.

Name of Inspector: [signature] Date: 3/15/12 Time: 2:00 PM

Signature:

Name of Owner or Representative:

Date: Time:

Signature:

(NFPA Inspection and Testing, 4 of 4)

INSPECTION AND TESTING FORM

DATE: 3-29-2012

TIME: PM.

SERVICE ORGANIZATION

Name: Florida Fire Alarm, Inc

Address: 7487 S.W. 50th Terrace, Miami, FL 33155

Representative: Carlos Javech

License No.: EC - 13001219

Telephone: 305-665-5156

PROPERTY NAME (USER)

Name: FIRE STATION #15

Address: 2 CRANDON BLVD KEY BISCAYNE

Owner Contact: RICK.

Telephone:

MONITORING ENTITY

Contact: N/A.

Telephone:

Monitoring Account Ref. No.:

APPROVING AGENCY

Contact: MDFD

Telephone:

TYPE TRANSMISSION

- ☐ McCulloh
- ☐ Multiplex
- ☐ Digital
- ☐ Reverse Priority
- ☐ RF
- ☒ Other (Specify) LOCAL SYST.

SERVICE

- ☐ Weekly
- ☐ Monthly
- ☐ Quarterly
- ☐ Semiannually
- ☒ Annually
- ☐ Other (Specify)

Control Unit Manufacturer: FIRE LITE.

Model No.: MS5024UD.

Circuit Styles: B & 4

Number of Circuits: 4 OF 5

Software Rev.:

Last Date System Had Any Service Performed: 3/28/11

Last Date that Any Software or Configuration Was Revised:

ALARM-INITIATING DEVICES AND CIRCUIT INFORMATION

Quantity	Circuit Style	
3	B	Manual Fire Alarm Boxes
		Ion Detectors
5	B	Photo Detectors
1	B	Duct Detectors
1	B	Heat Detectors
		Waterflow Switches
		Supervisory Switches
		Other (Specify):

Alarm verification feature is disabled ✓ enabled ____.

(NFPA Inspection and Testing, 1 of 4)

ALARM NOTIFICATION APPLIANCES AND CIRCUIT INFORMATION

Quantity	Circuit Style	
		Bells
7	4	Horns STROBES.
		Chimes
2	4	Strobes
		Speakers
		Other (Specify):

No. of alarm notification appliance circuits: 2 OF 2

Are circuits monitored for integrity? ☑ Yes ☐ No

SUPERVISORY SIGNAL-INITIATING DEVICES AND CIRCUIT INFORMATION

Quantity	Circuit Style	
		Building Temp.
		Site Water Temp.
		Site Water Level
		Fire Pump Power
		Fire Pump Running
N/A		Fire Pump Auto Position
		Fire Pump or Pump Controller Trouble
		Fire Pump Running
		Generator In Auto Position
		Generator or Controller Trouble
		Switch Transfer
		Generator Engine Running
		Other:

SIGNALING LINE CIRCUITS

Quantity and style of signaling line circuits connected to system *(see NFPA 72, Table 6.6.1)*:

Quantity _____ Style(s) _____

SYSTEM POWER SUPPLIES

(a) Primary (Main): Nominal Voltage 120 Amps 3

Overcurrent Protection: Type BREAKER. Amps 20

Location (of Primary Supply Panelboard): ELECT. ROOM PANEL "LP"

Disconnecting Means Location: CKT #10.

(b) Secondary (Standby):

2X12 V DC Storage Battery: Amp-Hr. Rating 7

Calculated capacity to operate system, in hours: 24 60

Engine-driven generator dedicated to fire alarm system:

Location of fuel storage: _____

TYPE BATTERY

- ☐ Dry Cell
- ☐ Nickel-Cadmium
- ☑ Sealed Lead-Acid
- ☐ Lead-Acid
- ☐ Other (Specify):

(c) Emergency or standby system used as a backup to primary power supply, instead of using a secondary power supply:

_____ Emergency system described in NFPA 70, Article 700

_____ Legally required standby described in NFPA 70, Article 701

_____ Optional standby system described in NFPA 70, Article 702, which also meets the performance requirements of Article 700 or 701.

(NFPA Inspection and Testing, 2 of 4)

PRIOR TO ANY TESTING

NOTIFICATIONS ARE MADE	Yes	No	Who	Time
Monitoring Entity	☐	☐		
Building Occupants	☒	☐		
Building Management	☒	☐		
Other (Specify)	☐	☐		
AHJ Notified of Any Impairments	☐	☐		

SYSTEM TESTS AND INSPECTIONS

TYPE	Visual	Functional	Comments
Control Unit	☒	☒	
Interface Equipment	☒	☒	
Lamps/LEDS	☒	☒	
Fuses	☒	☒	
Primary Power Supply	☒	☒	
Trouble Signals	☒	☒	
Disconnect Switches	☒	☒	
Ground-Fault Monitoring	☐	☐	

SECONDARY POWER

TYPE	Visual	Functional	Comments
Battery Condition	☒		
Load Voltage		☒	
Discharge Test		☒	
Charger Test		☒	
Specific Gravity		☐	
TRANSIENT SUPPRESSORS	☐		
REMOTE ANNUNCIATORS	☐	☐	
NOTIFICATION APPLIANCES			
Audible	☒	☒	
Visible	☒	☒	
Speakers	☐	☐	
Voice Clarity		☐	

INITIATING AND SUPERVISORY DEVICE TESTS AND INSPECTIONS

Loc. & S/N	Device Type	Visual Check	Functional Test	Factory Setting	Measured Setting	Pass	Fail
	PULL	☒	☒			☒	☐
	SMOKE	☒	☒			☒	☐
	HEAT	☒	☒			☒	☐
	DUCT	☒	☒			☒	☐
		☐	☐			☐	☐
		☐	☐			☐	☐

Comments

(NFPA Inspection and Testing, 3 of 4)

EMERGENCY COMMUNICATIONS EQUIPMENT	Visual	Functional	Comments
Phone Set	❑	❑	
Phone Jacks	❑	❑	
Off-Hock Indicator	❑	❑	
Amplifier(s) N/A	❑	❑	
Tone Generator(s)	❑	❑	
Call-in Signal	❑	❑	
System Performance	❑	❑	

INTERFACE EQUIPMENT	Visual	Device Operation	Simulated Operation
(Specify) A/C SHUT DN	❑	❑	❑
(Specify)	❑	❑	❑
(Specify)	❑	❑	❑
SPECIAL HAZARD SYSTEMS			
(Specify)	❑	❑	❑
(Specify)	❑	❑	❑
(Specify)	❑	❑	❑

Special Procedures:

Comments: SEE FIRE REPORT.

SUPERVISING STATION MONITORING	Yes	No	Time	Comments
Alarm Signal	❑	❑		
Alarm Restoration	❑	❑		
Trouble Signal	❑	❑		
Supervisory Signal	❑	❑		
Supervisory Restoration	❑	❑		

NOTIFICATIONS THAT TESTING IS COMPLETE	Yes	No	Who	Time
Building Management	☒	❑		
Monitoring Agency	❑	❑		
Building Occupants	☒	❑		
Other (Specify)	❑	❑		

The following did not operate correctly:

System restored to normal operation: Date: 3/29/12 Time: PM

THIS TESTING WAS PERFORMED IN ACCORDANCE WITH APPLICABLE NFPA STANDARDS.

Name of Inspector: R. VIGUEIRA / SDECSOL Date: 3/29/12 Time: PM

Signature:

Name of Owner or Representative: LT.

Date: 3/29/2012 Time: PM.

Signature:

(NFPA Inspection and Testing, 4 of 4)

File No: S24112 CCN: UUFX
Service Center No: 1
Expires: 02/01/2015
Issued: 02/01/2012

CENTRAL STATION - FIRE
FIRE ALARM SYSTEM CERTIFICATE
(NFPA 72)

THIS CERTIFIES that the *Alarm Service Company* is included by UL LLC in its Directory as qualified to use the *UL Listing Mark* in connection with the certificated *Alarm System*. This Certificate is the *Alarm Service Company's* representation that the *Alarm System* including all connecting wiring and equipment has been installed and will be maintained in compliance with requirements established by UL. This Certificate does not apply in any way to the installation of any additional signaling systems, such as: fire, smoke, waterflow, burglary, holdup, medical, emergency or otherwise, that may be connected to or installed along with the Certificated *Alarm System*. This Certificate does not apply in any way to the communication channel between the protected property and any facility that monitors signals from the protected property unless the use of a UL listed or Classified Alarm Transport Company is specified on the Certificate.

LIMITATION OF LIABILITY: UL LLC makes no representations or warranties, express or implied, that the Alarm System will in all cases prevent any loss by fire, smoke, water damage, burglary, hold-up or otherwise, or that the Alarm System will in all cases provide the protection for which it is installed or intended. By the Alarm Service Company providing this Certificate and the Protected Property acceptance of this Certificate, the Alarm Service Company and the Protected Property acknowledge and agree that UL does not assume or undertake to discharge any liability of the Alarm Service Company or any other party. UL is not an insurer and assumes no liability which may result directly or indirectly from inspection of the equipment, failure of the equipment, failure to conduct inspections, incorrect certification, nonconformity with requirements, failure to discover nonconformity with requirements, cancellation of the Certificate or withdrawal of the Alarm Service Company from inclusion in ULs Directory prior to the expiration date appearing on this Certificate.

OPERATIONAL REQUIREMENTS: The *Alarm Service Company* bears the responsibility for the correctness of the installation; maintenance of the system documentation; periodic system inspection and testing; maintaining and providing any necessary repairs. All operations and maintenance shall be conducted in the manner prescribed by the NFPA standard referenced. All required service is to be provided for in an appropriate contract. System documentation is defined to include any "As Built Drawings"; the records of any "Acceptance Testing"; and the records of all periodic system testing and maintenance.

SYSTEM DESCRIPTION: This system is installed and operated in accordance with standard NFPA72,2002 edition.
Area Covered: Entire Building
Authority Having Jurisdiction: Homestead Building Department
Responding Fire Department: Miami Dade Fire Department

SYSTEM DEVIATIONS FROM REFERENCED NFPA STANDARDS
None

Protected Property:

FIRE RESCUE STATION 16
255 NW 4TH AVENUE
HOMESTEAD, FL 33030

Alarm Service Company:

FLORIDA FIRE ALARM INC
7487 SW 50 TER
MIAMI FL 33155

SN: FC25581466


RECORD TAG
SAFETY SYSTEM SPECIALIST
MS-9200UDLS
ADDRESSABLE
FIRE ALARM CONTROL PANEL
FIRE-LITE ALARMS
by Honeywell

INSPECTION AND TESTING FORM

DATE: 2/6/12

TIME: 1:00 PM

SERVICE ORGANIZATION

Name: Florida Fire Alarm, Inc

Address: 7487 S.W. 50th Terrace, Miami, FL 33155

Representative: Carlos Javech

License No.: EC - 13001219

Telephone: 305-665-5156

PROPERTY NAME (USER)

Name: Fire Station # 17

Address: 7050 NW 36th St

Owner Contact:

Telephone:

MONITORING ENTITY

Contact:

Telephone:

Monitoring Account Ref. No.:

APPROVING AGENCY

Contact:

Telephone:

TYPE TRANSMISSION

- ☐ McCulloh
- ☐ Multiplex
- ☐ Digital
- ☐ Reverse Priority
- ☐ RF
- ☑ Other (Specify) Local

SERVICE

- ☐ Weekly
- ☐ Monthly
- ☐ Quarterly
- ☐ Semiannually
- ☑ Annually
- ☐ Other (Specify)

Control Unit Manufacturer: Detection System

Model No.: DS 9400

Circuit Styles: B & /

Number of Circuits: 4

Software Rev.: V 2.03

Last Date System Had Any Service Performed: 3/10/11

Last Date that Any Software or Configuration Was Revised:

ALARM-INITIATING DEVICES AND CIRCUIT INFORMATION

Quantity	Circuit Style	
3	B	Manual Fire Alarm Boxes
		Ion Detectors
7	B	Photo Detectors
1	B	Duct Detectors
1	B	Heat Detectors
		Waterflow Switches
		Supervisory Switches
		Other (Specify):

Alarm verification feature is disabled ✓ enabled ____.

(NFPA Inspection and Testing, 1 of 4)

ALARM NOTIFICATION APPLIANCES AND CIRCUIT INFORMATION

Quantity	Circuit Style	
		Bells
7	Y	Horns / Strobes
		Chimes
7	Y	Strobes
		Speakers
		Other (Specify):

No. of alarm notification appliance circuits: 2

Are circuits monitored for integrity? ☑ Yes ☐ No

SUPERVISORY SIGNAL-INITIATING DEVICES AND CIRCUIT INFORMATION

Quantity	Circuit Style	
		Building Temp.
		Site Water Temp.
		Site Water Level
		Fire Pump Power
		Fire Pump Running
		Fire Pump Auto Position
		Fire Pump or Pump Controller Trouble
		Fire Pump Running
		Generator In Auto Position
✓		Generator or Controller Trouble
✓		Switch Transfer
✓		Generator Engine Running
1	B	Other: Governor

SIGNALING LINE CIRCUITS

Quantity and style of signaling line circuits connected to system *(see NFPA 72, Table 6.6.1)*:

Quantity 2 Style(s) Y

SYSTEM POWER SUPPLIES

(a) Primary (Main): Nominal Voltage 120 Amps 30

Overcurrent Protection: Type Breaker Amps 20

Location (of Primary Supply Panelboard): Electrical Rm Panel A

Disconnecting Means Location: CKT #34

(b) Secondary (Standby):

2 x 12V Storage Battery: Amp-Hr. Rating 7 AH

Calculated capacity to operate system, in hours: ✓ 24 60

Engine-driven generator dedicated to fire alarm system:

Location of fuel storage:

TYPE BATTERY

- ☐ Dry Cell
- ☐ Nickel-Cadmium
- ☑ Sealed Lead-Acid
- ☐ Lead-Acid
- ☐ Other (Specify):

(c) Emergency or standby system used as a backup to primary power supply, instead of using a secondary power supply:

✓ Emergency system described in NFPA 70, Article 700

✓ Legally required standby described in NFPA 70, Article 701

✓ Optional standby system described in NFPA 70, Article 702, which also meets the performance requirements of Article 700 or 701.

(NFPA Inspection and Testing, 2 of 4)

PRIOR TO ANY TESTING

NOTIFICATIONS ARE MADE	Yes	No	Who	Time
Monitoring Entity	☐	☐		
Building Occupants	☑	☐	Advisory	1:00 PM
Building Management	☑	☐	MDFD	1:00 PM
Other (Specify)	☐	☐		
AHJ Notified of Any Impairments	☐	☐		

SYSTEM TESTS AND INSPECTIONS

TYPE	Visual	Functional	Comments
Control Unit	☑	☑	OK
Interface Equipment	☑	☑	
Lamps/LEDS	☑	☑	
Fuses	☑	☑	
Primary Power Supply	☑	☑	
Trouble Signals	☑	☑	
Disconnect Switches	☑	☑	
Ground-Fault Monitoring	☐	☐	

SECONDARY POWER

TYPE	Visual	Functional	Comments
Battery Condition	☑		Dated 2008
Load Voltage		☑	
Discharge Test		☑	
Charger Test		☑	
Specific Gravity		☐	
TRANSIENT SUPPRESSORS	☐		
REMOTE ANNUNCIATORS	☐	☐	
NOTIFICATION APPLIANCES			
Audible	☑	☑	OK
Visible	☑	☑	OK
Speakers	☐	☐	
Voice Clarity		☐	

INITIATING AND SUPERVISORY DEVICE TESTS AND INSPECTIONS

Loc. & S/N	Device Type	Visual Check	Functional Test	Factory Setting	Measured Setting	Pass	Fail
3	PULL	☑	☑			☑	☐
7	S/D	☑	☑			☑	☐
1	H/D	☑	☑			☑	☐
1	D/D	☑	☑			☑	☐
		☐	☐			☐	☐
		☐	☐			☐	☐

Comments All system is working properly

(NFPA Inspection and Testing, 3 of 4)

EMERGENCY COMMUNICATIONS EQUIPMENT	Visual	Functional	Comments
Phone Set	☐	☐	
Phone Jacks	☐	☐	
Off-Hock Indicator	☐	☐	
Amplifier(s)	☐	☐	
Tone Generator(s)	☐	☐	
Call-in Signal	☐	☐	
System Performance	☐	☐	

N/A

INTERFACE EQUIPMENT	Visual	Device Operation	Simulated Operation
(Specify) A/C Shut Down	☑	☑	☐
(Specify) Generator	☑	☐	☐
(Specify)	☐	☐	☐
SPECIAL HAZARD SYSTEMS			
(Specify)	☐	☐	☐
(Specify)	☐	☐	☐
(Specify)	☐	☐	☐

Special Procedures:

Comments:

SUPERVISING STATION MONITORING	Yes	No	Time	Comments
Alarm Signal	☐	☐		
Alarm Restoration	☐	☐		
Trouble Signal	☐	☐		
Supervisory Signal	☐	☐		
Supervisory Restoration	☐	☐		

N/A

NOTIFICATIONS THAT TESTING IS COMPLETE	Yes	No	Who	Time
Building Management	☑	☐	MDFD Agent	2:00 PM
Monitoring Agency	☐	☐		
Building Occupants	☑	☐	Advisory	2:00 PM
Other (Specify)	☐	☐		

The following did not operate correctly: SEE FIRE ALARM REPORT TO AHJ

System restored to normal operation: Date: 3/6/12 Time: 2:00 PM

THIS TESTING WAS PERFORMED IN ACCORDANCE WITH APPLICABLE NFPA STANDARDS.

Name of Inspector: [signature] Date: 3/6/12 Time: 2:00 PM.

Signature:

Name of Owner or Representative:

Date: Time:

Signature:

(NFPA Inspection and Testing, 4 of 4)

INSPECTION AND TESTING FORM

DATE: 3/13/12

TIME: 11:10 AM

SERVICE ORGANIZATION

Name: Florida Fire Alarm, Inc

Address: 7487 S.W. 50th Terrace, Miami, FL 33155

Representative: Carlos Javech

License No.: EC - 13001219

Telephone: 305-665-5156

PROPERTY NAME (USER)

Name: Fire Station #20

Address: 13000 NE 16th AVE

Owner Contact:

Telephone:

MONITORING ENTITY

Contact:

Telephone:

Monitoring Account Ref. No.:

APPROVING AGENCY

Contact:

Telephone:

TYPE TRANSMISSION

- ❑ McCulloh
- ❑ Multiplex
- ❑ Digital
- ❑ Reverse Priority
- ❑ RF
- ☑ Other (Specify) LOCAL

SERVICE

- ❑ Weekly
- ❑ Monthly
- ❑ Quarterly
- ❑ Semiannually
- ☑ Annually
- ❑ Other (Specify)

Control Unit Manufacturer: Detection System

Model No.: DS 9400

Circuit Styles: B & Y

Number of Circuits: 4

Software Rev.:

Last Date System Had Any Service Performed: 12/22/11

Last Date that Any Software or Configuration Was Revised:

ALARM-INITIATING DEVICES AND CIRCUIT INFORMATION

Quantity	Circuit Style	
2	B	Manual Fire Alarm Boxes
		Ion Detectors
12	B	Photo Detectors
1	B	Duct Detectors
1	B	Heat Detectors
		Waterflow Switches
		Supervisory Switches
1	B	Other (Specify): Generator trouble

Alarm verification feature is disabled ✓ enabled ____.

(NFPA Inspection and Testing, 1 of 4)

PRIOR TO ANY TESTING

NOTIFICATIONS ARE MADE	Yes	No	Who	Time
Monitoring Entity	☐	☐		
Building Occupants	☑	☐	Advisory	11:10 AM
Building Management	☑	☐	MDFR	11:10 AM
Other (Specify)	☐	☐		
AHJ Notified of Any Impairments	☐	☐		

SYSTEM TESTS AND INSPECTIONS

TYPE	Visual	Functional	Comments
Control Unit	☑	☑	ok
Interface Equipment	☑	☑	
Lamps/LEDS	☑	☑	
Fuses	☑	☑	
Primary Power Supply	☑	☑	
Trouble Signals	☑	☑	
Disconnect Switches	☑	☑	
Ground-Fault Monitoring	☑	☑	

SECONDARY POWER

TYPE	Visual	Functional	Comments
Battery Condition	☑		ok
Load Voltage		☑	
Discharge Test		☑	
Charger Test		☑	
Specific Gravity		☐	
TRANSIENT SUPPRESSORS	☐		
REMOTE ANNUNCIATORS	☐	☐	
NOTIFICATION APPLIANCES			
Audible	☑	☑	OK
Visible	☑	☑	OK
Speakers	☐	☐	
Voice Clarity		☐	

INITIATING AND SUPERVISORY DEVICE TESTS AND INSPECTIONS

Loc. & S/N	Device Type	Visual Check	Functional Test	Factory Setting	Measured Setting	Pass	Fail
2	PULL ST	☑	☑			☑	☐
12	SD	☑	☑			☑	☐
1	HD	☑	☑			☑	☐
1	DD	☑	☑			☑	☐
		☐	☐			☐	☐
		☐	☐			☐	☐

Comments All system is working properly

(NFPA Inspection and Testing, 3 of 4)

EMERGENCY COMMUNICATIONS EQUIPMENT	Visual	Functional	Comments
Phone Set	☐	☐	
Phone Jacks	☐	☐	
Off-Hock Indicator	☐	☐	
Amplifier(s)	☐	☐	
Tone Generator(s)	☐	☐	
Call-in Signal	☐	☐	
System Performance	☐	☐	

N/A

INTERFACE EQUIPMENT	Visual	Device Operation	Simulated Operation
(Specify) A/C Shut Down	☑	☑	☐
(Specify) Generator	☑	☐	☐
(Specify)	☐	☐	☐
SPECIAL HAZARD SYSTEMS			
(Specify)	☐	☐	☐
(Specify)	☐	☐	☐
(Specify)	☐	☐	☐

Special Procedures: _____

Comments: _____

SUPERVISING STATION MONITORING	Yes	No	Time	Comments
Alarm Signal	☐	☐		
Alarm Restoration	☐	☐		
Trouble Signal	☐	☐		
Supervisory Signal	☐	☐		
Supervisory Restoration	☐	☐		

N/A

NOTIFICATIONS THAT TESTING IS COMPLETE	Yes	No	Who	Time
Building Management	☑	☐	MDTR	12:20 PM
Monitoring Agency	☐	☐		
Building Occupants	☑	☐	Alvison	12:20 PM.
Other (Specify)	☐	☐		

The following did not operate correctly: All system is working properly

System restored to normal operation: Date: 3/13/12 Time: 12:20 PM

THIS TESTING WAS PERFORMED IN ACCORDANCE WITH APPLICABLE NFPA STANDARDS.

Name of Inspector: [illegible] Date: 3/13/12 Time: 12:20 PM.

Signature: _____

Name of Owner or Representative: _____

Date: 3/13/12 Time: 12:20 PM.

Signature: W. Garcia 3/13/12

(NFPA Inspection and Testing, 4 of 4)

INSPECTION AND TESTING FORM

DATE: 3/7/12

TIME: 12:40 PM

SERVICE ORGANIZATION

Name: Florida Fire Alarm, Inc

Address: 7487 S.W. 50th Terrace, Miami, FL 33155

Representative: Carlos Javech

License No.: EC - 13001219

Telephone: 305-665-5156

PROPERTY NAME (USER)

Name: Fire Station #21

Address: 10500 Collins Ave

Owner Contact:

Telephone:

MONITORING ENTITY

Contact:

Telephone:

Monitoring Account Ref. No.:

APPROVING AGENCY

Contact:

Telephone:

TYPE TRANSMISSION

- ❑ McCulloh
- ❑ Multiplex
- ❑ Digital
- ❑ Reverse Priority
- ❑ RF
- ☑ Other (Specify) LOCAL

SERVICE

- ❑ Weekly
- ❑ Monthly
- ❑ Quarterly
- ❑ Semiannually
- ☑ Annually
- ❑ Other (Specify)

Control Unit Manufacturer: System Detection

Model No.: DS 9400

Circuit Styles: B/R Y

Number of Circuits: 3

Software Rev.: V 2.03

Last Date System Had Any Service Performed: 4/13/11

Last Date that Any Software or Configuration Was Revised:

ALARM-INITIATING DEVICES AND CIRCUIT INFORMATION

Quantity	Circuit Style	
3	B	Manual Fire Alarm Boxes
		Ion Detectors
9	B	Photo Detectors
1	B	Duct Detectors
1	B	Heat Detectors
		Waterflow Switches
		Supervisory Switches
1	B	Other (Specify): Generator

Alarm verification feature is disabled _____ enabled _____.

(NFPA Inspection and Testing, 1 of 4)

ALARM NOTIFICATION APPLIANCES AND CIRCUIT INFORMATION

Quantity	Circuit Style	
		Bells
8	Y	Horns / strobes
		Chimes
5	Y	Strobes
		Speakers
		Other (Specify):

No. of alarm notification appliance circuits: 2

Are circuits monitored for integrity? ☑ Yes ☐ No

SUPERVISORY SIGNAL-INITIATING DEVICES AND CIRCUIT INFORMATION

Quantity	Circuit Style	
		Building Temp.
		Site Water Temp.
		Site Water Level
		Fire Pump Power
		Fire Pump Running
		Fire Pump Auto Position
		Fire Pump or Pump Controller Trouble
		Fire Pump Running
		Generator In Auto Position
		Generator or Controller Trouble
		Switch Transfer
		Generator Engine Running
1	B	Other: Battery

SIGNALING LINE CIRCUITS

Quantity and style of signaling line circuits connected to system *(see NFPA 72, Table 6.6.1)*:

Quantity 2 Style(s) Y

SYSTEM POWER SUPPLIES

(a) Primary (Main): Nominal Voltage 120V Amps 4.0

Overcurrent Protection: Type Breaker Amps 20

Location (of Primary Supply Panelboard): Elect. Rm Panel E

Disconnecting Means Location: CKT #26

(b) Secondary (Standby):

2 x 12V Storage Battery: Amp-Hr. Rating 7 AH

Calculated capacity to operate system, in hours: 24 60

Engine-driven generator dedicated to fire alarm system:

Location of fuel storage:

TYPE BATTERY

- ☐ Dry Cell
- ☐ Nickel-Cadmium
- ☑ Sealed Lead-Acid
- ☐ Lead-Acid
- ☐ Other (Specify):

(c) Emergency or standby system used as a backup to primary power supply, instead of using a secondary power supply:

- Emergency system described in NFPA 70, Article 700
- Legally required standby described in NFPA 70, Article 701
- Optional standby system described in NFPA 70, Article 702, which also meets the performance requirements of Article 700 or 701.

(NFPA Inspection and Testing, 2 of 4)

PRIOR TO ANY TESTING

NOTIFICATIONS ARE MADE	Yes	No	Who	Time
Monitoring Entity	☐	☐		
Building Occupants	☑	☐	Advisory	12:00
Building Management	☑	☐	MDFD	12:00
Other (Specify)	☐	☐		
AHJ Notified of Any Impairments	☐	☐		

SYSTEM TESTS AND INSPECTIONS

TYPE	Visual	Functional	Comments
Control Unit	☑	☑	OK
Interface Equipment	☑	☑	
Lamps/LEDS	☑	☑	
Fuses	☑	☑	
Primary Power Supply	☑	☑	
Trouble Signals	☑	☑	
Disconnect Switches	☑	☑	
Ground-Fault Monitoring	☑	☑	

SECONDARY POWER

TYPE	Visual	Functional	Comments
Battery Condition	☑		OK
Load Voltage		☑	
Discharge Test		☑	
Charger Test		☑	
Specific Gravity		☑	
TRANSIENT SUPPRESSORS	☐		
REMOTE ANNUNCIATORS	☐	☐	
NOTIFICATION APPLIANCES			
Audible	☑	☑	OK
Visible	☑	☑	OK
Speakers	☐	☐	
Voice Clarity		☐	

INITIATING AND SUPERVISORY DEVICE TESTS AND INSPECTIONS

Loc. & S/N	Device Type	Visual Check	Functional Test	Factory Setting	Measured Setting	Pass	Fail
3	Pull	☑	☑			☑	☐
9	SID	☑	☑			☑	☐
1	DID	☑	☑			☑	☐
1	HID	☑	☑			☑	☐
		☐	☑			☐	☐
		☑	☑			☐	☐

Comments All system is working properly.

(NFPA Inspection and Testing, 3 of 4)

INSPECTION AND TESTING FORM

DATE: 3/7/12

TIME: 1:00 PM

SERVICE ORGANIZATION

Name: Florida Fire Alarm, Inc

Address: 7487 S.W. 50th Terrace, Miami, FL 33155

Representative: Carlos Javech

License No.: EC - 13001219

Telephone: 305-665-5156

PROPERTY NAME (USER)

Name: Fire Station #22

Address: 15655 Biscayne Blvd

Owner Contact:

Telephone:

MONITORING ENTITY

Contact:

Telephone:

Monitoring Account Ref. No.:

APPROVING AGENCY

Contact:

Telephone:

TYPE TRANSMISSION

- ❑ McCulloh
- ❑ Multiplex
- ❑ Digital
- ❑ Reverse Priority
- ❑ RF
- ☑ Other (Specify) LOCAL

SERVICE

- ❑ Weekly
- ❑ Monthly
- ❑ Quarterly
- ❑ Semiannually
- ☑ Annually
- ❑ Other (Specify)

Control Unit Manufacturer: Detection System

Model No.: DS 9400

Circuit Styles: B & Y

Number of Circuits: 4

Software Rev.: V 2.03

Last Date System Had Any Service Performed: 4/1/11

Last Date that Any Software or Configuration Was Revised:

ALARM-INITIATING DEVICES AND CIRCUIT INFORMATION

Quantity	Circuit Style	
3	B	Manual Fire Alarm Boxes
		Ion Detectors
6	B	Photo Detectors
1	B	Duct Detectors
1	B	Heat Detectors
		Waterflow Switches
		Supervisory Switches
1	B	Other (Specify): Generator

Alarm verification feature is disabled ✓ enabled ____.

(NFPA Inspection and Testing, 1 of 4)

ALARM NOTIFICATION APPLIANCES AND CIRCUIT INFORMATION

Quantity	Circuit Style	
		Bells
5	Y	Horns / Strobes
		Chimes
7	Y	Strobes
		Speakers
		Other (Specify):

No. of alarm notification appliance circuits: 2

Are circuits monitored for integrity? ☑ Yes ☐ No

SUPERVISORY SIGNAL-INITIATING DEVICES AND CIRCUIT INFORMATION

Quantity	Circuit Style	
		Building Temp.
		Site Water Temp.
		Site Water Level
		Fire Pump Power
1		Fire Pump Running
		Fire Pump Auto Position
		Fire Pump or Pump Controller Trouble
		Fire Pump Running
		Generator In Auto Position
		Generator or Controller Trouble
		Switch Transfer
		Generator Engine Running
1	B	Other: Generator

SIGNALING LINE CIRCUITS

Quantity and style of signaling line circuits connected to system *(see NFPA 72, Table 6.6.1)*:

Quantity _____ Style(s) _____

SYSTEM POWER SUPPLIES

(a) Primary (Main): Nominal Voltage 120V Amps 3.0

Overcurrent Protection: Type Breaker Amps 20

Location (of Primary Supply Panelboard): Elect. RM Panel EM

Disconnecting Means Location: CKT #10

(b) Secondary (Standby): 2 x 12V Storage Battery: Amp-Hr. Rating 7 AH

Calculated capacity to operate system, in hours: _____ 24 _____ 60

_____ Engine-driven generator dedicated to fire alarm system:

Location of fuel storage: _____

TYPE BATTERY

- ☐ Dry Cell
- ☐ Nickel-Cadmium
- ☑ Sealed Lead-Acid
- ☐ Lead-Acid
- ☐ Other (Specify):

(c) Emergency or standby system used as a backup to primary power supply, instead of using a secondary power supply:

_____ Emergency system described in NFPA 70, Article 700

_____ Legally required standby described in NFPA 70, Article 701

_____ Optional standby system described in NFPA 70, Article 702, which also meets the performance requirements of Article 700 or 701.

(NFPA Inspection and Testing, 2 of 4)

PRIOR TO ANY TESTING

NOTIFICATIONS ARE MADE	Yes	No	Who	Time
Monitoring Entity	☐	☐		
Building Occupants	☑	☐	Advisory	1:00 PM
Building Management	☑	☐	MDT	1:00 PM
Other (Specify)	☐	☐		
AHJ Notified of Any Impairments	☐	☐		

SYSTEM TESTS AND INSPECTIONS

TYPE	Visual	Functional	Comments
Control Unit	☑	☑	OK
Interface Equipment	☑	☑	
Lamps/LEDS	☑	☑	
Fuses	☑	☑	
Primary Power Supply	☑	☑	
Trouble Signals	☑	☑	
Disconnect Switches	☑	☑	
Ground-Fault Monitoring	☑	☑	

SECONDARY POWER

TYPE	Visual	Functional	Comments
Battery Condition	☑		OK
Load Voltage		☑	
Discharge Test		☑	
Charger Test		☑	
Specific Gravity		☐	
TRANSIENT SUPPRESSORS	☐		
REMOTE ANNUNCIATORS	☐	☐	
NOTIFICATION APPLIANCES			
Audible	☑	☑	OK
Visible	☑	☑	OK
Speakers	☐	☐	
Voice Clarity		☐	

INITIATING AND SUPERVISORY DEVICE TESTS AND INSPECTIONS

Loc. & S/N	Device Type	Visual Check	Functional Test	Factory Setting	Measured Setting	Pass	Fail
3	Pull st	☑	☑			☑	☐
8	S/D	☑	☑			☑	☐
1	H/D	☑	☑			☑	☐
1	D/D	☑	☑			☑	☐
		☐	☐			☐	☐
		☐	☐			☐	☐

Comments All system is working properly.

(NFPA Inspection and Testing, 3 of 4)

EMERGENCY COMMUNICATIONS EQUIPMENT	Visual	Functional	Comments
Phone Set	❑	❑	
Phone Jacks	❑	❑	
Off-Hock Indicator	❑	❑	
Amplifier(s)	❑	❑	
Tone Generator(s)	❑	❑	
Call-in Signal	❑	❑	
System Performance	❑	❑	

N/A

INTERFACE EQUIPMENT	Visual	Device Operation	Simulated Operation
(Specify) A/C Unit shut down	❑	❑	❑
(Specify)	❑	❑	❑
(Specify)	❑	❑	❑
SPECIAL HAZARD SYSTEMS			
(Specify)	❑	❑	❑
(Specify)	❑	❑	❑
(Specify)	❑	❑	❑

Special Procedures:

Comments:

SUPERVISING STATION MONITORING	Yes	No	Time	Comments
Alarm Signal	❑	❑		
Alarm Restoration	❑	❑		
Trouble Signal	❑	❑		
Supervisory Signal	❑	❑		
Supervisory Restoration	❑	❑		

N/A

NOTIFICATIONS THAT TESTING IS COMPLETE	Yes	No	Who	Time
Building Management	✓	❑	MDFD	2:00 PM
Monitoring Agency	❑	❑		
Building Occupants	✓	❑	Advisory	2:00 PM.
Other (Specify)	❑	❑		

The following did not operate correctly: All system working properly.

System restored to normal operation: Date: 3/7/12 Time: 2:00 PM.

THIS TESTING WAS PERFORMED IN ACCORDANCE WITH APPLICABLE NFPA STANDARDS.

Name of Inspector: Carl Bug Date: 3/7/12 Time: 2:00 PM

Signature:

Name of Owner or Representative:

Date: Time:

Signature:

(NFPA Inspection and Testing, 4 of 4)

INSPECTION AND TESTING FORM

DATE: 3-16-2012

TIME: AM

SERVICE ORGANIZATION

Name: Florida Fire Alarm, Inc

Address: 7487 S.W. 50th Terrace, Miami, FL 33155

Representative: Carlos Javech

License No.: EC - 13001219

Telephone: 305-665-5156

PROPERTY NAME (USER)

Name: FIRE STATION #23

Address: 7825 S.W. 104 St

Owner Contact: TRICK

Telephone: 3/986 8654

MONITORING ENTITY

Contact:

Telephone: N/A

Monitoring Account Ref. No.:

APPROVING AGENCY

Contact: MDFD

Telephone:

TYPE TRANSMISSION

- ☐ McCulloh
- ☐ Multiplex
- ☐ Digital
- ☐ Reverse Priority
- ☐ RF
- ☒ Other (Specify) LOCAL

SERVICE

- ☐ Weekly
- ☐ Monthly
- ☐ Quarterly
- ☐ Semiannually
- ☒ Annually
- ☐ Other (Specify)

Control Unit Manufacturer: DETECTION SYSTEM

Model No. DS9400

Circuit Styles: B AND Y

Number of Circuits: 4 OF 4

Software Rev.:

Last Date System Had Any Service Performed: 3/15/2011

Last Date that Any Software or Configuration Was Revised:

ALARM-INITIATING DEVICES AND CIRCUIT INFORMATION

Quantity	Circuit Style	
3	B	Manual Fire Alarm Boxes
		Ion Detectors
8	B	Photo Detectors
1	B	Duct Detectors
1	B	Heat Detectors
		Waterflow Switches
		Supervisory Switches
		Other (Specify):

Alarm verification feature is disabled ✓ enabled ____.

(NFPA Inspection and Testing, 1 of 4)

ALARM NOTIFICATION APPLIANCES AND CIRCUIT INFORMATION

Quantity	Circuit Style	
		Bells
		Horns STROBE
7	4	Chimes
		Strobes
5	4	Speakers
		Other (Specify):

No. of alarm notification appliance circuits: 2 OF 2

Are circuits monitored for integrity? ☐ Yes ☐ No

SUPERVISORY SIGNAL-INITIATING DEVICES AND CIRCUIT INFORMATION

Quantity	Circuit Style	
		Building Temp.
		Site Water Temp.
		Site Water Level
		Fire Pump Power
		Fire Pump Running
		Fire Pump Auto Position
		Fire Pump or Pump Controller Trouble
		Fire Pump Running
		Generator In Auto Position
✓		Generator or Controller Trouble
✓		Switch Transfer
		Generator Engine Running
1	7	Other: GENERATOR TROUBLE

SIGNALING LINE CIRCUITS

Quantity and style of signaling line circuits connected to system *(see NFPA 72, Table 6.6.1)*:

Quantity 2 Style(s) _____

SYSTEM POWER SUPPLIES

(a) Primary (Main): Nominal Voltage 120 Amps 3

Overcurrent Protection: Type BREAKER Amps 20

Location (of Primary Supply Panelboard): ELECT. RM PANEL "H"

Disconnecting Means Location: CKT #18

(b) Secondary (Standby):

2 X 12 V Storage Battery: Amp-Hr. Rating 7

Calculated capacity to operate system, in hours: ~~X~~ 24 60

Engine-driven generator dedicated to fire alarm system:

Location of fuel storage: _____

TYPE BATTERY

- ☐ Dry Cell
- ☐ Nickel-Cadmium
- ☑ Sealed Lead-Acid
- ☐ Lead-Acid
- ☐ Other (Specify):

(c) Emergency or standby system used as a backup to primary power supply, instead of using a secondary power supply:

✓ Emergency system described in NFPA 70, Article 700

✓ Legally required standby described in NFPA 70, Article 701

_____ Optional standby system described in NFPA 70, Article 702, which also meets the performance requirements of Article 700 or 701.

(NFPA Inspection and Testing, 2 of 4)

PRIOR TO ANY TESTING

NOTIFICATIONS ARE MADE	Yes	No	Who	Time
Monitoring Entity	☐	☐		
Building Occupants	☒	☐		
Building Management	☒	☐		
Other (Specify)	☐	☐		
AHJ Notified of Any Impairments	☐	☐		

SYSTEM TESTS AND INSPECTIONS

TYPE	Visual	Functional	Comments
Control Unit	☒	☒	
Interface Equipment	☒	☒	
Lamps/LEDS	☒	☒	
Fuses	☒	☒	
Primary Power Supply	☐	☒	
Trouble Signals	☐	☒	
Disconnect Switches	☐	☐	
Ground-Fault Monitoring	☐	☐	

SECONDARY POWER

TYPE	Visual	Functional	Comments
Battery Condition	☐		
Load Voltage		☐	OK
Discharge Test		☐	
Charger Test		☐	
Specific Gravity		☐	
TRANSIENT SUPPRESSORS	☐		
REMOTE ANNUNCIATORS	☐	☐	
NOTIFICATION APPLIANCES			
Audible	☐	☐	
Visible	☐	☐	
Speakers	☐	☐	
Voice Clarity		☐	

INITIATING AND SUPERVISORY DEVICE TESTS AND INSPECTIONS

Loc. & S/N	Device Type	Visual Check	Functional Test	Factory Setting	Measured Setting	Pass	Fail
	PULL	☒	☒			☒	☐
	SMOKE	☒	☒			☒	☐
	DUCT	☒	☒			☒	☐
	HEAT	☒	☒			☒	☐
		☐	☐			☐	☐
		☐	☐			☐	☐

Comments

(NFPA Inspection and Testing, 3 of 4)

EMERGENCY COMMUNICATIONS EQUIPMENT	Visual	Functional	Comments
Phone Set	☐	☐	
Phone Jacks	☐	☐	
Off-Hock Indicator	☐	☐	
Amplifier(s)	☐	☐	
Tone Generator(s)	☐	☐	
Call-in Signal	☐	☐	
System Performance	☐	☐	

N/A

INTERFACE EQUIPMENT	Visual	Device Operation	Simulated Operation
(Specify) A/C SHUT DN	☑	☑	☐
(Specify) GENERATOR	☑	☐	☐
(Specify)	☐	☐	☐
SPECIAL HAZARD SYSTEMS			
(Specify)	☐	☐	☐
(Specify)	☐	☐	☐
(Specify)	☐	☐	☐

Special Procedures:

Comments: S&ST NORMAL

SUPERVISING STATION MONITORING	Yes	No	Time	Comments
Alarm Signal	☐	☐		
Alarm Restoration	☐	☐		
Trouble Signal	☐	☐		
Supervisory Signal	☐	☐		
Supervisory Restoration	☐	☐		

N/A

NOTIFICATIONS THAT TESTING IS COMPLETE	Yes	No	Who	Time
Building Management	☑	☐		
Monitoring Agency	☐	☐		
Building Occupants	☑	☐		
Other (Specify)	☐	☐		

The following did not operate correctly:

System restored to normal operation: Date: 3/16/2012 Time: AM

THIS TESTING WAS PERFORMED IN ACCORDANCE WITH APPLICABLE NFPA STANDARDS.

Name of Inspector: R. VIQUEIRA / J. DELSOL Date: 3/16/12 Time: AM

Signature:

Name of Owner or Representative:

Date: 3/16/2012 Time: AM

Signature:

(NFPA Inspection and Testing, 4 of 4)

INSPECTION AND TESTING FORM

DATE: 3/6/12

TIME: 10:00 AM

SERVICE ORGANIZATION

Name: Florida Fire Alarm, Inc

Address: 7487 S.W. 50th Terrace, Miami, FL 33155

Representative: Carlos Javech

License No.: EC - 13001219

Telephone: 305-665-5156

PROPERTY NAME (USER)

Name: Fire Station #26

Address: 3190 NW 119 St

Owner Contact:

Telephone:

MONITORING ENTITY

Contact:

Telephone:

Monitoring Account Ref. No.:

APPROVING AGENCY

Contact:

Telephone:

TYPE TRANSMISSION

- ❑ McCulloh
- ❑ Multiplex
- ❑ Digital
- ❑ Reverse Priority
- ❑ RF
- ☑ Other (Specify) Local

SERVICE

- ❑ Weekly
- ❑ Monthly
- ❑ Quarterly
- ❑ Semiannually
- ☑ Annually
- ❑ Other (Specify)

Control Unit Manufacturer: Detection System

Model No.: DS 9400

Circuit Styles: B

Number of Circuits: 4 of 4

Software Rev.: V 3.01

Last Date System Had Any Service Performed: 3/23/11

Last Date that Any Software or Configuration Was Revised:

ALARM-INITIATING DEVICES AND CIRCUIT INFORMATION

Quantity	Circuit Style	
3	B	Manual Fire Alarm Boxes
		Ion Detectors
8	B	Photo Detectors
1	B	Duct Detectors
2	B	Heat Detectors
		Waterflow Switches
		Supervisory Switches
		Other (Specify):

Alarm verification feature is disabled ✓ enabled ____.

(NFPA Inspection and Testing, 1 of 4)

ALARM NOTIFICATION APPLIANCES AND CIRCUIT INFORMATION

Quantity	Circuit Style	
		Bells
9	Y	Horns / strobes
		Chimes
9	Y	Strobes
		Speakers
		Other (Specify):

No. of alarm notification appliance circuits: 2

Are circuits monitored for integrity? ☑ Yes ☐ No

SUPERVISORY SIGNAL-INITIATING DEVICES AND CIRCUIT INFORMATION

Quantity	Circuit Style	
		Building Temp.
		Site Water Temp.
		Site Water Level
		Fire Pump Power
		Fire Pump Running
		Fire Pump Auto Position
		Fire Pump or Pump Controller Trouble
		Fire Pump Running
		Generator In Auto Position
		Generator or Controller Trouble
		Switch Transfer
		Generator Engine Running
1	B	Other: Generator Supervisory and trouble

SIGNALING LINE CIRCUITS

Quantity and style of signaling line circuits connected to system *(see NFPA 72, Table 6.6.1)*:

Quantity 2 Style(s) Y

SYSTEM POWER SUPPLIES

(a) Primary (Main): Nominal Voltage 120V Amps 3.0

Overcurrent Protection: Type Breaker Amps 20

Location (of Primary Supply Panelboard): Electrical Rm Panel E

Disconnecting Means Location: CKT # 2

(b) Secondary (Standby):

2 x 12V Storage Battery: Amp-Hr. Rating 7 AH

Calculated capacity to operate system, in hours: 24 60

Engine-driven generator dedicated to fire alarm system:

Location of fuel storage:

TYPE BATTERY

- ☐ Dry Cell
- ☐ Nickel-Cadmium
- ☑ Sealed Lead-Acid
- ☐ Lead-Acid
- ☐ Other (Specify):

(c) Emergency or standby system used as a backup to primary power supply, instead of using a secondary power supply:

- Emergency system described in NFPA 70, Article 700
- Legally required standby described in NFPA 70, Article 701
- Optional standby system described in NFPA 70, Article 702, which also meets the performance requirements of Article 700 or 701.

(NFPA Inspection and Testing, 2 of 4)

PRIOR TO ANY TESTING

NOTIFICATIONS ARE MADE	Yes	No	Who	Time
Monitoring Entity	☐	☐		
Building Occupants	☑	☐	Advisory	11:00 hrs
Building Management	☑	☐	Manager	11:00 AM
Other (Specify)	☐	☐		
AHJ Notified of Any Impairments	☐	☐		

SYSTEM TESTS AND INSPECTIONS

TYPE	Visual	Functional	Comments
Control Unit	☑	☑	OK
Interface Equipment	☑	☑	
Lamps/LEDS	☑	☑	
Fuses	☑	☑	
Primary Power Supply	☑	☑	
Trouble Signals	☑	☑	
Disconnect Switches	☑	☑	
Ground-Fault Monitoring	☑	☑	

SECONDARY POWER

TYPE	Visual	Functional	Comments
Battery Condition	☑		Dated 2008
Load Voltage		☑	
Discharge Test		☑	
Charger Test		☑	
Specific Gravity		☑	
TRANSIENT SUPPRESSORS	☐		
REMOTE ANNUNCIATORS	☐	☐	
NOTIFICATION APPLIANCES			
Audible	☑	☑	OK
Visible	☑	☑	OK
Speakers	☐	☐	
Voice Clarity		☐	

INITIATING AND SUPERVISORY DEVICE TESTS AND INSPECTIONS

Loc. & S/N	Device Type	Visual Check	Functional Test	Factory Setting	Measured Setting	Pass	Fail
3	PULL	☑	☑			☑	☐
8	SD	☑	☑			☑	☐
1	HD	☑	☑			☑	☐
2	DD	☑	☑			☑	☐
		☐	☐			☐	☐
		☐	☐			☐	☐

Comments See Fire Alarm Report to AHJ.

(NFPA Inspection and Testing, 3 of 4)

EMERGENCY COMMUNICATIONS EQUIPMENT	Visual	Functional	Comments
Phone Set	❑	❑	
Phone Jacks	❑	❑	
Off-Hock Indicator	❑	❑	
Amplifier(s)	❑	❑	
Tone Generator(s)	❑	❑	
Call-in Signal	❑	❑	
System Performance	❑	❑	

N/A

INTERFACE EQUIPMENT	Visual	Device Operation	Simulated Operation
(Specify) A/C Shut Down	❑	❑	❑
(Specify) Generator	❑	❑	❑
(Specify)	❑	❑	❑
SPECIAL HAZARD SYSTEMS			
(Specify)	❑	❑	❑
(Specify)	❑	❑	❑
(Specify)	❑	❑	❑

Special Procedures: _____

Comments: _____

SUPERVISING STATION MONITORING	Yes	No	Time	Comments
Alarm Signal	❑	❑		
Alarm Restoration	❑	❑		
Trouble Signal	❑	❑		
Supervisory Signal	❑	❑		
Supervisory Restoration	❑	❑		

N/A

NOTIFICATIONS THAT TESTING IS COMPLETE	Yes	No	Who	Time
Building Management	☑	❑	Manager	11:00 AM
Monitoring Agency	❑	❑		
Building Occupants	☑	❑	Warden	11:00 AM.
Other (Specify)	❑	❑		

The following did not operate correctly: See Fire Alarm Report to AHJ

System restored to normal operation: Date: 3/6/12 Time: 11:00 AM

THIS TESTING WAS PERFORMED IN ACCORDANCE WITH APPLICABLE NFPA STANDARDS.

Name of Inspector: [illegible] Date: 3/6/12 Time: 11:00 AM

Signature: _____

Name of Owner or Representative: _____

Date: _____ Time: _____

Signature: _____

(NFPA Inspection and Testing, 4 of 4)

INSPECTION AND TESTING FORM

DATE: 2/4/2013

TIME: pm

SERVICE ORGANIZATION

Name: Florida Fire Alarm, Inc

Address: 7487 S.W. 50th Terrace, Miami, FL 33155

Representative: Carlos Javech

License No.: EC - 13001219

Telephone: 305-665-5156

PROPERTY NAME (USER)

Name: Fire Station # 27

Address: 1275 NE 79th street.

Owner Contact:

Telephone:

MONITORING ENTITY

Contact: C.A.C

Telephone: 305-2380800

Monitoring Account Ref. No.: 1101-28169

APPROVING AGENCY

Contact:

Telephone:

TYPE TRANSMISSION

- ☐ McCulloh
- ☐ Multiplex
- ☑ Digital
- ☐ Reverse Priority
- ☐ RF
- ☐ Other (Specify)

SERVICE

- ☐ Weekly
- ☐ Monthly
- ☐ Quarterly
- ☐ Semiannually
- ☑ Annually
- ☐ Other (Specify)

Control Unit Manufacturer: EST

Model No.: I064

Circuit Styles: 4 and 4

Number of Circuits: 2

Software Rev.:

Last Date System Had Any Service Performed: 10/16/2011

Last Date that Any Software or Configuration Was Revised:

ALARM-INITIATING DEVICES AND CIRCUIT INFORMATION

Quantity	Circuit Style	
4	4	Manual Fire Alarm Boxes
		Ion Detectors
16	4	Photo Detectors
2	4	Duct Detectors
1	4	Heat Detectors
3	4	Waterflow Switches
		Supervisory Switches 1 kaiser sprinkler.
		Other (Specify):

Alarm verification feature is disabled ✓ enabled ____.

(NFPA Inspection and Testing, 1 of 4)

ALARM NOTIFICATION APPLIANCES AND CIRCUIT INFORMATION

Quantity	Circuit Style	
1	4	Bells
19	4	Horns strobes
		Chimes
2	4	Strobes
		Speakers
		Other (Specify):

No. of alarm notification appliance circuits: 2

Are circuits monitored for integrity? ☒ Yes ☐ No

SUPERVISORY SIGNAL-INITIATING DEVICES AND CIRCUIT INFORMATION

Quantity	Circuit Style	
		Building Temp.
		Site Water Temp.
		Site Water Level
		Fire Pump Power
		Fire Pump Running
N/A		Fire Pump Auto Position
		Fire Pump or Pump Controller Trouble
		Fire Pump Running
		Generator In Auto Position
		Generator or Controller Trouble
		Switch Transfer
		Generator Engine Running
		Other:

SIGNALING LINE CIRCUITS

Quantity and style of signaling line circuits connected to system *(see NFPA 72, Table 6.6.1)*:

Quantity 2 Style(s) 4

SYSTEM POWER SUPPLIES

(a) Primary (Main): Nominal Voltage 120 VAC Amps 5 amp.

Overcurrent Protection: Type BREAKER Amps 20

Location (of Primary Supply Panelboard): FROM PANEL MDP CKTS

Disconnecting Means Location: CKT #7

(b) Secondary (Standby):

2 HR VDC Storage Battery: Amp-Hr. Rating 10

Calculated capacity to operate system, in hours: 24 60

Engine-driven generator dedicated to fire alarm system:

Location of fuel storage:

TYPE BATTERY

- ☐ Dry Cell
- ☐ Nickel-Cadmium
- ☒ Sealed Lead-Acid
- ☐ Lead-Acid
- ☐ Other (Specify):

(c) Emergency or standby system used as a backup to primary power supply, instead of using a secondary power supply:

- Emergency system described in NFPA 70, Article 700
- Legally required standby described in NFPA 70, Article 701
- Optional standby system described in NFPA 70, Article 702, which also meets the performance requirements of Article 700 or 701.

(NFPA Inspection and Testing, 2 of 4)

PRIOR TO ANY TESTING

NOTIFICATIONS ARE MADE	Yes	No	Who	Time
Monitoring Entity	☑	☐	C.A.C	[illegible]
Building Occupants	☑	☐	Advisory	[illegible]
Building Management	☑	☐	NDED	[illegible]
Other (Specify)	☐	☐		
AHJ Notified of Any Impairments	☐	☐		

SYSTEM TESTS AND INSPECTIONS

TYPE	Visual	Functional	Comments
Control Unit	☑	☑	
Interface Equipment	☑	☑	
Lamps/LEDS	☑	☑	
Fuses	☑	☑	OK
Primary Power Supply	☑	☑	
Trouble Signals	☑	☑	
Disconnect Switches	☑	☑	
Ground-Fault Monitoring	☑	☑	

SECONDARY POWER

TYPE	Visual	Functional	Comments
Battery Condition	☑		
Load Voltage		☑	Dated 12/13/10
Discharge Test		☑	
Charger Test		☑	OK
Specific Gravity		☐	
TRANSIENT SUPPRESSORS	☐		
REMOTE ANNUNCIATORS	☑	☑	
NOTIFICATION APPLIANCES			
Audible	☑	☑	
Visible	☑	☑	See report.
Speakers	☐	☐	
Voice Clarity		☐	

INITIATING AND SUPERVISORY DEVICE TESTS AND INSPECTIONS

Loc. & S/N	Device Type	Visual Check	Functional Test	Factory Setting	Measured Setting	Pass	Fail
Pull station		☑	☑			☑	☐
Sdetectors		☑	☑			☑	☐
Heat Detector		☑	☑			☑	☐
Duct Detect		☑	☐			☐	☐
		☐	☐			☐	☐
		☐	☐			☐	☐

Comments

EMERGENCY COMMUNICATIONS EQUIPMENT	Visual	Functional	Comments
Phone Set	☐	☐	
Phone Jacks	☐	☐	
Off-Hock Indicator	☐	☐	
Amplifier(s)	☐	☐	
Tone Generator(s)	☐	☐	
Call-in Signal	☐	☐	
System Performance	☐	☐	

N/B

INTERFACE EQUIPMENT	Visual	Device Operation	Simulated Operation
(Specify) Duct Detect	☑	☑	☐
(Specify)	☐	☐	☐
(Specify)	☐	☐	☐

SPECIAL HAZARD SYSTEMS			
(Specify) Sprinkler System	☑	☐	☐
(Specify)	☐	☐	☐
(Specify)	☐	☐	☐

Special Procedures:

Comments:

SUPERVISING STATION MONITORING	Yes	No	Time	Comments
Alarm Signal	☑	☐		
Alarm Restoration	☑	☐		
Trouble Signal	☑	☐	PN	OK
Supervisory Signal	☑	☐		
Supervisory Restoration	☐	☐		

NOTIFICATIONS THAT TESTING IS COMPLETE	Yes	No	Who	Time
Building Management	☑	☐	MDFD	
Monitoring Agency	☑	☐	C.A.C.	
Building Occupants	☑	☐	Advisory	PN
Other (Specify)	☐	☐		

The following did not operate correctly: See AHJ report

System restored to normal operation: Date: Time:

THIS TESTING WAS PERFORMED IN ACCORDANCE WITH APPLICABLE NFPA STANDARDS.

Name of Inspector: JCVIQUEZ [illegible] Date: 2/4/2013 Time: [illegible]

Signature:

Name of Owner or Representative: [illegible]

Date: 2/4/2013 Time: [illegible]

Signature:

(NFPA Inspection and Testing, 4 of 4)

INSPECTION AND TESTING FORM

DATE: 3-14-2012

TIME: PM.

SERVICE ORGANIZATION

Name: Florida Fire Alarm, Inc

Address: 7487 S.W. 50th Terrace, Miami, FL 33155

Representative: Carlos Javech

License No.: EC - 13001219

Telephone: 305-665-5156

PROPERTY NAME (USER)

Name: FIRE STATION #28

Address: 2790 N.W. 103 ST

Owner Contact: RICK.

Telephone:

MONITORING ENTITY

Contact: N/A.

Telephone:

Monitoring Account Ref. No.:

APPROVING AGENCY

Contact: MDFD.

Telephone:

TYPE TRANSMISSION

- ❑ McCulloh
- ❑ Multiplex
- ❑ Digital
- ❑ Reverse Priority
- ❑ RF
- ☒ Other (Specify) LOCAL.

SERVICE

- ❑ Weekly
- ❑ Monthly
- ❑ Quarterly
- ❑ Semiannually
- ☒ Annually
- ❑ Other (Specify)

Control Unit Manufacturer: HONEYWELL

Model No.: XLS 1000.

Circuit Styles: 4 & 4

Number of Circuits: 1

Software Rev.:

Last Date System Had Any Service Performed: 3/16/11

Last Date that Any Software or Configuration Was Revised:

ALARM-INITIATING DEVICES AND CIRCUIT INFORMATION

Quantity	Circuit Style	
5	4	Manual Fire Alarm Boxes
		Ion Detectors
11	4	Photo Detectors
2	4	Duct Detectors
4	4	Heat Detectors
1	4	Waterflow Switches
4		Supervisory Switches
		Other (Specify):

Alarm verification feature is disabled _____ enabled _____.

(NFPA Inspection and Testing, 1 of 4)

ALARM NOTIFICATION APPLIANCES AND CIRCUIT INFORMATION

Quantity	Circuit Style	
		Bells
9	4	Horns / STROBE
		Chimes
2	4	Strobes
		Speakers
		Other (Specify):

No. of alarm notification appliance circuits: 2

Are circuits monitored for integrity? ❑ Yes ❑ No

SUPERVISORY SIGNAL-INITIATING DEVICES AND CIRCUIT INFORMATION

Quantity	Circuit Style	
		Building Temp.
		Site Water Temp.
		Site Water Level
		Fire Pump Power
		Fire Pump Running
		Fire Pump Auto Position
		Fire Pump or Pump Controller Trouble
		Fire Pump Running
		Generator In Auto Position
		Generator or Controller Trouble
		Switch Transfer
		Generator Engine Running
1	4	Other: GENERATOR

SIGNALING LINE CIRCUITS

Quantity and style of signaling line circuits connected to system *(see NFPA 72, Table 6.6.1)*:

Quantity 2 Style(s) 4

SYSTEM POWER SUPPLIES

(a) Primary (Main): Nominal Voltage 120 Amps 4.5

Overcurrent Protection: Type BREAKER Amps 20

Location (of Primary Supply Panelboard): ELECT. RM PANEL "A"

Disconnecting Means Location: CKT #21

(b) Secondary (Standby):

2 X 12 V Storage Battery: Amp-Hr. Rating 12

Calculated capacity to operate system, in hours: 24 60

Engine-driven generator dedicated to fire alarm system:

Location of fuel storage:

TYPE BATTERY

- ❑ Dry Cell
- ❑ Nickel-Cadmium
- ☒ Sealed Lead-Acid
- ❑ Lead-Acid
- ❑ Other (Specify):

(c) Emergency or standby system used as a backup to primary power supply, instead of using a secondary power supply:

_____ Emergency system described in NFPA 70, Article 700

_____ Legally required standby described in NFPA 70, Article 701

_____ Optional standby system described in NFPA 70, Article 702, which also meets the performance requirements of Article 700 or 701.

(NFPA Inspection and Testing, 2 of 4)

PRIOR TO ANY TESTING

NOTIFICATIONS ARE MADE	Yes	No	Who	Time
Monitoring Entity	☒	☑	LOCAL	
Building Occupants	☒	☐		
Building Management	☒	☐		
Other (Specify)	☐	☐		
AHJ Notified of Any Impairments	☐	☐		

SYSTEM TESTS AND INSPECTIONS

TYPE	Visual	Functional	Comments
Control Unit	☒	☑	
Interface Equipment	☒	☑	
Lamps/LEDS	☒	☑	
Fuses	☒	☑	
Primary Power Supply	☒	☑	
Trouble Signals	☒	☑	
Disconnect Switches	☒	☑	
Ground-Fault Monitoring	☐	☐	

SECONDARY POWER

TYPE	Visual	Functional	Comments
Battery Condition	☒		
Load Voltage		☐	
Discharge Test		☒	
Charger Test		☒	
Specific Gravity		☐	
TRANSIENT SUPPRESSORS	☐		
REMOTE ANNUNCIATORS	☐	☐	
NOTIFICATION APPLIANCES			
Audible	☒	☐	
Visible	☒	☐	
Speakers	☐	☐	
Voice Clarity		☐	

INITIATING AND SUPERVISORY DEVICE TESTS AND INSPECTIONS

Loc. & S/N	Device Type	Visual Check	Functional Test	Factory Setting	Measured Setting	Pass	Fail
5	PULL	☒	☐			☑	☐
11	SMOKE	☐	☒			☑	☐
2	DUCT	☐	☒			☑	☐
4	HEAT	☐	☐			☒	☐
1	FLOW	☒	☐			☒	☐
4	TAMPER	☐	☐			☑	☐

Comments

(NFPA Inspection and Testing, 3 of 4)

EMERGENCY COMMUNICATIONS EQUIPMENT	Visual	Functional	Comments
Phone Set	❑	❑	
Phone Jacks	❑	❑	
Off-Hook Indicator	❑	❑	
Amplifier(s) N/A	❑	❑	
Tone Generator(s)	❑	❑	
Call-in Signal	❑	❑	
System Performance	❑	❑	

INTERFACE EQUIPMENT	Visual	Device Operation	Simulated Operation
(Specify) N/A SHUT DN.	☒	☒	❑
(Specify) SPRINKLERS	❑	❑	❑
(Specify) CENTRATOR	☒	❑	❑
SPECIAL HAZARD SYSTEMS			
(Specify) GAS. VALVE SHUT OFF.	☒	❑	❑
(Specify)	❑	❑	❑
(Specify)	❑	❑	❑

Special Procedures: _____

Comments: _____

SUPERVISING STATION MONITORING	Yes	No	Time	Comments
Alarm Signal	❑	❑		
Alarm Restoration N/A	❑	❑		
Trouble Signal	❑	❑		
Supervisory Signal	❑	❑		
Supervisory Restoration	❑	❑		

NOTIFICATIONS THAT TESTING IS COMPLETE	Yes	No	Who	Time
Building Management	☒	❑	LT	
Monitoring Agency	❑	❑		
Building Occupants	☒	❑		
Other (Specify)	❑	❑		

The following did not operate correctly: _____

System restored to normal operation: Date: 3-14-13 Time: PM

THIS TESTING WAS PERFORMED IN ACCORDANCE WITH APPLICABLE NFPA STANDARDS.

Name of Inspector: A. VIGUEIRA A. DE SOL Date: 3-14-13 Time: PM

Signature: _____

Name of Owner or Representative: LT

Date: 3-14-2013 Time: PM

Signature: _____

(NFPA Inspection and Testing, 4 of 4)

INSPECTION AND TESTING FORM

DATE: 3 - 28 - 2012

TIME: PM

SERVICE ORGANIZATION

Name: Florida Fire Alarm, Inc

Address: 7487 S.W. 50th Terrace, Miami, FL 33155

Representative: Carlos Javech

License No.: EC - 13001219

Telephone: 305-665-5156

PROPERTY NAME (USER)

Name: FIRE STATION #33

Address: 2601 POINT EAST DR.

Owner Contact: ERIC

Telephone:

MONITORING ENTITY

Contact:

Telephone: N/A

Monitoring Account Ref. No.:

APPROVING AGENCY

Contact:

Telephone:

TYPE TRANSMISSION

- ❑ McCulloh
- ❑ Multiplex
- ❑ Digital
- ❑ Reverse Priority
- ❑ RF
- ☒ Other (Specify) LOCAL

SERVICE

- ❑ Weekly
- ❑ Monthly
- ❑ Quarterly
- ❑ Semiannually
- ❑ Annually
- ❑ Other (Specify)

Control Unit Manufacturer: DET - SUST.

Model No.: DS 9400

Circuit Styles: B & Y.

Number of Circuits: 4

Software Rev.: V 2.03.

Last Date System Had Any Service Performed: 4/13/11

Last Date that Any Software or Configuration Was Revised:

ALARM-INITIATING DEVICES AND CIRCUIT INFORMATION

Quantity	Circuit Style	
2	B	Manual Fire Alarm Boxes
		Ion Detectors
14	B	Photo Detectors
2	B	Duct Detectors
1	B	Heat Detectors
		Waterflow Switches
		Supervisory Switches
1	B	Other (Specify): GENERATOR TROUBLE SUP.

Alarm verification feature is disabled ✓ enabled ____.

(NFPA Inspection and Testing, 1 of 4)

ALARM NOTIFICATION APPLIANCES AND CIRCUIT INFORMATION

Quantity	Circuit Style	
		Bells
10	4	Horns / STROBE
		Chimes
5	4	Strobes
		Speakers
		Other (Specify):

No. of alarm notification appliance circuits: 1 or 2

Are circuits monitored for integrity? ☑ Yes ☐ No

SUPERVISORY SIGNAL-INITIATING DEVICES AND CIRCUIT INFORMATION

Quantity	Circuit Style	
		Building Temp.
		Site Water Temp.
		Site Water Level
		Fire Pump Power
		Fire Pump Running
		Fire Pump Auto Position
		Fire Pump or Pump Controller Trouble
		Fire Pump Running
		Generator In Auto Position
		Generator or Controller Trouble
		Switch Transfer
		Generator Engine Running
1	19	Other: GENERATOR TROUBLE.

SIGNALING LINE CIRCUITS

Quantity and style of signaling line circuits connected to system *(see NFPA 72, Table 6.6.1)*:

Quantity _____ Style(s) _____

SYSTEM POWER SUPPLIES

(a) Primary (Main): Nominal Voltage 120 Amps 3

Overcurrent Protection: Type BREAKER. Amps 20.

Location (of Primary Supply Panelboard): HOUSE PANEL.

Disconnecting Means Location: CKT # 36.

(b) Secondary (Standby):

2 X 12 V DC Storage Battery: Amp-Hr. Rating 7 AH.

Calculated capacity to operate system, in hours: 24 60

Engine-driven generator dedicated to fire alarm system:

Location of fuel storage: _____

TYPE BATTERY

- ☐ Dry Cell
- ☐ Nickel-Cadmium
- ☑ Sealed Lead-Acid
- ☐ Lead-Acid
- ☐ Other (Specify):

(c) Emergency or standby system used as a backup to primary power supply, instead of using a secondary power supply:

_____ Emergency system described in NFPA 70, Article 700

_____ Legally required standby described in NFPA 70, Article 701

_____ Optional standby system described in NFPA 70, Article 702, which also meets the performance requirements of Article 700 or 701.

(NFPA Inspection and Testing, 2 of 4)

PRIOR TO ANY TESTING

NOTIFICATIONS ARE MADE	Yes	No	Who	Time
Monitoring Entity	☐	☐		
Building Occupants	☒	☐		
Building Management	☒	☐		
Other (Specify)	☐	☐		
AHJ Notified of Any Impairments	☐	☐		

SYSTEM TESTS AND INSPECTIONS

TYPE	Visual	Functional	Comments
Control Unit	☒	☒	
Interface Equipment	☒	☒	
Lamps/LEDS	☒	☒	
Fuses	☒	☒	
Primary Power Supply	☒	☒	
Trouble Signals	☒	☒	
Disconnect Switches	☒	☒	
Ground-Fault Monitoring	☐	☐	

SECONDARY POWER

TYPE	Visual	Functional	Comments
Battery Condition	☐		
Load Voltage		☒	
Discharge Test		☒	
Charger Test		☒	
Specific Gravity		☐	
TRANSIENT SUPPRESSORS	☐		
REMOTE ANNUNCIATORS	☐	☐	
NOTIFICATION APPLIANCES			
Audible	☒	☐	
Visible	☒	☒	
Speakers	☐	☐	
Voice Clarity		☐	

INITIATING AND SUPERVISORY DEVICE TESTS AND INSPECTIONS

Loc. & S/N	Device Type	Visual Check	Functional Test	Factory Setting	Measured Setting	Pass	Fail
	PULL	☒	☐			☐	☐
	SMOKE	☒	☐			☒	☐
	DUCT	☒	☐			☒	☐
	HEAT	☐	☒			☒	☐
		☐	☐			☐	☐
		☐	☐			☐	☐

Comments _____

(NFPA Inspection and Testing, 3 of 4)

EMERGENCY COMMUNICATIONS EQUIPMENT	Visual	Functional	Comments
Phone Set	☐	☐	
Phone Jacks	☐	☐	
Off-Hock Indicator	☐	☐	
Amplifier(s)	☐	☐	
Tone Generator(s)	☐	☐	
Call-in Signal	☐	☐	
System Performance	☐	☐	

N/A

INTERFACE EQUIPMENT	Visual	Device Operation	Simulated Operation
(Specify) N/A SHUT DN.	☑	☑	☐
(Specify)	☐	☐	☐
(Specify)	☐	☐	☐

SPECIAL HAZARD SYSTEMS			
(Specify) GENERATOR TROUBLE.	☑	☐	☐
(Specify)	☐	☐	☐
(Specify)	☐	☐	☐

Special Procedures:

Comments:

SUPERVISING STATION MONITORING	Yes	No	Time	Comments
Alarm Signal	☐	☐		
Alarm Restoration	☐	☐		
Trouble Signal	☐	☐		
Supervisory Signal	☐	☐		
Supervisory Restoration	☐	☐		

N/A

NOTIFICATIONS THAT TESTING IS COMPLETE	Yes	No	Who	Time
Building Management	☒	☐		
Monitoring Agency	☐	☐		
Building Occupants	☒	☐		
Other (Specify)	☐	☐		

The following did not operate correctly:

System restored to normal operation: Date: 3/28/12 Time: PM

THIS TESTING WAS PERFORMED IN ACCORDANCE WITH APPLICABLE NFPA STANDARDS.

Name of Inspector: J. VIGUEIRA / DELSOL. Date: 3/28/12 Time: PM

Signature:

Name of Owner or Representative: LT.

Date: 3/28/2012 Time: PM.

Signature:

(NFPA Inspection and Testing, 4 of 4)

INSPECTION AND TESTING FORM

DATE: 3/2/12

TIME: 12:30PM

SERVICE ORGANIZATION

Name: Florida Fire Alarm, Inc

Address: 7487 S.W. 50th Terrace, Miami, FL 33155

Representative: Carlos Javech

License No.: EC - 13001219

Telephone: 305-665-5156

PROPERTY NAME (USER)

Name: Fire Station # 34

Address: 10850 SW 211th St

Owner Contact:

Telephone:

MONITORING ENTITY

Contact: CAC

Telephone: 3052380800

Monitoring Account Ref. No.: 1101 - 2857

APPROVING AGENCY

Contact:

Telephone:

TYPE TRANSMISSION

- ☐ McCulloh
- ☐ Multiplex
- ☑ Digital
- ☐ Reverse Priority
- ☐ RF
- ☐ Other (Specify)

SERVICE

- ☐ Weekly
- ☐ Monthly
- ☐ Quarterly
- ☐ Semiannually
- ☑ Annually
- ☐ Other (Specify)

Control Unit Manufacturer: Silent Knight

Model No.: 5808

Circuit Styles: 4 & Y

Number of Circuits: 1

Software Rev.:

Last Date System Had Any Service Performed: 9/20/11

Last Date that Any Software or Configuration Was Revised:

ALARM-INITIATING DEVICES AND CIRCUIT INFORMATION

Quantity	Circuit Style	
5	4	Manual Fire Alarm Boxes
		Ion Detectors
24	4	Photo Detectors
6	4	Duct Detectors
4	4	Heat Detectors
		Waterflow Switches
		Supervisory Switches
		Other (Specify):

Alarm verification feature is disabled ✓ enabled ____.

(NFPA Inspection and Testing, 1 of 4)

ALARM NOTIFICATION APPLIANCES AND CIRCUIT INFORMATION

Quantity	Circuit Style	
		Bells
16	Y	Horns / Strobes
		Chimes
9	V	Strobes
		Speakers
		Other (Specify):

No. of alarm notification appliance circuits: 8

Are circuits monitored for integrity? ☑ Yes ☐ No

SUPERVISORY SIGNAL-INITIATING DEVICES AND CIRCUIT INFORMATION

Quantity	Circuit Style	
		Building Temp.
		Site Water Temp.
		Site Water Level
		Fire Pump Power
		Fire Pump Running
		Fire Pump Auto Position
		Fire Pump or Pump Controller Trouble
		Fire Pump Running
		Generator In Auto Position
		Generator or Controller Trouble
		Switch Transfer
1	4	Generator Engine Running
		Other:

SIGNALING LINE CIRCUITS

Quantity and style of signaling line circuits connected to system *(see NFPA 72, Table 6.6.1)*:

Quantity 8 Style(s) 4

SYSTEM POWER SUPPLIES

(a) Primary (Main): Nominal Voltage 120 V Amps 3.5

Overcurrent Protection: Type Breaker Amps 20

Location (of Primary Supply Panelboard): Panel A Electrical RM

Disconnecting Means Location: CKT #35

(b) Secondary (Standby):

2 x 12V Storage Battery: Amp-Hr. Rating 7 AH

Calculated capacity to operate system, in hours: ✓ 24 60

Engine-driven generator dedicated to fire alarm system:

Location of fuel storage:

TYPE BATTERY

- ☐ Dry Cell
- ☐ Nickel-Cadmium
- ☑ Sealed Lead-Acid
- ☐ Lead-Acid
- ☐ Other (Specify):

(c) Emergency or standby system used as a backup to primary power supply, instead of using a secondary power supply:

✓ Emergency system described in NFPA 70, Article 700

✓ Legally required standby described in NFPA 70, Article 701

Optional standby system described in NFPA 70, Article 702, which also meets the performance requirements of Article 700 or 701.

(NFPA Inspection and Testing, 2 of 4)

PRIOR TO ANY TESTING

NOTIFICATIONS ARE MADE	Yes	No	Who	Time
Monitoring Entity	☑	☐	CAC	12:00
Building Occupants	☑	☐	advisory	12:00
Building Management	☑	☐	Manager	12:00
Other (Specify)	☐	☐		
AHJ Notified of Any Impairments	☐	☐		

SYSTEM TESTS AND INSPECTIONS

TYPE	Visual	Functional	Comments
Control Unit	☑	☑	OK
Interface Equipment	☑	☑	
Lamps/LEDS	☑	☑	
Fuses	☑	☑	
Primary Power Supply	☑	☑	
Trouble Signals	☑	☑	
Disconnect Switches	☑	☑	
Ground-Fault Monitoring	☑	☑	

SECONDARY POWER

TYPE	Visual	Functional	Comments
Battery Condition	☑		OK
Load Voltage		☑	
Discharge Test		☑	
Charger Test		☑	
Specific Gravity		☑	

TRANSIENT SUPPRESSORS	☑		
REMOTE ANNUNCIATORS	☑	☑	OK
NOTIFICATION APPLIANCES			
Audible	☑	☑	OK
Visible	☑	☑	OK
Speakers	☑	☑	
Voice Clarity		☑	

INITIATING AND SUPERVISORY DEVICE TESTS AND INSPECTIONS

Loc. & S/N	Device Type	Visual Check	Functional Test	Factory Setting	Measured Setting	Pass	Fail
5	PullSt	☑	☑			☑	☐
24	SD	☑	☑			☑	☐
9	SD	☑	☑			☑	☐
4	FD	☑	☑			☑	☐
		☐	☐			☐	☐
		☐	☐			☐	☐

Comments All system is working properly.

(NFPA Inspection and Testing, 3 of 4)

EMERGENCY COMMUNICATIONS EQUIPMENT	Visual	Functional	Comments
Phone Set	☐	☐	
Phone Jacks	☐	☐	
Off-Hock Indicator	☐	☐	
Amplifier(s)	☐	☐	
Tone Generator(s)	☐	☐	
Call-in Signal	☐	☐	
System Performance	☐	☐	

INTERFACE EQUIPMENT	Visual	Device Operation	Simulated Operation
(Specify) A/C Shut Down	☑	☑	☐
(Specify) Generator	☑	☐	☐
(Specify)	☐	☐	☐
SPECIAL HAZARD SYSTEMS			
(Specify)	☐	☐	☐
(Specify)	☐	☐	☐
(Specify)	☐	☐	☐

Special Procedures:

Comments:

SUPERVISING STATION MONITORING	Yes	No	Time	Comments
Alarm Signal	☑	☐	1:30 PM	OK
Alarm Restoration	☑	☐		
Trouble Signal	☑	☐		
Supervisory Signal	☑	☐		
Supervisory Restoration	☑	☐		

NOTIFICATIONS THAT TESTING IS COMPLETE	Yes	No	Who	Time
Building Management	☐	☐	Manager	1:30 PM
Monitoring Agency	☐	☐	CAC	1:30 PM
Building Occupants	☐	☐	Alarson	1:30 PM.
Other (Specify)	☐	☐		

The following did not operate correctly: All system is working properly.

System restored to normal operation: Date: 3/2/12 Time: 1:30 PM.

THIS TESTING WAS PERFORMED IN ACCORDANCE WITH APPLICABLE NFPA STANDARDS.

Name of Inspector: Chad Pika Date: 3/2/12 Time: 1:30 PM.

Signature:

Name of Owner or Representative:

Date: 3/2/12 Time: 1:30 PM.

Signature:

(NFPA Inspection and Testing, 4 of 4)

INSPECTION AND TESTING FORM

DATE: 3/16/2011
TIME: AM

SERVICE ORGANIZATION
Name: Florida Fire Alarm, Inc
Address: 7487 S.W. 50th Terrace, Miami, FL 33155
Representative: Carlos Javech
License No.: EC - 13001219
Telephone: 305-665-5156

PROPERTY NAME (USER)
Name: FIRE STATION # 35
Address: 201 WESTWARD DR.
Owner Contact: RICK MEARES
Telephone: 3/786-8654

MONITORING ENTITY
Contact: N/A
Telephone:
Monitoring Account Ref. No.:

APPROVING AGENCY
Contact:
Telephone:

TYPE TRANSMISSION
- ❑ McCulloh
- ❑ Multiplex
- ❑ Digital
- ❑ Reverse Priority
- ❑ RF
- ☒ Other (Specify) LOCAL

SERVICE
- ❑ Weekly
- ❑ Monthly
- ❑ Quarterly
- ❑ Semiannually
- ☒ Annually
- ❑ Other (Specify)

Control Unit Manufacturer: CERBERUS PYROTRONIC Model No.: SXL
Circuit Styles: B & Y
Number of Circuits: 7 of 8
Software Rev.:
Last Date System Had Any Service Performed: 3/19/2010
Last Date that Any Software or Configuration Was Revised:

ALARM-INITIATING DEVICES AND CIRCUIT INFORMATION

Quantity	Circuit Style	
2	B	Manual Fire Alarm Boxes
		Ion Detectors
11	B	Photo Detectors
1	B	Duct Detectors
1	B	Heat Detectors
2	B	Waterflow Switches
2	B	Supervisory Switches
		Other (Specify): TAMPER switch

Alarm verification feature is disabled ✓ enabled ____.

(NFPA Inspection and Testing, 1 of 4)

ALARM NOTIFICATION APPLIANCES AND CIRCUIT INFORMATION

Quantity	Circuit Style	
1	Y	Bells
3	Y	Horns STROBES
		Chimes
2	Y	Strobes
		Speakers
		Other (Specify):

No. of alarm notification appliance circuits: 1 of 2

Are circuits monitored for integrity? ☒ Yes ☐ No

SUPERVISORY SIGNAL-INITIATING DEVICES AND CIRCUIT INFORMATION

Quantity	Circuit Style	
		Building Temp.
		Site Water Temp.
		Site Water Level
		Fire Pump Power
		Fire Pump Running
		Fire Pump Auto Position
		Fire Pump or Pump Controller Trouble
		Fire Pump Running
N/A		Generator In Auto Position
		Generator or Controller Trouble
		Switch Transfer
		Generator Engine Running
		Other:

SIGNALING LINE CIRCUITS

Quantity and style of signaling line circuits connected to system *(see NFPA 72, Table 6.6.1)*:

Quantity 1 Style(s) Y

SYSTEM POWER SUPPLIES

(a) Primary (Main): Nominal Voltage 120VAC Amps 8.0

Overcurrent Protection: Type BREAKER Amps 20

Location (of Primary Supply Panelboard): PANEL "F"

Disconnecting Means Location: CKT # 24

(b) Secondary (Standby):

2 X 12VDC Storage Battery: Amp-Hr. Rating 7.0

Calculated capacity to operate system, in hours: 24 60

Engine-driven generator dedicated to fire alarm system:

Location of fuel storage:

TYPE BATTERY

- ☐ Dry Cell
- ☐ Nickel-Cadmium
- ☒ Sealed Lead-Acid
- ☐ Lead-Acid
- ☐ Other (Specify):

(c) Emergency or standby system used as a backup to primary power supply, instead of using a secondary power supply:

____ Emergency system described in NFPA 70, Article 700

____ Legally required standby described in NFPA 70, Article 701

____ Optional standby system described in NFPA 70, Article 702, which also meets the performance requirements of Article 700 or 701.

(NFPA Inspection and Testing, 2 of 4)

PRIOR TO ANY TESTING

NOTIFICATIONS ARE MADE	Yes	No	Who	Time
Monitoring Entity	☐	☐		
Building Occupants	☒	☐	ADVISORY	AM
Building Management	☒	☐	MDFD ASSIST	AM
Other (Specify)	☐	☐		
AHJ Notified of Any Impairments	☐	☐		

SYSTEM TESTS AND INSPECTIONS

TYPE	Visual	Functional	Comments
Control Unit	☒	☒	
Interface Equipment	☒	☒	
Lamps/LEDS	☒	☒	
Fuses	☒	☒	OK
Primary Power Supply	☒	☒	
Trouble Signals	☒	☒	
Disconnect Switches	☒	☒	
Ground-Fault Monitoring	☒	☒	

SECONDARY POWER

TYPE	Visual	Functional	Comments
Battery Condition	☒		
Load Voltage		☒	DATED 2008
Discharge Test		☒	
Charger Test		☒	OK
Specific Gravity		☐	
TRANSIENT SUPPRESSORS	☐		
REMOTE ANNUNCIATORS	☐	☐	
NOTIFICATION APPLIANCES			
Audible	☒	☒	
Visible	☒	☒	
Speakers	☐	☐	OK
Voice Clarity		☐	

INITIATING AND SUPERVISORY DEVICE TESTS AND INSPECTIONS

Loc. & S/N	Device Type	Visual Check	Functional Test	Factory Setting	Measured Setting	Pass	Fail
2	Pullstation	☐	☒			☒	☐
11	SMOKE DET.	☐	☒			☒	☐
1	HEAT DET	☐	☐			☒	☐
1	DUCT DET	☒	☒			☒	☐
2	FLOW	☐	☐			☐	☐
2	TAMPER	☒	☒			☒	☐

Comments

(NFPA Inspection and Testing, 3 of 4)

EMERGENCY COMMUNICATIONS EQUIPMENT	Visual	Functional	Comments
Phone Set	☐	☐	
Phone Jacks	☐	☐	
Off-Hock Indicator	☐	☐	
Amplifier(s)	☐	☐	
Tone Generator(s)	☐	☐	
Call-in Signal	☐	☐	
System Performance	☐	☐	

N/A

INTERFACE EQUIPMENT	Visual	Device Operation	Simulated Operation
(Specify) A/C Shut down	☒	☒	☐
(Specify) Sprinkler	☒	☒	☐
(Specify)	☐	☐	☐
SPECIAL HAZARD SYSTEMS			
(Specify)	☐	☐	☐
(Specify)	☐	☐	☐
(Specify)	☐	☐	☐

Special Procedures:

Comments:

SUPERVISING STATION MONITORING	Yes	No	Time	Comments
Alarm Signal	☐	☐		
Alarm Restoration	☐	☐		
Trouble Signal	☐	☐		
Supervisory Signal	☐	☐		
Supervisory Restoration	☐	☐		

N/A

NOTIFICATIONS THAT TESTING IS COMPLETE	Yes	No	Who	Time
Building Management	☒	☐	MDFD AGENT	AM
Monitoring Agency	☐	☐		
Building Occupants	☒	☐	Advisory	AM
Other (Specify)	☐	☐		

The following did not operate correctly: All system working properly.

System restored to normal operation: Date: Time:

THIS TESTING WAS PERFORMED IN ACCORDANCE WITH APPLICABLE NFPA STANDARDS.

Name of Inspector: JCVIQUEIRA/ONELIO Date: 3/16/11 Time: AM

Signature:

Name of Owner or Representative:

Date: 3/16/11 Time: AM

Signature:

(NFPA Inspection and Testing, 4 of 4)

INSPECTION AND TESTING FORM

DATE: 3/14/12

TIME: 12:40 PM

SERVICE ORGANIZATION

Name: Florida Fire Alarm, Inc

Address: 7487 S.W. 50th Terrace, Miami, FL 33155

Representative: Carlos Javech

License No.: EC - 13001219

Telephone: 305-665-5156

PROPERTY NAME (USER)

Name: Fire station # 37

Address: 4200 SW 142th St

Owner Contact: Rick Meares

Telephone:

MONITORING ENTITY

Contact:

Telephone:

Monitoring Account Ref. No.:

APPROVING AGENCY

Contact:

Telephone:

TYPE TRANSMISSION

- ❑ McCulloh
- ❑ Multiplex
- ❑ Digital
- ❑ Reverse Priority
- ❑ RF
- ☑ Other (Specify) LOCAL

SERVICE

- ❑ Weekly
- ❑ Monthly
- ❑ Quarterly
- ❑ Semiannually
- ☑ Annually
- ❑ Other (Specify)

Control Unit Manufacturer: Detection System

Model No.: DS-9400

Circuit Styles: B & Y

Number of Circuits: 4

Software Rev.: 2.03

Last Date System Had Any Service Performed: 5/4/11

Last Date that Any Software or Configuration Was Revised:

ALARM-INITIATING DEVICES AND CIRCUIT INFORMATION

Quantity	Circuit Style	
3	B	Manual Fire Alarm Boxes
		Ion Detectors
15	B	Photo Detectors
1	B	Duct Detectors
1	B	Heat Detectors
		Waterflow Switches
		Supervisory Switches
		Other (Specify):

Alarm verification feature is disabled ✓ enabled ____.

(NFPA Inspection and Testing, 1 of 4)

ALARM NOTIFICATION APPLIANCES AND CIRCUIT INFORMATION

Quantity	Circuit Style	
		Bells
7	Y	Horns / Strobe
		Chimes
4	Y	Strobes
		Speakers
		Other (Specify):

No. of alarm notification appliance circuits: 2

Are circuits monitored for integrity? ☑ Yes ☐ No

SUPERVISORY SIGNAL-INITIATING DEVICES AND CIRCUIT INFORMATION

Quantity	Circuit Style	
		Building Temp.
		Site Water Temp.
		Site Water Level
		Fire Pump Power
		Fire Pump Running
		Fire Pump Auto Position
		Fire Pump or Pump Controller Trouble
		Fire Pump Running
		Generator In Auto Position
		Generator or Controller Trouble
		Switch Transfer
		Generator Engine Running
1	B	Other: Generator Running & trouble

SIGNALING LINE CIRCUITS

Quantity and style of signaling line circuits connected to system *(see NFPA 72, Table 6.6.1)*:

Quantity 2 Style(s) Y

SYSTEM POWER SUPPLIES

(a) Primary (Main): Nominal Voltage 120V Amps 4.0

Overcurrent Protection: Type Breaker Amps 20

Location (of Primary Supply Panelboard): Panel "E A" Electrical Rm

Disconnecting Means Location: CKT #14

(b) Secondary (Standby):

24 12V Storage Battery: Amp-Hr. Rating 7 AH

Calculated capacity to operate system, in hours: 24 60

Engine-driven generator dedicated to fire alarm system:

Location of fuel storage:

TYPE BATTERY

- ☐ Dry Cell
- ☐ Nickel-Cadmium
- ☑ Sealed Lead-Acid
- ☐ Lead-Acid
- ☐ Other (Specify):

(c) Emergency or standby system used as a backup to primary power supply, instead of using a secondary power supply:

- Emergency system described in NFPA 70, Article 700
- Legally required standby described in NFPA 70, Article 701
- Optional standby system described in NFPA 70, Article 702, which also meets the performance requirements of Article 700 or 701.

(NFPA Inspection and Testing, 2 of 4)

PRIOR TO ANY TESTING

NOTIFICATIONS ARE MADE	Yes	No	Who	Time
Monitoring Entity	☐	☐		
Building Occupants	☑	☐	Alarsony	12:30 PM
Building Management	☑	☐	MSFR	12:30 AM
Other (Specify)	☐	☐		
AHJ Notified of Any Impairments	☐	☐		

SYSTEM TESTS AND INSPECTIONS

TYPE	Visual	Functional	Comments
Control Unit	☑	☑	OK
Interface Equipment	☑	☑	
Lamps/LEDS	☑	☑	
Fuses	☑	☑	
Primary Power Supply	☑	☑	
Trouble Signals	☑	☑	
Disconnect Switches	☑	☑	
Ground-Fault Monitoring	☑	☑	

SECONDARY POWER

TYPE	Visual	Functional	Comments
Battery Condition	☑		OK
Load Voltage		☑	
Discharge Test		☑	Date 2012
Charger Test		☑	
Specific Gravity		☐	
TRANSIENT SUPPRESSORS	☐		
REMOTE ANNUNCIATORS	☐	☐	
NOTIFICATION APPLIANCES			
Audible	☑	☑	OK
Visible	☑	☑	OK.
Speakers	☐	☐	
Voice Clarity		☐	

INITIATING AND SUPERVISORY DEVICE TESTS AND INSPECTIONS

Loc. & S/N	Device Type	Visual Check	Functional Test	Factory Setting	Measured Setting	Pass	Fail
3	Pull st	☑	☑			☑	☐
15	S/D	☑	☑			☑	☐
1	H/D	☑	☑			☑	☐
1	D/D	☑	☑			☑	☐
		☐	☐			☐	☐
		☐	☐			☐	☐

Comments All system is working properly

(NFPA Inspection and Testing, 3 of 4)

EMERGENCY COMMUNICATIONS EQUIPMENT	Visual	Functional	Comments
Phone Set	☐	☐	
Phone Jacks	☐	☐	
Off-Hock Indicator	☐	☐	
Amplifier(s)	☐	☐	
Tone Generator(s)	☐	☐	
Call-in Signal	☐	☐	
System Performance	☐	☐	

N/A

INTERFACE EQUIPMENT	Visual	Device Operation	Simulated Operation
(Specify) A/C Shut Down	☑	☑	☐
(Specify) Generator	☑	☐	☐
(Specify)	☐	☐	☐
SPECIAL HAZARD SYSTEMS			
(Specify)	☐	☐	☐
(Specify)	☐	☐	☐
(Specify)	☐	☐	☐

Special Procedures: _____

Comments: _____

SUPERVISING STATION MONITORING	Yes	No	Time	Comments
Alarm Signal	☐	☐		
Alarm Restoration	☐	☐		
Trouble Signal	☐	☐		
Supervisory Signal	☐	☐		
Supervisory Restoration	☐	☐		

N/A

NOTIFICATIONS THAT TESTING IS COMPLETE	Yes	No	Who	Time
Building Management	☑	☐	WJFR	1:30 PM
Monitoring Agency	☐	☐		
Building Occupants	☑	☐	Advisory	1:30 PM
Other (Specify)	☐	☐		

The following did not operate correctly: All system is working properly

System restored to normal operation: Date: 3/14/12 Time: 1:30 PM

THIS TESTING WAS PERFORMED IN ACCORDANCE WITH APPLICABLE NFPA STANDARDS.

Name of Inspector: [signature] Date: 3/14/12 Time: 1:30 PM

Signature: _____

Name of Owner or Representative: _____

Date: 3/14/12 Time: _____

Signature: _____

(NFPA Inspection and Testing, 4 of 4)

INSPECTION AND TESTING FORM

DATE: 3/28/2012

TIME: 11:40 AM.

SERVICE ORGANIZATION

Name: Florida Fire Alarm, Inc

Address: 7487 S.W. 50th Terrace, Miami, FL 33155

Representative: Carlos Javech

License No.: EC - 13001219

Telephone: 305-665-5156

PROPERTY NAME (USER)

Name: FIRE STATION #38.

Address: 575 N.W. 199 AVE.

Owner Contact: ERICK.

Telephone:

MONITORING ENTITY

Contact: N/A

Telephone:

Monitoring Account Ref. No.:

APPROVING AGENCY

Contact: MDFD.

Telephone:

TYPE TRANSMISSION

- ❑ McCulloh
- ❑ Multiplex
- ❑ Digital
- ❑ Reverse Priority
- ❑ RF
- ☑ Other (Specify) LOCAL.

SERVICE

- ❑ Weekly
- ❑ Monthly
- ❑ Quarterly
- ❑ Semiannually
- ☑ Annually
- ❑ Other (Specify)

Control Unit Manufacturer: DETENTION SYS. Model No.: DS 9400

Circuit Styles: B & 4.

Number of Circuits: 4 of 4.

Software Rev.: V. 2.07.

Last Date System Had Any Service Performed: 12/13/11

Last Date that Any Software or Configuration Was Revised:

ALARM-INITIATING DEVICES AND CIRCUIT INFORMATION

Quantity	Circuit Style	
4	B	Manual Fire Alarm Boxes
		Ion Detectors
1	B	Photo Detectors
		Duct Detectors
1	B	Heat Detectors
		Waterflow Switches
		Supervisory Switches
		Other (Specify):

Alarm verification feature is disabled ✓ enabled ____.

(NFPA Inspection and Testing, 1 of 4)

ALARM NOTIFICATION APPLIANCES AND CIRCUIT INFORMATION

Quantity	Circuit Style	
		Bells
		Horns / STROBE
4	Y	Chimes
		Strobes
6	Y	Speakers
		Other (Specify):

No. of alarm notification appliance circuits: 2 OF 2

Are circuits monitored for integrity? ☒ Yes ☐ No

SUPERVISORY SIGNAL-INITIATING DEVICES AND CIRCUIT INFORMATION

Quantity	Circuit Style	
		Building Temp.
		Site Water Temp.
		Site Water Level
		Fire Pump Power
		Fire Pump Running
		Fire Pump Auto Position
		Fire Pump or Pump Controller Trouble
		Fire Pump Running
		Generator In Auto Position
✓		Generator or Controller Trouble
		Switch Transfer
1	B	Generator Engine Running
1	B	Other: GENERATOR POWER TROUBLE. SUP

SIGNALING LINE CIRCUITS

Quantity and style of signaling line circuits connected to system *(see NFPA 72, Table 6.6.1)*:

Quantity 2 Style(s) 7

SYSTEM POWER SUPPLIES

(a) Primary (Main): Nominal Voltage 120 Amps 3.5

Overcurrent Protection: Type BREAKER Amps 20

Location (of Primary Supply Panelboard): ELECT. RM. PANEL "A"

Disconnecting Means Location: CKT # 18.

(b) Secondary (Standby):

24V 12V DC Storage Battery: Amp-Hr. Rating 7

Calculated capacity to operate system, in hours: 24 60

Engine-driven generator dedicated to fire alarm system:

Location of fuel storage:

TYPE BATTERY

- ☐ Dry Cell
- ☐ Nickel-Cadmium
- ☒ Sealed Lead-Acid
- ☐ Lead-Acid
- ☐ Other (Specify):

(c) Emergency or standby system used as a backup to primary power supply, instead of using a secondary power supply:

____ Emergency system described in NFPA 70, Article 700

____ Legally required standby described in NFPA 70, Article 701

____ Optional standby system described in NFPA 70, Article 702, which also meets the performance requirements of Article 700 or 701.

(NFPA Inspection and Testing, 2 of 4)

PRIOR TO ANY TESTING

NOTIFICATIONS ARE MADE	Yes	No	Who	Time
Monitoring Entity	☐	☐		
Building Occupants	☒	☐	ADVISORY	NM
Building Management	☐	☐		
Other (Specify)	☐	☐		
AHJ Notified of Any Impairments	☐	☐		

SYSTEM TESTS AND INSPECTIONS

TYPE	Visual	Functional	Comments
Control Unit	☒	☒	
Interface Equipment	☒	☒	
Lamps/LEDS	☒	☒	
Fuses	☒	☒	OK
Primary Power Supply	☒	☒	
Trouble Signals	☒	☒	
Disconnect Switches	☒	☒	
Ground-Fault Monitoring	☐	☐	

SECONDARY POWER

TYPE	Visual	Functional	Comments
Battery Condition	☐		
Load Voltage		☒	
Discharge Test		☒	
Charger Test		☒	
Specific Gravity		☐	
TRANSIENT SUPPRESSORS	☐		
REMOTE ANNUNCIATORS	☐	☐	
NOTIFICATION APPLIANCES			
Audible	☒	☒	
Visible	☒	☒	
Speakers	☐	☐	
Voice Clarity		☐	

INITIATING AND SUPERVISORY DEVICE TESTS AND INSPECTIONS

Loc. & S/N	Device Type	Visual Check	Functional Test	Factory Setting	Measured Setting	Pass	Fail
ZONE 3	P/S	☒	☒			☒	☐
ZONE 2	S/D	☒	☐			☒	☐
1	H/D	☒	☐			☐	☐
		☐	☐			☐	☐
		☐	☐			☐	☐
		☐	☐			☐	☐

Comments _____

(NFPA Inspection and Testing, 3 of 4)

EMERGENCY COMMUNICATIONS EQUIPMENT	Visual	Functional	Comments
Phone Set	☐	☐	
Phone Jacks	☐	☐	
Off-Hock Indicator	☐	☐	
Amplifier(s)	☐	☐	
Tone Generator(s)	☐	☐	
Call-in Signal	☐	☐	
System Performance	☐	☐	

N/A

INTERFACE EQUIPMENT	Visual	Device Operation	Simulated Operation
(Specify) B/O SHUT DOWN	☒	☒	☐
(Specify) GENERATOR TROUBLE	☒	☐	☐
(Specify)	☐	☐	☐
SPECIAL HAZARD SYSTEMS			
(Specify)	☐	☐	☐
(Specify)	☐	☐	☐
(Specify)	☐	☐	☐

Special Procedures:

Comments:

SUPERVISING STATION MONITORING	Yes	No	Time	Comments
Alarm Signal	☐	☐		
Alarm Restoration	☐	☐		
Trouble Signal	☐	☐		
Supervisory Signal	☐	☐		
Supervisory Restoration	☐	☐		

N/A

NOTIFICATIONS THAT TESTING IS COMPLETE	Yes	No	Who	Time
Building Management	☒	☐		
Monitoring Agency	☐	☐		
Building Occupants	☒	☐		
Other (Specify)	☐	☐		

The following did not operate correctly:

System restored to normal operation: Date: 3/28/12 Time: AM

THIS TESTING WAS PERFORMED IN ACCORDANCE WITH APPLICABLE NFPA STANDARDS.

Name of Inspector: D. VIGUEIRA / J DEISOL Date: 3/28/12 Time: AM

Signature:

Name of Owner or Representative:

Date: 3/28/2012 Time: AM

Signature:

(NFPA Inspection and Testing, 4 of 4)

INSPECTION AND TESTING FORM

DATE: 3 - 12 - 12

TIME: AM

SERVICE ORGANIZATION

Name: Florida Fire Alarm, Inc

Address: 7487 S.W. 50th Terrace, Miami, FL 33155

Representative: Carlos Javech

License No.: EC - 13001219

Telephone: 305-665-5156

PROPERTY NAME (USER) PORT OF MIAMI

Name: FIRE STATION #39

Address: 641 EUROPEAN WAY

Owner Contact: RICK

Telephone:

MONITORING ENTITY

Contact: N/A

Telephone:

Monitoring Account Ref. No.:

APPROVING AGENCY

Contact:

Telephone:

TYPE TRANSMISSION

- ❑ McCulloh
- ❑ Multiplex
- ❑ Digital
- ❑ Reverse Priority
- ❑ RF
- ❑ Other (Specify) LOCAL

SERVICE

- ❑ Weekly
- ❑ Monthly
- ❑ Quarterly
- ❑ Semiannually
- ☑ Annually
- ❑ Other (Specify)

Control Unit Manufacturer: EDWARDS

Model No.: EST - 2

Circuit Styles: 4 AND 4.

Number of Circuits: 1

Software Rev.: V 2.3/3.0

Last Date System Had Any Service Performed: 4 - 1 - 2011

Last Date that Any Software or Configuration Was Revised:

ALARM-INITIATING DEVICES AND CIRCUIT INFORMATION

Quantity	Circuit Style	
4	4	Manual Fire Alarm Boxes
		Ion Detectors
8	4	Photo Detectors
3	4	Duct Detectors
1	4	Heat Detectors
1	4	Waterflow Switches
4	4	Supervisory Switches TAMPER.
1	4	Other (Specify): GAS VALVE..

Alarm verification feature is disabled ✓ enabled ____.

(NFPA Inspection and Testing, 1 of 4)

ALARM NOTIFICATION APPLIANCES AND CIRCUIT INFORMATION

Quantity	Circuit Style	
		Bells
16	4	Horns / STROBE
		Chimes
		Strobes
		Speakers
1	4	Other (Specify): POWER BOOSTER

No. of alarm notification appliance circuits: 6 OF 6

Are circuits monitored for integrity? ☒ Yes ☐ No

SUPERVISORY SIGNAL-INITIATING DEVICES AND CIRCUIT INFORMATION

Quantity	Circuit Style	
		Building Temp.
		Site Water Temp.
		Site Water Level
		Fire Pump Power
		Fire Pump Running
		Fire Pump Auto Position
		Fire Pump or Pump Controller Trouble
		Fire Pump Running
		Generator In Auto Position
		Generator or Controller Trouble
		Switch Transfer
		Generator Engine Running
1	4	Other:

SIGNALING LINE CIRCUITS

Quantity and style of signaling line circuits connected to system *(see NFPA 72, Table 6.6.1)*:

Quantity _____ Style(s) _____

SYSTEM POWER SUPPLIES

(a) Primary (Main): Nominal Voltage 120 Amps 3

Overcurrent Protection: Type BREAKER Amps 20

Location (of Primary Supply Panelboard): ELECT. ROOM.

Disconnecting Means Location: CKT # 26.

(b) Secondary (Standby): 2 X 12 V Storage Battery: Amp-Hr. Rating 12 AH.

Calculated capacity to operate system, in hours: 24 60

POWER ALL BLDG. Engine-driven generator dedicated to fire alarm system:

Location of fuel storage: OUTSIDE. OF BLDG

TYPE BATTERY

- ☐ Dry Cell
- ☐ Nickel-Cadmium
- ☒ Sealed Lead-Acid
- ☐ Lead-Acid
- ☐ Other (Specify):

(c) Emergency or standby system used as a backup to primary power supply, instead of using a secondary power supply:

_____ Emergency system described in NFPA 70, Article 700

_____ Legally required standby described in NFPA 70, Article 701

_____ Optional standby system described in NFPA 70, Article 702, which also meets the performance requirements of Article 700 or 701.

(NFPA Inspection and Testing, 2 of 4)

PRIOR TO ANY TESTING

NOTIFICATIONS ARE MADE	Yes	No	Who	Time
Monitoring Entity	☐	☐		
Building Occupants	☒	☐		
Building Management	☒	☐		
Other (Specify)	☐	☐		
AHJ Notified of Any Impairments	☐	☐		

SYSTEM TESTS AND INSPECTIONS

TYPE	Visual	Functional	Comments
Control Unit	☒	☐	
Interface Equipment	☒	☐	
Lamps/LEDS	☒	☐	
Fuses	☒	☐	
Primary Power Supply	☒	☐	
Trouble Signals	☒	☐	
Disconnect Switches	☒	☐	
Ground-Fault Monitoring	☐	☐	

SECONDARY POWER

TYPE	Visual	Functional	Comments
Battery Condition	☒		DUE (SEE
Load Voltage		☐	REPORT)
Discharge Test		☐	
Charger Test		☐	
Specific Gravity		☐	
TRANSIENT SUPPRESSORS	☐		
REMOTE ANNUNCIATORS	☐	☐	
NOTIFICATION APPLIANCES			
Audible	☒	☒	
Visible	☒	☒	
Speakers	☐	☐	
Voice Clarity		☐	

INITIATING AND SUPERVISORY DEVICE TESTS AND INSPECTIONS

Loc. & S/N	Device Type	Visual Check	Functional Test	Factory Setting	Measured Setting	Pass	Fail
	PULL	☒	☒			☒	☐
	SMOKE	☐	☒			☒	☐
	HEAT	☐	☒			☒	☐
	HEAT	☐	☒			☒	☐
	FLOW	☐	☐			☐	☐
	TAMPER	☐	☐			☐	☐

Comments SEE FIRE REPORT.

(NFPA Inspection and Testing, 3 of 4)

EMERGENCY COMMUNICATIONS EQUIPMENT	Visual	Functional	Comments
Phone Set	☐	☐	
Phone Jacks	☐	☐	
Off-Hock Indicator	☐	☐	
Amplifier(s)	☐	☐	
Tone Generator(s)	☐	☐	
Call-in Signal	☐	☐	
System Performance	☐	☐	

N/A

INTERFACE EQUIPMENT	Visual	Device Operation	Simulated Operation
(Specify) A/C SHUT DN	☑	☑	☑
(Specify) SPRINKLER	☑	☐	☐
(Specify) GAS VALVE	☑	☐	☐
SPECIAL HAZARD SYSTEMS			
(Specify)	☐	☐	☐
(Specify)	☐	☐	☐
(Specify)	☐	☐	☐

Special Procedures: _____

Comments: _____

SUPERVISING STATION MONITORING	Yes	No	Time	Comments
Alarm Signal	☐	☐		
Alarm Restoration	☐	☐		
Trouble Signal	☐	☐		
Supervisory Signal	☐	☐		
Supervisory Restoration	☐	☐		

N/A

NOTIFICATIONS THAT TESTING IS COMPLETE	Yes	No	Who	Time
Building Management	☑	☐		
Monitoring Agency	☐	☐		
Building Occupants	☑	☐		
Other (Specify)	☐	☐		

The following did not operate correctly: _____

System restored to normal operation: Date: 3/12/2012 Time: PM

THIS TESTING WAS PERFORMED IN ACCORDANCE WITH APPLICABLE NFPA STANDARDS.

Name of Inspector: R. VIGUEIRA / J. DECSOL Date: 3/12/12 Time: AM

Signature: _____

Name of Owner or Representative: MANAGER C4

Date: 3/12/2012 Time: PM

Signature: _____

(NFPA Inspection and Testing, 4 of 4)