

# MIAMI-DADE COUNTY, FLORIDA

## General Obligation Bond - 2005 Site Executive Summary Report

Proj#	Site#	Stakeholder	Site Description	Land Acq	Pre- Design	Design	Con- struc- tion	Site Comment
<b>Assistant County Manager: <u>Alex Munoz</u></b>								
263	70309	Library	Facility Renovation and Rehabilitation of the Northeast Branch Library	N/A	N/A	N/A	R	
269	70349	Library	Renovation and Rehabilitation of the Shenandoah Branch Library	N/A	N/A	G	R	
272	70439	Library	Facility Renovation and Rehabilitation of the Miami Springs Branch Library	N/A	Y	R	R	
277	70464	Library	Facility Renovation and Rehabilitation of the South Miami Branch Library	N/A	Y	Y	R	
Alex Munoz Site Count:							4	

Code: G=Planned Start Date - Updated Start Date < 90 Days Y=Planned Start Date - Updated Start Date > 90 and < 180 Days R=Planned Start Date - Updated Start Date > 180 ? Dates missing

\* Note: Other NON-GOB funding available but not shown. N/A = Not Applicable

# MIAMI-DADE COUNTY, FLORIDA

## General Obligation Bond - 2005 Site Executive Summary Report

Proj#	Site#	Stakeholder	Site Description	Land Acq	Pre- Design	Design	Con- struc- tion	Site Comment
<b>Assistant County Manager: <u>Alex Munoz - Not For Profit</u></b>								
256	70545	Hist Pres	The initial grant of \$50,000- from the Miami-Dade County Urban Task Force, allowed us to secure the	N/A	N/A	G	R	2/8/06-A draft of the Grant Agreement and Exhibit 1 documents has been sent to the Grantee for review
Alex Munoz - Not For Profit Site Count:							1	

Code: G=Planned Start Date - Updated Start Date < 90 Days Y=Planned Start Date - Updated Start Date > 90 and < 180 Days R=Planned Start Date - Updated Start Date > 180 ? Dates missing

\* Note: Other NON-GOB funding available but not shown. N/A = Not Applicable

# MIAMI-DADE COUNTY, FLORIDA

## General Obligation Bond - 2005 Site Executive Summary Report

Proj#	Site#	Stakeholder	Site Description	Land Acq	Pre- Design	Design	Con- struc- tion	Site Comment
<b>Assistant County Manager: <u>Alina T. Hudak</u></b>								
174	70169	GSA	Downtown Government Center Buildings Fire Alarm System	N/A	G	R	R	
227	70301	GSA	Data Processing Center Facility Refurbishment	N/A	G	R	?	
230	70305	GSA	South Dade Government Center Facility Refurbishment	N/A	G	R	R	
Alina T. Hudak Site Count:							3	

Code: G=Planned Start Date - Updated Start Date < 90 Days Y=Planned Start Date - Updated Start Date > 90 and < 180 Days R=Planned Start Date - Updated Start Date > 180 ? Dates missing

\* Note: Other NON-GOB funding available but not shown. N/A = Not Applicable

# MIAMI-DADE COUNTY, FLORIDA

## General Obligation Bond - 2005 Site Executive Summary Report

Proj#	Site#	Stakeholder	Site Description	Land Acq	Pre- Design	Design	Con- struc- tion	Site Comment
<b>Assistant County Manager: <u>Carlos F. Bonzon, Ph. D, P.E.</u></b>								
139.2	71704	PWD - ADA	ADA Compliance Projects	N/A	N/A	N/A	R	This site represents a corridor where ADA sidewalk modifications and / or repairs are needed. This m
139.2	71707	PWD - ADA	ADA Compliance Projects	N/A	N/A	N/A	R	This site represents a corridor where ADA sidewalk modifications and / or repairs are needed. This m
139.2	71708	PWD - ADA	ADA Compliance Projects	N/A	N/A	N/A	R	This site represents a corridor where ADA sidewalk modifications and / or repairs are needed. This m
139.2	71709	PWD - ADA	ADA Compliance Projects	N/A	N/A	N/A	R	This site represents a corridor where ADA sidewalk modifications and / or repairs are needed. This m
139.2	71712	PWD - ADA	ADA Compliance Projects	N/A	N/A	N/A	R	This site represents a corridor where ADA sidewalk modifications and / or repairs are needed. This m
139.2	71713	PWD - ADA	ADA Compliance Projects	N/A	N/A	N/A	R	This site represents a corridor where ADA sidewalk modifications and / or repairs are needed. This m
139.2	71714	PWD - ADA	ADA Compliance Projects	N/A	N/A	N/A	R	This site represents a corridor where ADA sidewalk modifications and / or repairs are needed. This m
139.2	71715	PWD - ADA	ADA Compliance Projects	N/A	N/A	N/A	R	This site represents a corridor where ADA sidewalk modifications and / or repairs are needed. This m
139.2	71730	PWD - ADA	ADA Compliance Projects	N/A	N/A	N/A	R	This site represents a corridor where ADA sidewalk modifications and / or repairs are needed. This m
139.2	71732	PWD - ADA	ADA Compliance Projects	N/A	N/A	N/A	R	This site represents a corridor where ADA sidewalk modifications and / or repairs are needed. This m
Carlos F. Bonzon, Ph. D, P.E. Site Count:							10	

Code: G=Planned Start Date - Updated Start Date < 90 Days Y=Planned Start Date - Updated Start Date > 90 and < 180 Days R=Planned Start Date - Updated Start Date > 180 ? Dates missing

\* Note: Other NON-GOB funding available but not shown. N/A = Not Applicable

# MIAMI-DADE COUNTY, FLORIDA

## General Obligation Bond - 2005 Site Executive Summary Report

Proj#	Site#	Stakeholder	Site Description	Land Acq	Pre- Design	Design	Con- struc- tion	Site Comment
<b>Assistant County Manager: <u>Joseph A. Ruiz</u></b>								
1	70020	Drainage	Local Drainage Improvement, repl w/ NW 134 St, 12230 W.Golf Dr, 9100 NW 29 Ct, 3225 NW 96 St, NW 88	N/A	N/A	R	R	Repl with NW 134 St & NW 19-20 Ave \$165K, 12230 W.Golf Drive \$165K, 9100 NW 29 Ct \$165K, 3225 NW 96
1	70096	Drainage	(JG Head Farms Phase 2) Local Drainage Improvement	N/A	N/A	R	R	
2	70230	EEL	EEL Acquisition Project	R	?	N/A	?	Acquisition and protection of environmentally sensitive wetlands and passive park access and improve
2	70249	EEL	EEL Program	?	?	?	R	The Miami-Rockridge Pinelands project protects the endangered pineland habitats through acquisition,
2	70262	EEL	EEL Program	R	R	?	?	The Tropical Hammocks project protects the endangered triopical hamock habitats through acquisition,
2	70283	EEL	Environmentally Endangered Lands (EEL) Program	N/A	R	?	?	Improvements of access to the Oleta River project area and restored coastal wetland.
Joseph A. Ruiz Site Count:							6	

Code: G=Planned Start Date - Updated Start Date < 90 Days Y=Planned Start Date - Updated Start Date > 90 and < 180 Days R=Planned Start Date - Updated Start Date > 180 ? Dates missing

\* Note: Other NON-GOB funding available but not shown. N/A = Not Applicable

# MIAMI-DADE COUNTY, FLORIDA

## General Obligation Bond - 2005 Site Executive Summary Report

Proj#	Site#	Stakeholder	Site Description	Land Acq	Pre- Design	Design	Con- struc- tion	Site Comment
<b>Assistant County Manager: <u>Susanne M. Torriente</u></b>								
194	70316	Corrections	Construct a New Detention Center	N/A	G	G	R	Design phase is 98% completed and under review by GSA. The plans are in dry run Permitting as of 2/
203	70397	Police	Unincorporated Municipal Service Area - Emergency Generators For District Stations	N/A	Y	N/A	R	
Susanne M. Torriente Site Count:							2	

Code: G=Planned Start Date - Updated Start Date < 90 Days Y=Planned Start Date - Updated Start Date > 90 and < 180 Days R=Planned Start Date - Updated Start Date > 180 ? Dates missing

\* Note: Other NON-GOB funding available but not shown. N/A = Not Applicable

# MIAMI-DADE COUNTY, FLORIDA

## General Obligation Bond - 2005 Site Executive Summary Report

Proj#	Site#	Stakeholder	Site Description	Land Acq	Pre- Design	Design	Con- struc- tion	Site Comment
<b>Assistant County Manager: <u>Tony E. Crapp</u></b>								
217	70334	DHS	Neighborhood Service Center Renovation-Culmer	N/A	R	G	G	Modernization of 3 buildings at Culmer Neighborhood Service Center site. Advertisement for Planning
Tony E. Crapp Site Count:							1	

Code: G=Planned Start Date - Updated Start Date < 90 Days Y=Planned Start Date - Updated Start Date > 90 and < 180 Days R=Planned Start Date - Updated Start Date > 180 ? Dates missing

\* Note: Other NON-GOB funding available but not shown. N/A = Not Applicable