



**MEMORANDUM  
OFFICE OF THE COUNTY MANAGER**

Agenda Item No. 11(A)(4)

TO: Honorable Chairperson Barbara Carey-Shuler Ed. D.  
and Members, Board of County Commissioners

DATE: July 27, 2004

FROM: George M. Burgess  
County Manager

A handwritten signature in black ink, appearing to read "Burgess", is written over the printed name of George M. Burgess.

SUBJECT: Resolution authorizing  
the approval of Change  
Order No. Sixty-Nine  
for Performing Arts  
Center Project No. 9501

**RECOMMENDATION**

It is recommended that the Board approve the attached resolution authorizing the approval of Change Order No. 69 in the amount of \$2.925 million funded from the existing Project Contingency of the Performing Arts Center (PAC). It is further recommended that the County Manager be authorized to execute Change Order No. 69 to amend the Construction Management Agreement between Miami-Dade County and Performing Arts Center Builders. This Change Order was settled in December 2003; however, it was not processed pending resolution of other PAC-related issues. It is not included in Change Order 73, presented as a separate item on today's agenda. Change Order 69 is funded within the Project's current budget.

Furthermore, it is recommended that Resolution R-377-04 providing for a reconsideration period be waived.

**BACKGROUND**

On September 25, 2001, by Resolution No. R-1073-01, the Board approved the terms of the Construction Management Agreement between Miami-Dade County and Performing Arts Center Builders (PACB), a joint venture, with a Guaranteed Maximum Price (GMP) for the construction of the PAC. PACB is a consortium of three firms, Odebrecht Construction, Inc., The Haskell Company and Ellis Don Construction, Inc.

As part of the Agreement, any costs, including Owner scope changes, construction document deficiencies, and changes in the law and subsurface conditions, are the responsibility of the County. On December 19, 2000, \$18.0 million was added to the Project Contingency as a reserve for Change Orders. It is from this portion of the Project Contingency that this change order will be funded.

This Change Order is the result of a mediation held in December 2003 to resolve hundreds of Change Order Requests for the structural steel scope of work. The sum of \$2.925 million recommended for approval is the agreed settlement amount on an original submission of \$4.33 million. This settlement is based on an analysis of the County's responsibility for design errors by the A/E team, performed by its claims consultants, Wagner Hohns and Inglis (WHI) and URS. The settlement eliminates the possibility that any issue related to these Change Order Requests can present any additional cost or claim exposure to the County in the future. Prior to reaching the realignment agreement with PACB, this Change Order provided for a reservation of rights. Attached to this Change Order is the 'Separate Writing Reserving Rights' to pursue an extension of time related to this Change Order. The Separate Writing advises of other steel-related Change Order Requests that are not included, such as miscellaneous detailing costs. The total value of the reservation for the additional cost and time requested is \$41.2 million and 375 days respective. However, the terms of Change Order 73 with PACB and the related PAC realignment agenda items, if approved, will null and void and supercede the 'Separate Writing Reserving Rights' attached to this Change Order.

<b>CHANGE ORDER NO.:</b>	69
<b>PROJECT:</b>	Performing Arts Center
<b>PROJECT NO.:</b>	9501
<b>PROJECT LOCATION:</b>	1300 Biscayne Boulevard (Ballet/Opera House) 1330 North Bayshore Drive (Concert Hall)
<b>PROJECT DESCRIPTION:</b>	Contract for the construction of the Performing Arts Center of Greater Miami.
<b>PRIME CONTRACTOR:</b>	Performing Arts Center Builders (Joint Venture between Odebrecht Construction, The Haskell Company, and Ellis Don Construction)
<b>COMPANY PRINCIPAL (S):</b>	Luis Rocha, President Odebrecht Construction, Inc. Steve Halverson, President, The Haskell Company Jack Stelpstra, Ellis Don Construction
<b>CERTIFIED AS COMMUNITY SMALL BUSINESS ENTERPRISE (CSBE) AT TIME OF AWARD:</b>	Yes
<b>COMPANY QUALIFIER (S):</b>	Assad Mowzoon, Odebrecht Construction
<b>LOCATION OF COMPANY:</b>	Miami, Florida
<b>YEARS IN BUSINESS:</b>	Joint Venture established on February 29, 2000
<b>REVIEW COMMITTEE DATE</b>	November 5, 1999

<b>CONTRACT MEASURE AT AWARD:</b>	10% Construction Manager professional services; 19.11% Construction-Related services
<b>CURRENT CONTRACT STATUS:</b>	10% Construction Manager professional services; 19.11% Construction-Related services
<b>PREVIOUS CONTRACTS WITH COUNTY DURING THE PAST FIVE YEARS:</b>	None as a joint venture
<b>ORIGINAL COST ESTIMATE:</b>	\$168,000,000
<b>ORIGINAL CONTRACT AMOUNT:</b>	\$254,650,000 (See Exhibit 1 for Bid Tabulation)
<b>CONTINGENCY FUND USAGE:</b>	Beginning Balance: \$18,000,000 Total Amount Allocated: \$10,513,921.16 (Summarized on Exhibit 2) Ending Balance after Change Order: \$7,486,078.84
<b>PREVIOUS CHANGE ORDER (S):</b>	(\$37,913,695.21) (See attached Exhibits)
<b>CHANGE ORDER RECOMMENDATION:</b>	Increase of \$2,925,000.00
<b>CLASSIFICATION FOR CHANGE ORDER:</b>	<input type="checkbox"/> Regulatory Change <input type="checkbox"/> Other Agency Request Change <input type="checkbox"/> Design Errors Change <input type="checkbox"/> Design Omission Change <input checked="" type="checkbox"/> County Requested Change <input type="checkbox"/> Unforeseen/Unforeseeable Change <input type="checkbox"/> Other (Value Engineering/Deleted Work)
<b>JUSTIFICATION FOR CHANGE ORDER:</b>	The purpose of the change order is to favorably settle \$4.3 million in additional cost request from PACB on behalf of its subcontractor ADF. ADF is responsible for the fabrication and erection of structural steel. Also included in the settlement is \$750,000 in costs from other contractors associated with steel changes. To negotiate and process each change order will require thousands of man-hours on each of the parties and will result in significant additional costs in terms of consultants and legal fees. This amount was mediated and settled between all the parties as a fair and reasonable price for the additional scope of work identified.
<b>ADJUSTED CONTRACT AMOUNT INCLUDING THIS CHANGE ORDER:</b>	\$219,661,304.79
<b>PERCENTAGE OF INCREASE OR DECREASE OF THIS CHANGE ORDER FROM ORIGINAL CONTRACT AMOUNT:</b>	1.148% increase

**PERCENTAGE OF INCREASE OR  
DECREASE OF THIS CHANGE ORDER  
(FROM PREVIOUSLY ADJUSTED  
CONTRACT AMOUNT):**

1.349% increase

**TOTAL PERCENTAGE INCREASE OR  
DECREASE FROM ORIGINAL  
CONTRACT AMOUNT:**

-13.740% decrease

**CONTRACT TIME:**

1,097 calendar days from October 2001

**ORIGINAL CONTRACT COMPLETION  
DATE:**

October 2004

**TIME EXTENSION ON PREVIOUS  
CHANGE ORDER(S):**

None

**ACTUAL COMPLETION DATE:**

October 2004

**USING AGENCY:**

Performing Arts Center Management Office

**MANAGING AGENCY:**

Performing Arts Center Management Office

**FUNDING SOURCE:**

Special Obligation Bonds 1996 and 1997; Capital Budget  
FY 2002-03, page 62, Ordinance No. 02-162

**DEPARTMENT OF BUSINESS  
DEVELOPMENT REVIEW:**

Yes

**ALLOWANCES/CONTINGENCY  
ORDINANCE NO. 00-65:**

7% of Original Contract Amount (\$18,000,000)

**APPROVED AS TO LEGAL  
SUFFICIENCY:**

DBM  
Assistant County Attorney

Date: 7-20-2004

Burt Johnson  
Assistant County Manager





# MEMORANDUM

(Revised)

**TO:** Hon. Chairperson Barbara Carey-Shuler, Ed.D.  
and Members, Board of County Commissioners

**DATE:** July 27, 2004

**FROM:** Robert A. Ginsburg  
County Attorney

**SUBJECT:** Agenda Item No. 11(A)(4)

Please note any items checked.

- ☐ "4-Day Rule" ("3-Day Rule" for committees) applicable if raised
- ☐ 6 weeks required between first reading and public hearing
- ☐ 4 weeks notification to municipal officials required prior to public hearing
- ☐ Decreases revenues or increases expenditures without balancing budget
- ☐ Budget required
- ☐ Statement of fiscal impact required
- ☐ Bid waiver requiring County Manager's written recommendation
- ☐ Ordinance creating a new board requires detailed County Manager's report for public hearing
- ☒ Housekeeping item (no policy decision required)
- ☐ No committee review

Approved \_\_\_\_\_ Mayor  
Veto \_\_\_\_\_  
Override \_\_\_\_\_

Agenda Item No. 11(A)(4)  
7-27-04

**RESOLUTION NO.** \_\_\_\_\_

**RESOLUTION RELATING TO PERFORMING ARTS  
CENTER, APPROVING CHANGE ORDER NO. 69 TO  
CONTRACT BETWEEN PERFORMING ARTS CENTER  
BUILDERS AND MIAMI-DADE COUNTY, AUTHORIZING  
COUNTY MANAGER OR DESIGNEE TO EXECUTE THE  
CHANGE ORDER**

WHEREAS, this Board desires to accomplish the purposes outlined in the accompanying memorandum, a copy of which is incorporated herein by reference,

NOW, THEREFORE, BE IT RESOLVED BY THE BOARD OF COUNTY COMMISSIONERS OF MIAMI-DADE COUNTY, FLORIDA, that this Board hereby approves Change Order No. 69 in substantially the form attached hereto, which Change Order increases by an additional \$2.925 million the contract for construction of the Performing Arts Center Project, between Performing Arts Center Builders (a joint venture consisting of Odebrecht Construction, Inc., The Haskell Co. and Ellis Don Construction, Inc.) and Miami-Dade County, and authorizes the County Manager or designee to execute the change order for and on behalf of Miami-Dade County.

The foregoing resolution was offered by Commissioner \_\_\_\_\_, who moved its adoption. The motion was seconded by Commissioner \_\_\_\_\_ and upon being put to a vote, the vote was as follows:

Dr. Barbara Carey-Shuler, Chairperson

Katy Sorenson, Vice-Chairperson

Bruno A. Barreiro

Jose "Pepe" Diaz

Betty T. Ferguson

Sally A. Heyman

Joe A. Martinez

Jimmy L. Morales

Dennis C. Moss

Dorrin D. Rolle

Natacha Seijas

Rebeca Sosa

Sen. Javier D. Souto

The Chairperson thereupon declared the resolution duly passed and adopted this 27th day of July, 2004. This Resolution and contract, if not vetoed, shall become effective in accordance with Resolution No. R-377-04.

MIAMI-DADE COUNTY, FLORIDA  
BY ITS BOARD OF COUNTY  
COMMISSIONERS

HARVEY RUVIN, CLERK

By: \_\_\_\_\_  
Deputy Clerk

Approved by County Attorney as  
to form and legal sufficiency.

Deborah Bovarnick Mastin

DBM  
7-20-2004

**EXHIBIT 1**

**PROJECT TITLE:**  
**TO CONSTRUCTION MANAGER:**  
**CHANGE ORDER NO.**

Performing Arts Center of Greater Miami  
 Performing Arts Center Builders  
 69

**PROJECT NO. 9501**  
**PURCHASE ORDER NO. N/A**

CHANGE ORDER TO ORIGINAL CONTRACT				
	1	2	3	4
	Original Contract	Change by Previously Authorized Change Orders	Total Contract Amounts Prior to this Change Order	Amount of this Change Order
(1) Construction Manager's Fee (6.5%)	15,419,915.00	96,976.34	15,516,891.34	-
(2) General Conditions	22,129,495.00	-	22,129,495.00	-
(3) Cost of Work	212,794,925.00	(43,982,762.24)	168,812,162.76	2,925,000.00
(4) Insurance/Bonds	5,161,505.00	-	5,169,101.72	-
(4a) Bond Cost (.52% of Sales Tax Savings)*	N/A	(12,640.08)	N/A	-
(4b) Bond Cost (.52% of Sales Tax Savings)*	N/A	12,455.45	N/A	-
(4c) Bond Cost (.52%)	N/A	7,781.35	See Above	-
(5) Construction Manager's Savings Account	-	-	-	-
(6) Construction Manager's Contingency	7,000,000.00	-	7,000,000.00	-
(7) Preconstruction General Conditions	2,000,000.00	-	2,000,000.00	-
(8) Building Savings Options	(2,024,109.00)	-	(2,024,109.00)	-
(9) Sales Tax Savings*	(2,680,000.00)	-	(2,680,000.00)	-
(9a) Sales Tax	N/A	(2,430,787.65)	N/A	-
(9b) Sales Tax	N/A	2,395,281.62	N/A	-
(10) OCIP Allowance	(5,151,731.00)	-	(5,151,731.00)	-
(11) Owner's Change Allowance	254,650,000.00	6,000,000.00	6,000,000.00	-
<b>CONTRACT SUM</b>		<b>(37,913,695.21)</b>	<b>216,771,810.82</b>	<b>2,925,000.00</b>
				<b>219,661,304.79</b>

DELETED WORK CHANGE ORDER TO ORIGINAL CONTRACT (NO CHANGE TO THE CONTRACT SUM)			
	Cost of Work Reduction (Deleted Work) in Original Contract	Change by Previously Authorized Change Orders	Total Contract Amounts Prior to this Change Order
Additional Cost of Work Deletion	591,289.00	(92,584.27)	-
			<b>498,704.73</b>

*Per Miami-Dade County Resolution R-1073-01, Exhibit "O", "Scope Clarifications", the contract with the Performing Arts Center Builders (PACB) includes a Cost of Work reduction of \$591,289. The parties agree that this cost reduction will be accomplished by a combination of Value Engineering and/or Building Savings Options to be mutually identified by PACB, the Performing Arts Center Management Office (PACMO), and PACMO's consultants and to be approved by PACMO. This table represents Value Engineering or Building Savings Options that have already been achieved and are credited against the Deleted Work line item on the Schedule of Values.*

\* Since the Sales Tax Savings was taken as an 'upfront' credit in the original contract and the Construction Manager's (PACB) bond is based on the original Contract Sum of \$254,650,000, the cost for Insurance/Bonds and Sales Tax Savings will be netted-out of each Change Order. After PACB achieves the Guaranteed Sales Tax Savings of \$2,680,000, the County will deduct the full amount of the Sales Tax and the associated bond cost from each Change Order. Per the Amended Agreement between PACB and the County at Substantial Completion of the Work, if the Sales Tax Savings generated from the Owner's tax-exempt materials and equipment purchases exceed the amount set forth in Section 3.11.1, twenty-five percent (25%) of the value of the sales tax savings that exceeds such amount shall be included in the Construction Manager's Savings Account by an additive Change Order.

**EXHIBIT 2**

**CHANGE ORDER NO.**      69      **PROJECT NO.**      9501  
**PROJECT TITLE:**      PERFORMING ARTS CENTER OF GREATER MIAMI  
**TO CONSTRUCTION MANAGER:**      PERFORMING ARTS CENTER BUILDERS (PACB)

Type	Change Order No.	Change Order	Original Contract Sum	Deleted Work	Contingency
			\$ 254,650,000.00	\$ 591,289.00	\$ 18,000,000.00
Tax Savings	1	(15,900.00)	254,634,100.00	-	
Tax Savings	2	(535,700.50)	254,098,399.50	-	
Tax Savings	3	(179,823.53)	253,918,575.97	-	
Tax Savings	4	(23,850.00)	253,894,725.97	-	
Tax Savings	5	(1,525,349.06)	252,369,376.91	-	
Tax Savings	6	(204,597.08)	252,164,779.83	-	
Tax Savings	7	(2,053,529.50)	250,111,250.33	-	
Tax Savings	8	(63,644.50)	250,047,605.83	-	
Tax Savings	9	(20,652.50)	250,026,953.33	-	
Tax Savings	10	(76,906.00)	249,950,047.33	-	
Tax Savings	11	(18,979.80)	249,931,067.53	-	
Tax Savings	12	(50,067.50)	249,881,000.03	-	
Scope	13	44,964.00	249,925,964.03	-	(44,964.00)
Scope	14	See Deleted Work	No Change	(1,780.00)	
Scope	15	See Deleted Work	No Change	(20,481.00)	
Scope	16	See Deleted Work	No Change	(22,000.00)	
Scope	17	See Deleted Work	No Change	(1,444.00)	
Scope	18	See Deleted Work	No Change	(30,877.00)	
Scope	19	7,149.00	249,933,113.03	-	(7,149.00)
Scope	20	16,135.00	249,949,248.03	-	(16,135.00)
Tax Savings	21	(1,167,000.00)	248,782,248.03	-	
Tax Savings	22	(270,000.00)	248,512,248.03	-	
Tax Savings	23	(202,525.00)	248,309,723.03	-	
Tax Savings	24	(26,463.50)	248,283,259.53	-	
Tax Savings	25	(23,883.81)	248,259,375.72	-	
Tax Savings	26	(18,386,814.00)	229,872,561.72	-	
Tax Savings	27	(186,950.00)	229,685,611.72	-	
Tax Savings	28	(1,103,696.00)	228,581,915.72	-	
Tax Savings	29	(152,000.00)	228,429,915.72	-	
Tax Savings	30	(19,358.00)	228,410,557.72	-	
Tax Savings	31	(68,740.00)	228,341,817.72	-	
Tax Savings	32	(18,884.05)	228,322,933.67	-	
Tax Savings	33	(213,256.00)	228,109,677.67	-	
Scope	34	1,036.00	228,110,713.67	-	(1,036.00)
Scope	35	1,203.00	228,111,916.67	-	(1,203.00)
Tax Savings	36	(51,901.00)	228,060,015.67	-	
Tax Savings	37	(13,513.00)	228,046,502.67	-	
Scope	38	39,430.00	228,085,932.67	-	(39,430.00)
Scope	39	1,167.00	228,087,099.67	-	(1,167.00)
Scope	40	See Deleted Work	No Change	(9,169.27)	
Scope	41	See Deleted Work	No Change	(5,200.00)	
Scope	42	2,812.00	228,089,911.67	-	(2,812.00)
Scope	43	See Deleted Work	No Change	(1,101.00)	
Scope	44	See Deleted Work	No Change	(100.00)	
Scope	45	247,752.00	228,337,663.67	-	(247,752.00)
Scope	46	1,927.00	228,339,590.67	-	(1,927.00)
Scope	47	VOID	VOID	-	VOID
Scope	48	1,184,015.03	229,523,605.70	-	(1,184,015.03)
Owners Allowance	49	6,000,000.00	235,523,605.70	-	(6,000,000.00)
Tax Savings	50	(30,178.01)	235,493,427.69	-	
Tax Savings	51	(48,676.54)	235,444,751.15	-	
Tax Savings	52	(308,998.00)	235,135,753.15	-	
Tax Savings	53	(640,000.00)	234,495,753.15	-	
Tax Savings	54	(289,780.00)	234,205,973.15	-	
Tax Savings	55	(44,233.00)	234,161,740.15	-	
Tax Savings	56	(178,834.88)	233,982,905.27	-	
Tax Savings	57	(53,315.47)	233,929,589.80	-	
Tax Savings	58	(4,566,250.00)	229,363,339.80	-	
Tax Savings	59	(57,833.36)	229,305,506.44	-	
Scope	60	2,089.13	229,307,595.57	-	(2,089.13)
Scope	61	10,192.00	229,317,787.57	-	(10,192.00)
Scope	62	2,462.00	229,320,249.57	-	(2,462.00)
Scope	63	6,423.00	229,326,672.57	-	(6,423.00)
Scope	64	3,309.00	229,329,981.57	-	(3,309.00)
Scope	65	16,856.00	229,346,837.57	-	(16,856.00)
Tax Savings	66	(7,192,287.49)	222,154,550.08	-	
Scope	67	See Deleted Work	No Change	(432.00)	
Tax Savings	68	(5,418,245.29)	216,736,304.79	-	
Scope	69	2,925,000.00	219,661,304.79	-	(2,925,000.00)
<b>ADJUSTED CONTRACT SUM</b>			<b>\$ (34,988,695.21)</b>	<b>\$ 498,704.73</b>	<b>\$ 7,486,078.84</b>
			<b>Amount Used</b>	<b>\$ 92,584.27</b>	<b>\$ 10,513,921.16</b>

Performing Arts Center  
Change Orders No. 1 through 68 - Documentation Review

C.O. No.	C.O. Amount	Accumulated C.O. Amount	Adjusted Contract Amount	C.O. Variance (Original Contract Amount)	Cumulative C.O. Variance	Contingency Fund	Deleted Work
1	\$ (15,900.00)		\$ 254,650,000.00			\$ 18,000,000.00	\$ 591,289.00
2	(535,700.50)	\$ (551,600.50)	254,634,100.00	-0.0062%			
3	(179,823.53)	(731,424.03)	254,098,399.50	-0.2104%	-0.2166%		
4	(23,850.00)	(755,274.03)	253,918,575.97	-0.0706%	-0.2872%		
5	(1,525,349.06)	(2,280,623.09)	253,894,725.97	-0.0094%	-0.2966%		
6	(204,597.08)	(2,485,220.17)	252,369,376.91	-0.5990%	-0.8956%		
7	(2,053,529.50)	(4,538,749.67)	252,164,779.83	-0.0803%	-0.9759%		
8	(63,644.50)	(4,602,394.17)	250,111,250.33	-0.8064%	-1.7823%		
9	(20,652.50)	(4,623,046.67)	250,047,605.83	-0.0250%	-1.8073%		
10	(76,906.00)	(4,699,952.67)	250,026,953.33	-0.0081%	-1.8155%		
11	(18,979.80)	(4,718,932.47)	249,950,047.33	-0.0302%	-1.8457%		
12	(50,067.50)	(4,768,999.97)	249,931,067.53	-0.0075%	-1.8531%		
13	44,964.00	(4,724,035.97)	249,881,000.03	-0.0197%	-1.8728%		
14	(1,780.00)	(4,724,035.97)	249,925,964.03	0.0177%	-1.8551%	17,955,036.00	589,509.00
15	(20,481.00)	(4,724,035.97)	249,925,964.03	N/A	N/A		569,028.00
16	(22,000.00)	(4,724,035.97)	249,925,964.03	N/A	N/A		547,028.00
17	(1,444.00)	(4,724,035.97)	249,925,964.03	N/A	N/A		545,584.00
18	(30,877.00)	(4,724,035.97)	249,925,964.03	N/A	N/A		514,707.00
19	7,149.00	(4,716,886.97)	249,933,113.03	0.0028%	-1.8523%	17,947,887.00	
20	16,135.00	(4,700,751.97)	249,949,248.03	0.0063%	-1.8460%	17,931,752.00	
21	(1,167,000.00)	(5,867,751.97)	248,782,248.03	-0.4583%	-2.3042%		
22	(270,000.00)	(6,137,751.97)	248,512,248.03	-0.1060%	-2.4103%		
23	(202,525.00)	(6,340,276.97)	248,309,723.03	-0.0795%	-2.4898%		
24	(26,463.50)	(6,366,740.47)	248,283,259.53	-0.0104%	-2.5002%		
25	(23,883.81)	(6,390,624.28)	248,259,375.72	-0.0094%	-2.5096%		
26	(18,386,814.00)	(24,777,438.28)	229,872,561.72	-7.2204%	-9.7300%		
27	(186,950.00)	(24,964,388.28)	229,685,611.72	-0.0734%	-9.8034%		

Performing Arts Center  
Change Orders No. 1 through 68 - Documentation Review

C.O. No.	C.O. Amount	Accumulated C.O. Amount	Adjusted Contract Amount	C.O. Variance (Original Contract Amount)	Cumulative C.O. Variance	Contingency Fund	Deleted Work
28	(1,103,696.00)	(26,068,084.28)	228,581,915.72	-0.4334%	-10.2368%		
29	(152,000.00)	(26,220,084.28)	228,429,915.72	-0.0597%	-10.2965%		
30	(19,358.00)	(26,239,442.28)	228,410,557.72	-0.0076%	-10.3041%		
31	(68,740.00)	(26,308,182.28)	228,341,817.72	-0.0270%	-10.3311%		
32	(18,884.05)	(26,327,066.33)	228,322,933.67	-0.0074%	-10.3385%		
33	(213,256.00)	(26,540,322.33)	228,109,677.67	-0.0837%	-10.4223%		
34	1,036.00	(26,539,286.33)	228,110,713.67	0.000407%	-10.4219%	17,930,716.00	
35	1,203.00	(26,538,083.33)	228,111,916.67	0.0005%	-10.4214%	17,929,513.00	
36	(51,901.00)	(26,589,984.33)	228,060,015.67	-0.0204%	-10.4418%		
37	(13,513.00)	(26,603,497.33)	228,046,502.67	-0.0053%	-10.4471%		
38	39,430.00	(26,564,067.33)	228,085,932.67	0.0155%	-10.4316%	17,890,083.00	505,537.73
39	1,167.00	(26,562,900.33)	228,087,099.67	0.0005%	-10.4311%	17,888,916.00	500,337.73
40	(9,169.27)	(26,562,900.33)	228,087,099.67	N/A	N/A		
41	(5,200.00)	(26,562,900.33)	228,087,099.67	N/A	N/A		
42	2,812.00	(26,560,088.33)	228,089,911.67	0.0011%	-10.4300%	17,886,104.00	
43	(1,101.00)	(26,560,088.33)	228,089,911.67	N/A	N/A		499,236.73
44	(100.00)	(26,560,088.33)	228,089,911.67	N/A	N/A		\$ 499,136.73
45	247,752.00	(26,312,336.33)	228,337,663.67	0.0973%	-10.3327%	17,638,352.00	
46	1,927.00	(26,310,409.33)	228,339,590.67	0.0008%	-10.3320%	17,636,425.00	
47	VOID	(26,310,409.33)	228,339,590.67	N/A	N/A		
48	1,184,015.03	(25,126,394.30)	229,523,605.70	0.4650%	-9.8670%	16,452,409.97	
49	6,000,000.00	(19,126,394.30)	235,523,605.70	2.3562%	-7.5109%	\$ 10,452,409.97	
50	(30,178.01)	(19,156,572.31)	235,493,427.69	-0.0119%	-7.5227%		
51	(48,676.54)	(19,205,248.85)	235,444,751.15	-0.0191%	-7.5418%		
52	(308,998.00)	(19,514,246.85)	235,135,753.15	-0.1213%	-7.6632%		
53	(640,000.00)	(20,154,246.85)	234,495,753.15	-0.2513%	-7.9145%		
54	(289,780.00)	(20,444,026.85)	234,205,973.15	-0.1138%	-8.0283%		
55	(44,233.00)	(20,488,259.85)	234,161,740.15	-0.0174%	-8.0457%		
56	(178,834.88)	(20,667,094.73)	233,982,905.27	-0.0702%	-8.1159%		
57	(53,315.47)	(20,720,410.20)	233,929,589.80	-0.0209%	-8.1368%		

Performing Arts Center  
Change Orders No. 1 through 68 - Documentation Review

C.O. No.	C.O. Amount	Accumulated C.O. Amount	Adjusted Contract Amount	C.O. Variance (Original Contract Amount)	Cumulative C.O. Variance	Contingency Fund	Deleted Work
58	(4,566,250.00)	(25,286,660.20)	229,363,339.80	-1.7931%	-9.9300%		
59	(57,833.36)	(25,344,493.56)	229,305,506.44	-0.0227%	-9.9527%		
60	\$ 2,089.13	(25,342,404.43)	\$ 229,307,595.57	0.0008%	-9.9519%	\$ 10,450,320.84	
61	10,192.00	(25,332,212.43)	229,317,787.57	0.0040%	-9.9479%	10,440,128.84	
62	2,462.00	(25,329,750.43)	229,320,249.57	0.0010%	-9.9469%	10,437,666.84	
63	6,423.00	(25,323,327.43)	229,326,672.57	0.0025%	-9.9444%	10,431,243.84	
64	3,309.00	(25,320,018.43)	229,329,981.57	0.0013%	-9.9431%	10,427,934.84	
65	16,856.00	(25,303,162.43)	229,346,837.57	0.0066%	-9.9364%	10,411,078.84	
66	(7,192,287.49)	(32,495,449.92)	222,154,550.08	-2.8244%	-12.7608%		
67	(432.00)	(32,495,449.92)	222,154,550.08	N/A	N/A		
68	(5,418,245.29)	(37,913,695.21)	216,736,304.79	-2.1277%	-14.8886%		498,704.73
69	2,925,000.00	(34,988,695.21)	219,661,304.79	1.1486%	-13.7399%	7,486,078.84	

12



DOCUMENT 01028-CO  
CHANGE ORDER TO ORIGINAL CONTRACT

TYPE OF C.O.: CO-69

CHANGE ORDER NO. 69 PROJECT NO. 9501 DATE: 1/8/2004  
PROJECT TITLE: PERFORMING ARTS CENTER OF GREATER MIAMI  
TO CONSTRUCTION MANAGER: PERFORMING ARTS CENTER BUILDERS (PACB)

YOU ARE HEREBY REQUESTED TO MAKE THE FOLLOWING CHANGES TO THE CONTRACT AS DESCRIBED ON THE DOCUMENT(S) ATTACHED HERETO AND TO COMPLETE THE WORK IN ACCORDANCE WITH THE CONTRACT DOCUMENTS.

Except with respect to rights, claims demands, costs, damages, and liabilities reserved in the separate writing submitted in connection with this Change Order, the Construction Manager waives and releases the Owner of liability for any and all known claims against the Owner and its officers and employees for any direct costs, damages and liabilities resulting from this change to the Work or additional work performed by the Construction Manager up to and including the date of this Change Order. \*

SUMMARY OF CONTRACT SUM

ORIGINAL CONTRACT SUM	\$254,650,000.00
Net Change by previously authorized Change Order	(\$37,913,695.21)
Contract Sum prior to this Change Order	\$216,736,304.79
Amount of this Change Order	2,925,000.00
ADJUSTED CONTRACT SUM (including this Change Order)	\$219,661,304.79

Percent Increase/Decrease this Change Order 1.3496%  
Total Percent Increase/Decrease to date -13.74%

AUTHORIZED EXTENSION ALLOWED 0 Calendar days

CERTIFYING STATEMENT: I hereby certify that this Change Order and the attached supporting documentation is accurate and consistent with fair and reasonable Cost of Changes established by (unit prices, lump sum, or cost plus) method as stipulated in the Contract. Furthermore, the Authorized Extension being granted is reasonable, accurate and in keeping with the actual progress of the Work.

SIGNATURE CONSULTING ARCHITECT OR ENGINEER

P.J. VOLENEX 3-2-04  
(Please print name and title) Date

\* The Separate Writing reserving rights in connection with this Change Order is incorporated as Attachment 1 of this Change Order which contains a reserved claim of \$ 41.2 million.

TO BE FILLED OUT BY DEPARTMENT INITIATING CHANGE ORDER

PAC Management Office CPE609CU1705  
DEPARTMENT FUNDS BUDGETED CODE

Terea Hebert  
CERTIFIED BY, Terea Hebert - Budget Manager

ACCEPTED BY: [Signature]  
Performing Arts Center Builders, Construction Manager  
(Please print name and title) Date 1/20/04

SURETY: American Home Assurance Company (Company Seal)  
Juli Russell  
(Please print name) Date 4/8/04  
Attorney-in-Fact

RECOMMENDED: Ola O. Alukor, Senior Project Manager, PACMO

RECOMMENDED: [Signature] 3/1/04  
Mercedes Sosa, Executive Assistant to the Director, PACMO

APPROVED: [Signature]  
Project Assistant Director, PACMO

APPROVED: [Signature]  
Gail L. Thompson, Project Director, PACMO

APPROVED: [Signature]  
Marsha E. Jackman, Director, DBD

APPROVED: [Signature]  
Dr. David Morris, Director, OMB

APPROVED FOR LEGAL SUFFICIENCY:  
COUNTY'S ATTORNEY'S OFFICE  
Miami-Dade County, Florida  
BOARD OF COUNTY COMMISSIONERS

By: [Signature]  
George M. Burgess, County Manager

ATTEST:  
By: [Signature]  
Deputy Clerk

DOCUMENT 01028-CO  
CHANGE ORDER TO ORIGINAL CONTRACT

TYPE OF C.O.: CO-69

CHANGE ORDER NO.	69	PROJECT NO.	9501	DATE:	1/8/2004
PROJECT TITLE:		PERFORMING ARTS CENTER OF GREATER MIAMI			
TO CONSTRUCTION MANAGER:		PERFORMING ARTS CENTER BUILDERS (PACB)			
VENDOR/SUBCONTRACTOR:		N/A			

<b>Reason for Change:</b>			
Value Engineering <input type="checkbox"/>	Unforeseen Condition <input type="checkbox"/>	Direct Purchase Program <input type="checkbox"/>	
Document Discrepancy <input type="checkbox"/>	Owner Change <input checked="" type="checkbox"/>		

PACB Change Order Request No.:	Description	Amount (see attached)
070R1, 115, 117, 124R1, 130, 136, 138C, 141, 142R1, 143, 144, 145R1, 146R1, 148, 149, 150, 151, 153, 158, 159R1, 160R1, 161B, 161C, 162, 164, 165, 166R1, 167R1, 169R1, 170, 171, 172R1, 173R1, 174, 175, 176, 177, 178, 179, 180, 184, 185, 187, 188, 191, 192, 193, 194R1, 195, 196, 197, 198, 199, 200, 208, 209, 210, 218R1, 220, 222, 224R1, 225, 228A, 229, 231, 232, 233R2, 235R1, 237, 239, 240R2, 241, 243R2, 244R1, 245, 246R1, 247B, 248, 249, 250R1, 252R1, 254R1, 255, 256, 259, 260, 263AR1, 263R1, 264R1, 265, 266BR1, 266R1, 268, 269R1, 270, 272, 273B, 274R1, 275R1, 279R1, 280R1, 281R1, 282, 284R1, 285, 286, 287, 288R2, 292R1, 295, 300R1, 303, 306, 307R1, 310, 311R1, 315, 316, 327, 328, 329B, 336, 347, 348, 353, 354, 356, 360, 361, 362, 366, 374, 387, 389, 392, 401R1, 407, 408, 409, 410, 411, 413, 416, 417, 418, 429, 430, 431, 433, 434, 435, 436, 437, 438, 439, 440, 442, 446, 447R1, 448, 449, 450, 451, 452, 458, 464, 475, 476, 478R1, 480, 482, 487, 488, 493, 495, 496, 497, 499, 500, 501, 502, 509, 510, 511, 600, 615, 634A, 638, 662, 664, 666, 675, 676, 684, 692, 696, 707, 725, 736, 755A, 761, 763, 813, 825, 832, 834, 840, 841, 842, 845, 846, 847, 848, 849, 850, 851, 866, 873, 875, 876, 884	This Change Order concludes settlement reached through mediation on December 17, 2003 for the scope changes specifically detailed within each listed Change Order Request (COR). Any and all matters not within the scope of mediated issues specifically detailed within each listed COR, including delay and time-related impacts and engineering and detailing costs additional to the costs included in the CORs, shall not be deemed to be within the scope of this Change Order. Engineering and detailing costs claimed within the CORs listed on this page are within the Change Order.	\$2,925,000.00


**JUSTIFICATION:**

PACB submitted the above Change Order Requests (CORs) for numerous scope changes directed by the Owner through response to RFIs, ASIs, CPRs, Field Orders, meetings, Site Confirming Memos and comments to shop drawings. The Change Orders Requests were negotiated through mediation for the lumpsum amount of \$ 2,925,000.00.

**ATTACHMENTS:**

Attachment 1 - Construction Manager's Separate Writing  
Attachment 2 - Detailed list of CORs

14

  
2/41


**Attachment 1**  
**Separate Writing Reserving Rights**  
**In Connection With Change Order No. 69**

Pursuant to Paragraph 16.1.4 of the Amended Agreement, the Construction Manager reserves against the Owner and its officers and its employees the following:

- 1) The following known claims, rights, demands, costs, damages and liabilities resulting from this change to the Work or additional work performed by the Construction Manager up to and including the date of this Change Order:
  - 1.1) Refer to the Change Order Requests (COR's) listed in page 2 of this Change Order for qualifications as to scope of work included in Change Order No. 69, but for no additional costs for the defined scope of the COR's.
  - 1.2) Steel engineering and detailing costs in the estimated amount of \$9.2 million, including, but not limited to, the amounts claimed in COR 384 R2 in the amount of \$6,882,377.
  - 1.3) An estimated 375 days of delay resulting from steel design deficiencies, coordination discrepancies or scope changes reflected in the COR's included in Change Order 69.
  - 1.4) Estimated additional costs of \$ 32 million for Construction Manager's additional services and staffing costs and Construction Manager's and subcontractors' costs related to the estimated 375 days of delay resulting from steel design deficiencies, coordination discrepancies or scope changes reflected in the COR's included in Change Order 69.
- 2) Unknown claims, rights, demands, costs, damages and liabilities resulting from this change to the Work due to unforeseen conditions that may become apparent after the date of this Change Order.
- 3) All other claims, rights, demands, costs, damages and liabilities or additional work not related to the change in the Work associated with this Change Order, which the Construction Manager may have under the terms of the Amended Agreement. It is understood that the Owner does not waive and expressly reserves all rights and defenses under the Amended Agreement to all other claims, rights, demands, costs, damages and liabilities or additional work whether related or not related to the change in the Work associated with this Change Order.

The "date of this Change Order" for purposes of the scope of this Separate Writing Reserving Rights is the date indicated as the original execution date of the Change Order by Construction Manager.


Signed:



Performing Arts Center Builders, J.V.

By: LUIZ SIMON

Date: 1/20/04



TO BE ATTACHED TO AND FORM A PART OF DOCUMENT 01028-CO  
CHANGE ORDER TO ORIGINAL CONTRACT

ADDITIONAL SURETY SIGNATURES

Travelers Casualty and Surety Company of America



Juli A. Russell, Attorney-in-Fact APR 8 2004

Fidelity and Deposit Company of Maryland



Juli A. Russell, Attorney-in-Fact APR 8 2004

St. Paul Fire and Marine Insurance Company



Juli A. Russell, Attorney-in-Fact APR 8 2004

KNOW ALL MEN BY THESE PRESENTS:

That American Home Assurance Company, a New York corporation, and National Union Fire Insurance Company of Pittsburgh, Pa., a Pennsylvania corporation, does each hereby appoint

---Ileana Perez, Juli Russell, Mercedes M. Pamparatto, Ana W. Oliveras, Socorro Rios: of Fort Lauderdale, Florida---

its true and lawful Attorney(s)-in-Fact, with full authority to execute on its behalf bonds, undertakings, recognizances and other contracts of indemnity and writings obligatory in the nature thereof, issued in the course of its business, and to bind the respective company thereby. Without limitation on any and all surety bonds and any and all consents required by the State Department of Transportation of the state of Florida, incident to the release of retained percentages and/or final estimates on engineering and/or construction contracts:

IN WITNESS WHEREOF, American Home Assurance Company and National Union Fire Insurance Company of Pittsburgh, Pa. have each executed these presents



this 3rd day of April, 2003.

*Michael C. Fay*

Michael C. Fay, Vice President

STATE OF NEW YORK }  
COUNTY OF NEW YORK }ss.

On this 3rd day of April, 2003 before me came the above named officer of American Home Assurance Company and National Union Fire Insurance Company of Pittsburgh, Pa., to me personally known to be the individual and officer described herein, and acknowledged that he executed the foregoing instrument and affixed the seals of said corporations thereto by authority of his office.

*Dorothy L. Parker*

DOROTHY L. PARKER  
Notary Public, State of New York  
No. 011460631  
Qualified in Richmond County  
Commission Expires June 25 03

CERTIFICATE

Excerpts of Resolutions adopted by the Boards of Directors of American Home Assurance Company and National Union Fire Insurance Company of Pittsburgh, Pa. on May 18, 1976:

"RESOLVED, that the Chairman of the Board, the President, or any Vice President be, and hereby is, authorized to appoint Attorneys-in-Fact to represent and act for and on behalf of the Company to execute bonds, undertakings, recognizances and other contracts of indemnity and writings obligatory in the nature thereof, and to attach thereto the corporate seal of the Company, in the transaction of its surety business;

"RESOLVED, that the signatures and attestations of such officers and the seal of the Company may be affixed to any such Power of Attorney or to any certificate relating thereto by facsimile, and any such Power of Attorney or certificate bearing such facsimile signatures or facsimile seal shall be valid and binding upon the Company when so affixed with respect to any bond, undertaking, recognizance or other contract of indemnity or writing obligatory in the nature thereof;

"RESOLVED, that any such Attorney-in-Fact delivering a secretarial certification that the foregoing resolutions still be in effect may insert in such certification the date thereof, said date to be not later than the date of delivery thereof by such Attorney-in-Fact."

I, Elizabeth M. Tuck, Secretary of American Home Assurance Company and of National Union Fire Insurance Company of Pittsburgh, Pa. do hereby certify that the foregoing excerpts of Resolutions adopted by the Boards of Directors of these corporations, and the Powers of Attorney issued pursuant thereto, are true and correct, and that both the Resolutions and the Powers of Attorney are in full force and effect.

IN WITNESS WHEREOF, I have hereunto set my hand and affixed the facsimile seal of each corporation

APR 8 2004

this \_\_\_\_\_ day of \_\_\_\_\_,



*Elizabeth M. Tuck*

Elizabeth M. Tuck, Secretary

**TRAVELERS CASUALTY AND SURETY COMPANY OF AMERICA  
TRAVELERS CASUALTY AND SURETY COMPANY  
FARMINGTON CASUALTY COMPANY  
Hartford, Connecticut 06183-9062**

**POWER OF ATTORNEY AND CERTIFICATE OF AUTHORITY OF ATTORNEY(S)-IN-FACT**

**KNOW ALL PERSONS BY THESE PRESENTS, THAT TRAVELERS CASUALTY AND SURETY COMPANY OF AMERICA, TRAVELERS CASUALTY AND SURETY COMPANY and FARMINGTON CASUALTY COMPANY,** corporations duly organized under the laws of the State of Connecticut, and having their principal offices in the City of Hartford, County of Hartford, State of Connecticut, (hereinafter the "Companies") hath made, constituted and appointed, and do by these presents make, constitute and appoint: **Michael F. Yadach, Ileana Perez, Juli A. Russell, Nancy H. Zaleski, of Sunrise, Florida,** heir true and lawful Attorney(s)-in-Fact, with full power and authority hereby conferred to sign, execute and acknowledge, at any place within the United States, the following instrument(s): by his/her sole signature and act, any and all bonds, recognizances, contracts of indemnity, and other writings obligatory in the nature of a bond, recognizance, or conditional undertaking and any and all consents incident thereto and to bind the Companies, thereby as fully and to the same extent as if the same were signed by the duly authorized officers of the Companies, and all the acts of said Attorney(s)-in-Fact, pursuant to the authority herein given, are hereby ratified and confirmed.

This appointment is made under and by authority of the following Standing Resolutions of said Companies, which Resolutions are now in full force and effect:

**VOTED:** That the Chairman, the President, any Vice Chairman, any Executive Vice President, any Senior Vice President, any Vice President, any Second Vice President, the Treasurer, any Assistant Treasurer, the Corporate Secretary or any Assistant Secretary may appoint Attorneys-in-Fact and Agents to act for and on behalf of the company and may give such appointee such authority as his or her certificate of authority may prescribe to sign with the Company's name and seal with the Company's seal bonds, recognizances, contracts of indemnity, and other writings obligatory in the nature of a bond, recognizance, or conditional undertaking, and any of said officers or the Board of Directors at any time may remove any such appointee and revoke the power given him or her.

**VOTED:** That the Chairman, the President, any Vice Chairman, any Executive Vice President, any Senior Vice President or any Vice President may delegate all or any part of the foregoing authority to one or more officers or employees of this Company, provided that each such delegation is in writing and a copy thereof is filed in the office of the Secretary.

**VOTED:** That any bond, recognizance, contract of indemnity, or writing obligatory in the nature of a bond, recognizance, or conditional undertaking shall be valid and binding upon the Company when (a) signed by the President, any Vice Chairman, any Executive Vice President, any Senior Vice President or any Vice President, any Second Vice President, the Treasurer, any Assistant Treasurer, the Corporate Secretary or any Assistant Secretary and duly attested and sealed with the Company's seal by a Secretary or Assistant Secretary, or (b) duly executed (under seal, if required) by one or more Attorneys-in-Fact and Agents pursuant to the power prescribed in his or her certificate or their certificates of authority or by one or more Company officers pursuant to a written delegation of authority.

**This Power of Attorney and Certificate of Authority is signed and sealed by facsimile (mechanical or printed) under and by authority of the following Standing Resolution voted by the Boards of Directors of TRAVELERS CASUALTY AND SURETY COMPANY OF AMERICA, TRAVELERS CASUALTY AND SURETY COMPANY and FARMINGTON CASUALTY COMPANY, which Resolution is now in full force and effect:**

**VOTED:** That the signature of each of the following officers: President, any Executive Vice President, any Senior Vice President, any Vice President, any Assistant Vice President, any Secretary, any Assistant Secretary, and the seal of the Company may be affixed by facsimile to any power of attorney or to any certificate relating thereto appointing Resident Vice Presidents, Resident Assistant Secretaries or Attorneys-in-Fact for purposes only of executing and attesting bonds and undertakings and other writings obligatory in the nature thereof, and any such power of attorney or certificate bearing such facsimile signature or facsimile seal shall be valid and binding upon the Company and any such power so executed and certified by such facsimile signature and facsimile seal shall be valid and binding upon the Company in the future with respect to any bond or undertaking to which it is attached.

IN WITNESS WHEREOF, TRAVELERS CASUALTY AND SURETY COMPANY OF AMERICA, TRAVELERS CASUALTY AND SURETY COMPANY and FARMINGTON CASUALTY COMPANY have caused this instrument to be signed by their Senior Vice President and their corporate seals to be hereto affixed this 15th day of February 2001.

TRAVELERS CASUALTY AND SURETY COMPANY OF AMERICA  
TRAVELERS CASUALTY AND SURETY COMPANY  
FARMINGTON CASUALTY COMPANY

STATE OF CONNECTICUT  
} SS. Hartford  
COUNTY OF HARTFORD



George W. Thompson  
Senior Vice President

By

*[Handwritten signature of George W. Thompson]*

On this 15th day of February, 2001 before me personally came GEORGE W. THOMPSON to me known, who, being by me duly sworn, did depose and say: that he/she is Senior Vice President of TRAVELERS CASUALTY AND SURETY COMPANY OF AMERICA, TRAVELERS CASUALTY AND SURETY COMPANY and FARMINGTON CASUALTY COMPANY, the corporations described in and which executed the above instrument; that he/she knows the seals of said corporations; that the seals affixed to the said instrument are such corporate seals; and that he/she executed the said instrument on behalf of the corporations by authority of his/her office under the Standing Resolutions thereof.



*Carol A. Thompson*  
My commission expires December 31, 2002 Notary Public

CERTIFICATE

I, the undersigned, Assistant Secretary of TRAVELERS CASUALTY AND SURETY COMPANY OF AMERICA, TRAVELERS CASUALTY AND SURETY COMPANY and FARMINGTON CASUALTY COMPANY, stock corporations of the State of Connecticut, DO HEREBY CERTIFY that the foregoing and attached Power of Attorney and Certificate of Authority remains in full force and has not been revoked; and furthermore, that the Standing Resolutions of the Boards of Directors, as set forth in the Certificate of Authority, are now in force.

Signed and Sealed at the Home Office of the Company, in the City of Hartford, State of Connecticut. Dated this \_\_\_\_\_ day of \_\_\_\_\_, 2004.



*[Handwritten signature]*  
By  
Kori M. Johanson  
Assistant Secretary, Bond



**Power of Attorney**  
**FIDELITY AND DEPOSIT COMPANY OF MARYLAND**

KNOW ALL MEN BY THESE PRESENTS: That the FIDELITY AND DEPOSIT COMPANY OF MARYLAND, a corporation of the State of Maryland, by PAUL C. ROGERS, Vice President, and T. E. SMITH, Assistant Secretary, in pursuance of authority granted by Article VI, Section 2, of the By-Laws of said Company, which are set forth on the reverse side hereof and are hereby certified to be in full force and effect on the date hereof, does hereby nominate, constitute and appoint **Juli A. RUSSELL, Frances SIGURANI, Nancy H. ZALESKI and Ana W. OLIVERAS, all of Sunrise, Florida, EACH** its true and lawful agent and Attorney-in-Fact, to make, execute, seal and deliver, for and on its behalf as surety, and as its act and deed: **any and all bonds and undertakings** and the execution of such bonds or undertakings in pursuance of these presents, shall be as binding upon said Company, as fully and amply to all intents and purposes, as if they had been duly executed and acknowledged by the regularly elected officers of the Company at its office in Baltimore, Md., in their own proper persons. This power of attorney revokes that issued on behalf of Juli A. Russell, Frances Sigurani, Ileana Perez, Nancy H. Zaleski, dated October 11, 2000.

The said Assistant Secretary does hereby certify that the extract set forth on the reverse side hereof is a true copy of Article VI, Section 2, of the By-Laws of said Company, and is now in force.

IN WITNESS WHEREOF, the said Vice-President and Assistant Secretary have hereunto subscribed their names and affixed the Corporate Seal of the said FIDELITY AND DEPOSIT COMPANY OF MARYLAND, this 27th day of October, A.D. 2003.

ATTEST:

**FIDELITY AND DEPOSIT COMPANY OF MARYLAND**



*T. E. Smith*

T. E. Smith

Assistant Secretary

By:

*Paul C. Rogers*

Paul C. Rogers

Vice President

State of Maryland }  
City of Baltimore } ss:

On this 27th day of October, A.D. 2003, before the subscriber, a Notary Public of the State of Maryland, duly commissioned and qualified, came PAUL C. ROGERS, Vice President, and T. E. SMITH, Assistant Secretary of the FIDELITY AND DEPOSIT COMPANY OF MARYLAND, to me personally known to be the individuals and officers described in and who executed the preceding instrument, and they each acknowledged the execution of the same, and being by me duly sworn, severally and each for himself depose and saith, that they are the said officers of the Company aforesaid, and that the seal affixed to the preceding instrument is the Corporate Seal of said Company, and that the said Corporate Seal and their signatures as such officers were duly affixed and subscribed to the said instrument by the authority and direction of the said Corporation.

IN TESTIMONY WHEREOF, I have hereunto set my hand and affixed my Official Seal the day and year first above written.



*Dennis R. Hayden*

Dennis R. Hayden

Notary Public

My Commission Expires: February 1, 2005

## EXTRACT FROM BY-LAWS OF FIDELITY AND DEPOSIT COMPANY OF MARYLAND

"Article VI, Section 2. The Chairman of the Board, or the President, or any Executive Vice-President, or any of the Senior Vice-Presidents or Vice-Presidents specially authorized so to do by the Board of Directors or by the Executive Committee, shall have power, by and with the concurrence of the Secretary or any one of the Assistant Secretaries, to appoint Resident Vice-Presidents, Assistant Vice-Presidents and Attorneys-in-Fact as the business of the Company may require, or to authorize any person or persons to execute on behalf of the Company any bonds, undertakings, recognizances, stipulations, policies, contracts, agreements, deeds, and releases and assignments of judgements, decrees, mortgages and instruments in the nature of mortgages,....and to affix the seal of the Company thereto."

### CERTIFICATE

I, the undersigned, Assistant Secretary of the FIDELITY AND DEPOSIT COMPANY OF MARYLAND, do hereby certify that the foregoing Power of Attorney is still in full force and effect on the date of this certificate; and I do further certify that the Vice-President who executed the said Power of Attorney was one of the additional Vice-Presidents specially authorized by the Board of Directors to appoint any Attorney-in-Fact as provided in Article VI, Section 2, of the By-Laws of the FIDELITY AND DEPOSIT COMPANY OF MARYLAND.

This Power of Attorney and Certificate may be signed by facsimile under and by authority of the following resolution of the Board of Directors of the FIDELITY AND DEPOSIT COMPANY OF MARYLAND at a meeting duly called and held on the 10th day of May, 1990.

RESOLVED: "That the facsimile or mechanically reproduced seal of the company and facsimile or mechanically reproduced signature of any Vice-President, Secretary, or Assistant Secretary of the Company, whether made heretofore or hereafter, wherever appearing upon a certified copy of any power of attorney issued by the Company, shall be valid and binding upon the Company with the same force and effect as though manually affixed."

IN TESTIMONY WHEREOF, I have hereunto subscribed my name and affixed the corporate seal of the said Company,

**APR 8 2004**

this \_\_\_\_\_ day of \_\_\_\_\_.



Assistant Secretary

Seaboard Surety Company  
St. Paul Fire and Marine Insurance Company  
St. Paul Guardian Insurance Company  
St. Paul Mercury Insurance Company

United States Fidelity and Guaranty Company  
Fidelity and Guaranty Insurance Company  
Fidelity and Guaranty Insurance Underwriters, Inc.

Power of Attorney No. 23945

Certificate No. 1850273

**KNOW ALL MEN BY THESE PRESENTS:** That Seaboard Surety Company is a corporation duly organized under the laws of the State of New York, and that St. Paul Fire and Marine Insurance Company, St. Paul Guardian Insurance Company and St. Paul Mercury Insurance Company are corporations duly organized under the laws of the State of Minnesota, and that United States Fidelity and Guaranty Company is a corporation duly organized under the laws of the State of Maryland, and that Fidelity and Guaranty Insurance Company is a corporation duly organized under the laws of the State of Iowa, and that Fidelity and Guaranty Insurance Underwriters, Inc. is a corporation duly organized under the laws of the State of Wisconsin (*herein collectively called the "Companies"*), and that the Companies do hereby make, constitute and appoint

**Juli A. Russell, Michael F. Yadach and Brian V. Fitzsimmons**

**Sunrise**

**Florida**

of the City of \_\_\_\_\_, State \_\_\_\_\_, their true and lawful Attorney(s)-in-Fact, each in their separate capacity if more than one is named above, to sign its name as surety to, and to execute, seal and acknowledge any and all bonds, undertakings, contracts and other written instruments in the nature thereof on behalf of the Companies in their business of guaranteeing the fidelity of persons, guaranteeing the performance of contracts and executing or guaranteeing bonds and undertakings required or permitted in any actions or proceedings allowed by law.

**IN WITNESS WHEREOF**, the Companies have caused this instrument to be signed and sealed this 26th day of June, 2003.

Seaboard Surety Company  
St. Paul Fire and Marine Insurance Company  
St. Paul Guardian Insurance Company  
St. Paul Mercury Insurance Company

United States Fidelity and Guaranty Company  
Fidelity and Guaranty Insurance Company  
Fidelity and Guaranty Insurance Underwriters, Inc.



*[Signature of Peter W. Carman]*

PETER W. CARMAN, Vice President

*[Signature of Thomas E. Huibregtse]*

THOMAS E. HUIBREGTSE, Assistant Secretary

State of Maryland  
City of Baltimore

On this 26th day of June, 2003, before me, the undersigned officer, personally appeared Peter W. Carman and Thomas E. Huibregtse, who acknowledged themselves to be the Vice President and Assistant Secretary, respectively, of Seaboard Surety Company, St. Paul Fire and Marine Insurance Company, St. Paul Guardian Insurance Company, St. Paul Mercury Insurance Company, United States Fidelity and Guaranty Company, Fidelity and Guaranty Insurance Company, and Fidelity and Guaranty Insurance Underwriters, Inc.; and that the seals affixed to the foregoing instrument are the corporate seals of said Companies; and that they, as such, being authorized so to do, executed the foregoing instrument for the purposes therein contained by signing the names of the corporations by themselves as duly authorized officers.

**In Witness Whereof**, I hereunto set my hand and official seal.

My Commission expires the 1st day of July, 2006.



*[Signature of Rebecca Easley-Onokala]*

REBECCA EASLEY-ONOKALA, Notary Public

This Power of Attorney is granted under and by the authority of the following resolutions adopted by the Boards of Directors of Seaboard Surety Company, St. Paul Fire and Marine Insurance Company, St. Paul Guardian Insurance Company, St. Paul Mercury Insurance Company, United States Fidelity and Guaranty Company, Fidelity and Guaranty Insurance Company, and Fidelity and Guaranty Insurance Underwriters, Inc. on September 2, 1998, which resolutions are now in full force and effect, reading as follows:

**RESOLVED**, that in connection with the fidelity and surety insurance business of the Company, all bonds, undertakings, contracts and other instruments relating to said business may be signed, executed, and acknowledged by persons or entities appointed as Attorney(s)-in-Fact pursuant to a Power of Attorney issued in accordance with these resolutions. Said Power(s) of Attorney for and on behalf of the Company may and shall be executed in the name and on behalf of the Company, either by the Chairman, or the President, or any Vice President, or an Assistant Vice President, jointly with the Secretary or an Assistant Secretary, under their respective designations. The signature of such officers may be engraved, printed or lithographed. The signature of each of the foregoing officers and the seal of the Company may be affixed by facsimile to any Power of Attorney or to any certificate relating thereto appointing Attorney(s)-in-Fact for purposes only of executing and attesting bonds and undertakings and other writings obligatory in the nature thereof, and subject to any limitations set forth therein, any such Power of Attorney or certificate bearing such facsimile signature or facsimile seal shall be valid and binding upon the Company, and any such power so executed and certified by such facsimile signature and facsimile seal shall be valid and binding upon the Company with respect to any bond or undertaking to which it is validly attached; and

**RESOLVED FURTHER**, that Attorney(s)-in-Fact shall have the power and authority, and, in any case, subject to the terms and limitations of the Power of Attorney issued them, to execute and deliver on behalf of the Company and to attach the seal of the Company to any and all bonds and undertakings, and other writings obligatory in the nature thereof, and any such instrument executed by such Attorney(s)-in-Fact shall be as binding upon the Company as if signed by an Executive Officer and sealed and attested to by the Secretary of the Company.

I, Thomas E. Huibregtse, Assistant Secretary of Seaboard Surety Company, St. Paul Fire and Marine Insurance Company, St. Paul Guardian Insurance Company, St. Paul Mercury Insurance Company, United States Fidelity and Guaranty Company, Fidelity and Guaranty Insurance Company, and Fidelity and Guaranty Insurance Underwriters, Inc. do hereby certify that the above and foregoing is a true and correct copy of the Power of Attorney executed by said Companies, which is in full force and effect and has not been revoked.

IN TESTIMONY WHEREOF, I hereunto set my hand this \_\_\_\_\_ day of APR 8 2004, \_\_\_\_\_.



*Thomas E. Huibregtse*

Thomas E. Huibregtse, Assistant Secretary

To verify the authenticity of this Power of Attorney, call 1-800-421-3880 and ask for the Power of Attorney clerk. Please refer to the Power of Attorney number, the above-named individuals and the details of the bond to which the power is attached.

THIS POWER OF ATTORNEY IS INVALID WITHOUT THE RED BORDER

Change Order Request	ADF RCO	Submitted to PACMO	RCO Individual Reference Document	Added Steel (lbs)	Material			Labor/Equipment (Fab, Erect, Inst)	ADF		Taxes, Insurance, OH & Profit	Subtotal	1.50% Insurance	0.52% PP Bond	6.5% CM Fee	Total COR
					Deduct		Engineering Detailing									
					Add											
070R1	ADF-X118.1	11/08/02	RFI#794.R1	68	378	(62)	2,748	810	677		4,552	68	24	302	4,946	
115	ADF-X060	02/27/03	CPR#27	1,793	7,097	(4,727)	(12,583)	11,750	248		1,785	27	9	118	1,940	
115	ADF-X029	02/27/03	RFI#610.R1 & R2	5,850	5,952	(286)	11,368	2,000	3,911		22,945	344	121	1,522	24,932	
117	ADF-X082.1	02/26/03	RFI#2554.R1	1,190	1,741	(263)	415	1,325	628		3,845	58	20	255	4,178	
117	ADF-X082.2	02/26/03	RFI#2554.R1	0	0	0	0	1,545	250		1,795	27	9	119	1,950	
124R1	ADF-X040	01/31/03	RFI#911 & 1283R1	477	302	0	493	7,625	1,410		9,830	147	52	652	10,682	
130	ADF-X085.5	02/07/03	RFI#902	336	383	(53)	24	148	102		603	9	3	40	656	
136	ADF-X049.C	07/01/03	CPR#042	429	465	(43)	1,493	1,920	687		4,522	68	24	300	4,913	
136	ADF-X049.D	07/01/03	CRP#042	1,814	2,465	(313)	2,261	2,840	1,399		8,659	130	46	574	9,403	
138C	ADF-X124	03/06/03	RFI#1488	6,627	5,256	(302)	27,631	3,563	7,057		43,205	648	228	2,865	46,947	
141	ADF-X028	03/18/03	RFI#1676	333	181	0	483	165	176		1,005	15	5	67	1,092	
142R1	ADF-X073.1	02/27/03	RFI#1778.R2	0	0	0	0	2,500	404		2,904	44	15	193	3,155	
142R1	ADF-X073.2	02/27/03	RFI#1778.R1	804	1,192	(197)	1,733	4,265	1,261		8,253	124	44	547	8,968	
143	ADF-X050.12	02/26/03	RFI#2215	0	140	0	0	188	62		389	6	2	26	423	
144	ADF-X094	02/26/03	RFI#2581	(204)	113	(66)	(14)	500	89		621	9	3	41	675	
145R1	ADF-X039.16	03/12/03	RFI#1919	313	170	0	391	1,140	301		3,200	30	11	133	2,176	
145R1	ADF-X039.19	03/12/03	RFI#1976	195	504	(108)	71	500	186		1,152	17	6	76	1,252	

Change Order Request	ADF RCO	Submitted to PACMO	RCO Individual Reference Document	Added Steel (lbs)	ADF					Taxes, Ins OH & Profit	Subtotal	1.50% Insurance	0.52% PP Bond	6.5% CM Fee	Total COR
					Material		Labor/Equipment (Fab, Erect, Inst)	Engineering Detailing							
					Add	Deduct									
145R1	ADF-X039.2	03/12/03	RFI#1173	2,777	3,009	(409)	16,030	375	3,887	22,893	343	121	1,518	24,875	
145R1	ADF-X039.3	03/12/03	RFI#1199.R1	3,066	6,366	(1,260)	1,595	500	1,560	8,761	131	46	581	9,519	
145R1	ADF-X039.4	03/12/03	RFI#1303.R2	36	245	(61)	3	3,980	685	4,850	73	26	322	5,270	
145R1	ADF-X039.5	03/12/03	RFI#1452	145	79	0	796	2,660	611	4,145	62	22	275	4,504	
145R1	ADF-X039.6	03/12/03	RFI#1464	499	271	0	879	1,990	563	3,704	56	20	246	4,024	
145R1	ADF-X039.7	03/12/03	RFI#1467	0	0	0	0	1,140	184	1,324	20	7	88	1,439	
145R1	ADF-X039.9	03/12/03	RFI#1735	295	160	0	864	1,475	453	2,952	44	16	196	3,208	
145R1	ADF-X039.10	03/12/03	RFI#1771	0	0	0	0	1,435	232	1,667	25	9	111	1,811	
145R1	ADF-X039.11	03/12/03	RFI#1773	713	388	0	836	1,250	459	2,933	44	15	195	3,187	
145R1	ADF-X039.12	03/12/03	RFI#1790	0	0	0	0	1,140	184	1,324	20	7	88	1,439	
145R1	ADF-X039.13	03/12/03	RFI#1812	894	913	(116)	1,034	4,840	1,180	7,850	118	41	521	8,530	
145R1	ADF-X039.14	03/12/03	RFI#1822	0	0	0	0	1,550	250	1,800	27	10	119	1,956	

26

6/41

Change Order Request	ADF RCO Submitted to PACMO	RCO Individual Reference Document	Added Steel (lbs)	ADF			Engineer's Detailing	Taxes, Ins. OH & Profit	Subtotal	1.50% Insurance	0.52% PP Bond	6.5% CM Fee	Total COR
				Material	Labor/Equip (Fab, Erect, Inst)	Deduct							
				Add									
145R1 ADF-X039.15	03/12/03	RFI#1833.R1	(829)	98	(150)		920	102	3,733	11	4	49	796
145R1 ADF-X039.17	03/12/03	RFI#1921	1,865	1,263	(68)		2,880	845	5,477	82	29	363	5,951
145R1 ADF-X039.18	03/12/03	RFI#1938	0	0	0		995	161	1,156	17	6	77	1,256
145R1 ADF-X039.20	03/12/03	RFI#2008	0	0	0		165	27	192	3	1	13	208
145R1 ADF-X039.21	03/12/03	RFI#2009	2,023	951	0		165	265	1,522	23	8	101	1,654
145R1 ADF-X039.22	03/12/03	RFI#2010	940	442	0		165	565	3,500	53	18	232	3,803
145R1 ADF-X039.23	03/12/03	RFI#2012	(328)	0	(154)		165	(12)	(12)	(0)	(0)	(2)	(26)
145R1 ADF-X039.25	03/12/03	RFI#2056	0	0	0		1,180	780	4,738	71	25	314	5,148
145R1 ADF-X039.26	03/12/03	RFI#2110	0	0	0		1,475	238	1,713	26	9	114	1,862
145R1 ADF-X039.27	03/12/03	RFI#2111	394	504	(15)		2,360	548	3,655	55	19	242	3,971
145R1 ADF-X039.28	03/12/03	RFI#2114	267	163	0		375	186	1,139	17	6	77	1,260
145R1 ADF-X039.29	03/12/03	RFI#2128	0	0	0		3,210	518	3,728	56	20	247	4,051

27

Change Order Request	ADF RCO	Submitted to PACMO	RCO Individual Reference Document	Added Steel (lbs)	ADF						Subtotal	1.50% Insurance	0.52% PP Bond	6.5% CM Fee	Total COR
					Material		Labor/Equip (Fab, Erect, Inst)	Engineering Detailing	Taxes, Ins. OH & Profit						
					Add	Deduct									
145R1	ADF-X039.30	03/12/03	RFI#2146	6,700	4,638	(1,489)	1,201	1,955	1,255	7,560	113	40	501	8,215	
145R1	ADF-X039.32	03/12/03	RFI#2165	179	111	(4)	498	590	220	1,415	21	7	94	1,538	
146R1	ADF-X039.1	02/26/03	RFI#690.R2	0	0	0	0	375	61	436	7	2	29	473	
146R1	ADF-X042	02/26/03	RFI#690R1 & 1153	1,045	1,175	(132)	5,094	1,125	1,452	8,714	131	46	578	9,468	
148	ADF-X085.24	03/18/03	RFI#1670	0	0	0	0	1,015	164	1,179	18	6	78	1,281	
148	ADF-X085.2	03/18/03	RFI#706	10,539	7,088	0	8,553	4,850	4,180	24,671	370	130	1,636	26,807	
148	ADF-X085.3	03/18/03	RFI#706.R1 & R2	0	0	0	0	590	95	685	10	4	45	745	
148	ADF-X085.4	03/18/03	RFI#753	700	614	(53)	884	570	397	2,413	36	13	160	2,622	



Change Order Request	ADF RCO	Submitted to PACMO	RCO Individual Reference Document	Added Steel (lbs)	ADF			Engineering Detailing	Taxes, Ins. OH & Profit	Subtotal	1.50% Insurance	0.52% PP Bond	6.5% CM Fee	Total COR
					Material		Labor/Equip (Fab, Erect, Inst)							
					Add	Deduct								
148	ADF-X085.6	03/18/03	RFI#912	289	160	0	1,983	295	478	2,915	44	15	193	3,167
148	ADF-X085.7	03/18/03	RFI#941	767	1,382	(258)	471	995	509	3,099	46	16	206	3,368
148	ADF-X085.8	03/18/03	RFI#1190	957	665	(39)	3,406	775	958	5,764	86	30	382	6,264
148	ADF-X085.9	03/18/03	RFI#1207	68	37	0	350	295	135	1,817	12	4	54	888
148	ADF-X085.10	03/18/03	RFI#1207.R1 & R2	0	0	0	0	590	95	685	10	4	45	745
148	ADF-X085.12	03/18/03	RFI#1341	1,990	3,527	(653)	369	148	749	4,140	62	22	275	4,499

29

9/4/11

Change Order Request	ADF RCO	Submitted to PACMO	RCO Individual Reference Document	Added Steel (lbs)	ADF						Subtotal	1.50% Insurance	0.52% PP Bond	6.5% CM Fee	Total COR
					Material		Labor/Equip (Fab, Erect, Inst)	Engineering Detailing	Taxes, Ins OH & Profit						
					Add	Deduct									
148	ADF-X085.13	03/18/03	RFI#1458	0	0	0	0	720	116	836	13	4	55	909	
148	ADF-X085.14	03/18/03	RFI#1458.R1	0	0	0	0	295	48	343	5	2	23	372	
148	ADF-X085.15	03/18/03	RFI#1517	1,483	1,163	0	1,024	295	536	3,013	45	16	200	3,279	
148	ADF-X085.16	03/18/03	RFI#1518	0	408	0	0	645	197	1,249	19	7	83	1,358	
148	ADF-X085.17	03/18/03	RFI#1553	0	0	0	0	1,890	305	2,195	33	12	146	2,385	
148	ADF-X085.18	03/18/03	RFI#1563	0	0	0	0	535	86	621	9	3	41	675	

Change Order Request	ADF RCO	Submitted to PACMO	RCO Individual Reference Document	Added Steel (lbs)	ADF				Engineering Detailing	Taxes, Ins. OH & Profit	Subtotal	1.50% Insurance	0.52% PP Bond	6.5% CM Fee	Total COR
					Material		Labor/Equip (Fab, Erect, Inst)	Subtotal							
					Add	Deduct									
148	ADF-X085.19	03/18/03	RF#1571	0	308	(84)	0	148	75	446	7	2	30	485	
148	ADF-X085.20	03/18/03	RF#1590	0	0	0	0	203	33	236	4	1	16	256	
148	ADF-X085.21	03/18/03	RF#1596	0	0	0	0	850	137	987	15	5	65	1,073	
148	ADF-X085.22	03/18/03	RF#1652	365	199	0	1,702	480	460	2,641	43	15	188	3,087	
148	ADF-X085.23	03/18/03	RF#1653	184	100	0	13	295	72	481	7	3	32	522	
148	ADF-X085.25	03/18/03	RF#1705	0	0	0	0	2,935	474	3,409	51	18	226	3,704	

31

11/41

Change Order Request	ADF RCO	Submitted to PACMO	RCO Individual Reference Document	Added Steel (lbs)	ADF						Subtotal	1.50% Insurance	0.52% PP Bond	6.5% CM Fee	Total COR
					Material		Labor/Equipment (Fab, Erect, Inst)	Engineering Detailing	Taxes, Ins, OH & Profit						
					Add	Deduct									
148	ADF-X085.26	03/18/03	RF#1752	378	206	0	804	148	232	1,389	21	7	92	1,509	
148	ADF-X085.27	03/18/03	RF#1816.R1	0	0	0	0	1,125	182	1,307	20	7	87	1,420	
148	ADF-X085.28	03/18/03	RF#1934	0	0	0	0	295	48	343	5	2	23	372	
149	ADF-X050.8	02/26/03	RF#2162	359	650	(115)	23	125	145	829	12	4	55	901	
149	ADF-X050.16	02/26/03	RF#2270	135	128	(11)	9	375	88	589	9	3	39	640	
149	ADF-X050.31	02/26/03	RF#2375	117	307	(63)	8	375	117	743	11	4	49	807	
149	ADF-X050.32	02/26/03	RF#2382	272	443	0	1,226	750	473	2,892	43	15	192	3,142	
149	ADF-X063.21	02/26/03	RF#2320.R1	0	0	0	0	258	42	299	4	2	20	326	
149	ADF-X050.6	02/26/03	RF#2020	94	59	0	399	1,125	277	1,860	28	10	123	2,021	
149	ADF-X050.11	02/26/03	RF#2201.R1	0	293	0	0	250	107	649	10	3	43	705	
149	ADF-X050.13	02/26/03	RF#2224	0	169	0	0	188	69	426	6	2	28	462	

32

12/41

Change Order Request	ADF RCO	Submitted to PACMO	RCO Individual Reference Document	Added Steel (lbs)	ADF						Subtotal	1.50% Insurance	0.52% PP Bond	6.5% CM Fee	Total COR
					Material		Labor/Equip (Fab, Erect, Inst)	Engineering Detailing	Taxes, Ins, OH & Profit						
					Add	Deduct									
149	ADF-X050.17	02/26/03	RF#2279.R1	0	360	0	0	875	223	1,458	22	8	97	1,584	
149	ADF-X050.18	02/26/03	RF#2297	0	2,016	0	0	500	537	3,053	46	16	202	3,318	
149	ADF-X050.22	02/26/03	RF#2320	219	140	0	873	250	252	1,514	23	8	100	1,645	
149	ADF-X050.29	02/26/03	RF#2346	0	243	0	0	313	106	661	10	3	44	718	
149	ADF-X050.35	02/26/03	RF#2177.R1	(136)	196	(78)	(10)	750	146	2,104	15	5	67	1,091	
150	ADF-X132.1	03/13/03	RF#988	2,715	2,764	(24)	5,651	5,313	2,575	16,219	244	86	1,080	17,688	
151	ADF-X063.14	03/18/03	RF#2189.R4	2,081	1,548	(50)	7,258	960	1,950	11,666	175	62	774	12,678	
151	ADF-X050.10	03/18/03	RF#2189	2,971	2,768	(78)	7,613	2,750	2,611	15,664	235	83	1,039	17,021	
151	ADF-X071.11	03/18/03	RF#2189.R5	197	107	0	1,506	590	422	2,625	39	14	174	2,852	
151	ADF-X132.3	03/18/03	RF#1892	4,359	0	0	0	2,438	394	2,832	42	15	188	3,077	
153	ADF-X085.11	03/13/03	RF#1239	262	197	0	990	148	267	1,601	24	8	106	1,740	
158	ADF-X099	03/13/03	RF#1004	1,823	2,980	(464)	1,699	1,985	1,234	7,435	112	39	493	8,079	
159R1	ADF-X038.11	03/11/03	RF#2379	1,338	1,983	(318)	(2,066)	1,365	181	1,145	17	6	76	1,244	
160R1	ADF-X030	03/13/03	RF#1019	6,785	5,259	(181)	13,088	3,438	4,344	26,948	389	137	1,721	28,196	
161B	ADF-X044.7	03/13/03	RF#1183	679	939	(139)	220	240	267	1,627	23	8	101	1,660	
161B	ADF-X044.11	03/13/03	RF#1310	(127)	398	(131)	(9)	1,035	226	1,620	23	8	101	1,651	
161B	ADF-X044.12	03/13/03	RF#1560	408	259	0	451	535	235	1,540	22	8	98	1,608	
161C	ADF-X044.3	03/13/03	RF#1129	708	2,188	(474)	(476)	1,165	476	2,819	43	15	191	3,129	
161C	ADF-X044.4	03/13/03	RF#1150	244	155	0	406	250	157	988	15	5	64	1,052	
161C	ADF-X044.5	03/13/03	RF#1166	3,685	2,337	0	1,928	960	1,066	6,200	94	33	417	6,835	
161C	ADF-X044.8	03/13/03	RF#1196	0	0	0	0	645	104	749	11	4	50	814	
161C	ADF-X044.9	03/13/03	RF#1199	0	0	0	0	645	104	749	11	4	50	814	
161C	ADF-X044.10	03/13/03	RF#1202	0	0	0	0	645	104	749	11	4	50	814	

Change Order Request	ADF RCO	Submitted to PACMO	RCO Individual Reference Document	Added Steel (lbs)	Material		Labor/Equip (Fab, Erect, Inst)	Engineering Detailing	Taxes, Ins, OH & Profit	Subtotal	1.50% Insurance	0.52% PP Bond	6.5% CM Fee	Total COR
					Add	Deduct								
162	ADF-X128	03/11/03	ASI#42	0	0	0	0	350	57	407	6	2	27	442
164	ADF-X106.1	03/11/03	Minutes of meeting on May 8 & 9, EB-B3-ORCH	56	38	0	288	1,000	227	1,553	23	8	103	1,687
164	ADF-X106.2	03/11/03	Minutes of meeting on May 8 & 9, EB-B3-ORCH	(107)	3	(19)	(160)	8,313	1,314	9,450	142	50	627	10,269
164	ADF-X106.3	03/11/03	Minutes of meeting on May 8 & 9, EB-B3-ORCH	32	20	0	367	8,313	1,420	10,120	152	53	671	10,996
164	ADF-X106.4	03/11/03	Minutes of meeting on May 8 & 9, EB-B3-ORCH	626	1,165	(198)	3,168	12,875	2,946	19,886	299	105	1,323	21,684
164	ADF-X106.5	03/11/03	Minutes of meeting on May 8 & 9, EB-B3-ORCH	726	719	(66)	(310)	5,500	972	6,816	102	36	452	7,406
164	ADF-X106.6	03/11/03	Minutes of meeting on May 8 & 9, EB-B3-ORCH	77	51	0	399	2,875	556	3,881	58	20	257	4,217
164	ADF-X106.7	03/11/03	Minutes of meeting on May 8 & 9, EB-B3-ORCH	(2,847)	(428)	(395)	(741)	1,875	50	361	5	2	24	382
164	ADF-X106.8	03/11/03	Minutes of meeting on May 8 & 9, EB-B3-ORCH	0	0	0	0	4,188	676	4,864	73	26	323	5,285
165	ADF-X151	03/17/03	ASI#36	0	0	0	0	440	71	511	8	3	34	555
166R1	ADF-X071.18	03/11/02	RF#2313	4,766	3,000	(111)	2,632	1,113	1,342	7,875	120	42	529	8,665
167R1	ADF-X069.2	03/11/03	RF#2398.R1	(1,339)	443	(361)	(1,631)	1,213	(108)	(444)	(7)	(2)	(29)	(483)
167R1	ADF-X069.4	03/11/03	RF#2503.R1	(1,105)	596	(361)	(2,167)	703	(265)	(1,494)	(22)	(8)	(99)	(1,623)
167R1	ADF-X069.7	03/11/03	RF#2504.R1	(623)	(78)	(87)	(524)	555	(54)	(148)	(3)	(1)	(12)	(204)
167R1	ADF-X069.1	03/11/03	RF#2398	(266)	1,316	(405)	(638)	1,213	275	1,760	26	9	117	1,913
167R1	ADF-X069.3	03/11/03	RF#2503	3	1,617	(441)	(1,034)	703	167	1,013	15	5	67	1,101
167R1	ADF-X069.5	03/11/03	RF#2503.R2	(162)	243	(95)	(277)	703	93	666	10	4	44	724
167R1	ADF-X069.6	03/11/03	RF#2504	0	0	0	0	555	90	1,645	10	3	43	700
169R1	ADF-X148	03/11/03	ASI#53	0	0	0	0	3,895	629	4,524	68	24	300	4,916
170	ADF-X132.4	03/12/02	RF#2248.R1	0	0	0	0	688	111	799	12	4	53	868
170	ADF-X132.5	03/12/02	RF#2248.R2	0	0	0	0	688	111	799	12	4	53	868
171	ADF-X132.2	03/12/02	RF#1355	0	0	0	0	313	50	363	5	2	24	394
172R1	ADF-X132.8	03/10/03	RF#2490	0	0	0	0	500	81	581	9	3	39	631
173R1	ADF-X132.9	03/10/03	RF#2502	0	0	0	0	375	61	436	7	2	29	473
174	ADF-X132.10	03/10/03	RF#2543	0	263	(72)	0	313	94	568	9	3	40	650
175	ADF-X132.11	03/10/03	RF#2566	37	20	0	31	313	62	426	6	2	28	468

14/41



Change Order Request	ADF RCO	Submitted to PACMO	RCO Individual Reference Document	Added Steel (lbs)	Material		Labor/Equip (Fab. Erect, Inst)	Engineering Detailing	Taxes, Ins. OH & Profit	Subtotal	1.50% Insurance	0.52% PP Bond	6.5% CM Fee	Total COR
					Add	Deduct								
176	ADF-X132.12	03/10/03	RFI#2775	0	0	0	0	938	151	1,089	16	6	72	1,183
177	ADF-X100	03/13/03	RFI#2471	513	2,181	(15)	6,758	2,980	2,196	14,100	212	74	935	15,321
178	ADF-X132.6	03/10/03	RFI#2389	1,579	900	0	645	563	419	2,528	38	13	167	2,744
179	ADF-X093	03/10/03	RFI#2780	2,239	10,557	(1,598)	3,474	16,750	5,407	34,591	519	183	2,294	37,586
180	ADF-X089.2	03/10/03	RFI#2467	833	1,944	(381)	483	1,220	648	3,914	59	21	260	4,253
184	ADF-X089.4	03/14/03	RFI#2469.R2	0	0	0	0	1,018	164	1,182	18	6	78	1,284
184	ADF-X089.3	03/14/03	RFI#2469.R1	2,466	3,799	(475)	12,123	1,018	3,460	19,926	299	105	1,321	21,651
185	ADF-X084	03/11/03	Minutes of meeting on July 24 & 25 Sectors C1A2, C3, C1A1 and C1B	6,235	7,953	(1,049)	14,646	26,850	8,960	57,360	860	303	3,804	62,327
187	ADF-X089.5	03/14/03	RFI#2667	0	0	0	0	278	45	322	5	2	21	350
188	ADF-X089.6	03/14/03	RFI#2373	(107)	326	(108)	(425)	1,440	199	1,432	21	8	95	1,556
191	ADF-X113.3	03/14/03	RFI#2809	(116)	(9)	(17)	(264)	313	4	26	0	0	2	29
191	ADF-X113.4	03/14/03	RFI#2810	(213)	(19)	(32)	(243)	570	45	320	5	2	21	348
192	ADF-X113.5	03/14/03	RFI#2811	61	112	(19)	4	258	63	418	6	2	28	454
193	ADF-X113.14	03/14/03	RFI#2906	(1,536)	(141)	(230)	(464)	625	10	(196)	(3)	(1)	(13)	(217)
194R1	ADF-X113.6	03/14/03	RFI#2812	3,266	2,096	0	2,733	750	1,143	6,723	101	35	446	7,305
195	ADF-X113.9	03/14/03	RFI#2841	0	0	0	0	405	65	470	7	2	31	511
196	ADF-X113.8	03/14/03	RFI#2839	0	0	0	0	2,313	373	2,686	40	14	178	2,919
197	ADF-X113.11	03/14/03	RFI#2890	784	1,565	(286)	723	313	481	2,795	42	15	185	3,038
198	ADF-X113.15	03/14/03	RFI#2952	238	1,233	(233)	852	2,910	869	5,631	84	30	373	6,118
199	ADF-X113.12	03/14/03	RFI#2891	0	23	0	0	313	56	391	6	2	26	424
200	ADF-X113.13	03/11/02	RFI#2899	411	531	(68)	(206)	188	65	510	8	3	34	554
208	ADF-X113.1	03/14/03	RFI#2803	313	631	(116)	22	258	162	956	14	5	63	1,039
208	ADF-X113.2	03/14/03	RFI#2803.R1	0	0	0	0	258	42	299	4	2	20	325
208	ADF-X113.7	03/14/03	RFI#2838	1,470	1,859	(243)	1,926	313	796	4,650	70	25	308	5,053
209	ADF-X071.39	03/14/03	RFI#2588	0	0	0	0	389	63	452	7	2	30	491
210	ADF-X063.34	03/14/03	RFI#2459	0	144	0	0	405	98	647	10	3	43	703
218R1	ADF-X071.50	03/17/03	RFI#2666	132	81	0	417	405	167	669	16	6	71	1,162
220	ADF-X050.21	03/17/03	RFI#2319.R1	0	189	0	0	625	144	958	14	5	64	1,041

Change Order Request	ADF RCO	Submitted to PACMO	RCO Individual Reference Document	Added Steel (lbs)	ADF						Taxes, Ins. OH & Profit	Subtotal	1.50% Insurance	0.52% PP Bond	6.5% CM Fee	Total COR
					Material		Labor/Equip (Fab, Erect, Inst)	Engineering Detailing								
					Add	Deduct										
222	ADF-X063.2	03/17/03	RFI#853.R1	1,059	1,100	0	5,038	1,180	1,464	8,783	132	46	582	9,543		
224R1	ADF-X036.4	03/17/03	RFI#2207	488	266	0	692	1,110	379	2,446	37	13	162	2,658		
224R1	ADF-X036.5	03/17/03	RFI#2284	0	0	0	230	1,260	256	1,746	26	9	116	1,897		
224R1	ADF-X036.7	03/17/03	RFI#2371	0	0	0	658	1,740	415	2,812	42	15	187	3,056		
224R1	ADF-X036.2	03/17/03	RFI#1405	1,126	1,766	(315)	(1,099)	8,590	1,487	10,429	156	55	692	11,332		
224R1	ADF-X036.6	03/17/03	RFI#2285	0	0	0	0	5,930	958	6,888	103	36	457	7,484		
224R1	ADF-X036.8	03/17/03	RFI#2372	(770)	(377)	(107)	(631)	3,260	298	2,443	37	13	162	2,655		
225	ADF-X050.7	03/17/03	RFI#2023.R1	0	108	0	0	125	45	273	4	1	18	302		
228A	ADF-X173	03/18/03	RFI#2190.R0 & R1	0	0	0	0	2,915	471	3,386	51	18	225	3,679		
229	ADF-X215	03/18/03	RFI#3036.R3	297	304	0	1,011	969	446	2,730	41	14	181	2,966		
231	ADF-X071.9	03/17/03	RFI#2021	41	71	(13)	3	295	61	417	6	2	28	453		
231	ADF-X071.20	03/17/03	RFI#2399	0	0	0	0	810	131	941	14	5	62	1,022		
231	ADF-X071.25	03/17/03	RFI#2474.R1	265	144	0	1,376	405	368	2,293	34	12	152	2,491		
232	ADF-X071.16	03/17/03	RFI#2309	0	0	0	0	125	20	145	2	1	10	158		
232	ADF-X071.53	03/17/03	RFI#2685	(582)	(21)	(81)	(1,343)	156	(271)	(1,695)	(23)	(8)	(103)	(1,695)		
232	ADF-X071.2	03/17/03	RFI#1310.R2	(112)	0	(17)	(360)	(55)	(89)	(566)	(8)	(3)	(35)	(566)		
233R2	ADF-X071.57	03/18/03	RFI#2711	0	0	0	0	1,486	240	1,726	26	9	114	1,876		
233R2	ADF-X071.B	03/18/03	RFI#1614.R0, R1 & R2	6,638	5,377	(1,125)	6,100	11,625	4,198	26,174	393	138	1,736	28,440		
235R1	ADF-X071.17	03/18/03	RFI#2310	96	340	(78)	7	1,500	303	2,071	31	11	137	2,250		
235R1	ADF-X071.19	03/18/03	RFI#2344.R2	0	0	0	0	848	137	985	15	5	65	1,070		
235R1	ADF-X071.52	03/18/03	RFI#2684	363	1,706	0	2,022	625	865	5,217	78	28	346	5,669		



Change Order Request	ADF RCO	Submitted to PACMO	RCO Individual Reference Document	Added Steel (lbs)	ADF				Labor/Equipment (Fab, Erect, Inst)	Engineering Detailing	Taxes, Ins. OH & Profit	Subtotal	1.50% Insurance	0.52% PP Bond	6.5% CM Fee	Total COR
					Material		Deduct	Subtotal								
					Add											
237	ADF-X071.33	03/18/03	RFI#2563	0	0	0	0	0	0	405	65	470	7	2	31	511
239	ADF-X132.16	03/18/03	RFI#2802	0	0	0	0	0	0	625	101	726	11	4	48	789
240R2	ADF-X071.1	03/18/03	RFI#595	119	65	0	0	686	313	196	1,260	19	7	84	1,369	
240R2	ADF-X071.12	03/18/03	RFI#2251.R1	0	0	0	0	0	1,014	164	1,177	18	6	78	1,279	
240R2	ADF-X071.13	03/18/03	RFI#2251.R2	0	0	0	0	0	258	42	299	4	2	20	325	
240R2	ADF-X071.15	03/18/03	RFI#2305	114	83	(6)	0	8	590	114	789	12	4	52	858	
240R2	ADF-X071.23	03/18/03	RFI#2454	65	184	(41)	0	120	2,264	425	2,951	44	16	196	3,207	
240R2	ADF-X071.24	03/18/03	RFI#2462	29	27	(3)	0	60	258	60	401	6	2	27	436	
240R2	ADF-X071.34	03/18/03	RFI#2564	1,186	645	0	0	1,683	625	578	3,531	53	19	234	3,837	
240R2	ADF-X071.38	03/18/03	RFI#2587	(86)	481	(138)	0	(395)	938	149	1,034	16	5	69	1,124	
240R2	ADF-X071.40	03/18/03	RFI#2594	0	0	0	0	0	405	65	470	7	2	31	511	
240R2	ADF-X071.41	03/18/03	RFI#2616	0	0	0	0	0	148	24	171	3	1	11	186	
240R2	ADF-X071.45	03/18/03	RFI#2659.R1	0	0	0	0	0	1,174	190	1,363	20	7	90	1,481	

Change Order Request	ADF RCO	Submitted to PACMO	RCO Individual Reference Document	Added Steel (lbs)	ADF			Engineering Detailing	Taxes, Ins. OH & Profit	Subtotal	1.50% Insurance	0.52% PP Bond	6.5% CM Fee	Total COR
					Material	Labor/Equip (Fab. Erect. Inst)								
					Add	Deduct								
240R2	ADF-X071.46	03/18/03	RFI#2661	(308)	815	(268)		(342)	313	104	9	3	41	675
240R2	ADF-X071.48	03/18/03	RFI#2663	934	680	(47)		484	1,098	416	39	14	174	2,859
240R2	ADF-X071.49	03/18/03	RFI#2665	281	526	(100)		400	313	231	21	7	91	1,487
240R2	ADF-X071.51	03/18/03	RFI#2683.R1	17	173	(45)		1	488	108	11	4	48	788
240R2	ADF-X071.55	03/18/03	RFI#2692	500	312	0		1,779	488	507	46	16	205	3,353
240R2	ADF-X071.56	03/18/03	RFI#2703	0	0	0		0	405	65	7	2	31	511
240R2	ADF-X071.58	03/18/03	RFI#2729	83	48	0		(204)	781	101	11	4	48	789
241	ADF-X132.14	03/18/03	RFI#2800	0	0	0		0	1,313	212	23	8	101	1,856
241	ADF-X132.15	03/18/03	RFI#2801	0	0	0		0	500	81	9	3	39	631
243R2	ADF-X071.27	03/18/03	RFI#2489.R1	0	0	0		0	3,438	555	60	21	265	4,338
244R1	ADF-X071.32	03/18/03	RFI#2556	(244)	200	(86)		419	1,970	429	44	15	194	3,186
244R1	ADF-X071.35	03/18/03	RFI#2582	0	20	0		0	203	37	4	1	17	283
245	ADF-X043.C	03/18/03	RFI#1538...	3,738	6,054	(1,071)		2,274	7,008	2,713	255	90	1,126	18,447
246R1	ADF-X071.28	03/17/03	RFI#2519	8,380	4,559	0		8,830	590	2,937	254	89	1,122	18,381
247B	ADF-X146	10/07/03	ASI#48	0	153	0		0	330	88	9	3	38	620
248	ADF-X071.36	03/17/03	RFI#2584	0	0	0		0	500	81	9	3	39	631
248	ADF-X071.37	03/17/03	RFI#2585	0	0	0		0	148	24	3	1	11	186

38

18/41

Change Order Request	ADF RCO	Submitted to PACMO	RCO Individual Reference Document	Added Steel (lbs)	ADF			Engineering Detailing	Taxes, Ins. OH & Profit	Subtotal	1.50% Insurance	0.52% PP Bond	6.5% OM Fee	Total COR
					Material	Labor/Equip (Fab, Erect, Inst)	Deduct							
249	ADF-X071.8	03/18/03	RFI#1747.R5	284	155	0	0	1,328	700	420	39	14	173	2,829
249	ADF-X071.4	03/18/03	RFI#1747	0	0	0	0	0	700	113	12	4	54	883
249	ADF-X071.5	03/18/03	RFI#1747.R2	0	0	0	0	0	515	83	9	3	40	650
249	ADF-X071.6	03/18/03	RFI#1747.R3	0	0	0	0	0	405	65	7	2	31	511
249	ADF-X071.7	03/18/03	RFI#1747.R4	0	0	0	0	0	295	48	5	2	23	372
250R1	ADF-X112.13	03/18/03	RFI#2853	0	162	0	0	0	234	75	7	2	31	512
250R1	ADF-X112.14	03/18/03	RFI#2853.R1	0	0	0	0	0	234	38	4	1	18	296
250R1	ADF-X112.23	03/18/03	RFI#2940	0	81	0	0	0	250	59	6	2	26	424
252R1	ADF-X071.43	03/18/03	RFI#2657	205	116	0	0	359	736	226	22	8	95	1,562
252R1	ADF-X071.30	03/18/03	RFI#2527	0	0	0	0	0	1,338	216	23	8	103	1,688
252R1	ADF-X071.61	03/18/03	RFI#2527.R1	0	0	0	0	0	480	78	8	3	37	606
254R1	ADF-X071.54	03/18/03	RFI#2686	0	135	0	0	0	368	90	9	3	39	644
254R1	ADF-X071.10	03/18/03	RFI#2129	(343)	0	(51)	(51)	(456)	611	17	2	1	8	131
254R1	ADF-X071.26	03/18/03	RFI#2484.R2	33	279	(69)	(69)	117	258	116	11	4	46	762
254R1	ADF-X071.29	03/18/03	RFI#2523.R1	0	0	0	0	0	9,250	1,494	161	57	713	11,674
254R1	ADF-X071.31	03/18/03	RFI#2529	0	0	0	0	0	1,750	283	30	11	135	2,209
254R1	ADF-X071.44	03/18/03	RFI#2658	0	245	0	0	0	781	182	18	6	80	1,313
255	ADF-X095	03/18/03	CH Changes in CIB3 structural revision from YAS	6,512	3,615	0	0	1,461	11,850	3,013	299	105	1,322	21,665
256	ADF-X074.C	03/18/03	Seamless Pipe at Curtain Walls at CH	0	97,210	0	0	0	165	22,045	1,791	630	7,920	129,761
259	ADF-X150	03/18/03	ASI#45R1	89	323	(75)	(75)	313	1,990	433	45	16	198	3,243
260	ADF-X132.13	03/18/03	RFI#2779	0	0	0	0	0	750	121	13	5	58	947

39

19/41

Change Order Request	ADF RCO	Submitted to PACMO	RCO Individual Reference Document	Added Steel (lbs)	ADF						Subtotal	1.50% Insurance	0.52% PP Bond	6.5% CM Fee	Total COR
					Material		Labor/Equipment (Fab, Erect, Inst)	Engineering (Detailing)	Taxes, Ins, OH & Profit						
					Add	Deduct									
263AR1	ADF-X014.4	03/18/03	RFI#1330.R3	301	580	(112)	856	2,065	613	4,003	60	21	265	4,349	
263R1	ADF-X014.1	03/18/03	RFI#1073	0	0	0	0	2,400	388	2,788	42	15	185	3,029	
263R1	ADF-X014.6	03/18/03	RFI#1683	2,401	1,306	0	586	740	528	3,160	47	17	210	3,433	
263R1	ADF-X014.9	03/18/03	RFI#1756	583	728	(112)	41	960	301	1,918	29	10	127	2,084	
263R1	ADF-X014.10	03/18/03	RFI#1757	860	1,176	(193)	60	850	370	2,263	34	12	150	2,459	
263R1	ADF-X014.2	03/18/03	RFI#1330	0	0	0	0	2,065	333	2,398	36	13	159	2,606	
263R1	ADF-X014.3	03/18/03	RFI#1330.R1	0	0	0	0	2,065	333	2,398	36	13	159	2,606	
263R1	ADF-X014.7	03/18/03	RFI#1727	0	0	0	418	1,815	378	2,611	39	14	173	2,837	
263R1	ADF-X014.8	03/18/03	RFI#1727.R1	1,219	663	0	85	1,815	457	3,021	45	16	200	3,282	
263R1	ADF-X014.11	03/18/03	RFI#1765	947	1,694	(322)	(663)	3,070	669	4,449	67	23	295	4,834	
264R1	ADF-X044.1	03/13/03	RFI#937	(205)	(26)	(29)	(321)	295	(31)	(12)	(2)	(1)	(7)	(121)	
264R1	ADF-X044.2	03/13/03	RFI#944	102	332	(73)	7	125	80	471	7	2	31	512	
265	ADF-X057	03/18/03	RFI#1937	3,957	4,804	(723)	887	8,800	2,527	16,295	244	86	1,081	17,706	
266BR1	ADF-X027.9	03/18/03	RFI#1331	3,842	5,162	(60)	5,826	9,250	3,797	23,974	360	127	1,590	26,050	
266R1	ADF-X027.1	03/18/03	RFI#714	1,710	1,905	(265)	350	2,840	902	5,732	86	30	380	6,228	
266R1	ADF-X027.2	03/18/03	RFI#767	6	185	(50)	419	5,390	986	6,931	104	37	460	7,531	
266R1	ADF-X027.3	03/18/03	RFI#832	194	106	0	215	1,330	287	1,937	29	10	128	2,105	

40

20/41

Change Order Request	ADF RCO	Submitted to PACMO	RCO Individual Reference Document	Added Steel (lbs)	ADF							Subtotal	1.50% Insurance	0.52% PP Bond	6.5% CM Fee	Total COR
					Material		Labor/Equip (Fab, Erect, Inst)	Engineering Detailing	Taxes, Ins. OH & Profit							
					Add	Deduct										
266R1	ADF-X027.4	03/18/03	RFI#958	2,533	1,377	0	781	3,620	1,063	5,841	103	36	454	7,433		
266R1	ADF-X027.8	03/18/03	RFI#1276	1,201	2,170	(468)	84	2,400	1,032	5,218	78	28	346	5,670		
266R1	ADF-X027.10	03/18/03	RFI#1356	0	0	0	(678)	925	40	287	4	2	19	311		
266R1	ADF-X027.12	03/18/03	RFI#1365	0	0	0	446	850	229	1,625	23	8	101	1,657		
266R1	ADF-X027.13	03/18/03	RFI#1366	1,718	3,008	(1,352)	120	405	460	2,641	40	14	175	2,870		
266R1	ADF-X027.14	03/18/03	RFI#1368	0	0	0	0	1,300	210	1,510	23	8	100	1,641		
266R1	ADF-X027.17	03/18/03	RFI#1477	0	0	0	0	665	107	772	12	4	51	839		
266R1	ADF-X027.19	03/18/03	RFI#1521	0	0	0	389	535	165	1,088	16	6	72	1,183		
266R1	ADF-X027.20	03/18/03	RFI#1544	4,843	9,516	(1,876)	339	775	1,908	10,662	160	56	707	11,586		
266R1	ADF-X027.21	03/18/03	RFI#1763	0	0	0	0	1,365	220	1,585	24	8	105	1,723		
266R1	ADF-X027.6	03/18/03	RFI#1053	35	(136)	0	232	313	72	481	7	3	32	523		
266R1	ADF-X027.7	03/18/03	RFI#1070	291	492	(91)	2,136	10,150	2,165	12,852	223	78	985	16,138		

41

21/41

Change Order Request	ADF RCO	Submitted to PACMO	RCO Individual Reference Document	Added Steel (lbs)	ADF						Subtotal	1.50% Insurance	0.52% PP Bond	6.5% CM Fee	Total COR
					Material		Labor/Equipment (Fab, Erect, Inst)	Engineering (Detailing)	Taxes, Ins. OH & Profit						
					Add	Deduct									
266R1	ADF-X027.11	03/18/03	RFI#1359	1,563	1,817	(221)	21,148	5,350	5,480		33,573	504	177	2,226	36,480
266R1	ADF-X027.16	03/18/03	RFI#1476	2,644	1,438	0	1,077	1,110	718		2,434	65	23	288	4,720
266R1	ADF-X027.18	03/18/03	RFI#1479	(475)	112	(101)	(1,529)	1,200	(117)		(4,351)	(7)	(2)	(29)	(473)
268	ADF-X085.1	03/18/03	RFI#571	0	0	0	0	148	24		172	3	1	11	186
269R1	ADF-X059	03/18/03	CH A/E Meeting May 8 & 9, 2002	4,224	12,561	(2,799)	1,949	26,156	6,824		44,691	670	236	2,964	48,562
270	ADF-X038.1	03/18/03	RFI#1070.R3	0	0	0	0	1,990	321		2,311	35	12	153	2,512
270	ADF-X038.2	03/18/03	RFI#1666.R1	(21)	254	(73)	1,668	1,470	618		3,988	59	21	261	4,279
270	ADF-X038.4	03/18/03	RFI#2125	512	668	(94)	928	350	375		2,228	33	12	148	2,421
270	ADF-X038.6	03/18/03	RFI#2240.R1	(328)	(41)	(46)	423	2,830	525		3,692	55	19	245	4,012
270	ADF-X038.10	03/18/03	RFI#2260.R1	4,926	1,515	(331)	10,959	1,810	2,925		16,878	253	89	1,119	18,340
270	ADF-X038.13	03/18/03	RFI#2396.R1	253	160	0	1,291	920	446		2,818	42	15	187	3,062
270	ADF-X038.16	03/18/03	RFI#2425	(2,860)	3,602	(1,477)	311	810	685		3,932	59	21	261	4,272
270	ADF-X038.18	03/18/03	RFI#2450	0	0	0	0	710	115		825	12	4	55	896




Change Order Request	ADF RCO	Submitted to PACMO	RCO Individual Reference Document	Added Steel (lbs)	Material			Labor/Equip (Fab, Erect, Inst)	Engineering Detailing	Taxes, Ins, OH & Profit	Subtotal	1.50% Insurance	0.52% PP Bond	6.5% CM Fee	Total COR
					Add	Deduct									
270	ADF-X038.19	03/18/03	RFI#2478	0	0	0	0	0	370	60	430	6	2	29	467
272	ADF-X056.1	03/18/03	RFI#1446.R0 & R1	1,036	802	(56)	2,164	4,338	1,307	8,555	128	45	567	9,296	
272	ADF-X056.2	03/18/03	RFI#1446.R2	805	833	(98)	495	5,860	1,211	8,301	125	44	550	9,020	
273B	ADF-X147	10/07/03	ASI#51	0	0	0	0	275	44	319	5	2	21	347	
274R1	ADF-X111	03/18/03	RFI#2881	8,756	5,604	0	34,595	1,850	9,364	51,413	771	271	3,410	55,866	
275R1	ADF-X045.2	03/18/03	RFI#1161	1,476	2,038	(337)	103	740	521	3,068	46	16	203	3,331	
275R1	ADF-X045.3	03/18/03	RFI#1286	48	26	0	205	1,370	273	1,874	28	10	124	2,036	
275R1	ADF-X045.4	03/18/03	RFI#1289	0	2,250	0	0	1,480	749	4,479	67	24	297	4,866	
275R1	ADF-X045.8	03/18/03	RFI#1619	704	642	(71)	884	740	427	2,623	39	14	174	2,850	
275R1	ADF-X045.9	03/18/03	RFI#1655	276	150	0	784	1,740	480	3,154	47	17	209	3,428	
275R1	ADF-X045.10	03/18/03	RFI#1678	598	325	0	444	1,740	453	2,862	44	16	196	3,219	
275R1	ADF-X045.12	03/18/03	RFI#1811	1,269	690	0	693	1,260	511	3,154	47	17	209	3,427	
275R1	ADF-X045.13	03/18/03	RFI#1832	443	241	0	232	1,330	320	2,123	32	11	141	2,307	
275R1	ADF-X045.15	03/18/03	RFI#1922	339	593	(111)	1,694	1,110	632	3,397	59	21	260	4,256	

43

23/41

Change Order Request	ADF RCO	Submitted to PACMO	RCO Individual Reference Document	Added Steel (lbs)	ADF			Engineering Detailing	Taxes, Ins. OH & Profit	Subtotal	1.50% Insurance	0.52% PP Bond	6.5% CM Fee	Total COR
					Material	Labor/Equip (Fab. Erect. Inst)								
					Add	Deduct								
275R1	ADF-X045.1	03/18/03	RFI#942.R1	(48)	1,948	(539)	(3)	1,110	498	13,015	45	16	200	3,276
275R1	ADF-X045.5	03/18/03	RFI#1292	(674)	(24)	(94)	(436)	850	48	344	5	2	23	374
275R1	ADF-X045.7	03/18/03	RFI#1562	(874)	1,023	(409)	(450)	1,370	272	1,806	27	10	120	1,963
275R1	ADF-X045.11	03/18/03	RFI#1737	(78)	(3)	(11)	(394)	1,220	131	943	14	5	63	1,025
275R1	ADF-X045.14	03/18/03	RFI#1901	(65)	(3)	(9)	(393)	1,220	132	1,946	14	5	63	1,028
279R1	ADF-X089.7	03/18/03	RFI#2805	(558)	(83)	(78)	(1,350)	443	(232)	1,303	(20)	(7)	(86)	(1,414)
280R1	ADF-X050.15	03/18/03	RFI#2231	(230)	(15)	(38)	(804)	0	(171)	1,029	(15)	(5)	(68)	(1,117)
280R1	ADF-X050.1	03/18/03	RFI#1468.R1	138	632	(149)	(772)	0	(44)	333	(5)	(2)	(22)	(361)
281R1	ADF-X043.B	03/18/03	RFI#1096...	860	14,098	(3,712)	(775)	12,000	4,130	25,741	386	136	1,707	27,970
282	ADF-X050.2	03/18/03	RFI#1602.R2	0	0	0	0	1,625	262	1,887	28	10	125	2,051
282	ADF-X050.4	03/18/03	RFI#1815.R1	2,265	4,471	(824)	517	250	959	5,372	81	28	356	5,837

44


 24/41



Change Order Request	ADF RCO	Submitted to PACMO	RCO Individual Reference Document	Added Steel (lbs)	ADF					Subtotal	1.50% Insurance	0.52% PP Bond	6.5% CM Fee	Total COR
					Material		Labor/Equipment (Fab. Erect. Inst)	Engineering Detailing	Taxes, Ins. OH & Profit					
					Add	Deduct								
282	ADF-X050.24	03/18/03	RFI#2327.R1	0	14	0	230	250	96	589	9	3	39	640
282	ADF-X050.30	03/18/03	RFI#2374	529	339	0	2,202	250	555	3,346	50	18	222	3,636
282	ADF-X050.33	03/18/03	RFI#2386	1,814	1,138	0	1,326	0	526	2,990	45	16	198	3,248
282	ADF-X050.5	03/18/03	RFI#1829.R1	1,301	832	0	871	1,125	545	3,373	51	18	224	3,665
282	ADF-X050.9	03/18/03	RFI#2169	420	462	(52)	3,937	1,625	1,245	7,217	108	38	479	7,842
282	ADF-X050.14	03/18/03	RFI#2226	360	798	(155)	23	125	170	982	14	5	64	1,045

45

25/11

Change Order Request	ADF RCO	Submitted to PACMO	RCO Individual Reference Document	Added Steel (lbs)	ADF						Subtotal	1.50% Insurance	0.52% PP Bond	6.5% CM Fee	Total COR
					Material		Labor/Equip (Fab, Erect, Inst)	Engineering Detailing	Taxes, Ins, OH & Profit						
					Add	Deduct									
282	ADF-X050.25	03/18/03	RFI#2330	0	0	0	0	0	375	61	436	7	2	29	473
282	ADF-X050.26	03/18/03	RFI#2342	0	0	0	0	0	750	121	871	13	5	58	947
282	ADF-X050.27	03/18/03	RFI#2343	1,399	893	0	0	2,354	250	743	4,241	64	22	281	4,608
284R1	ADF-X112.8	03/18/03	RFI#2735	(2,628)	486	(438)	0	(4,505)	2,125	(511)	(2,943)	(43)	(15)	(189)	(3,090)
284R1	ADF-X112.9	03/18/03	RFI#2735.R1	0	0	0	0	0	125	20	145	2	1	10	158
285	ADF-X135.9	07/25/03	RFI#2761	2,306	2,267	(272)	0	2,921	125	1,126	6,167	93	33	409	6,701
286	ADF-X071.14	03/20/03	RFI#2253	2,433	1,324	0	0	5,893	1,014	1,641	9,337	148	52	655	10,726
286	ADF-X071.60	03/20/03	RFI#2256	0	0	0	0	0	549	89	637	10	3	42	693
287	ADF-X071.47	03/20/03	RFI#2662	43	23	0	0	234	810	189	1,256	19	7	83	1,365
288R2	ADF-X073.5	03/20/03	RFI#2252	(656)	59	(113)	0	(46)	110	2	15	0	0	1	12
288R2	ADF-X073.6	03/20/03	RFI#2401	459	261	0	0	937	1,215	439	2,852	43	15	189	3,099
288R2	ADF-X073.8	03/20/03	RFI#2477	788	855	0	0	2,823	1,345	944	5,967	90	31	396	6,484
288R2	ADF-X073.12	03/20/03	RFI#2696	123	69	0	0	628	515	224	1,437	22	8	95	1,561

46

26/41

Change Order Request	ADF RCO	Submitted to PACMO	RCO Individual Reference Document	Added Steel (lbs)	Material			Labor/Equip (Fab. Erect. Inst)		Engineering Detailing	Taxes, Ins. OH & Profit	Subtotal	1.50% Insurance	0.52% PP Bond	6.5% CM Fee	Total COR
					Add	Deduct										
288R2	ADF-X073.13	03/20/03	RFI#2741	3,039	4,970	(905)		613	500	1,116		6,295	94	33	417	6,840
288R2	ADF-X073.14	03/20/03	RFI#2751	690	407	0		1,373	773	487		3,039	46	16	202	3,302
288R2	ADF-X073.7	03/20/03	RFI#2439	3,109	3,514	(497)		218	3,840	1,339		5,413	126	44	558	9,142
288R2	ADF-X073.9	03/20/03	RFI#2540	1,305	4,187	(936)		984	2,740	1,377		5,361	125	44	554	9,075
288R2	ADF-X073.10	03/20/03	RFI#2593.R2	3,993	3,923	(449)		280	6,250	1,841		11,844	178	63	785	12,870
288R2	ADF-X073.11	03/20/03	RFI#2680	81	57	(3)		6	313	64		436	7	2	29	474
292R1	ADF-X174.3	03/20/03	ASI#058	0	0	0		0	208	34		241	4	1	16	262
295	ADF-X227	03/20/03	ASI#080	34	352	0		60	250	133		295	12	4	53	864
300R1	ADF-X003	03/20/03	ASI#1 ADF Cost	0	3,037	0		9,871	2,278	4,466		19,652	295	104	1,303	21,353
300R1	ADF-X010.B	03/20/03	ASI#1 ADF Cost	11,285	10,340	0		35,770	1,716	9,847		52,673	865	304	3,825	62,668
300R1	ADF-X010.C	03/20/03	ASI#1 ADF Cost	3,891	1,923	0		14,662	1,034	3,581		21,200	318	112	1,406	23,036
300R1	ADF-X011.A	03/20/03	ASI#1 ADF Cost	9,989	4,936	0		5,434	1,750	2,473		14,584	219	77	968	15,557
300R1	ADF-X012.A	03/20/03	ASI#1 ADF Cost	12,671	5,955	0		55,594	6,125	13,612		81,286	1,219	429	5,391	88,325
303	ADF-X101	03/20/03	CH Meeting August 7 & 8, 2002	3,283	6,197	(1,181)		9,029	35,300	8,689		59,034	871	306	3,849	63,060
306	ADF-X115	03/17/03	FO#168	94	118	(18)		58	563	126		346	13	4	56	919
307R1	ADF-X078	03/20/03	CH Meeting July 10 & 11, 2002	17,074	22,078	(3,311)		16,065	17,094	10,125		62,052	931	328	4,115	67,425
310	ADF-X113.10	03/20/03	RFI#2874	0	0	0		0	995	161		1,156	17	6	77	1,256
311R1	ADF-X097.1	03/20/03	RFI#1460.R2	(387)	(36)	(54)		(1,147)	500	(176)		(314)	(14)	(5)	(61)	(993)
311R1	ADF-X097.2	03/20/03	RFI#2407.R3	207	892	(211)		14	3,100	657		4,452	67	23	295	4,837

Change Order Request	ADF RCO	Submitted to PACMO	RCO Individual Reference Document	Added Steel (lbs)	ADF				Taxes, Ins. OH & Profit	Subtotal	1.50% Insurance	0.52% PP Bond	6.5% CM Fee	Total COR
					Material	Labor/Equipment (Fab, Erect, Inst)	Engineering Detailing							
					Add	Deduct								
311R1	ADF-X097.3	03/20/03	RFI#2527.R1	0	0	0	0	395	64	459	7	2	30	499
311R1	ADF-X097.5	03/20/03	RFI#2596	(2,290)	(2,010)	(318)	(3,412)	955	(1,062)	(5,347)	(88)	(31)	(388)	(6,353)
311R1	ADF-X097.6	03/20/03	RFI#2659.R2	9	198	(51)	1	563	124	835	13	4	55	908
311R1	ADF-X097.7	03/20/03	RFI#2659.R3	738	803	(105)	52	700	280	1,730	26	9	115	1,880
311R1	ADF-X097.8	03/20/03	RFI#2615.R1	451	986	(200)	32	375	244	1,437	22	8	95	1,561
311R1	ADF-X097.11	03/20/03	RFI#2727	0	23	0	0	313	56	391	6	2	26	424
311R1	ADF-X097.12	03/20/03	RFI#2743	0	0	0	0	295	48	343	5	2	23	372
311R1	ADF-X097.13	03/20/03	RFI#2743.R1	0	0	0	0	295	48	343	5	2	23	372
311R1	ADF-X097.14	03/20/03	RFI#2744	0	148	0	0	850	171	1,168	18	6	77	1,269

48

28/41

Change Order Request	ADF RCO	Submitted to PACMO	RCO Individual Reference Document	Added Steel (lbs)	ADF					Taxes, Ins. OH & Profit	Subtotal	1.50% Insurance	0.52% PP Bond	6.5% CM Fee	Total COR
					Material		Labor/Equip (Fab. Erect. Ins)	Engineering Detailing							
					Add	Deduct									
311R1	ADF-X097.15	03/20/03	RFI#2755	194	110	0	0	403	375	166	1,054	16	6	70	1,146
311R1	ADF-X097.16	03/20/03	RFI#2759	0	0	0	0	0	438	71	508	8	3	34	552
311R1	ADF-X097.17	03/20/03	RFI#2763	0	0	0	0	0	250	40	290	4	2	19	316
311R1	ADF-X097.18	03/20/03	RFI#2798	0	0	0	0	0	1,373	222	1,594	24	8	106	1,732
311R1	ADF-X097.19	03/20/03	RFI#2820	0	0	0	0	0	1,030	166	1,196	18	6	79	1,300
311R1	ADF-X097.21	03/20/03	RFI#2825	199	108	0	0	299	3,810	700	4,918	74	26	326	5,343
311R1	ADF-X097.22	03/20/03	RFI#2840	0	0	0	0	0	375	61	436	7	2	29	473
311R1	ADF-X097.23	03/20/03	RFI#2871.R0 & R1	0	0	0	0	0	1,590	257	1,847	28	10	122	2,007
311R1	ADF-X097.24	03/20/03	RFI#2871.R2	0	0	0	0	0	1,590	257	1,847	28	10	122	2,007

49

29/41

Change Order Request	ADF RCO	Submitted to PACMO	RCO Individual Reference Document	Added Steel (lbs)	Material			Labor/Equip (Fab, Erect, Inst)	Engineering		Taxes, Ins, OH & Profit	Subtotal	1.50% Insurance	0.52% PP Bond	6.5% CM Fee	Total COR
					Add	Deduct			Detailing							
311R1	ADF-X097.25	03/20/03	RFI#2871.R3	0	110	0		0	1,590		282	1,982	30	10	131	2,154
315	ADF-X061.C2	03/20/03	CH/A/E Meeting June 6 & 7, 2002	(502)	(74)	(70)	(1,050)	0	667	0		667	(6)	(3)	(35)	(572)
315	ADF-X061.C10	03/20/03	CH/A/E Meeting June 6 & 7, 2002	0	0	0	0	0	851	137		988	15	5	66	1,074
315	ADF-X061.C1	03/20/03	CH/A/E Meeting June 6 & 7, 2002	770	706	0	2,478	0	1,333	852		5,368	81	28	356	5,833
315	ADF-X061.C3	03/20/03	CH/A/E Meeting June 6 & 7, 2002	661	435	0	1,218	0	3,462	909		6,024	90	32	399	6,545
315	ADF-X061.C4	03/20/03	CH/A/E Meeting June 6 & 7, 2002	0	14	0	0	0	667	111		791	12	4	52	860
315	ADF-X061.C5	03/20/03	CH/A/E Meeting June 6 & 7, 2002	638	681	(63)	343	0	1,702	479		3,422	47	17	208	3,414
315	ADF-X061.C6	03/20/03	CH/A/E Meeting June 6 & 7, 2002	219	378	(57)	1,522	0	379	442		2,663	40	14	177	2,894
315	ADF-X061.C7	03/20/03	CH/A/E Meeting June 6 & 7, 2002	0	0	0	0	0	520	84		604	9	3	40	656
315	ADF-X061.C8	03/20/03	CH/A/E Meeting June 6 & 7, 2002	(693)	(104)	(96)	(328)	0	757	37		265	4	1	18	288
315	ADF-X061.C9	03/20/03	CH/A/E Meeting June 6 & 7, 2002	0	0	0	0	0	6,379	1,030		7,410	111	39	491	8,051
315	ADF-X061.C11	03/20/03	CH/A/E Meeting June 6 & 7, 2002	0	0	0	0	0	5,143	831		5,974	90	32	396	6,491
316	ADF-X072	03/20/03	CH/A/E Meeting June 20 & 21, 2002	7,355	14,357	(2,644)	4,917	0	8,270	5,000		29,501	449	158	1,983	32,490
327	ADF-X140	03/20/03	Meeting Minutes October 3 & 4, 2002. Conflicts CPR 56 & 78	6,494	12,900	(2,461)	8,603	0	41,923	10,840		71,806	1,077	379	4,762	78,023
328	ADF-X135.21	03/20/03	RFI#2990	0	3,038	0	0	0	9,625	2,244		14,907	224	79	989	16,198
329B	ADF-X063.1	03/20/03	RFI#691.R1	5	33	(8)	0	0	940	158		1,123	17	6	74	1,220
329B	ADF-X063.4	03/20/03	RFI#1191.R2	366	421	0	1,926	0	885	635		3,867	58	20	256	4,201
329B	ADF-X063.8	03/20/03	RFI#1464.R4	2,374	3,279	(480)	1,661	0	1,603	1,258		7,321	110	39	486	7,955



Change Order Request	ADF RCO	Submitted to PACMO	RCO Individual Reference Document	Added Steel (lbs)	ADF						Subtotal	1.50% Insurance	0.52% PP Bond	6.5% CM Fee	Total COR
					Material		Labor/Equip (Fab. Erect, Inst)	Engineering Detailing	Taxes, Ins. OH & Profit						
					Add	Deduct									
329B	ADF-X063.15	03/20/03	RF#2246	0	0	0	0	330	53	383	6	2	25	416	
329B	ADF-X063.16	03/20/03	RF#2259	244	2,414	(303)	247	1,420	762	4,540	68	24	301	4,933	
329B	ADF-X063.18	03/20/03	RF#2274	108	220	(41)	8	165	68	419	6	2	28	456	
329B	ADF-X063.19	03/20/03	RF#2293	0	450	0	815	110	262	1,636	25	9	109	1,778	
329B	ADF-X063.22	03/20/03	RF#2339	0	0	0	0	405	65	470	7	2	31	511	
329B	ADF-X063.23	03/20/03	RF#2341	0	0	0	0	258	42	299	4	2	20	325	
329B	ADF-X063.27	03/20/03	RF#2421	0	0	0	0	258	42	299	4	2	20	325	
329B	ADF-X063.29	03/20/03	RF#2432	0	0	0	0	203	33	235	4	1	16	256	
329B	ADF-X063.31	03/20/03	RF#2441	0	0	0	0	755	122	877	13	5	58	953	

Change Order Request	ADF RCO	Submitted to PACMO	RCO Individual Reference Document	Added Steel (lbs)	ADF				Taxes, Ins, OH & Profit	Subtotal	1.50% Insurance	0.52% PP Bond	6.5% CM Fee	Total COR
					Material		Labor/Equip (Fab, Erect, Inst)	Engineering & Detailing						
					Add	Deduct								
329B	ADF-X063.32	03/20/03	RFI#2442	(6,472)	17,626	(5,937)	18,062	1,110	6,947	37,808	567	200	2,507	41,082
329B	ADF-X063.33	03/20/03	RFI#2450	0	0	0	0	745	120	865	13	5	57	940
329B	ADF-X063.35	03/20/03	RFI#2481	0	0	0	0	1,535	248	1,783	27	9	118	1,937
329B	ADF-X063.36	03/20/03	RFI#2484.R1	82	203	(35)	121	258	107	654	10	3	43	710
329B	ADF-X063.38	03/20/03	RFI#2583	0	0	0	0	405	65	470	7	2	31	511
329B	ADF-X063.39	03/20/03	RFI#2586	0	0	0	0	220	36	256	4	1	17	278
329B	ADF-X063.40	03/20/03	RFI#2590	0	0	0	0	1,220	197	1,417	21	7	94	1,540
336	ADF-X021.B	03/20/03	ASI#6	3,531	4,671	(663)	1,687	500	1,316	7,511	113	40	498	8,161
336	ADF-X021.C	03/20/03	ASI#6	12,778	16,122	(2,187)	705	2,125	3,606	20,374	306	108	1,351	22,135
347	ADF-X145	04/07/03	FO#012	0	0	0	0	160	26	186	3	1	12	202
348	ADF-X164	04/07/03	ASI# 43	0	0	0	0	405	65	470	7	2	31	511
354	ADF-X171.1	04/07/03	RFI#2806.R1	(63)	49	(23)	(226)	813	99	712	11	4	47	774
354	ADF-X171.2	04/07/03	RFI#2949.R2	354	193	0	860	2,156	566	3,774	57	20	250	4,101
354	ADF-X171.3	04/07/03	RFI#3132	56	31	0	361	375	145	512	14	5	60	591
354	ADF-X171.4	04/07/03	RFI#3144	0	0	0	0	1,469	237	1,706	26	9	113	1,854
355	ADF-X194.C		RFI#2277	25	187	(6)	460	250	186	1,078	16	6	71	1,170
356	ADF-X079.1	04/10/03	RFI#2280	4,126	5,113	(681)	6,298	2,200	2,630	15,360	233	82	1,032	16,907
356	ADF-X079.2	04/10/03	RFI#2280.R1	(92)	599	(180)	17	3,575	670	4,682	70	25	310	5,087



Change Order Request	ADF RCO	Submitted to PACMO	RCO Individual Reference Document	Added Steel (lbs)	Material			Labor/Equipment (Fab, Erect, Inst)	Engineering (Detailing)	Taxes, Ins, OH & Profit	Subtotal	1.50% Insurance	0.52% PP Bond	6.5% CM Fee	Total COR
					Add	Deduct									
360	ADF-X182	04/10/03	CPR# 93	510	281	0	920	515	355		2,071	31	11	137	2,250
361	ADF-X086	04/10/03	CPR#51	3,197	5,211	(848)	3,414	15,690	4,212		27,679	415	146	1,836	30,076
362	ADF-X162	04/10/03	CPR#091	536	726	(89)	1,707	3,760	1,098		7,202	108	38	478	7,825
366	ADF-X163	04/14/03	CPR#092	(93)	(36)	(14)	(741)	110	(135)			(12)	(4)	(54)	(387)
374	ADF-X054	04/16/03	RFI#2220	(5,044)	109	(778)	(3,823)	660	(793)			(69)	(24)	(307)	(5,025)
387	ADF-X107	05/07/03	RFI#2842	1,322	12,655	(3,280)	2,438	33,969	8,247			810	285	3,583	58,708
389	ADF-X071.59	03/18/03	RFI#2731	184	258	0	3,808	2,969	1,399			127	45	559	9,164
392	ADF-X203	05/21/03	RFI#2244...	1,123	1,878	(2,850)	23,850	1,500	4,160			428	151	1,893	31,008
401R1	ADF-X129.C	05/15/03	CPR#123	0	(30,349)	0	0	1,100	(6,716)			(539)	(190)	(2,385)	(39,079)
407	ADF-X064	07/15/03	SCM A0018 Re-size base plate for column at W/FFF and W/11	0	0	0	0	550	89			10	3	42	694
408	ADF-X116	07/22/03	Changes on A/E Approval of B1A2 Erection Plans	1,178	3,239	(705)	895	3,600	1,336			125	44	555	9,090
409	ADF-X117	07/25/03	Changes on A/E Approval of B1A3 Erection Plans	239	365	(55)	509	3,510	742			76	27	336	5,512
410	ADF-X177	07/15/03	RFI#1755	252	161	0	4,503	1,250	1,260			108	38	476	7,795
411	ADF-X288	07/16/03	RFI#3147.R2 & R3	0	0	0	3,209	750	685			70	25	308	5,046
413	ADF-X071.62	07/15/03	RFI#2530.R1	0	0	0	0	2,688	434			47	16	207	3,392
416	ADF-X135.10	07/15/03	RFI#2826	382	602	(94)	(1,118)	422	(39)			(3)	(1)	(15)	(247)
417	ADF-X135.13	07/15/03	RFI#2941	0	0	0	0	313	50			5	2	24	394
418	ADF-X169	07/16/03	CPR#115	1,297	1,231	0	2,046	29,694	5,534			578	203	2,554	41,839
429	ADF-X112.2	07/16/03	RFI#1600.R1	0	0	0	0	1,875	303			33	11	144	2,366

Change Order Request	ADF RCO	Submitted to PACMO	RCO Individual Reference Order Document	Added Steel (lbs)	ADF					Taxes, Ins. OH & Profit	Subtotal	1.50% Insurance	0.52% PP Bond	6.5% CM Fee	Total COR
					Material		Labor/Equipment (Fab, Erect, Inst)	Engineering Detailing							
					Add	Deduct									
429	ADF-X112.3	07/16/03	RFI#2569	0	0	0	1,610	250	406	-2,266	34	12	150	2,462	
429	ADF-X112.7	07/16/03	RFI#2716.R2	0	0	0	0	250	40	-290	4	2	19	316	
429	ADF-X112.19	07/16/03	RFI#2872	0	0	0	0	125	20	-145	2	1	10	158	
429	ADF-X112.20	07/16/03	RFI#2873	0	0	0	0	250	40	-290	4	2	19	316	
430	ADF-X158	09/03/03	Meeting Minutes October 16 & 17, 2002	19,133	20,613	(2,633)	34,839	48,673	19,027	120,518	1,808	636	7,993	130,954	
431	ADF-X083.1	07/16/03	RFI#1613	1,987	2,478	(332)	722	1,935	936	-5,739	86	30	381	6,236	
431	ADF-X083.2	07/16/03	RFI#1617	0	0	0	0	735	119	-854	13	5	57	928	
431	ADF-X083.3	07/16/03	RFI#1694	0	0	0	0	1,085	175	-1,260	19	7	84	1,369	
431	ADF-X083.4	07/16/03	RFI#1703	(910)	(113)	(126)	(377)	495	(50)	-1,323	(3)	(1)	(11)	(187)	
433	ADF-X135.3	07/16/03	RFI#2340.R1	24	430	(109)	1,640	406	472	2,840	43	15	188	3,086	
433	ADF-X135.4	07/16/03	RFI#2340.R2	0	0	0	0	406	66	-472	7	2	31	513	
434	ADF-X135.35	07/16/03	RFI#3056	80	45	0	216	1,063	226	-1,550	23	8	103	1,685	
435	ADF-X112.10	07/16/03	RFI#2750	(56)	(2)	(8)	(254)	250	(12)	-263	(0)	(0)	(2)	(28)	
435	ADF-X135.5	07/16/03	RFI#2407.R5	69	273	(61)	5	313	99	629	9	3	42	683	
436	ADF-X135.22	07/16/03	RFI#2991	0	0	0	0	156	25	-181	3	1	12	197	
436	ADF-X135.23	07/16/03	RFI#2991.R1	0	0	0	0	156	25	-181	3	1	12	197	
437	ADF-X135.1	07/16/03	RFI#1303.R5	0	0	0	0	250	40	-290	4	2	19	316	
437	ADF-X135.2	07/16/03	RFI#1303.R6	0	0	0	0	188	30	-218	3	1	14	237	
437	ADF-X135.6	07/16/03	RFI#2527.R2	0	0	0	0	219	35	-254	4	1	17	276	
437	ADF-X135.7	07/16/03	RFI#2527.R3	0	0	0	0	219	35	-254	4	1	17	276	
437	ADF-X135.24	07/16/03	RFI#2997	0	0	0	0	500	81	-581	9	3	39	631	

Change Order Request	ADF RCO	Submitted to PAC/MO	RCO Individual Reference Document	Added Steel (lbs)	ADF						Subtotal	1.50% Insurance	0.52% PP Bond	6.5% CM Fee	Total COR
					Material		Labor/Equip (Fab, Erect, Inst)	Engineering Detailing	Taxes, Ins, OH & Profit						
					Add	Deduct									
437	ADF-X135.29	07/16/03	RFI#3032	0	0	0	0	1,125	182	1,307	20	7	87	1,420	
438	ADF-X135.18	07/16/03	RFI#2979	41	54	0	504	500	195	1,253	19	7	83	1,361	
438	ADF-X135.19	07/16/03	RFI#2979.R1	0	0	0	0	500	81	581	9	3	39	631	
439	ADF-X135.31	07/16/03	RFI#3038	671	715	(88)	678	313	329	1,946	29	10	129	2,115	
439	ADF-X135.32	07/16/03	RFI#3038.R1	84	49	0	550	313	173	1,085	16	6	72	1,179	
439	ADF-X135.33	07/16/03	RFI#3038.R2	0	0	0	0	313	50	363	5	2	24	394	
440	ADF-X032.C1	07/28/03	RFI#1451	456	418	0	438	375	243	1,474	22	8	98	1,602	
440	ADF-X032.C2	07/28/03	RFI#1451.R1	0	4,521	0	1,265	110	1,332	7,228	108	38	479	7,854	
442	ADF-X236	07/18/03	RFI#3565	0	0	0	0	305	49	354	5	2	23	385	
446	ADF-X280.2	07/24/03	RFI#1172	0	0	0	0	188	30	218	3	1	14	237	
446	ADF-X280.3	07/24/03	RFI#1220.R1	0	0	0	0	188	30	218	3	1	14	237	
446	ADF-X280.4	07/24/03	RFI#1221.R1	0	0	0	0	188	30	218	3	1	14	237	
446	ADF-X280.5	07/24/03	RFI#1288	0	0	0	0	188	30	218	3	1	14	237	
446	ADF-X280.7	07/24/03	RFI#2265	0	0	0	0	234	38	272	4	1	18	296	
446	ADF-X280.8	07/24/03	RFI#2265.R1	0	0	0	0	234	38	272	4	1	18	296	
446	ADF-X280.9	07/24/03	RFI#2314	(781)	549	(270)	(432)	2,938	453	3,236	49	17	215	3,516	
446	ADF-X280.10	07/24/03	RFI#2314.R1	0	0	0	0	563	91	653	10	3	43	710	
447R1	ADF-X062.B	07/24/03	RFI#2406.R0, R1 & R2	1,853	15,644	(3,830)	4,153	8,375	5,151	28,494	442	156	1,956	32,048	
448	ADF-X062.C	07/24/03	RFI#2406.R0 & R1	2,035	12,242	0	3,680	8,000	4,785	28,707	431	152	1,904	31,193	
449	ADF-X123.1	07/24/03	RFI#1704	125	68	0	996	2,650	642	2,367	65	23	289	4,734	
449	ADF-X123.2	07/24/03	RFI#3051	0	0	0	0	313	50	363	5	2	24	394	

Change Order Request	ADF RCO	Submitted to PACMO	RCO Individual Reference Document	Added Steel (lbs)	ADF				Labor/Equip (Fab, Erect, Inst)	Engineering Detailing	Taxes, Ins, OH & Profit	Subtotal	1.50% Insurance	0.52% PP Bond	6.5% CM Fee	Total COR
					Material		Deduct	Subtotal								
					Add											
449	ADF-X123.3	07/24/03	RFI#3051.R0 & R1	173	123	0	0	1,621	938	472	3,153	47	17	209		3,426
450	ADF-X168.1	07/24/03	ASI#056	0	0	0	0	0	563	91	653	10	3	43		710
450	ADF-X168.2	07/24/03	RFI#3123	0	0	0	0	0	563	91	653	10	3	43		710
451	ADF-X181.1	07/24/03	ASI#052	5,170	3,980	(286)		14,444	1,875	4,081	24,094	361	127	1,598		26,180
451	ADF-X181.2	07/24/03	RFI#3224	471	267	0	33		1,250	268	1,518	27	10	121		1,975
451	ADF-X181.3	07/24/03	RFI#3224.R1	(754)	133	(153)	(53)		1,250	189	1,366	20	7	91		1,484
452	ADF-X091.1	08/06/03	RFI#2345	(2,324)	3,312	(1,295)	(918)		2,513	591	4,202	63	22	279		4,566
452	ADF-X091.2	08/06/03	RFI#2345.R1	887	501	0	1,688		2,513	860	5,561	83	29	369		6,043
452	ADF-X091.3	08/06/03	RFI#2501	0	0	0	0		220	36	256	4	1	17		278
458	ADF-X097.A2	08/19/03	RFI#2523.R2	0	0	0	0		110	18	128	2	1	8		139
458	ADF-X097.A3	08/19/03	RFI#2720	0	0	0	0		1,645	266	1,911	29	10	127		2,076
458	ADF-X097.A4	08/19/03	RFI#2523.R3	0	0	0	0		785	127	912	14	5	60		991
458	ADF-X097.A6	08/19/03	RFI#2407.R4	0	0	0	0		188	30	218	3	1	14		237
458	ADF-X097.A8	08/19/03	RFI#2407.R6	0	0	0	0		165	27	192	3	1	13		208
464	ADF-X023	09/17/03	ASI#8	0	0	0	0		6,130	990	7,120	107	38	472		7,737
475	ADF-X187	09/04/03	ASI#047	14	8	0	755		2,688	562	4,012	60	21	266		4,359
476	ADF-X218	09/09/03	CPR#119	693	1,003	(171)	49		2,245	559	3,685	55	19	244		4,004
478R1	ADF-X092	09/08/03	RFI#2536 & 2807	41	83	0	1,283		1,430	484	3,281	49	17	218		3,565
480	ADF-X180.1	09/15/03	RFI#3403	159	114	0	5,877		1,155	1,358	8,504	128	45	564		9,241
480	ADF-X180.2	09/15/03	RFI#3329	0	0	0	0		660	107	767	11	4	51		833
482	ADF-X060.C	09/17/03	CPR#41 Issuance of Site Confirming Memos	0	0	0	173		1,875	342	2,389	36	13	158		2,596
487	ADF-X053	09/17/03	RFI#1095	(10,232)	0	(5,730)	10,868		2,283	1,532	13,683	134	47	594		9,728

56

36/41

Change Order Request	ADF RCO	Submitted to PACMO	RCO Individual Reference Document	Added Steel (lbs)	ADF			Labor/Equip (Fab, Erect, Inst)	Engineering Detailing	Taxes, Ins, OH & Profit	Subtotal	1.50% Insurance	0.52% PP Bond	6.5% CM Fee	Total COR
					Material Add	Deduct									
488	ADF-X213	09/17/03	CPR#106	0	3,072	0	0	75	1,875	1,012	6,034	91	32	400	6,557
493	ADF-X268	09/19/03	CPR#139	(228)	(12)	(32)	(431)	0	0	(97)	(373)	(9)	(3)	(38)	(621)
495	ADF-X249.1	09/22/03	RFI#2248.R3	(80)	473	(141)	(6)	2,075	410	2849	2849	42	15	186	3,054
496	ADF-X247	10/03/03	RFI#3589	(86)	474	(134)	(322)	2,770	452	3,240	3,240	49	17	215	3,521
497	ADF-X138.1	09/23/03	RFI#2897	0	0	0	0	165	27	192	192	3	1	13	208
497	ADF-X138.2	09/23/03	RFI#2898	0	0	0	0	1,158	187	1,344	1,344	20	7	89	1,461
497	ADF-X138.4	09/23/03	RFI#2938	0	0	0	0	165	27	192	192	3	1	13	208
497	ADF-X138.5	09/23/03	RFI#2992	0	0	0	0	9,854	1,591	11,446	11,446	172	60	759	12,437
497	ADF-X138.6	09/23/03	RFI#2993	0	0	0	0	5,977	965	6,942	6,942	104	37	460	7,543
497	ADF-X138.7	09/23/03	RFI#2994	0	0	0	0	6,829	1,103	7,932	7,932	119	42	526	8,619
497	ADF-X138.8	09/23/03	RFI#2995	0	0	0	0	330	53	383	383	6	2	25	416
497	ADF-X138.9	09/23/03	RFI#2996	0	0	0	0	660	107	767	767	11	4	51	833
497	ADF-X138.10	09/23/03	RFI#3001	0	0	0	0	1,045	169	1,214	1,214	18	6	80	1,319
499	ADF-X071.42	03/18/03	RFI#2656	0	0	0	0	1,250	202	1,452	1,452	22	8	96	1,578
500	ADF-X108	09/30/03	A/E Meeting of Aug 15-16 and Sept 12-13, 2002	13,901	11,403	(393)	28,896	32,845	13,790	66,341	66,341	1,295	456	5,726	93,818
500	ADF-X120	09/30/03	A/E Meeting of Aug 15-16 and Sept 12-13, 2002	22,710	18,102	(1,526)	42,130	35,359	18,325	112,390	112,390	1,686	593	7,454	122,123
501	ADF-X249.4	09/29/03	RFI#3600	556	315	0	453	725	279	1,772	1,772	27	9	118	1,926
502	ADF-X087.1	09/29/03	CPR#052	(37)	3,431	(941)	(3)	938	715	4,140	4,140	62	22	275	4,498
509	ADF-X191.3	10/10/03	CPR#102	0	480	0	200	417	209	1,306	1,306	20	7	87	1,419
509	ADF-X191.4	10/10/03	CPR#102R1	0	0	0	0	417	67	484	484	7	3	32	526
509	ADF-X191.5	10/10/03	CPR#102R2	15	602	0	200	417	236	1,455	1,455	22	8	96	1,581
509	ADF-X191.8	10/10/03	RFI#3386	0	0	0	0	220	36	256	256	4	1	17	278
510	ADF-X052	10/22/03	RFI#2173	(7,899)	(275)	(1,097)	(4,837)	(990)	(1,441)	(5,330)	(5,330)	(130)	(46)	(573)	(9,388)



Change Order Request	ADF RCO	Submitted to PACMO	RCO Individual Reference Document	Added Steel (lbs)	ADF			Labor/Equipment (Fab, Erect, Inst)	Engineering Detailing	Taxes, Ins, OH & Profit	Subtotal	1.50% Insurance	0.52% PP Bond	6.5% CM Fee	Total COR
					Material										
					Add	Deduct									
511	ADF-X103	10/22/03	CPR#081	3,491	2,460	(93)	6,205	15,270	4,242	28,086	421	148	1,863	30,517	
600	ADF-X233.10	09/08/03	ASI#108	0	0	0	0	125	20	145	2	1	10	158	
615	ADF-X249.6	10/14/03	RFI#3621	0	72	0	0	2,688	450	3,210	48	17	213	3,488	
634A	ADF-X259	09/19/03	ASI#102	52	425	(98)	4	313	125	769	12	4	51	835	
638	ADF-X249.10	09/04/03	RFI#3681	170	175	(21)	12	1,415	265	1,845	28	10	122	2,005	
662	ADF-X264.7	10/06/03	RFI#3737	111	63	0	1,250	1,488	509	3,309	50	17	219	3,596	
664	ADF-X264.4	10/03/03	RFI#3720 & ASI 71R1	173	161	(17)	12	705	148	1,009	15	5	67	1,097	
664	ADF-X264.5	10/03/03	RFI#3720.R1	272	344	(52)	19	313	120	744	11	4	49	808	
666	ADF-X249.2	10/01/03	RFI#3598	0	254	0	0	1,350	276	1,880	28	10	125	2,043	
666	ADF-X249.3	10/01/03	RFI#3598.R1	0	536	0	0	935	273	1,743	26	9	116	1,894	
675	ADF-X264.8	10/06/03	RFI#3763	1,994	1,130	0	1,382	500	613	3,625	54	19	240	3,939	
676	ADF-X264.9	10/06/03	RFI#3771	495	281	0	1,277	2,250	686	4,493	67	24	298	4,882	
684	ADF-X037	10/03/03	ASI#09	22,474	48,159	(9,263)	13,802	8,505	13,001	74,203	1,113	392	4,921	80,629	
692	ADF-X135.12	10/01/03	RFI#2907	792	483	(9)	55	188	147	864	13	5	57	938	
692	ADF-X135.20	10/01/03	RFI#2989	301	166	0	21	1,906	349	2,442	37	13	162	2,653	
692	ADF-X135.25	10/01/03	RFI#2998	65	74	(10)	5	63	25	167	2	1	10	170	
692	ADF-X135.26	10/01/03	RFI#3005	(338)	28	(58)	(378)	750	38	381	6	2	25	413	
692	ADF-X135.27	10/01/03	RFI#3006	70	131	(24)	5	313	76	500	8	3	33	544	
692	ADF-X135.28	10/01/03	RFI#3011	3,663	2,391	(83)	486	938	769	4,502	68	24	299	4,892	
692	ADF-X135.30	10/01/03	RFI#3033/2905	589	677	(128)	2,802	1,400	940	5,692	85	30	377	6,185	
692	ADF-X135.34	10/01/03	RFI#3054	35	148	(34)	2	313	77	506	8	3	34	550	
692	ADF-X135.36	10/01/03	RFI#3097	337	191	0	430	188	160	869	15	5	64	1,052	

Change Order Request	ADF RCO	Submitted to PACMO	RCO Individual Reference Document	Added Steel (lbs)	ADF				Engineering Detailing	Taxes, Ins. OH & Profit	Subtotal	1.50% Insurance	0.52% PP Bond	6.5% CM Fee	Total COR
					Material Add	Deduct	Labor/Equip (Fab, Erect, Inst)								
696	ADF-X112.1	09/26/03	RFI#1460.R3	17	22	0	351		156	100	630	9	3	42	684
696	ADF-X112.4	09/26/03	RFI#2683.R2	(135)	(23)	(19)	(679)		188	(113)	(648)	(10)	(3)	(43)	(702)
696	ADF-X112.5	09/26/03	RFI#2693.R1	136	879	(218)	10		485	230	1,385	21	7	92	1,505
696	ADF-X112.6	09/26/03	RFI#2693.R2	0	0	0	0		485	78	563	8	3	37	612
696	ADF-X112.11	09/26/03	RFI#2764	184	105	0	883		2,578	621	4,186	63	22	278	4,548
696	ADF-X112.12	09/26/03	RFI#2772	161	92	0	417		125	125	769	11	4	50	825
696	ADF-X112.21	09/26/03	RFI#2884	0	0	0	0		1,563	252	1,815	27	10	120	1,972
696	ADF-X112.22	09/26/03	RFI#2903	(651)	0	(98)	(276)		125	(62)	(510)	(5)	(2)	(21)	(337)
707	ADF-X132.C	10/10/03	RFI#1465.R2	3,641	1,508	0	22,220		5,583	6,275	35,585	534	188	2,360	38,668
725	ADF-X264.11	10/06/03	RFI#3773	0	0	0	0		250	40	290	4	2	19	316
725	ADF-X264.12	10/06/03	RFI#3773.R1	147	82	0	424		250	145	902	14	5	60	980
736	ADF-X098	09/26/03	RFI#2908,2955,DDP's Related to Truss #13	9,701	12,640	(1,702)	12,127		12,240	6,796	42,100	632	222	2,792	45,746
755A	ADF-X167.1	09/29/03	RFI#2408.R1	0	0	0	0		406	66	472	7	2	31	513
755A	ADF-X167.2	09/29/03	RFI#2529.R2	1,611	947	(9)	3,398		6,563	1,947	12,845	193	68	852	13,957
755A	ADF-X167.3	09/29/03	RFI#2530.R3	3,943	2,351	(32)	12,248		16,313	5,617	36,496	547	193	2,420	39,656
761	ADF-X018	09/22/03	RFI#1214	(2,959)	(1,457)	(531)	(7,589)		2,250	(1,183)	(3,510)	(128)	(45)	(564)	(9,247)
761	ADF-X018.A	09/22/03	1215, 1834, 1834R1, 2148, 2148R1, 2148R2, 2148R3	440	513	(75)	31		14,640	2,469	17,578	264	93	1,166	19,100
763	ADF-X137	09/04/03	Review comments of B1B1 Erection Drawings (Submittal #320-05100-0) Ballet Opera House	638	664	(87)	45		7,250	1,309	9,182	138	48	609	9,977

Change Order Request	ADF RCO	Submitted to PACMO	RCO Individual Reference Document	Added Steel (lbs)	ADF			Engineering Detailing	Taxes, Ins. OH & Profit	Subtotal	1.50% Insurance	0.52% PP Bond	6.5% CM Fee	Total COR
					Material	Labor/Equip (Fab. Erect. Inst)								
					Add	Deduct								
813	ADF-X199.1	09/04/03	RFI#3232	(1,521)	353	(322)		(106)	4,395	700	75	26	333	5,454
813	ADF-X199.2	09/04/03	RFI#3307	570	319	0		283	780	257	25	9	109	1,781
813	ADF-X199.3	09/04/03	RFI#3307.R1	18	10	0		1	520	86	9	3	41	671
825	ADF-X133	09/04/03	RFI#2384.R0, R1 & R2	937	1,037	(54)		411	7,265	1,486	152	54	673	11,023
832	ADF-X223	09/29/03	RFI#3217	5,487	3,557	(28)		13,148	6,125	4,481	409	144	1,809	29,646
834	ADF-X041.C	09/04/03	RFI#1335.R1	0	0	0		0	4,675	755	81	29	360	5,900
840	ADF-X233.1	06/26/03	RFI#3353	175	220	0		1,669	500	470	43	15	190	3,106
840	ADF-X233.2	06/26/03	RFI#3426	579	969	0		3,767	1,250	1,188	108	38	476	7,796
840	ADF-X233.3	06/26/03	RFI#3474	0	0	0		0	165	27	3	1	13	208
840	ADF-X233.4	06/26/03	RFI#3475	(70)	(4)	(10)		(419)	500	(8)	1	0	4	65
840	ADF-X233.5	06/26/03	RFI#3476	0	0	0		0	313	50	5	2	24	394
840	ADF-X233.6	06/26/03	RFI#3503	0	0	0		0	250	40	4	2	19	316
840	ADF-X233.9	06/26/03	RFI#3608	0	0	0		0	250	40	4	2	19	316
840	ADF-X233.11	06/26/03	AC#5295 at BOH	0	0	0		0	670	108	12	4	52	846
841	ADF-X142	09/09/03	A/E Approval Mark-ups of B1B2 Erection Drawings Meeting Minutes 10/23-24/03	0	0	0		0	4,225	682	74	26	325	5,332
842	ADF-X122.1	09/26/03	RFI#2914	0	0	0		0	179	29	3	1	14	226
842	ADF-X122.2	09/26/03	RFI#2914.R1	0	0	0		0	203	33	4	1	16	256
842	ADF-X122.3	09/26/03	RFI#2915	259	148	0		3,704	700	900	82	29	362	5,925
842	ADF-X122.4	09/26/03	RFI#2664	0	0	0		0	220	36	4	1	17	278
842	ADF-X122.5	09/26/03	RFI#2569.R1	0	0	0		0	220	36	4	1	17	278



Change Order Request	ADF RCO	Submitted to PACMO	RCO Individual Reference Document	Added Steel (lbs)	ADF						Subtotal	1.50% Insurance	0.52% PP Bond	6.5% CM Fee	Total COR
					Material		Labor/Equip (Fab, Erect, Inst)	Engineering Detailing	Taxes, Ins OH & Profit						
					Add	Deduct									
845	ADF-X185.1	09/09/03	RFI#3192 Approval Return Drawings E-B5-LR BOH	1,032	4,700	(1,057)	72	1,500	1,081		6,297	94	33	418	6,842
845	ADF-X185.2	09/09/03	RFI#3192 Approval Return Drawings E-B5-LR BOH	0	0	0	0	5,750	929		6,679	100	35	443	7,257
846	ADF-X190	09/09/03	RFI#3192 Approval Return Drawings 59340 CH	0	131	0	0	220	65		416	6	2	28	452
847	ADF-X174.1	09/09/03	RFI#2541	0	0	0	0	208	34		241	4	1	16	262
847	ADF-X174.2	09/09/03	RFI#3039	0	0	0	0	208	34		241	4	1	16	262
848	ADF-X074.B	09/09/03	Seamless Curtain Wall Pipe Material, Grade A53 in Lieu of Grade A500 BOH	0	83,667	0	0	0	19,005		102,671	1,540	542	6,809	111,562
849	ADF-X191.6	09/05/03	Stais #17 and #21 BOH, Stair dimensions changes, railing connections etc.	0	0	0	0	8,500	1,373		9,873	148	52	655	10,728
850	ADF-X231	09/09/03	Bollards-Submittal 002-05500-0 BOH	2,550	2,295	0	2,939	330	1,230		6,794	102	36	451	7,382
851	ADF-X207	09/24/03	Counter Brackets-Submittal 019-05500-0 BOH	0	40	0	175	375	98		688	10	4	46	747
866	ADF-X048	09/17/03	SCM# A0004 Redesign for Base Plate	0	0	0	0	250	40		290	4	2	19	316
873	ADF-X200.C	09/19/03	RFI#2544, 2610, 3304, 3304R1.3367	0	0	0	24,639	5,390	4,912		34,941	524	184	2,317	37,967
875	ADF-X219.1	09/29/03	RFI#3343	194	313	(56)	420	2,165	493		3,334	50	18	221	3,623
875	ADF-X219.2	09/29/03	RFI#2832.R2	(10,312)	(29)	(1,522)	(2,102)	370	(723)		(4,006)	(60)	(21)	(266)	(4,353)
875	ADF-X219.4	09/29/03	RFI#3661	0	0	0	0	220	36		256	4	1	17	278
876	ADF-X214	09/22/03	ASI#074	(442)	0	(66)	(31)	1,025	145		1,073	16	6	71	1,166
884	ADF-X089.1	10/31/03	RFI#2354	2,021	2,462	(95)	1,772	1,180	1,085		6,404	96	34	425	6,959
Subtotal ADF:				406,867	804,144	(111,247)	827,591	1,251,682	530,760		3,302,930	49,544	17,433	219,044	3,588,950
Other Subcontractors including PACB's mark-up															745,331
Grand Total															4,334,281