

MEMORANDUM

Agenda Item No. 8(O)(2)

TO: Honorable Chairman Anthony Rodriguez
and Members, Board of County Commissioners

DATE: January 21, 2026

FROM: Geri Bonzon-Keenan
County Attorney

SUBJECT: Resolution ratifying action by the County Mayor related to Miami-Dade Water and Sewer Department's Consent Decree and Capital Improvement Programs acceleration ordinance pursuant to section 2-8.2.12 of the Code, specifically approval of Change Order No. 1 to Contract No. S-970 between Miami-Dade County and Youngquist Brothers, LLC to Construct Municipal Injection Wells 10 and 11 for the Central District Wastewater Treatment Plant, which Change Order grants a 17-day non-compensable time extension

The accompanying resolution was prepared by the Water and Sewer Department and placed on the agenda at the request of Prime Sponsor Commissioner Raquel A. Regalado.



Geri Bonzon-Keenan
County Attorney

GBK/gh

MDC001

Memorandum



Date: January 21, 2026

To: Honorable Chairman Anthony Rodriguez
and Members, Board of County Commissioners

From: Daniella Levine Cava *Daniella Levine Cava*
Mayor

Subject: Resolution Ratifying Change Order No. 1 to Contract No. S-970 for the Construction of Municipal Injection Wells 10 and 11 for the Central District Wastewater Treatment Plant with Youngquist Brothers, LLC

Executive Summary

The item seeks ratification by the Board of County Commissioners (the Board) of the action of the County Mayor or County Mayor's designee approving Change Order No. 1 to Contract No. S-970 (the Contract) between Miami-Dade County (the County) and Youngquist Brothers, LLC (the Contractor) to Construct Municipal Injection Wells 10 and 11 for the Central District Wastewater Treatment Plant (CDWWTP). Change Order No. 1 grants a 17-day non-compensable time extension, thereby revising the Contract's Substantial Completion date from February 11, 2025 to February 28, 2025 and the Contract's Final Completion date from April 12, 2025 to April 29, 2025.

As a part of the construction of the Municipal Injection Wells, the Contractor is responsible for the installation and maintenance of erosion control measures and fill placement (the Project). To enhance the protection and stabilization of the constructed slopes within the sludge drying bed, additional erosion control measures were installed. This additional stabilization work required 110 calendar days for completion. The Miami-Dade Water and Sewer Department (WASD) approved 93 calendar days through the Contract's Contingency Time Allowance. The remaining 17 days were granted through Change Order No. 1.

This Project is necessary to meet the requirements of the State-mandated Ocean Outfall Legislation (OOL) pursuant to section 403.086(9) of the Florida Statutes to eliminate the normal use of ocean outfalls by the end of 2025. The construction of Class I Municipal Injection Wells is the only viable effluent disposal alternative to ocean outfalls for the wastewater flows in the County. This Project will add 37.3 million gallons per day (mgd) of additional treated effluent disposal capacity. Maximizing capacity at the CDWWTP ensures the County is on a solid path to compliance with OOL and allows the postponement of capital expenditures estimated at approximately \$2 billion related to constructing a new West District Wastewater Treatment Plant. Under my Administration, WASD has accelerated its investment in the OOL Program by 400%, driving progress from 12% to 47%, a major step forward in strengthening our infrastructure while ensuring regulatory compliance.

Recommendation

It is recommended that the Board ratify Change Order No. 1 to the Contract. Change Order No. 1 grants a 17-day non-compensable time extension. A copy of Change Order No. 1 is attached hereto as Exhibit A. Basic details about the Project are set forth on Exhibit B attached hereto.

Scope

The Project is being performed at WASD'S CDWWTP, located in Commission District 7, which is represented by Commissioner Raquel A. Regalado.

Delegation of Authority

The Contract was awarded pursuant to section 2-8.2.12 of the Code of Miami-Dade County, Florida (WASD's Acceleration Ordinance), which delegates authority to the County Mayor or County Mayor's designee to execute change orders that do not exceed ten percent of the base contract amount, subject to ratification by the Board.

Fiscal Impact/Funding Source

Change Order No. 1 provides for a time extension of 17 days and has no fiscal impact to the County. The cost for the additional erosion control is encompassed in the original Contract Amount.

Track Record/Monitoring

WASD's Deputy Director of Planning, Regulatory Compliance and Capital Infrastructure, Marisela Aranguiz-Cueto, P.E., will oversee the implementation of Change Order No. 1 to the Contract.

Background

The Contract was awarded by the Board to the Contractor on June 1, 2022, via Resolution No. R-536-22, to Construct Municipal Injection Wells 10 and 11 for the CDWWTP. The total Contract award was for \$29,320,986.00, with a Contract duration of 926 calendar days for Final Completion and a Contingency Time Allowance of 93 calendar days. The Notice to Proceed was issued on June 28, 2022, which established November 10, 2024, as the Substantial Completion date and January 9, 2025, as the Final Completion date.

As per the Contract specifications, the Contractor is responsible for the installation and maintenance of erosion control measures and fill placement. The Contractor fulfilled this requirement by installing erosion controls as depicted in the Contract Documents and as approved by the Engineer of Record (EOR). To enhance the protection and stabilization of the constructed slopes within the sludge drying bed, the Contractor was directed by WASD and the EOR to implement additional erosion control measures at an estimated cost of approximately \$123,000.00, which will be paid through the Contract's Contingency Allowance. This additional stabilization work required 110 calendar days for completion. WASD already approved 93 non-compensable calendar days through the Contract's Contingency Time Allowance, which extended the Contract's Substantial Completion date from November 10, 2024 to February 11, 2025, and Final Completion date from January 9, 2025 to April 12, 2025. The remaining 17 days will be granted through this Change Order.

Small Business Enterprise Measures

On August 21, 2025, the Strategic Procurement Department (SPD) reviewed the Contract for compliance with Resolution No. R-1001-15. Resolution No. R-1001-15 requires County contracts with small business measures to meet at least 85 percent of the small business measures applicable to the portion of the contract work performed to date before a change order or contract amendment is considered for Board approval. Resolution No. R-525-17 exempted change orders or amendments for non-compensatory time extensions from this requirement. Change Order No. 1 is for a time extension only; as such R-1001-15 does not apply.

The Contract was awarded with a 0.93% Small Business Enterprise - Construction (SBE-Con) goal. Change Order No. 1 increases the contract time and does not change the overall contract value; therefore, the goal will remain the same. The Contractor is in compliance with the SBE-Con goal.

See the SPD memorandum attached hereto as Exhibit C.

Attachments



Roy Coley
Chief Utilities and Regulatory Services Officer

EXHIBIT A

OFFICIAL FILE COPY
CLERK OF THE BOARD
OF COUNTY COMMISSIONERS
MIAMI-DADE COUNTY, FLORIDA

MIAMI-DADE COUNTY, FLORIDA
WATER AND SEWER
CHANGE ORDER TO ORIGINAL CONTRACT



CHANGE ORDER NO: 1 CONTRACT NO: s-970 DATE: 8/20/2025
PROJECT TITLE: Municipal Injection Wells 10 and 11 for the Central District Wastewater Treatment Plant
TO CONTRACTOR: YOUNGQUIST BROTHERS LLC 15465 Pine Ridge Road Fort Myers, FL 33908

YOU ARE HEREBY REQUESTED TO MAKE THE FOLLOWING CHANGES IN THE PLANS AND SPECIFICATIONS FOR THIS PROJECT AND TO PERFORM THE WORK ACCORDINGLY, SUBJECT TO ALL CONTRACT STIPULATIONS AND COVENANTS.

Description of work authorized: Change Order No. 1 grants a 17-calendar day non-compensable time extension to the Contract for the time required to provide additional erosion control measures that were required to provide protection and stabilization to the sludge drying beds.

Monetary Justification: No additional monies are being awarded through this Change Order.

Time Justification: Contract S-970 (the Contract) was awarded by the Board of County Commissioners (the Board) to Youngquist Brothers, LLC (the Contractor) on June 1, 2022, via Resolution No. R-536-22. The project was to construct Municipal Injection Wells 10 and 11 for the Central District Wastewater Treatment Plant (CDWWTP) (the Project). The total Contract award was for \$29,320,986.00, with a (Continued below)

This change order includes not only all direct costs of contractor such as labor, material, job overhead, and profit markup; but also includes any costs for modifications or changes in sequence of work to be performed, delays, rescheduling, disruption, extended direct overhead or general overhead, acceleration, material or other escalation which include wages and other impact costs.

Contractor hereby waives, fully releases, discharges and acquits Miami-Dade County of any and all liability for claims, additional costs, and any requests for additional time arising out of the fulfillment of the contract and this change order from the date of the contract award to and including execution of this change order.

SUMMARY OF CONTRACT AMOUNT / TIME

ORIGINAL CONTRACT AMOUNT-----	\$29,320,986.00
COST OF CHANGES PREVIOUSLY ORDERED-----	\$0.00
ADJUSTED CONTRACT AMOUNT PRIOR TO THIS CHANGE-----	\$29,320,986.00
COST OF CHANGES WITH THIS DOCUMENT-----	\$0.00
ADJUSTED CONTRACT AMOUNT INCLUDING THIS CHANGE-----	\$29,320,986.00
PERCENT INCREASE WITH THIS CHANGE-----	0%
TOTAL PERCENT INCREASE TO DATE-----	0%
TIME: ORIGINAL CONTRACT / PREVIOUS CHANGES / THIS CHANGE-----	926 / 0 / 17
CONTINGENCY TIME: ORIGINAL CONTRACT / PREVIOUS CHANGES / THIS CHANGE-----	93 / 0 / 0
ADJUSTED DURATION INCLUDING THIS CHANGE-----	1036

CERTIFYING STATEMENT: *The Contractor certifies that the changes and supporting cost data included is in its considered opinion necessary and accurate and that the prices quoted are fair and reasonable.*

Organization	Name	Accepted By:	Title	Date
YOUNGQUIST BROTHERS LLC			Contractor	9/2/2025
Surety	Theresa Hintzman, Attorney-in-Fact		Surety	8/29/2025

Title	Name	Date
Approved By: <u>County Attorney</u> (for legal sufficiency)		9/1/25
Approved By: <u>County Mayor</u>		9/1/25
Attested By: <u>Clerk of the Board</u>		09/26/2025

Juan Fernandez-Barquin, Clerk of the Court and Comptroller
Olga Valverde – e18183 Deputy Clerk



Time Justification: (Continued)

Contract duration of 926 calendar days for Final Completion and a Contingency Time Allowance of 93 calendar days.

The Notice to Proceed was issued on June 28, 2022, which established November 10, 2024 as the Substantial Completion Date and January 9, 2025 as the Final Completion Date.

As per the Contract specifications, the Contractor is responsible for the installation and maintenance of erosion control measures and fill placement . The Contractor fulfilled this requirement by installing erosion controls as depicted in the Contract Documents and as approved by the Engineer of Record (EOR).

To enhance the protection and stabilization of the constructed slopes within the sludge drying bed, the Contractor was directed by the Miami-Dade Water and Sewer Department (WASD) and the EOR to implement additional erosion control measures at an estimated cost of \$123,000.00, which will be paid through the Contract's Contingency Allowance. This additional stabilization work required 110 calendar days for completion.

WASD already approved 93 non-compensable calendar days through the Contract's Contingency Time Allowance, which extended the Contract's Substantial Completion Date from November 10, 2024 to February 11, 2025 and the Contract's Final Completion Date from January 9, 2025 to April 12, 2025. The remaining 17 days will be granted through this Change Order.

Conclusion:

Change Order No. 1 grants a 17-day non-compensable time extension, thereby revising the Contract's Substantial Completion Date from February 11, 2025 to February 28, 2025 and the Final Completion Date from April 12, 2025 to April 29, 2025.

This Change Order is revocable if not ratified by the Board. In the event the Board does not ratify this Change Order, the Contractor is not entitled to lost profits or other consequential or indirect damages; however, the Contractor is eligible for payment for any work done prior to failure of ratification.

Time Justification Declaration:

A time extension is provided for additional work performed outside the scope of the original Contract that affects the critical path schedule of the contracted work or previously approved changes. Should additional work be required which does not affect the critical path schedule, no time extension will be granted. Should one item of additional work run concurrent with another item of additional work, only time not duplicated can be provided.

KNOW ALL BY THESE PRESENTS, that Endurance Assurance Corporation, a Delaware corporation ("EAC"), Endurance American Insurance Company, a Delaware corporation ("EAIC"), Lexon Insurance Company, a Texas corporation ("LIC"), and/or Bond Safeguard Insurance Company, a South Dakota corporation ("BSIC"), each a "Company" and collectively, "Sompo International," do hereby constitute and appoint: Brook T. Smith, Raymond M. Hundley, Jason D. Cromwell, Barbara Duncan, Mark A. Guidry, Jill Kemp, Lynnette Long, Amy Smith, Deborah Neichter, Theresa Hintzman, Beth Frymire, Leigh McCarthy, Michael Dix, Susan Ritter, Ryan Britt, Kelsy Hoagland, Jacob Motto, Natasha Richardson, Michael Ocasio, Suzanna Knight, Elizabeth Kille, Melissa Ray as true and lawful Attorney(s)-In-Fact to make, execute, seal, and deliver for, and on its behalf as surety or co-surety; bonds and undertakings given for any and all purposes, also to execute and deliver on its behalf as aforesaid renewals, extensions, agreements, waivers, consents or stipulations relating to such bonds or undertakings provided, however, that no single bond or undertaking so made, executed and delivered shall obligate the Company for any portion of the penal sum thereof in excess of the sum of One Hundred Million Dollars (\$100,000,000.00).

Such bonds and undertakings for said purposes, when duly executed by said attorney(s)-in-fact, shall be binding upon the Company as fully and to the same extent as if signed by the President of the Company under its corporate seal attested by its Corporate Secretary.

This appointment is made under and by authority of certain resolutions adopted by the board of directors of each Company by unanimous written consent effective the 30th day of March, 2023 for BSIC and LIC and the 17th day of May, 2023 for EAC and EAIC, a copy of which appears below under the heading entitled "Certificate".

This Power of Attorney is signed and sealed by facsimile under and by authority of the following resolution adopted by the board of directors of each Company by unanimous written consent effective the 30th day of March, 2023 for BSIC and LIC and the 17th day of May, 2023 for EAC and EAIC and said resolution has not since been revoked, amended or repealed:

RESOLVED, that the signature of an individual named above and the seal of the Company may be affixed to any such power of attorney or any certificate relating thereto by facsimile, and any such power of attorney or certificate bearing such facsimile signature or seal shall be valid and binding upon the Company in the future with respect to any bond or undertaking to which it is attached.

IN WITNESS WHEREOF, each Company has caused this instrument to be signed by the following officers, and its corporate seal to be affixed this 25th day of May, 2023.

Endurance Assurance Corporation
By: *Richard M Appel*
Richard Appel; SVP & Senior Counsel



Endurance American Insurance Company
By: *Richard M Appel*
Richard Appel; SVP & Senior Counsel



Lexon Insurance Company
By: *Richard M Appel*
Richard Appel; SVP & Senior Counsel



Bond Safeguard Insurance Company
By: *Richard M Appel*
Richard Appel; SVP & Senior Counsel



ACKNOWLEDGEMENT

On this 25th day of May, 2023, before me, personally came the above signatories known to me, who being duly sworn, did depose and say that he/she is an officer of each of the Companies; and that he executed said instrument on behalf of each Company by authority of his office under the by-laws of each Company.

By: *Amy Taylor*
Amy Taylor, Notary Public - My Commission Expires 3/9/27



CERTIFICATE

I, the undersigned Officer of each Company, DO HEREBY CERTIFY that:

1. That the original power of attorney of which the foregoing is a copy was duly executed on behalf of each Company and has not since been revoked, amended or modified; that the undersigned has compared the foregoing copy thereof with the original power of attorney, and that the same is a true and correct copy of the original power of attorney and of the whole thereof;
2. The following are resolutions which were adopted by the board of directors of each Company by unanimous written consent effective 30th day of March, 2023 for BSIC and LIC and the 17th day of May, 2023 for EAC and EAIC and said resolutions have not since been revoked, amended or modified:

"RESOLVED, that each of the individuals named below is authorized to make, execute, seal and deliver for and on behalf of the Company any and all bonds, undertakings or obligations in surety or co-surety with others: RICHARD M. APPEL, MATTHEW E. CURRAN, MARGARET HYLAND, SHARON L. SIMS, CHRISTOPHER L. SPARRO, and be it further

RESOLVED, that each of the individuals named above is authorized to appoint attorneys-in-fact for the purpose of making, executing, sealing and delivering bonds, undertakings or obligations in surety or co-surety for and on behalf of the Company."

3. The undersigned further certifies that the above resolutions are true and correct copies of the resolutions as so recorded and of the whole thereof.

IN WITNESS WHEREOF, I have hereunto set my hand and affixed the corporate seal this 29th day of August, 2025

By: *Daniel S. Lurie*
Daniel S. Lurie, Secretary

NOTICE: U. S. TREASURY DEPARTMENT'S OFFICE OF FOREIGN ASSETS CONTROL (OFAC)

No coverage is provided by this Notice nor can it be construed to replace any provisions of any surety bond or other surety coverage provided. This Notice provides information concerning possible impact on your surety coverage due to directives issued by OFAC. Please read this Notice carefully.

The Office of Foreign Assets Control (OFAC) administers and enforces sanctions policy, based on Presidential declarations of "national emergency". OFAC has identified and listed numerous foreign agents, front organizations, terrorists, terrorist organizations, and narcotics traffickers as "Specially Designated Nationals and Blocked Persons". This list can be located on the United States Treasury's website - <https://www.treasury.gov/resource-center/sanctions/SDN-List>.

In accordance with OFAC regulations, if it is determined that you or any other person or entity claiming the benefits of any coverage has violated U.S. sanctions law or is a Specially Designated National and Blocked Person, as identified by OFAC, any coverage will be considered a blocked or frozen contract and all provisions of any coverage provided are immediately subject to OFAC. When a surety bond or other form of surety coverage is considered to be such a blocked or frozen contract, no payments nor premium refunds may be made without authorization from OFAC. Other limitations on the premiums and payments may also apply.

Any reproductions are void.

Surety Claims Submission: LexonClaimAdministration@sompo-intl.com

Telephone: 615-553-9500 Mailing Address: Sompo International; 12890 Lebanon Road; Mount Juliet, TN 37122-2870

Exhibit B

Ratification of Amendments/Change Orders Authorized by the WASD Accelerate Ordinance

No.	Type of Solicit.	Contract No.	Project Name	Firm Awarded	Comm. District	Change Order Amount	Original Contract Amount	Funding Source(s)	Est. Start Date	Contract Measures	Brief Project Description
	Contract Type	Project No.				Change Order Time	Adjusted Contract Amount		Est. End Date		Change Order Description
MDC007	County Bid Process; Construction Contract	Contract No. S-970	Municipal Injection Wells 10 and 11 for the Central District Wastewater Treatment Plant	Youngquist Brothers, LLC	District 7 (Commissioner Raquel A. Regalado)	N/A; 17-day non-compensable time extension	Original Contract Amount \$29,320,986.00; Adjusted Contract Amount \$29,320,986.00	WIFIA Loan, Revenue Bonds Sold, State Revolving Loans, Wastewater Connections Charges, Wastewater Special Construction Fund, and Future WASD Revenue Bonds	Notice to Proceed Start Date: 06-28-2022 Completion Date: 04-29-2025	SBE G/S - N/A SBE A/E - N/A SBE Const. - 0.93% CWP Prog. - N/A	This Project consists of furnishing materials, all labor, and all equipment necessary for the construction of Municipal Injection Wells 10 and 11 for the Central District Wastewater Treatment Plant. *** This Change Order No. 1 grants a 17-day non-compensable time extension.



From: [Hidalgo-Gato, Alice \(SPD\)](#)
To: [Brown, Edith D. \(WASD\)](#); [Hines, Patrick \(SPD\)](#)
Cc: [Bernard, Juliette \(WASD\)](#); [Gonzalez, Jose A. \(WASD\)](#); [Colas, Doming \(SPD\)](#)
Subject: RE: S-970 Change Order No. 1 SBE Compliance Review
Date: Thursday, August 21, 2025 8:39:50 AM

Project No. S-970 was awarded with a 0.93% Small Business Enterprise - Construction (SBE-Con) goal. Change Order No. 1 increases the contract time and does not change the overall contract value, as such the goal will remain the same. Resolution No. R-1001-15 requires County contracts with small business measures meet at least 85 percent of the small business goals applicable to the portion(s) of the contract work performed to date before a change order or contract amendment is considered for Board approval. Resolution R-525-17 exempted change orders or amendments for non-compensatory time extensions from this requirement. Change Order No. 1 is for a time extension only, as such R-1001-15 does not apply. The prime, Youngquist, Inc. has been paid \$25,750,863. The SBE-Con subcontractor has been paid \$391,769 equal to 1.5% and in compliance with the SBE-Con goal.

From: Brown, Edith D. (WASD) <Edith.Brown@miamidade.gov>
Sent: Wednesday, August 20, 2025 12:47 PM
To: Hines, Patrick (SPD) <Patrick.Hines@miamidade.gov>
Cc: Hidalgo-Gato, Alice (SPD) <Alice.Hidalgo-Gato@miamidade.gov>; Bernard, Juliette (WASD) <Juliette.Bernard@miamidade.gov>; Gonzalez, Jose A. (WASD) <Jose.Gonzalez3@miamidade.gov>; Colas, Doming (SPD) <Doming.Colas@miamidade.gov>
Subject: S-970 Change Order No. 1 SBE Compliance Review

Hi Patrick,

We are preparing Change Order 1 for contract S-970 and are requesting a SBE Change Order Compliance review. A draft copy of the change order is attached for your use.

The amount paid to date is for work through March 25, 2025. There are no pending requisitions.

Category	Paid to Date
Base Amount	\$24,528,769.03
Contingency Allowance	1,032,785.64
Dedicated Allowance	189,308.00
Total	\$25,750,862.67

Thank you,

Edith D. Brown, CPA, Assistant Director
Finance and Compliance
Miami-Dade County Water and Sewer Department
3575 S LeJeune Road, 3rd Floor, Miami, FL 33146
P.O. Box 330316 Miami, FL 33233
786.268.5188 Phone
786.747.8573 Cell
www.miamidade.gov/water
Connect With Us on [X](#) | [Facebook](#) | [Instagram](#)

Please consider the environment before printing this email.

Miami-Dade County is a public entity subject to Chapter 119 of the Florida Statutes concerning public records. Email messages are covered under such laws and thus subject to disclosure.



MEMORANDUM
(Revised)

TO: Honorable Chairman Anthony Rodriguez
and Members, Board of County Commissioners

DATE: January 21, 2026

FROM: 
Gen Bonzon-Keenan
County Attorney

SUBJECT: Agenda Item No. 8(O)(2)

Please note any items checked.

- “3-Day Rule” for committees applicable if raised**
- 6 weeks required between first reading and public hearing**
- 4 weeks notification to municipal officials required prior to public hearing**
- Decreases revenues or increases expenditures without balancing budget**
- Budget required**
- Statement of fiscal impact required**
- Statement of social equity required**
- Ordinance creating a new board requires detailed County Mayor’s report for public hearing**
- No committee review**
- Applicable legislation requires more than a majority vote (i.e., 2/3’s present ____, 2/3 membership ____, 3/5’s ____, unanimous ____, majority plus one ____, CDMP 7 vote requirement per 2-116.1(3)(h) or (4)(c) ____, CDMP 2/3 vote requirement per 2-116.1(3) (h) or (4)(c) ____, CDMP 9 vote requirement per 2-116.1(4)(c) (2) ____) to approve**
- Current information regarding funding source, index code and available balance, and available capacity (if debt is contemplated) required**

Approved _____ Mayor
Veto _____
Override _____

Agenda Item No. 8(O)(2)
1-21-26

RESOLUTION NO. _____

RESOLUTION RATIFYING ACTION BY THE COUNTY MAYOR OR COUNTY MAYOR'S DESIGNEE RELATED TO MIAMI-DADE WATER AND SEWER DEPARTMENT'S CONSENT DECREE AND CAPITAL IMPROVEMENT PROGRAMS ACCELERATION ORDINANCE PURSUANT TO SECTION 2-8.2.12 OF THE CODE OF MIAMI-DADE COUNTY, FLORIDA, SPECIFICALLY APPROVAL OF CHANGE ORDER NO. 1 TO CONTRACT NO. S-970 BETWEEN MIAMI-DADE COUNTY AND YOUNGQUIST BROTHERS, LLC TO CONSTRUCT MUNICIPAL INJECTION WELLS 10 AND 11 FOR THE CENTRAL DISTRICT WASTEWATER TREATMENT PLANT, WHICH CHANGE ORDER GRANTS A 17-DAY NON-COMPENSABLE TIME EXTENSION

WHEREAS, this Board desires to accomplish the purposes outlined in the accompanying memorandum, a copy of which is incorporated herein by reference,

NOW, THEREFORE, BE IT RESOLVED BY THE BOARD OF COUNTY COMMISSIONERS OF MIAMI-DADE COUNTY, FLORIDA, that this Board ratifies the action of the County Mayor or County Mayor's designee, as authorized by section 2-8.2.12 of the Code of Miami-Dade County, Florida, specifically, approval of the Change Order No. 1 to Contract No. S-970 to Construct Municipal Injection Wells 10 and 11 for the Central District Wastewater Treatment Plant, between Miami-Dade County and Youngquist Brothers, LLC. Change Order No. 1 grants a 17-day non-compensable time extension, thereby revising the Contract's Substantial Completion date from February 11, 2025 to February 28, 2025 and the Contract's Final Completion date from April 12, 2025 to April 20, 2025. A copy of Change Order No. 1 is attached to the accompanying memorandum as Exhibit A.

The foregoing resolution was offered by Commissioner ,
who moved its adoption. The motion was seconded by Commissioner
and upon being put to a vote, the vote was as follows:

- | | |
|---------------------------------|------------------------|
| Anthony Rodriguez, Chairman | |
| Kionne L. McGhee, Vice Chairman | |
| Marleine Bastien | Juan Carlos Bermudez |
| Sen. René García | Oliver G. Gilbert, III |
| Roberto J. Gonzalez | Keon Hardemon |
| Danielle Cohen Higgins | Vicki L. Lopez |
| Natalie Milian Orbis | Raquel A. Regalado |
| Micky Steinberg | |

The Chairperson thereupon declared the resolution duly passed and adopted this 21st day of January, 2026. This resolution shall become effective upon the earlier of (1) 10 days after the date of its adoption unless vetoed by the County Mayor, and if vetoed, shall become effective only upon an override by this Board, or (2) approval by the County Mayor of this Resolution and the filing of this approval with the Clerk of the Board.

MIAMI-DADE COUNTY, FLORIDA
BY ITS BOARD OF
COUNTY COMMISSIONERS

JUAN FERNANDEZ BARQUIN, CLERK

By: _____
Deputy Clerk

Approved by County Attorney as
to form and legal sufficiency.

Sarah E. Davis