

Memorandum



Date: October 20, 2026

To: Honorable Chairman Anthony Rodriguez
and Members, Board of County Commissioners

From: Daniella Levine Cava
Mayor

A handwritten signature in blue ink that reads "Daniella Levine Cava".

Agenda Item No. 8(O)(2)

Subject: Resolution Ratifying Change Order No. 1 to Project No. DB20-WASD-01, Contract No. 20LCCF003, for Design-Build Services to Install a 54-inch Diameter Water Transmission Main Along Red Road, from the John E. Preston Water Treatment Plant to West 53rd Street with Lanzo Construction Co., Florida

Executive Summary

The item seeks ratification by the Board of County Commissioners (the Board) of the action of the County Mayor or County Mayor's designee approving Change Order No. 1 to Project No. DB20-WASD-01, Contract No. 20LCCF003 (the Contract), between Miami-Dade County (the County) and Lanzo Construction Co., Florida (the Contractor) for *Design-Build Services to Install a 54-inch Diameter Water Transmission Main Along Red Road, from the John E. Preston Water Treatment Plant to West 53rd Street* (the Project). Change Order No. 1 increases the Contract by \$2,000,000.00 and grants a 106-calendar day non-compensable time extension.

The Project includes the design and construction of approximately 3.2 miles of a 54-inch diameter ductile iron pipe (DIP) water transmission main, including approximately 2,540 liner feet (LF) of micro-tunneling for the 54-inch diameter carrier pipe at crossings with canals, Metrorail, railroad tracks, Florida Department of Transportation (FDOT) roadways, and major intersections. The new water main will originate at the John E. Preston Water Treatment Plant (JEPWTP) and extend east along West 13th Street to West 1st Avenue. From there, it will continue north along West 1st Avenue to West 29th Street, then west along West 29th Street to Service Road. The alignment will proceed along Service Road to West 53rd Street where it will connect to the existing 54-inch water main on Red Road, south of the Little River Canal.

Change Order No. 1 increases the Contract by \$2,000,000.00 and grants a 106-calendar day non-compensable time extension to complete necessary modifications to the Project's water main interconnections. The additional work includes revising the northern interconnection to improve system reliability and future maintenance access and adding valves, piping, manholes, specialty fittings, protective gaskets, and environmental safeguards. The Change Order also provides additional time needed to complete the design of a new 36-inch water main interconnection that will provide system redundancy, reduce the risk of service interruptions, and support future improvements. The Project is comprised of a new 54-in diameter pipe that has been certified by DERM and placed into service. The remaining work consists of pavement restoration, which is being coordinated with the City of Hialeah to account for the City's ongoing project in the area. Therefore, a subsequent time-only Contract closeout Change Order will be brought to the Board for approval that will extend the Final Completion Date to January 2027.

This Project is integral to the Water and Sewer Department's (WASD) ongoing efforts to upgrade and modernize the County's water and wastewater infrastructure by replacing aging systems and supporting future growth and redevelopment. These efforts help ensure the continued delivery of efficient and reliable service to our nearly 3 million residents throughout the County.

Recommendation

It is recommended that the Board ratify Change Order No. 1 to the Contract. Change Order No. 1 increases the Contract by \$2,000,000.00 and grants a 106-calendar day non-compensable time extension. A copy of Change Order No. 1 is attached hereto as Exhibit A. Basic details about the Project are set forth on Exhibit B attached hereto.

Scope

The Project extends from WASD's JEPWTP to West 53rd Street, along Commission District 6 and Commission District 13, represented by Commissioner Natalie Milian Orbis and Senator Rene Garcia, respectively.

Delegation of Authority

The Contract was awarded pursuant to Section 2-8.2.12 of the Code of Miami-Dade County, Florida (WASD's Acceleration Ordinance), which delegates authority to the County Mayor or County Mayor's designee to execute change orders that do not exceed ten percent of the base contract amount, subject to ratification by the Board.

Fiscal Impact/Funding Source

The additional fiscal impact of Change Order No. 1 to the County is a net increase of \$2,000,000.00 to the Contract and will be funded out of WASD Revenue Bonds Sold and Future WASD Revenue Bonds. There is no impact to the General Fund. The Project is in WASD's Fiscal Year 2026-2027 Proposed Budget and Multi-Year Capital Plan under North Region Water Transmission Mains – Infrastructure Improvements, Program #9654031, Volume #3, Page #127.

Track Record/Monitoring

WASD's Deputy Director of Planning, Regulatory Compliance and Capital Infrastructure, Marisela Aranguiz-Cueto, P.E., will oversee the implementation of Change Order No. 1 to the Contract.

Background

The Contract was awarded by the Board to the Contractor on April 5, 2022, via Resolution No. R-326-22. The total Contract award was \$24,309,622.34, with a Contract duration of 1,095 calendar days for Final Completion and a Contingency Time Allowance of 119 calendar days. The Notice to Proceed was dated May 11, 2022, which established May 10, 2025 as the Contract's Substantial Completion Date and August 13, 2025 as the Contract's Final Completion Date. WASD granted 119 days through the Contract's Contingency Time Allowance, which revised the Substantial Completion Date to September 6, 2025 and the Final Completion Date to December 10, 2025.

On January 21, 2026, the Board approved a settlement agreement regarding a material price escalation claim for the Contract via Resolution No. R-47-26. The settlement amount of \$5,089,185.35 increased the total Contract value from \$24,309,622.34 to \$29,398,807.69.

Change Order No. 1 will increase the Contract by 2,000,000.00 for a total Contract amount of \$31,398,807.69. Change Order No. 1 further grants a 106-calendar day non-compensable time extension, thereby extending the Contract's Substantial Completion Date from September 6, 2025 to December 21, 2025, and the Contract's Final Completion Date from December 10, 2025 to March 26, 2026. The Project is comprised of a new 54-in diameter pipe that has been certified by DERM and placed into service. The remaining work consists of pavement restoration, which is being coordinated with the City of Hialeah to account for the City's ongoing project in the area. Therefore, a subsequent time-only Contract closeout Change Order will be brought to the Board for approval that will extend the Final Completion Date to January 2027.

The additional time and monies being added through Change Order No. 1 are needed to address two issues that arose on the Project.

Revised North Interconnection & Use of EPDM Gaskets — \$2,000,000.00, 45-calendar day non-compensable time extension

During the design phase, WASD requested revisions to the northern interconnection between the existing system and the new 54-inch main at the intersection of West 53rd Street and West 4th Avenue. The revised configuration includes three (3) additional 54-inch butterfly valves, additional restrained 54-inch pipe, three (3) new access manholes, and a change in connection material from Ductile Iron Pipe (DIP) to Prestressed Concrete Cylinder Pipe (PCCP). These modifications enhance system reliability and provide improved access for future maintenance and condition assessments.

In addition, an environmental due diligence review identified the presence of free-floating petroleum product at the gas station located at West 4th Avenue and West 51st Place (UT-659). As a result, protective measures, including the use of Viton gaskets and clean fill, were added to the Project to safeguard the pipeline from potential environmental impacts.

The additional work, not included in the original Design Criteria Package but necessary to deliver a complete and reliable final product, includes installation of over 120 feet of 54-inch DIP, removal and disposal of existing 54-inch PCCP, verification of existing utilities, installation of shoring and dewatering systems, installation of bulkheads to prevent cross-contamination during construction and testing, furnishing and installing three (3) additional butterfly valves with associated vaults and access manholes, valve testing, and installing required specialty fittings (flange adapters) and Ethylene Propylene Diene Monomer (EPDM) gaskets. Modifications to the interconnection between the new pipeline and the existing 54-inch main, including the installation of EPDM gaskets, required an additional 45 calendar days to complete. The total cost associated with this additional work is \$2,000,000.00.

36-inch Water Main Interconnection — 61-calendar day non-compensable time extension

During the initial phases of design, WASD determined that the proposed 36-inch interconnection, from the intersection of West 29th Street and West 4th Avenue to West 6th Avenue, is essential to achieving full redundancy in the water distribution system. Without this interconnection, the system would lack the redundancy necessary to ensure a reliable and uninterrupted water supply. The addition of this interconnection provides a backup source during emergencies, maintenance activities, or unforeseen events, thereby reducing the risk of service interruptions and protecting public health and safety. Furthermore, this segment will support the Department's ability to implement future large-scale system improvements in a timely and efficient manner.

The design cost of \$186,314.29 was paid through the Contract's Design Contingency Allowance. The design change required a total of 180 additional days. WASD previously granted 119 days through the Contract's Contingency Time Allowance, which revised the Substantial Completion Date to September 6, 2025 and the Final Completion Date to December 10, 2025. Change Order No. 1 grants the remaining 61 calendar days.

Small Business Enterprise Measures

On June 5, 2026, the Strategic Procurement Department (SPD) reviewed the Contract for compliance with Resolution No. R-1001-15. Resolution No. R-1001-15 requires County contracts with small business measures to meet at least 85 percent of the small business measures applicable to the portion of the contract work performed to date before a change order or contract amendment is considered for Board approval. The Contract was awarded with the following Small Business Enterprise (SBE) goals: 24 percent SBE-Architectural and Engineering (SBE-AE), 10.04 percent SBE-Construction (SBE-Con), and .5 percent SBE-Goods.

The Contractor has met the SBE-AE and SBE-Goods goals. However, the Contractor is not in compliance with Resolution No. R-1001-15 as it relates to the SBE-Con goal. The Contractor's current SBE-Con utilization is equal to \$129,259 or 0.66% and the measure is supposed to be 10.04%. In correspondence dated April 14, 2026, the Contractor reported one SBE-Con firm was unavailable to perform and another increased its prices due to escalation in material costs. The Contractor did not notify the County in 2023 and 2024 when these issues occurred and did not follow the required SBE-Con substitution procedures outlined in the SBE-Con Program, Section 10-33.02 of the Code. A letter from the Contractor explaining why the measures have not been met is attached hereto as Exhibit C. The SBE-Con utilization deficit will be addressed with the Contractor through the compliance process specified in Code, which provides firms with an opportunity to appeal any determination of noncompliance.

Attachments



Roy Coley
Deputy Mayor

MDC003

EXHIBIT A

**OFFICIAL FILE COPY
CLERK OF THE BOARD
OF COUNTY COMMISSIONERS
MIAMI-DADE COUNTY, FLORIDA**

**MIAMI-DADE COUNTY, FLORIDA
WATER AND SEWER
CHANGE ORDER TO ORIGINAL CONTRACT**



CHANGE ORDER NO: 1

CONTRACT NO: DB20-WASD-01

DATE: 4/13/2026

PROJECT TITLE: Design-Build Services for the Installation of a 54-inch Diameter Water Transmission Main near Red Road from John E. Preston Treatment Plant to West 53 Street.

TO CONTRACTOR: LANZO CONSTRUCTION CO FLORIDA 2500 S.W. 3rd Avenue, Suite 301 Miami, FL 33129

YOU ARE HEREBY REQUESTED TO MAKE THE FOLLOWING CHANGES IN THE PLANS AND SPECIFICATIONS FOR THIS PROJECT AND TO PERFORM THE WORK ACCORDINGLY, SUBJECT TO ALL CONTRACT STIPULATIONS AND COVENANTS.

Description of work authorized:

Change Order No. 1 increases the Contract amount by \$2,000,000 and grants a 106-calendar-day time extension to modify the interconnection between the new pipeline and the existing 54-inch main. The revised scope includes installation of additional valves, additional restrained 54-inch pipe, new access manholes, modification of the connection from ductile iron pipe (DIP) to existing prestressed concrete cylinder pipe (PCCP), and associated excavation and restoration. (Continued below)

Monetary Justification:

Contract No. 20LCCF003 (Project No. DB20-WASD-01) was awarded to Lanzo Construction Co. Florida (Design-Builder) on April 5, 2022, via Resolution No. R-326-22, for design-build services to install a 54-inch diameter water transmission main along Red Road, from the John E. Preston Water Treatment Plant to West 53rd Street (the Project). The total contract award is \$24,309,622.34, including (Continued below)

Time Justification:

The Notice to Proceed was dated May 11, 2022, which established May 10, 2025 as the Contract's Substantial Completion Date and August 13, 2025 as the Contract's Final Completion Date.

Two items require additional time and are addressed in this Change Order:

36-INCH WM INTERCONNECTION (61 DAYS)

Upon initiation of the design, WASD's Engineering and Planning Divisions, in coordination (Continued below)

This change order includes not only all direct costs of contractor such as labor, material, job overhead, and profit markup; but also includes any costs for modifications or changes in sequence of work to be performed, delays, rescheduling, disruption, extended direct overhead or general overhead, acceleration, material or other escalation which include wages and other impact costs.

Contractor hereby waives, fully releases, discharges and acquits Miami-Dade County of any and all liability for claims, additional costs, and any requests for additional time arising out of the fulfillment of the contract and this change order from the date of the contract award to and including execution of this change order.

SUMMARY OF CONTRACT AMOUNT / TIME

ORIGINAL CONTRACT AMOUNT.....	\$24,309,622.34
COST OF CHANGES PREVIOUSLY ORDERED.....	\$5,089,185.35
ADJUSTED CONTRACT AMOUNT PRIOR TO THIS CHANGE.....	\$29,398,807.69
COST OF CHANGES WITH THIS DOCUMENT.....	\$2,000,000.00
ADJUSTED CONTRACT AMOUNT INCLUDING THIS CHANGE.....	\$31,398,807.69
PERCENT INCREASE WITH THIS CHANGE.....	8%
TOTAL PERCENT INCREASE TO DATE.....	29%
TIME: ORIGINAL CONTRACT / PREVIOUS CHANGES / THIS CHANGE.....	1190 / 0 / 106
CONTINGENCY TIME: ORIGINAL CONTRACT / PREVIOUS CHANGES / THIS CHANGE.....	119 / 0 / 6
ADJUSTED DURATION INCLUDING THIS CHANGE.....	1415

CERTIFYING STATEMENT:

The Contractor certifies that the changes and supporting cost data included is in its considered opinion necessary and accurate and that the prices quoted are fair and reasonable.

Organization	Name	Title	Date
LANZO CONSTRUCTION CO FLORIDA	Salvatore D'Alessandro, VP	Contractor	4/30/2026
Surety: Liberty Mutual Insurance Company	By: Holly Nichols, Attorney-in-fact	Surety	4/30/2026

Title	Name	Date
Approved By: <u>County Attorney</u> (for legal sufficiency)	<u>Steven Francis Davis</u>	<u>5/15/26</u>
Approved By: <u>County Mayor</u>	<u>Olga Valverde</u>	<u>5/7/26</u>
Attested By: <u>Clerk of the Board</u>	<u>Olga Valverde - e18183</u> Deputy Clerk	<u>05/12/2026</u>

JUAN FERNANDEZ-BARQUIN,
CLERK OF THE COURT AND COMPTROLLER

MDC004



Description of work authorized: (Continued)

These changes were required to address site-specific environmental and operational considerations identified after completion of the original design.

Time Justification: (Continued)

with Operations, determined that the proposed 36-inch interconnection, from the intersection of W. 29th Street and W. 4th Avenue to W. 6th Avenue, is essential to achieving full redundancy in the water distribution system. Without this interconnection, the system would lack the redundancy necessary to ensure a reliable and uninterrupted water supply.

The addition of this interconnection provides a backup source during emergencies, maintenance activities, or unforeseen events, thereby reducing the risk of service interruptions and protecting public health and safety. Furthermore, this segment will support the Department's ability to implement future large-scale system improvements in a timely and efficient manner.

The design cost of \$186,314.29 was paid through the Contract's Design Contingency Allowance. The design change required a total of 180 additional days. WASD previously granted 119 days through the Contract's Contingency Time Allowance, which revised the Substantial Completion Date to September 6, 2025 and the Final Completion Date to December 10, 2025. This Change Order grants the remaining 61 calendar days.

CONNECTION CHANGES AND USE OF EPDM GASKETS (45 DAYS)

As described in the Monetary Justification, modifications to the interconnection between the new pipeline and the existing 54-inch main, including the installation of EPDM gaskets, required an additional 45 calendar days to complete.

A total of 106 days will be granted through this Change Order.

Monetary Justification: (Continued)

contingency allowances of \$999,516.65 for construction and \$220,005.70 for design. The contract duration is 1,095 calendar days for Substantial Completion and 1,190 calendar days for Final Completion, with a Contingency Time Allowance of 119 calendar days.

During the design phase, the Miami-Dade Water and Sewer Department (WASD) Operations Division requested revisions to the northern interconnection between the existing system and the new 54-inch main at the intersection of West 53rd Street and West 4th Avenue. The revised configuration includes three (3) additional 54-inch butterfly valves, additional restrained 54-inch pipe, three (3) new access manholes, and a change in connection material from DIP to PCCP. These modifications enhance system reliability and provide improved access for future maintenance and condition assessments.

In addition, an environmental due diligence review identified the presence of free-floating petroleum product at the gas station located at West 4th Avenue and West 51st Place (UT-659). As a result, protective measures, including the use of Viton gaskets and clean fill, were added to the Project to safeguard the pipeline from potential environmental impacts.

The additional work, not included in the original Design Criteria Package but necessary to deliver a complete and reliable final product, includes installation of over 120 feet of 54-inch DIP, removal and disposal of existing 54-inch PCCP, potholing to verify existing utilities, installation of shoring and dewatering systems, installation of bulkheads to prevent cross-contamination during construction and testing, furnishing and installing three (3) additional butterfly valves with associated vaults and access manholes, valve testing, and installing required specialty fittings (flange adapters) and Ethylene Propylene Diene Monomer (EPDM) gaskets. The total cost associated with this additional work is \$2,000,000.00 and will be funded through this Change Order.

Conclusion:

Change Order No. 1 increases the Contract by \$2,000,000.00, which increases the Contract amount from \$29,395,807.69 to \$31,395,807.69. This Change Order also increases the Contract duration by 106 days, thereby extending the Contract's Substantial Completion Date from September 6, 2025 to December 21, 2025 and the Contract's Final Completion Date from December 10, 2025 to March 28, 2026.

This Change Order is revocable if not ratified by the Board of County Commissioners. In the event the Board of County Commissioners does not ratify this Change Order, the Contractor is not entitled to lost profits or other consequential or indirect damages; however, the Contractor is eligible for payment for any work done prior to failure of ratification.

Time Justification Declaration:

A time extension is provided for additional work performed outside the scope of the original Contract that affects the critical path schedule of the contracted work or previously approved changes. Should additional work be required which does not affect the critical path schedule, no time extension will be granted. Should one item of additional work run concurrent with another item of additional work, only time not duplicated can be provided.



POWER OF ATTORNEY

Liberty Mutual Insurance Company
The Ohio Casualty Insurance Company
West American Insurance Company

Certificate No: 8213450-013068

KNOWN ALL PERSONS BY THESE PRESENTS: That The Ohio Casualty Insurance Company is a corporation duly organized under the laws of the State of New Hampshire, that Liberty Mutual Insurance Company is a corporation duly organized under the laws of the State of Massachusetts, and West American Insurance Company is a corporation duly organized under the laws of the State of Indiana (herein collectively called the "Companies"), pursuant to and by authority herein set forth, does hereby name, constitute and appoint, Nicholas Ashburn, Robert D. Heuer, Paul H. Hurley, Michael D. Lechner, Mark Madden, Richard McGregor, Holly Nichols, Jason Rogers

all of the city of Rochester state of MI each individually if there be more than one named, its true and lawful attorney-in-fact to make, execute, seal, acknowledge and deliver, for and on its behalf as surety and as its act and deed, any and all undertakings, bonds, recognizances and other surety obligations, in pursuance of these presents and shall be as binding upon the Companies as if they have been duly signed by the president and attested by the secretary of the Companies in their own proper persons.

IN WITNESS WHEREOF, this Power of Attorney has been subscribed by an authorized officer or official of the Companies and the corporate seals of the Companies have been affixed thereto this 25th day of March, 2025.



Liberty Mutual Insurance Company
The Ohio Casualty Insurance Company
West American Insurance Company

By: Nathan J. Zangerle
Nathan J. Zangerle, Assistant Secretary

State of PENNSYLVANIA ss
County of MONTGOMERY

On this 25th day of March, 2025 before me personally appeared Nathan J. Zangerle, who acknowledged himself to be the Assistant Secretary of Liberty Mutual Insurance Company, The Ohio Casualty Insurance Company, and West American Insurance Company, and that he, as such, being authorized so to do, execute the foregoing instrument for the purposes therein contained by signing on behalf of the corporations by himself as a duly authorized officer.

IN WITNESS WHEREOF, I have hereunto subscribed my name and affixed my notarial seal at Plymouth Meeting, Pennsylvania, on the day and year first above written.



Commonwealth of Pennsylvania - Notary Seal
Teresa Pastella, Notary Public
Montgomery County
My commission expires March 28, 2029
Commission number 1126044
Member, Pennsylvania Association of Notaries

By: Teresa Pastella
Teresa Pastella, Notary Public

This Power of Attorney is made and executed pursuant to and by authority of the following By-laws and Authorizations of The Ohio Casualty Insurance Company, Liberty Mutual Insurance Company, and West American Insurance Company which resolutions are now in full force and effect reading as follows:

ARTICLE IV - OFFICERS: Section 12. Power of Attorney.

Any officer or other official of the Corporation authorized for that purpose in writing by the Chairman or the President, and subject to such limitation as the Chairman or the President may prescribe, shall appoint such attorneys-in-fact, as may be necessary to act in behalf of the Corporation to make, execute, seal, acknowledge and deliver as surety any and all undertakings, bonds, recognizances and other surety obligations. Such attorneys-in-fact, subject to the limitations set forth in their respective powers of attorney, shall have full power to bind the Corporation by their signature and execution of any such instruments and to attach thereto the seal of the Corporation. When so executed, such instruments shall be as binding as if signed by the President and attested to by the Secretary. Any power or authority granted to any representative or attorney-in-fact under the provisions of this article may be revoked at any time by the Board, the Chairman, the President or by the officer or officers granting such power or authority.

ARTICLE XIII - Execution of Contracts: Section 5. Surety Bonds and Undertakings.

Any officer of the Company authorized for that purpose in writing by the chairman or the president, and subject to such limitations as the chairman or the president may prescribe, shall appoint such attorneys-in-fact, as may be necessary to act in behalf of the Company to make, execute, seal, acknowledge and deliver as surety any and all undertakings, bonds, recognizances and other surety obligations. Such attorneys-in-fact subject to the limitations set forth in their respective powers of attorney, shall have full power to bind the Company by their signature and execution of any such instruments and to attach thereto the seal of the Company. When so executed such instruments shall be as binding as if signed by the president and attested by the secretary.

Certificate of Designation - The President of the Company, acting pursuant to the Bylaws of the Company, authorizes Nathan J. Zangerle, Assistant Secretary to appoint such attorneys-in-fact as may be necessary to act on behalf of the Company to make, execute, seal, acknowledge and deliver as surety any and all undertakings, bonds, recognizances and other surety obligations.

Authorization - By unanimous consent of the Company's Board of Directors, the Company consents that facsimile or mechanically reproduced signature of any assistant secretary of the Company, wherever appearing upon a certified copy of any power of attorney issued by the Company in connection with surety bonds, shall be valid and binding upon the Company with the same force and effect as though manually affixed.

I, Renee C. Llewellyn, the undersigned, Assistant Secretary, The Ohio Casualty Insurance Company, Liberty Mutual Insurance Company, and West American Insurance Company do hereby certify that the original power of attorney of which the foregoing is a full, true and correct copy of the Power of Attorney executed by said Companies, is in full force and effect and has not been revoked.

IN TESTIMONY WHEREOF, I have hereunto set my hand and affixed the seals of said Companies this 30th day of April, 2026.



By: Renee C. Llewellyn
Renee C. Llewellyn, Assistant Secretary

Not valid for mortgage, note, loan, letter of credit, currency rate, interest rate or residual value guarantees.

For bond and/or Power of Attorney (POA) verification inquiries, please call 610-832-8240 or email HOSUR@libertymutual.com.

Exhibit B

Ratification of Amendments/Change Orders Authorized by the WASD Accelerate Ordinance

No.	Type of Solicit.	Contract No.	Project Name	Firm Awarded	Comm. District	Change Order Amount	Original Contract Amount	Funding Source(s)	Est. Start Date	Contract Measures	Brief Project Description
	Contract Type	Project No.				Change Order Time	Adjusted Contract Amount		Est. End Date		Change Order Description
MDC007 ¹	Request for Qualifications/ Negotiations	Agreement No. 20LCCF003 Project No. DB120-WASD-01	Design-Build Services to Install a 54-Inch Diameter Water Transmission Main Along Red Road from the John E. Preston Water Treatment Plant to West 53rd Street	Lanzo Construction Co. Florida	District 6 (Natalie Milian Orbis) and District 13 (Senator Rene Garcia)	\$2,000,000.00; a 106-day non-compensable time extension	Original Contract Amount \$24,309,622.34; Material Price escalation settlement Amount \$5,089,185.35; New Adjusted Contract Amount \$31,398,807.69	WASD Revenue Bonds Sold and Future WASD Revenue Bonds	Notice to Proceed Start Date: 05/11/2022 and Final Completion Date: 03/26/2026	SBE G/S - .5% SBE A/E - 24.00% SBE Const. - 10.4% CWP Prog. - N/A	This project includes design-build services for the installation of 54-inch diameter water transmission main along the identified route, from the John E. Preston Water Treatment Plant to West 53 Street. *** This Change Order No. 1 increases the Contract amount by \$2,000,000.00 and grants a 106-day non-compensable time extension.



June 23rd, 2026,

Hidalgo-Gato, Alice – Small Business Development (SBD)

Reference: MDWAS 54Inch WTM DB20WASD01
Contract No. DB20WASD01
AW 014 – Good Faith Efforts/ Request to waive SBE-Con Commitment -Response to
Notice of Intent to Violate

Dear Ms. Hidalgo-Gato:

Lanzo Construction Co., Florida ("Lanzo") respectfully submits this response to the Notice of Intent to Violate regarding the Small Business Enterprise – Construction (SBE-Con) participation requirements associated with Contract No. DB20-WASD-01.

First and foremost, Lanzo would like to reiterate its commitment to the objectives of Miami-Dade County's Small Business Enterprise Program and respectfully request that the County consider the circumstances surrounding this matter in their entirety. At no time did Lanzo intentionally seek to circumvent the SBE-Con requirements of the Contract. Rather, Lanzo has consistently made good faith efforts to satisfy its participation commitments while simultaneously ensuring the successful delivery of a critical public infrastructure project.

As this contract is a Design-Build Contract, even though the Notice to Proceed was issued in May 2022, construction activities did not commence until July 2024 since Lanzo was actively engaged in project design development, permitting, utility coordination, material procurement, agency reviews, and other preconstruction activities required to advance the project into construction.

With respect to the paving scope of work, Star Paving Corporation submitted revised pricing in July 2023 reflecting significant increases resulting from market escalation in material and construction costs. The revised pricing substantially exceeded the originally anticipated costs / budget associated with the SBE participation commitment (**Appendix D**). At that stage, the project remained in the design and permitting phase and construction activities had not yet commenced.

Subsequently, on October 1, 2024, Caruva Design Build formally notified Lanzo that it was unable to perform its committed scope of work due to crew unavailability and scheduling constraints. Following receipt of Caruva's notification (**Appendix A**), Lanzo immediately began outreach efforts to identify qualified SBE-Con firms capable of performing the remaining scope of work.

Beginning in October 2024, Lanzo contacted a substantial number of certified SBE firms for both Site Work and Asphalt Paving scopes. These outreach efforts included solicitation emails, follow-up communications, telephone calls, and requests for proposals directed to certified firms listed within the County's SBE directory. Despite repeated efforts, Lanzo was unable to obtain meaningful participation from qualified firms willing and able to perform the required work within the project's budgetary and scheduling constraints. (**Appendix C&D**)

Importantly, Lanzo's efforts did not end in October 2024, we continued attempting to secure SBE participation throughout the duration of the project and continued these efforts through April 2026. Unfortunately, despite extensive outreach and multiple follow-up attempts, Lanzo was unable to identify a qualified SBE-Con subcontractor willing to undertake the remaining work under conditions compatible with the project's schedule and budget requirements (**Appendix E&F**).

Faced with the inability to secure replacement participation and recognizing the critical importance of maintaining project progress, Lanzo ultimately proceeded with self-performing portions of the work. This decision was not made to avoid SBE participation requirements, but rather to prevent delays to a critical public utility project that provides redundancy to the existing 54-inch transmission water main serving the area. As MDWASD is aware, the existing transmission main along Red Road has experienced multiple failures requiring emergency repairs. Delaying construction of the new transmission main while awaiting unavailable subcontractor participation would have adversely impacted the public interest and the timely delivery of a significant infrastructure improvement.

Furthermore, Lanzo remains committed to satisfying the goals and intent of the SBE-Con program. The project currently has approximately four months of remaining work, including pipe installation, pressure testing, concrete restoration, asphalt paving, and final site restoration activities. Lanzo remains willing, even at this stage of the project, to subcontract portions of this remaining work to a qualified SBE-Con firm should such a firm become available, demonstrate the capability to perform the work, comply with the project's schedule requirements, and provide pricing within contract budget. To date, however, no such firm has been identified despite Lanzo's continued efforts.

Lanzo's commitment to minority participation is further demonstrated by its utilization of A&M Brothers Concrete Corp. Under the original commitment, A&M Brothers was anticipated to perform work valued at approximately \$161,080.00. To date, Lanzo has utilized A&M Brothers for work totaling approximately \$205,841.23, exceeding the original commitment amount by more than \$44,000. This demonstrates Lanzo's ongoing efforts to maximize SBE participation opportunities whenever qualified firms are available and capable of performing the required work.

It is also important to note that the SBE-Goods and SBE-A&E goals have already been met on this contract.

Lanzo respectfully submits that the circumstances surrounding this matter reflect a genuine inability to secure qualified replacement SBE-Con participation despite extensive and documented good faith efforts. Lanzo acted in a manner consistent with the overall objectives of the SBE program while balancing its contractual obligations to MDWASD and the public necessity of completing this critical water infrastructure project. At all times, Lanzo acted in good faith and without any intent to diminish or avoid its SBE participation obligations.

Accordingly, Lanzo respectfully requests that the County consider the extensive outreach efforts performed, the documented unavailability of committed subcontractors, the continued utilization of SBE firms on the project, and the public necessity of maintaining project progress to provide a waiver to the SBE-Con goal short falls. Based on these factors, Lanzo respectfully requests that the Notice of Intent Violate be withdrawn and that no assessment of penalties be imposed.

Lanzo appreciates the opportunity to provide this response and remains available to provide any additional information, supporting documentation, or clarification the County may require.

Respectfully,



Prajwal Prakash,
Lanzo Construction, CO., FL

Appendix A

Letter from the subcontractor



LANZO- DB20-WASD-01

October 1, 2024

Mr. Prajwal Aditya
Lanzo Construction

RE: DB20-WASD-01

Mr. Aditya

We appreciate the opportunity to work with you on the above referenced project; unfortunately, we are not able to comply with your schedule at the moment, as our crews are being occupied on other projects.

We look forward to working with you in the near future.

Sincerely,

A handwritten signature in black ink, appearing to be "Wilber M. Valdes", is written over a large, stylized, loopy flourish.

Wilber M. Valdes
President

WWW.CARUVA.COM
786-556-2436
305-383-7781
CGC1506557

MDC013

Appendix B

Lanzo's Attempt to reach out to all Asphalt Paving Subcontractors to receive quotes & Results

Archived: Tuesday, April 14, 2026 3:59:19 PM

From: [Ram Chilakalapalli](#)

Sent: Tuesday, October 08, 2024 11:40:32 AM

To: [Prajwal Aditya](#)

Bcc: [accounting@aafonte.com](#) [a_r_equipment@hotmail.com](#) [dgolding@act-services.com](#) [iargudin@adaeng.net](#) [service74@outlook.com](#) [info@aapconstructiongroup.com](#) [zcac11@hotmail.com](#) [joseangelbustos@acreconstruction.com](#) [aconcrete1@gmail.com](#) [george@proacp.com](#) [vladimir@proacp.com](#) [allin1courts@yahoo.com](#) [info@aamarangroup.com](#) [jose@americanbuildersmasters.com](#) [jfranco@associatedsealandcoatinginc.com](#) [ho@auminc.us](#) [dlara@me.com](#) [rosa@canyonconstruction.net](#) [wvaldes@caruva.com](#) [cdc@cdcgrouppinc.com](#) [javier.bustos@cebengineering.com](#) [csierra@comtecheng.com](#) [eduardo@constructgroupcorp.com](#) [monica@corelandconstruction.com](#) [fortuna@elciconstruction.com](#) [eagle71engineering@gmail.com](#) [training@encobridge.net](#) [rmoran@epic-sdvob.com](#) [gbstriping@att.net](#) [mgomez@guaranteedfence.net](#) [hartecgroupinc@gmail.com](#) [highwaystripinginc@gmail.com](#) [earthmovers@bellsouth.net](#) [jacksconcrete@gmail.com](#) [jbcinfo@jonesbenitez.com](#) [jamespierre7@gmail.com](#) [litzgarcia65@yahoo.com](#) [info@mcisitework.com](#) [maggolc@yahoo.com](#) [marin_marin@bellsouth.net](#) [oclaro@masterroadfinishers.com](#) [mtxhighwaysolutions@gmail.com](#) [onewaystriping@live.com](#) [sgil202433@aol.com](#) [jackie@pjstriping.com](#) [pabonengineering@outlook.com](#) [palmapavingnconcrete@yahoo.com](#) [h.sadi@parsacorp.net](#) [pavementstripingcorp@gmail.com](#) [phoenixconcreteplus@gmail.com](#) [jonathan@thepimentelgroup.com](#) [julio.amoedo@proservicegroupgc.com](#) [gustavobustosu@hotmail.com](#) [qualitypavingcorp@hotmail.com](#) [rgarcia@randgeng.com](#) [cradin@radinconsulting.com](#) [reporbros@gmail.com](#) [tsoler@resolinc.com](#) [office@rgunderground.com](#) [info@rjrconstruction.com](#) [estimating@rrstriping.com](#) [exec@robertstraffc.com](#) [maria@rockpowerpaving.com](#) [robertsosa7@aol.com](#) [saide@scrmechanical.com](#) [ic@shasaeng.com](#) [mike@smithmaint.com](#) [lourdes@sfla-elec.com](#) [franco@southernasphaltengineering.com](#) [starpaving@aol.com](#) [mike.collier@sim-as.com](#) [felix@terrahyleinc.com](#) [yzuluaga@thestoutgroup.com](#) [ybello@trafficsignsinc.net](#) [khurles@unitecus.com](#) [gv@vgconsolutions.com](#) [carla@wrangler-construction.com](#) [yordancuba30@gmail.com](#)

Subject: Lanzo Requesting Quotes for MDWASD 54In WTM DB20WASD01

Importance: Normal

Sensitivity: None

Attachments:

[A_1_0.pdf](#) 

Good Morning,

This quote request is for an On-Going project with Miami-Dade Water & Sewer Department.

Lanzo Construction Company is requesting quotes for MDWASD 54In WTM DB20WASD01 project. We are requesting pricing for **“Roadway Restoration”**.

Please go ahead and include all work that falls under your “Scope of Services”.

Please use the dropbox link provided to access the Technical Specs, Plans & Addenda for this project.

Scope Details:

1. **Furnishing all labor, equipment and material for Constructing Limerock Base – Type I Pavement Repairs**
2. **For furnishing all materials, labor, tools and equipment for constructing asphaltic concrete surface course for SP-9.5**
3. **For furnishing all materials, labor, tools and equipment for milling existing asphalt pavement to an average depth of 1-inch.**
4. **For furnishing all materials, labor, tools and equipment for resurfacing using Type V permanent pavement repairs (nominal one-inch thick machine-laid asphaltic concrete surface overlay) - SP-12.5**

General Project Location: W 49th St & W 4th Ave, Hialeah, FL

Please have your quotes emailed to: estimating@lanzo.org; PrajwalA@lanzo.org

Bid Package Dropbox Link: <https://www.dropbox.com/scl/fi/b8qazg0wi0llba4qx3rs5/q1tt&dl=0>

Please let me know if you need any further information.

Please let me know if you need any further information.

Thanks,

Ram Vishal Chilakalapalli, EIT

Estimator

Lanzo Construction Company

125 SE 5th Ct, Deerfield Beach, FL-33441

Direct: (954) 719-5963

Cell: (315) 849-6525



NOTICE: This e-mail message, including any attachments and appended messages, is for the sole use of the intended recipients and may contain confidential and legally privileged information. If you are not the intended recipient, any review, dissemination, distribution, copying, storage or other use of all or any portion of this message is strictly prohibited. If you received this message in error, please immediately notify the sender by reply e-mail and delete this message in its entirety.

NO	Company Name	Phone	Email	Email sent (Date)	1st Call Follow	2nd Call Follow	3rd Call	Response
1	A & R EQUIPMENT, CORP	305-794-3097	a_r_equipment@hotmail.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No response
2	A. C. T. Services, Inc.	305-557-5255	dgolding@act-services.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No response
3	A.D.A. ENGINEERING, INC.	305-551-4608	largudin@adaeng.net	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No response
4	AA EQUIPMENT & SERVICES INC.	305-310-3631	service74@outlook.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No response
5	AC Trench Corp	786-537-2575	zvac11@hotmail.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No response
6	ACRE ENGINEERING AND CONSTRUCTION, INC.	786-663-7625	joseangelbustos@acreconstruction.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No response
7	ADVANCED CONCRETE & PAVERS, INC.	786-342-9755	aconcrete1@gmail.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No response
8	ALL CONSTRUCTION & PLUMBING INC	786-238-9448	vladimir@proacp.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No response
9	ALL IN 1 COURTS CONSTRUCTION LLC	786-371-1154	allin1courts@yahoo.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No response
10	Associated Seal And Coating Inc.	305-665-6692	jfranco@associatedsealandcoatinginc.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No response
11	BIG D ENGINEERING, INC.	786-355-9234	dlara@me.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No response
12	CEB CONSTRUCTION, INC.	786-277-5939	javier.bustos@cebengineering.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No response
13	COMTECH ENGINEERING, INC.	305-397-8283	csierra@comtecheng.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No response
14	E.L.C.I. CONSTRUCTION GROUP, INC.	305-891-7990	fortuna@elciconstruction.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No response
15	Eagle Engineering Contractor, Inc	786-539-9316	eagle71engineering@gmail.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No response
16	EPIC SDVOB INC	786-564-4101	rmoran@epic-sdvob.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No response
17	G & B STRIPING, INC.	305-238-1075	gbstriping@att.net	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No response
18	Hartec Group, Inc.	786-471-4294	hartecgroupinc@gmail.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No response
19	Highway Striping, Inc.	305-934-8833	highwaystripinginc@gmail.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No response
20	JACK'S CONCRETE SERVICE, INC.	786-229-5951	jacksconcrete@gmail.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No response
21	JONES BENITEZ CORPORATION	305-821-1699	jbcinfo@jonesbenitez.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No response
22	JP Parking Lot Maintenance Inc	786-286-4719	jamespierre7@gmail.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No response
23	LITZ ENGINEERING, INC.	786-619-5696	litzgarcia65@yahoo.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No response
24	MAGGOLC, INC.	786-291-2949	maggolc@yahoo.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No response
25	MARIN AND MARIN CONSTRUCTION, INC.	305-594-1882	marin_marin@bellsouth.net	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No response
26	MTX Highway Solutions Corp	305-934-7338	mtxhighwaysolutions@gmail.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No response
27	NATIONAL TRAFFIC SOLUTION, INC.	786-601-9196	admin@trafficsolution.us	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No response
28	ONE WAY STRIPING, INC.	305-505-7903	onewaystriping@live.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No response
29	Overnight Success Inc	305-305-6635	sgil202433@aol.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No response
30	P & J STRIPING INC	305-364-5671	jackie@pjstriping.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No response
31	PABON ENGINEERING INC	305-218-3547	pabonengineering@outlook.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No response
32	PALMA PAVING AND CONCRETE INC	786-586-6389	palmapavingconcrete@yahoo.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No response
33	PARSA CORPORATION	305-968-0888	h.sadi@parsacorp.net	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No response
34	Pavement Striping Corp.	786-237-1266	pavementstripingcorp@gmail.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No response
35	PHOENIX CONCRETE PLUS, INC.	786-443-1016	phoenixconcreteplus@gmail.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No response

36	Pimentel Construction Group LLC	786-531-1565	jonathan@thepimentelgroup.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No response
37	Pro Service Group General Construction, Inc.	786-277-0918	julio.amoedo@proservicegroupgc.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No response
38	QUALITY CONSTRUCTION PERFORMANCE, INC.	305-592-6353	gustavobustos@hotmai.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No response
39	QUALITY PAVING CORP.	305-261-2426	qualitypavingcorp@hotmail.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No response
40	R&G ENGINEERING, INC	305-470-1905	rgarcia@randgeng.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No response
41	REPOR BROTHERS INC	786-202-2990	reporbros@gmail.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No response
42	Resol Construction Inc	305-400-9225	tsoler@resolinc.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No response
43	RG UNDERGROUND ENGINEERING INC	305-386-6293	office@rgunderground.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No response
44	RUR Construction, Inc.	305-244-1837	info@rjconstruction.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No response
45	Roads Renew LLC	786-657-0259	renewroads@gmail.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No response
46	Roberts Traffic Marking Corp.	305-935-2922	exec@robertstraffic.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No response
47	RP ENGINEERING, INC	305-967-8100	maria@rockpowerpaving.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No response
48	SAGUA CONSTRUCTION, INC.	305-510-4838	robertsosa7@aol.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No response
49	Shasa Engineering Corp.	786-360-3726	ic@shasaeng.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No response
50	Star Paving Corporation	305-463-9030	starpaving@aol.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No response
51	SYSTEMS INTEGRATION & MAINTENANCE INC	305-624-1113	mike.collier@sim-as.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No response
52	TERRA HYLE CONTRACTORS, INC.	786-516-1340	felix@terrahyleinc.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No response
53	The Stout Group LLC	786-452-1481	yzuluaga@thestoutgroup.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No response
54	Traffic Signs, Inc.	786-683-7056	ybelo@trafficsignsinc.net	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No response
55	Unitec Inc.	305-947-5226	khurtes@unitecus.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No response
56	V&G Construction Solutions, Corp	786-492-9796	gv@vgcsolutions.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No response
57	Wrangler Construction Inc.	305-278-4719	carla@wrangler-construction.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No response
58	Y. Glez Striping Inc	561-758-6474	yordancuba30@gmail.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No response

Appendix C

Lanzo's Attempt to reach out to all Access Manhole Subcontractors to receive quotes & Results

Archived: Tuesday, April 14, 2026 3:56:37 PM

From: [Ram Chilakalapalli](#)

Sent: Tuesday, October 08, 2024 11:05:07 AM

To: [Prajwal Aditya](#)

Bcc: [admin@2fixcorp.com](#) [usa.2mca@gmail.com](#) [info@4tressconstruction.com](#) [accounting@aafonte.com](#) [a_r_equipment@hotmail.com](#) [ifnaranjo@dupontflooring.net](#) [aservillc@gmail.com](#) [serguei@aafranca.com](#) [jdiaz@ahenvironmentalcorp.com](#) [pwc@a1propertyservices.net](#) [a.bremodeling@yahoo.com](#) [dgolding@act-services.com](#) [iargudin@adaeng.net](#) [ribasa@a2group.com](#) [service74@outlook.com](#) [info@aapconstructiongroup.com](#) [eric@aaryaconstruction.com](#) [zcac11@hotmail.com](#) [acmeorg98@gmail.com](#) [joseangelbustos@acreconstruction.com](#) [ds.advantech@gmail.com](#) [antonio.evangelista@aeak.net](#) [info@afusaconstruction.com](#) [aimconstructionmgt@gmail.com](#) [ajilconstruction@yahoo.com](#) [nazrak@ajjglasswork.com](#) [info@alasureinterior.com](#) [alborzeagle@gmail.com](#) [prisann@bellsouth.net](#) [aaguirre@alexanderdesign-build.com](#) [george@proacp.com](#) [vladimir@proacp.com](#) [alljer@jerezconstruction.com](#) [armando@allied-contractors.com](#) [amowzoon@alphagcs.com](#) [eddie@alpineengineeringfl.com](#) [alpizara@bellsouth.net](#) [mmontanez@altaremodeling.net](#) [info@amfloridabuilders.com](#) [jose@americanbuildersmasters.com](#) [americanforza@gmail.com](#) [ealeman@aquatrendpools.com](#) [aresconstruction@yahoo.com](#) [arpyerconstruct@gmail.com](#) [mmelton@artifexcorporation.com](#) [aj@arvihomes.com](#) [jt@ascendgc.com](#) [marcos@atlanticcoastdrilling.com](#) [alca@alcainc.com](#) [info@atlas-contractors.com](#) [ho@auminc.us](#) [leonfulg2018@comcast.net](#) [rvera@avrcontractors.com](#) [leo@bkcontractor.us](#) [bconeng@gmail.com](#) [balinosconstruction@gmail.com](#) [ernesto@ballagasconstruction.com](#) [rleyva.bananasgroup@gmail.com](#) [becqtech@gmail.com](#) [admin@bfciami.com](#) [blalockplumbingllc@gmail.com](#) [jdb@blascomusa.com](#) [blueskygc.inc@gmail.com](#) [austin@bofaminc.com](#) [ebranchiii@aol.com](#) [dany@builcore.com](#) [amartinez@buildingsbridgesroadwaygroup.com](#) [carlos@cicdinc.com](#) [christi.elias@cleliasconst.com](#) [wendy@cabel.us](#) [w.caliste@calisteconstruction.com](#) [sales@calvoduran.com](#) [info@camiaxle.com](#) [cserrano1110@gmail.com](#) [kcampbell@ccmgus.com](#) [rosa@canyonconstruction.net](#) [info@capitaluc.com](#) [imunne@carivon.com](#) [wvaldes@caruva.com](#) [jc@cgcontractors.net](#) [jrodriguez@catalyst-construction.com](#) [cdc@cdcgrouppinc.com](#) [javier.bustos@cebengineering.com](#) [centerlinehomesfla@gmail.com](#) [keylin@choppersconstruction.com](#) [csierra@comtecheng.com](#) [je@conbuild.net](#) [gyo@concretepro-inc.com](#) [eduardo@constructgroupcorp.com](#) [rodneysanderscho@yahoo.com](#) [antonio@csi-construction.net](#) [uche798@yahoo.com](#) [ian@csuflorida.com](#) [contractorsserv@gmail.com](#) [monica@corelandconstruction.com](#) [mouji@ceiconsults.com](#) [cba8844671@aol.com](#) [fern8620@bellsouth.net](#) [dcatusus@hotmail.com](#) [duniversalbuilders@hotmail.com](#) [dtorrcconstruction@gmail.com](#) [cwest@dwrecreation.com](#) [d2con@comcast.net](#) [fed@darfinish.com](#) [milo@davinworks.com](#) [apalmer@daybreakdesignbuild.com](#) [dbtechconstruction@gmail.com](#) [services@ddi-management.com](#) [dezayasbitar@gmail.com](#) [decocolorllc@gmail.com](#) [ordedco@bellsouth.net](#) [jdelgado@delkainnovo.com](#) [renso@diobra.com](#) [dlfservicesllc@gmail.com](#) [bids@dodecinc.com](#) [mgemignani@dominionbuild.com](#) [dwright54@bellsouth.net](#) [clientservices@doubledayengineering.com](#) [patrickd@dumndevelopment.net](#) [dunolengcorp@gmail.com](#) [dwithawkins@gmail.com](#) [elaconstructioncorp@gmail.com](#) [esibila@epluseng.com](#) [info@eccconstructiongroup.com](#) [fortuna@elciconstruction.com](#) [enriquemargolles23@gmail.com](#) [corey@eaglebrickconstruction.com](#) [eagle71engineering@gmail.com](#) [rperez@ecopowerfl.com](#) [ece.co@outlook.com](#) [elrodphillips@att.net](#) [training@encobridge.net](#) [palolaw2@gmail.com](#) [jfsuazo@epicconstructiongroup.com](#) [amoran@epic-consultants.com](#) [rmoran@epic-sdvob.com](#) [apiana@ankeradvisors.com](#) [truebus7@yahoo.com](#) [feligou@yahoo.es](#) [omarg@fikonpro.com](#) [mlobo@1rstplumbing.com](#) [humberto@fleitesconstructiongroup.com](#) [leonor@florescg.com](#) [errol@floridabldg.com](#) [info@fcebuid.com](#) [edwin@fgcs.biz](#) [flgcroofing@gmail.com](#) [rudyeng@bellsouth.net](#) [floridatrenchcorp@gmail.com](#) [floridasfinestcontractors@gmail.com](#) [yinet.quintana@flotechllc.com](#) [karin@fullcover-roofing.com](#) [fperez@fxpcorp.com](#) [gallardoarch@aol.com](#) [cgabuardi@gamaxconsulting.com](#) [douglasgammaair@aol.com](#) [garp_construction@live.com](#) [info@gatorconstructions.com](#) [manny@genconfl.com](#) [gcm.corp@yahoo.com](#) [aamador@georgeswelding.com](#) [jorge.perez@ggreenelectric.com](#) [isabelgomezfence@gmail.com](#) [cfvera@gh-builders.com](#) [info@greenalliancecorp.com](#) [lcuriel@greenengcon.com](#) [julio@greenlabelconstruction.com](#) [carlos@groupii.us](#) [ops@gryphon-cs.com](#) [haberandplumbing@bellsouth.net](#) [hartecgroupinc@gmail.com](#) [alex@hccgi.com](#) [admin@hdzblders.com](#) [highqualityundergroundservices@yahoo.com](#) [mcalvo@htlocating.com](#) [marisabel@he-builders.com](#) [carolgordon@hrcflorida.com](#) [earthmovers@bellsouth.net](#) [acforallbiz@gmail.com](#) [rtyler@igwtconstructioninc.us](#)

jclavijo@icongroupengineers.com 'isabelica2005@yahoo.com' '7150inframaster@att.net' 'mmsilva@integca.com'
'brantleytate@yahoo.com' 'zinggh@aol.com' 'sguzman@interiorglassdesign.com' 'cpa@iveydb.com' 'jesus@jbfconstruction.com'
'jorge@jeconstruct.com' 'jelani@jmrrc.org' 'jmori@jmoripainting.com' 'j.kuperman@jskarchitecturalgroup.com'
'ozzie@jabcollc.com' 'info@jarodconstruction.com' 'victoria@jaxconstructionanddevelopment.com' 'jmartinez@jci.us.com'
'jc@jcmdev.net' 'jcmdev@bellsouth.net' 'office@jcrmechanicalcontractor.com' 'jcrmechanicalcontractor@gmail.com'
'georgenunez19@gmail.com' 'yeline@jmbuildersfl.com' 'jortez@jobconstructionrestoration.com'
'oscar@johnbellconstruction.com' 'jbcinfo@jonesbenitez.com' 'jordimint@aol.com' 'jorge@jormakeequipment.com'
'jorrincmc@aol.com' 'jlclease@bellsouth.net' 'bjoseph@josephplumbing.net' 'jtarafa@tarafaconstruction.com'
'silvia@just1plumbing.com' 'kconstruct@gmail.com' 'jorge@kalexconstruction.com' 'kalexstl@hotmail.com'
'kaliandrasquare@protonmail.com' 'laguna@lhpgroup.com' 'lengroup@bellsouth.net' 'lgarcia@legocc.com'
'litzgarcia65@yahoo.com' 'carmen@llorenscontracting.com' 'louissparksconstruction@gmail.com' 'lnelson@lgcontractor.com'
'pbonilla@lunaconcorp.com' 'alberto@mnconstruction.us' 'masci@comcast.net' 'cvarela.meca@gmail.com'
'maestreconstruction@gmail.com' 'info@mcisitework.com' 'maggolc@yahoo.com' 'nestor.pernia@gmail.com'
'marbplum@bellsouth.net' 'info@marebuilding.com' 'marin_marin@bellsouth.net' 'marcus@marscontractors.com'
'marcelo@marvibuilders.com' 'zion@mass-cm.com' 'edpelaiez@mastercon.net' 'oclaro@masterroadfinishers.com'
'president@mcoconstruction.net' 'mco@mcoenvironmental.com' 'pablo@mcqgroup.com' 'cneumann@medconconstruction.com'
'info@megconstructioninc.com' 'lonny@merrickcorp.com' 'armando@mgpscorp.com' 'chuck@microcc.net'
'rmiller@milbornellc.com' 'amiliani@milianiconstruction.com' 'julio@moraunited.com' 'nationalbuildersgroup@yahoo.com'
'mgory@nbcpc.com' 'jnodal@nexlevelgroof.com' 'nomajeconstruction@gmail.com' 'amosy90@gmail.com'
'info@novadesignbuilders.com' 'info@nowdryout.com' 'info@asinet.com' 'carlos@nunezconstruction.co'
'orlando.ohanacg@gmail.com' 'orlando@ohanacg.com' 'info@okabrema.us' 'onair@onairus.com'
'alan@trianguloconstruction.com' 'info@oratsocorp.com' 'sgil202433@aol.com' 'pabonengineering@outlook.com'
'padrinosconstruction@gmail.com' 'hpalma@paradiseawnings.com' 'miguel@paradiseconstruction.us' 'paragon@bellsouth.net'
'h.sadi@parsacorp.net' 'payaconstructionmgt@gmail.com' 'miguel@pedrailsystems.com' 'wpb@miamifreshrenovations.com'
'gperry@perrintl.com' 'sales@phixser.com' 'chris@phoenixfencecorp.com' 'jonathan@thepimentelgroup.com'
'pinecrestgroup@bellsouth.net' 'cplaceres@bellsouth.net' 'presbuild@bellsouth.net' 'info@prestigedci.com'
'prestigedevelopers@hotmail.com' 'jgodoy.primeunderground@outlook.com' 'julio.amoedo@proservicegroupgc.com'
'ptillman@psaonline.com' 'info@rdc-usa.com' 'pyramidconstructionfl@gmail.com' 'gustavobustos@hotmial.com'
'rgarcia@randgeng.com' 'ram_cc@yahoo.com' 'contractorwork@gmail.com' 'wuilmer@relyccontractor.com'
'kwamew@rencodevelopment.com' 'reporbros@gmail.com' 'tsoler@resolinc.com' 'matteo@restategroup.com'
'thad3939@gmail.com' 'office@rgunderground.com' 'ricardo@ricmongroup.com' 'rieramanny@gmail.com'
'roderick@rjsconstructs.com' 'info@rjrconstruction.com' 'maria@rockpowerpaving.com' 'safoconstruction@gmail.com'
'adelbusto@sagecgc.com' 'info@sagomacs.com' 'janet@salomonroofing.com' 'saide@scrmechanical.com'
'servilacon@gmail.com' 'nicole@sflpropertymaintenance.com' 'alan@shovelconstruction.com' 'info@sigmac2.com'
'accounting@silvastructures.com' 'sk.contractor@gmail.com' 'info@skylivingco.com' 'pete@skylineconstructioncorp.com'
'slazarco@gmail.com' 'danny@sleimanc.com' 'info@slmhvac.net' 'smarhouse@bellsouth.net' 'jasons@smithbuildinginc.com'
'pf@sol-arch.com' 'asolares@solareselectrical.com' 'dianak@solidbuildersconstruction.com'
'alphonso_brown1906@yahoo.com' 'southcool.corp@gmail.com' 'ballen@thealliances.com' 'info@shroofing.net'
'ncordero@stcgc.com' 'tony@sunshineroofers.com' 'supremeroofingsvc@hotmail.com' 'marie@sustainovationatwork.com'
'ntejas@tacticalglassmarine.com' 'luis@tadeosengineering.com' 'info@tcsempire.com' 'contractor@techgroupone.com'
'flignarolo@hotmail.com' 'jordonez@tequestaconstruction.com' 'felix@terrahyleinc.com' 'donstruction@gmail.com'
'thebannermangroup@gmail.com' 'becgroup.estimate@gmail.com' 'officemanager@thego2guy.co' 'jzabrano@tlt-
construction.com' 'yzuluaga@thetoutgroup.com' 'lqthev@thevenincontractor.com' 'info@titan-cm.com' 'julio@tomkafl.com'
'topcrafts@comcast.net' 'god@torxbuilders.com' 't@towercc.com' 'diazd@prontocd.com'
'emerson@transamericaconstruction.com' 'pschvartz@trintecinc.com' 'krbrest1988@gmail.com' 'alexrojas@aol.com'
'cvalera@tvceconstruction.com' 'uitlc@aol.com' 'undercity2@aol.com' 'tatiana@unitechbuilderscorp.com' 'unitedalum@aol.com'
'luis_chiang@ymail.com' 'gv@vgconsolutions.com' 'aylinorta@vanguardconcept.us' 'sb@vercetti.net'
'vezesilconstruction@gmail.com' 'vinwardcc@yahoo.com' 'jeff@vistarconstruction.com' 'info@wrconstructiongroup.com'

'macias@wm7group.com' 'carla@wrangler-construction.com' 'yaaglobalserv@gmail.com'

Subject: Lanzo Requesting Quotes for MDWASD 54In WTM DB20WASD01

Importance: Normal

Sensitivity: None

Good Morning,

This quote request is for an On-Going project with Miami-Dade Water & Sewer Department.

Lanzo Construction Company is requesting quotes for MDWASD 54In WTM DB20WASD01 project. We are requesting pricing for **"Installation of Access Manholes"**.

Please go ahead and include all work that falls under your "Scope of Services".

Please use the dropbox link provided to access the Technical Specs, Plans & Addenda for this project.

Please see attached Schedule of Values, for your use.

Scope Details:

1. **Installation of Access Manholes with Vault – 4 EA**
2. **Installation of Valve Access Manholes (Various Sizes) – 8 EA**

General Project Location: W 49th St & W 4th Ave, Hialeah, FL

Please have your quotes emailed to: estimating@lanzo.org; PrajwalA@lanzo.org

Bid Package Dropbox Link: <https://www.dropbox.com/scl/fi/b8qazg0wi0lba4qx3rs5/q1tt&dl=0>

Please let me know if you need any further information.

Thanks,

Ram Vishal Chilakalapalli, EIT

Estimator

Lanzo Construction Company

125 SE 5th Ct, Deerfield Beach, FL-33441

Direct: (954) 719-5963

Cell: (315) 849-6525



NOTICE: This e-mail message, including any attachments and appended messages, is for the sole use of the intended recipients and may contain confidential and legally privileged information. If you are not the intended recipient, any review, dissemination, distribution, copying, storage or other use of all or any portion of this message is strictly prohibited. If you received this message in error, please immediately notify the sender by reply e-mail and delete this message in its entirety.

NO	Company Name	Phone	Email	Email sent (Date)	1st Call Follow up (Date)	2nd Call Follow up (Date)	3rd Call Follow up (Date)	Response
1	2FIX CORP	305-454-3721	admin@2fixcorp.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
2	2MCA Inspection Services LLC	305-927-6136	usa.2mca@gmail.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
3	4Tress Construction LLC	786-635-6582	info@4tressconstruction.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
4	A & EQUIPMENT, CORP	305-794-3097	a_r_equipment@hotmail.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
5	A Servi, LLC	786-277-8484	aservitc@gmail.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
6	A&A FRANCA CONSTRUCTION CORP.	561-574-6618	serguel@aafranca.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
7	A&H Environmental Corp.	305-776-9595	jdiaz@ahenvironmentalcorp.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
8	A-1 PROPERTY SERVICES GROUP, INC.	305-471-7353	pwc@a1propertieservices.net	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
9	A-B Remodeling Inc	305-613-9898	a.bremodeling@yahoo.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
10	A. C. T. Services, Inc.	305-557-5255	dgolding@act-services.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
11	A.D.A. ENGINEERING, INC.	305-551-4608	iagudin@adaeng.net	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
12	A2 Group, Inc.	305-668-8939	ribasa@a2group.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
13	AA EQUIPMENT & SERVICES INC.	305-310-3631	service74@outlook.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
14	AAP Construction Group Corp.	954-549-8285	info@aapconstructiongroup.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
15	ARYA CONSTRUCTION & DESIGN INC.	305-592-2526	eric@aryaconstruction.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
16	AC Trench Corp	786-537-2575	zcac11@hotmail.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
17	ACME ORGANIZATION, INC.	305-206-7698	acmeorg98@gmail.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
18	ACRE ENGINEERING AND CONSTRUCTION, INC.	786-663-7625	joseangelbustos@acreconstruction.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
19	ADVANTECH, INC.	786-274-0060	ds.advantech@gmail.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
20	AEAK LLC	310-650-8099	antonio.evangelista@aeak.net	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
21	AF USA CONSTRUCTION CORP	786-622-4061	info@afusaconstruction.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
22	Aim Construction Management Inc	305-331-5759	aimconstructionmgmt@gmail.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
23	AICE CORPORATION	786-399-7813	acisneros3089@gmail.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
24	AJIL CONSTRUCTION INC.	786-547-2686	ajilconstruction@yahoo.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
25	Alasur Interior Corp.	786-308-6048	info@alasurinterior.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
26	ALBORZ EAGLE, INC.	305-962-5797	alborzeagle@gmail.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
27	Alexander Air and Heating Inc.	305-519-0312	prisanmbellsouth.net	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
28	ALL CONSTRUCTION & PLUMBING INC	786-238-9448	vladimir@proacp.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
29	ALL JER CONSTRUCTION CORP	305-226-8727	alljer@jerezconstruction.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
30	ALLIED CONTRACTORS, INC.	305-819-4599	armando@allied-contractors.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
31	Alpine Engineering and Development Corp.	305-330-4933	eddie@alpineengineeringfl.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
32	Alta Home Remodeling Co.	305-387-8246	mmontanez@altaremodeling.net	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
33	AM Florida Builders Corp	786-542-8939	info@amfloridabuilders.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
34	AMERICAN BUILDERS MASTERS CORP	786-237-0777	jose@americanbuildersmasters.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
35	AMERICAN FORZA CONSTRUCTION, LLC	786-774-2477	americanforza@gmail.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
36	AQUATREND POOL S, LLC	305-491-9596	ealeman@aquatrendpools.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
37	ARES CONSTRUCTION CORP.	786-426-9537	aresconstruction@yahoo.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
38	ARP-YER CONSTRUCTION COMPANY LLC	305-409-5337	arpyerconstruct@gmail.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
39	Artifex Construction Corp.	305-521-9090	mmelton@artifexcorporation.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
40	ARVI HOMES CONSTRUCTION CORP	786-299-4129	aj@arvihomes.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
41	Ascend Construction, LLC	305-815-0945	if@ascendgc.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
42	Atlantic Coast Drilling Inc.	305-992-5415	marcos@atlanticcoastdrilling.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
43	ATLAS BUILDING & DEVELOPMENT CORP.	305-226-5590	alca@atlainc.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
44	Atlas Contractors, Corp.	305-266-8774	info@atlas-contractors.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
45	AUM CONSTRUCTION INC	305-456-4848	ho@auminc.us	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response

46	AVATAR, INC.	786-291-7504	leonful2018@comcast.net	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
47	AVR Contractors, Corp	305-982-8770	rvera@avrcontractors.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
48	B & K Contractor Services, Inc.	305-989-2363	leo@bkcontractor.us	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
49	BACALLAO CONSTRUCTION & ENGINEERING DEVELOPMENT LLC	305-796-2805	bconeng@gmail.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
50	BALINO'S CONSTRUCTION LLC	305-440-8052	balinosconstruction@gmail.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
51	BALLAGAS CONSTRUCTION LLC	786-715-0012	ernesto@ballagasconstruction.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
52	Bananas Group Inc	305-257-1000	rieywa.bananasgroup@gmail.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
53	BEQTECH CONSTRUCTION ENTERPRISES INC	305-663-1901	becqtech@gmail.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
54	Bigfoot Construction Inc.	305-790-1722	admin@bfciami.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
55	BLALOCK PLUMBING, LLC	786-488-1236	blalockplumbingllc@gmail.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
56	BLASCOM ENGINEERING, INC.	305-414-2009	jdb@blascomusa.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
57	Blue Sky Construction Group Inc	305-318-4617	blueskygc.inc@gmail.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
58	BOFAM CONSTRUCTION CO, INC	754-245-0102	austin@bofaminc.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
59	BRANCH ENTERPRISES, INC.	786-229-9756	ebbranchil@aol.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
60	Builcore, Inc.	305-751-1511	dany@builcore.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
61	BUILDINGS-BRIDGES-ROADWAY-GROUP, LLC	305-815-2861	amartinez@buildingbridgesroadwaygroup.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
62	C & I Construction and Design, Inc.	305-255-6067	carlos@cicdinc.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
63	C.L. Elias Construction, Inc.	305-662-3837	christl.elias@cteliasconst.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
64	CABTEL ENGINEERING AND CONSTRUCTION INC	305-788-4598	wendy@cabtel.us	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
65	CALISTE CONSTRUCTION, LLC	305-974-2991	w.caliste@calisteconstruction.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
66	Calvo Duran, LLC	305-794-0053	sales@calvoduran.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
67	Cam-Axle Construction Corp.	786-816-2585	info@camiaxle.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
68	CAMO CONSTRUCTION LLC	786-253-9551	cserrano1110@gmail.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
69	CAMPBELL CONSTRUCTION MANAGEMENT GROUP, INC.	786-258-6755	kcampbell@ccmgus.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
70	Canyon Construction Inc	305-763-8869	rosa@canyonconstruction.net	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
71	Capital Underground Construction LLC	305-310-7742	info@capitaluc.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
72	Carvon Construction Company	305-232-9024	imunne@carvon.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
73	CASANOVA SERVICES GROUP, CORP.	305-888-9760	je@cgcontractors.net	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
74	CATALYST DESIGN & CONSTRUCTION, LLC	954-495-3066	jrodriguez@catalyst-construction.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
75	CDC GROUP & ASSOCIATES, INC.	786-493-4276	cdc@cdcgroupinc.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
76	CEB CONSTRUCTION, INC.	786-277-5939	javier.bustos@cebeengineering.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
77	CENTERLINE SERVICES GROUP, INC.	786-340-3476	centerlinehomesla@gmail.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
78	CENZO CONTRACTING LLC	786-447-8912	matt@cenzocontracting.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
79	Chopper's Construction, Corp.	786-842-3946	keylin@choppersconstruction.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
80	COMTECH ENGINEERING, INC.	305-397-8283	csierra@comtecheng.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
81	CONBUILD, LLC	786-613-1656	je@conbuild.net	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
82	Concrete Pro Inc	786-795-1800	gyo@concretepro-inc.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
83	CONSTRUCTION BUSINESS OPERATIONS INC.	305-333-5636	rodneysandersbo@yahoo.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
84	CONSTRUCTION SERVICES INTERNATIONAL CORP.	305-418-0949	antonio@csi-construction.net	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
85	CONSTRUCTORS CONSORTIUM, INC.	786-385-5956	uche798@yahoo.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
86	Contractors Services Unlimited Inc	305-213-7778	contractorsserv@gmail.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
87	Create, Enjoy, Inspire, Inc.	954-701-9618	mouj@ceiconsults.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
88	CRISSCROSS CONCRETE CUTTING & DRILLING, INC.	305-769-3979	cb8844671@aol.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
89	CUNANO BUILDERS CORPORATION	305-299-9791	fem8620@bellsouth.net	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
90	D'CATASUS, INC.	305-431-1618	dccatusus@hotmail.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response

91	D'Universal Builders, Inc.	786-290-5805	duniversalbuilders@hotmail.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
92	D. TORR GENERAL CONTRACTORS, INC.	305-301-9913	dtorrconstruction@gmail.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
93	D.W. RECREATION SERVICES, INC.	561-289-7658	cwest@dwnrecreation.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
94	D2 Construction, Inc.	786-732-6815	d2con@comcast.net	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
95	DAR FINISH SPECIALTIES, INC.	305-235-1604	fed@darfinish.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
96	DavinWorks, Inc.	504-333-6301	milo@davinworks.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
97	Daybreak Design Build Group, LLC	305-402-1167	apalmer@daybreakdesignbuild.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
98	DBTECH, INC	305-401-6978	dbtechconstruction@gmail.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
99	DDI Management Construction & Engineering LLC	305-567-9004	services@ddi-management.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
100	De Zayas Bitar Construction Co.	786-262-8003	dezayasbitar@gmail.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
101	Decolor Construction, Inc.	305-456-3627	decocolorinc@gmail.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
102	DEDCO Construction, Inc	786-366-9786	ordedco@bellsouth.net	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
103	DELKA INNOVO GROUP, INC	786-548-9821	jdelgado@delkainnovo.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
104	Di Obra Development Group	786-355-7999	renisso@diobra.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
105	DLF SERVICES LLC	305-420-8135	dlfservicesllc@gmail.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
106	Dotec, Inc.	305-826-4022	bids@doddecinc.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
107	Dominion Builders, LLC	305-661-2700	mgemignani@dominionbuild.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
108	DONE WRIGHT AC AND ELECTRIC SERVICE INC	305-986-5506	dwright54@bellsouth.net	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
109	Doubleday Engineering, LLC	305-209-2396	clientservices@doubledayengineering.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
110	DUNN DEVELOPMENT LLC	954-589-6566	patrick@dunndevelopment.net	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
111	DUNOL ENGINEERING CORPORATION	305-218-3028	dunolengcorp@gmail.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
112	Dwit & Hawkins LLC	305-467-8397	dwithawkins@gmail.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
113	E PLUS ENGINEERING AND CONSTRUCTION, LLC	305-283-9816	esibla@epluseng.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
114	E.C. & C. CONSTRUCTION GROUP, INC.	786-461-4984	info@eccconstructiongroup.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
115	E.L.C.I. CONSTRUCTION GROUP, INC.	305-891-7990	fortuna@elciconstruction.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
116	E.M. CONSTRUCTION & GENERAL CONTRACTOR, INC.	305-815-1078	enriquemargolies23@gmail.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
117	EAGLE BRICK CONSTRUCTION, INC.	904-505-7591	corey@eaglebrickconstruction.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
118	Eagle Engineering Contractor, Inc	786-539-9316	eagle71engineering@gmail.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
119	Eco Power Florida, LLC	786-326-2867	rperez@ecopowerfl.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
120	EFFICIENT CONSTRUCTION ENTERPRISE, INC.	305-409-9886	ece.co@outlook.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
121	ELTEC Construction and Investment Liquidation Group Inc	386-855-2029	elrodphillips@att.net	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
122	ENVIROTECH CONTRACTORS, INC.	305-330-4141	palolaw2@gmail.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
123	EPIC CONSTRUCTION GROUP INC.	786-897-3090	jfsuazo@epicconstructiongroup.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
124	EPIC CONSULTANTS, INC.	305-615-1616	amorano@epic-consultants.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
125	EPIC SDVOB INC	786-564-4101	rmoran@epic-sdvob.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
126	EVP Consulting LLC	786-817-7258	apiana@ankradvisors.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
127	FELIGOU CONSTRUCTION, INC.	786-515-3313	feligou@yahoo.es	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
128	FIKON, CORP	786-281-1828	omarg@fikonpro.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
129	First Plumbing Corp	786-709-0976	mlobo@1rstplumbing.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
130	FLEITES CONSTRUCTION GROUP, INC.	305-216-4027	humberto@fleitesconstructiongroup.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
131	Flores Construction Group, LLC	305-219-4687	leonor@florescg.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
132	Florida Certified Services, Corp	305-223-3272	flcertified@comcast.net	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
133	Florida Construction & Engineering, Inc.	305-883-7601	info@fcebuid.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
134	Florida General & Roofing Contractors, LLC	786-601-2051	flgicroofing@gmail.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
135	FLORIDA PIPELINE COMPANY	305-281-8746	rudyeng@bellsouth.net	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
136	Floridas Finest Contractors LLC	786-280-5575	floridasfinestcontractors@gmail.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
137	FLOTECH ENVIRONMENTAL, LLC	305-505-5565	ynet.quintana@flothetchl.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response

138	FULLCOVER ROOFING SYSTEMS, INC	305-386-5800	karin@fullcover-roofing.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
139	Gallardo Construction Inc	305-529-1444	gallardoarch@aol.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
140	Gamax Consulting, Inc.	786-709-8124	cgsabard@gamaxconsulting.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
141	Gamma Air System, Inc.	305-827-9610	douglasgammaair@aol.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
142	Garp Construction Group Inc	305-698-6431	garp_construction@live.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
143	GATOR ROOFING AND CONSTRUCTION LLC	954-253-7332	info@gatorconstructions.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
144	Gencon Partners, Inc.	305-984-0212	manny@genconfl.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
145	Go Green Electric, LLC	786-478-7014	jorge.perez@greenelectric.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
146	GOMEZ & SON FENCE CORP.	305-471-8922	isabel@gomezefence.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
147	GRAND HOME BUILDERS, INC	786-367-5457	cfvera@gh-builders.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
148	GREENACE, LLC	305-204-8115	info@greenacellc.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
149	Green Alliance Inc.	786-319-7023	info@greenalliancecorp.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
150	GREEN ENGINEERING & CONSTRUCTION, INC.	305-748-7845	lcuriel@greenengcon.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
151	GREEN LABEL CONSTRUCTION, INC.	305-262-1339	julio@greenlabelconstruction.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
152	GROUP II INC.	786-621-5576	carlos@groupii.us	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
153	Gyphcon Construction Services, Inc.	786-373-8801	ops@gyphcon-cs.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
154	Haber & Sons Plumbing, Inc.	305-461-8653	haberandplumbing@bellsouth.net	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
155	Hartec Group, Inc.	786-471-4294	hartecgroupinc@gmail.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
156	HCC GROUP LLC	305-519-1127	alex@hccgl.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
157	HDZ Builders, Inc.	786-332-4191	admin@hdzbuilders.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
158	High Quality Underground Services INC	305-731-4867	highqualityundergroundservices@yahoo.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
159	High Tech Engineering, Inc.	305-412-0891	incalvo@htlocating.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
160	HOME EXPRESS CORP	954-319-4058	marisabel@he-builders.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
161	Hurricane Resistant Construction, Inc.	954-431-7935	carolgordon@hrcflorida.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
162	I & M Plumbing Services, Inc.	305-364-5011	acforallbiz@gmail.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
163	I G W T CONSTRUCTION, INC.	786-518-2394	rytler@igwtconstructioninc.us	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
164	ICON GROUP ENGINEERS, LLC	305-501-4817	jclavijo@icongroupengineers.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
165	IME ESTIMATING & CONSTRUCTION, CORP.	305-803-0635	isabelica2005@yahoo.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
166	INFRAMASTER G.C. CORP.	305-380-7150	7150inframaster@att.net	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
167	INTEG MIAMI LLC	305-440-9101	mmsilva@integra.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
168	Integrated Building Concepts, Inc	786-518-5042	brantleytate@yahoo.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
169	INTER RELATED CONSTRUCTION SERVICES CORP	786-426-6496	zinggh@aol.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
170	Interior Glass Design LLC	305-370-2546	sguzman@interiorglassdesign.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
171	Ivey Design Build, Corp.	954-580-8686	cpa@iveydb.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
172	J&B CONSTRUCTION GROUP CORP	786-287-0314	jesus@jbconstruction.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
173	J&E Roofing and Construction Services Inc	855-830-9710	jorge@jeconstruct.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
174	J. Mill's R & R Construction LLC	786-782-0876	jelani@imrrc.org	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
175	J. MORI PAINTING, INC.	305-825-7144	jmori@moripainting.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
176	J.S.K. International, Inc.	305-448-1986	j.kuperman@iskarchitecturalgroup.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
177	JABCO, LLC	786-344-1422	ozzie@jabcollc.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
178	JAROD CONSTRUCTION SERVICES, INC.	786-340-0140	info@jarodconstruction.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
179	Jax Construction & Development, LLC	954-544-7500	victoria@jaxconstructionanddevelopment.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
180	JCI International, Inc.	305-254-1844	jmartinez@ci.us.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
181	JCM Development Group, Inc.	305-595-3739	jcmdev@bellsouth.net	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
182	JCR Mechanical Contractor Inc	786-970-9855	jcrmechanicalcontractor@gmail.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
183	JJA CONSULTING GROUP INC	305-337-7295	georgenunez19@gmail.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response

184	JM BUILDERS FLA INC	305-522-4809	yeline@jmbuildersfl.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
185	JO Brothers Construction & Restoration, Inc.	786-299-8146	jortez@jobconstructionrestoration.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
186	John Bell Construction, Inc.	305-458-5666	oscar@johnbellconstruction.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
187	JONES BENITEZ CORPORATION	305-821-1699	jbinfo@jonesbenitez.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
188	JORDIM INT'L CONSTRUCTION, INC.	305-273-7441	jordimint@aol.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
189	Jornak Equipment and Consulting Inc.	786-282-5020	jorge@jornakequipment.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
190	Jorin Construction Management Company	305-608-7890	jorincmc@aol.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
191	Joseph L. Cole, Inc.	305-385-7240	jcoleinc@bellsouth.net	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
192	Joseph Plumbing, LLC	786-667-1745	bjoseph@josephplumbing.net	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
193	JRT Construction, Co.	305-557-9911	jtarafa@jrtaraconstruction.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
194	JUST 1 PLUMBING LLC	786-677-8200	silvia@just1plumbing.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
195	K Construction and Development Corp.	954-457-9212	kconstruct@gmail.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
196	KALEX CONSTRUCTION AND DEVELOPMENT, INC.	305-513-8484	jorge@kalexconstruction.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
197	Kalex Steel Buildings Corp.,	406-590-0017	kalexst@hotmail.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
198	Kali Andra Square LLC	954-347-8111	kallandrasquare@protonmail.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
199	L.H.P GROUP, INC.	305-759-4141	laguna@lhpgroup.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
200	LCN GROUP, INC.	305-318-2686	lcngroup@bellsouth.net	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
201	LITZ ENGINEERING, INC.	786-619-5696	litzgarcia85@yahoo.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
202	Llorens Contracting, LLC	305-450-3252	carmen@llorenscontracting.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
203	Louis Sparks Construction, Inc.	786-487-5600	louissparkconstruction@gmail.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
204	Loumel General Contractor, LLC	786-520-3378	lnelson@lgontractor.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
205	M & N Construction Group LLC	786-312-3368	alberto@mnmconstruction.us	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
206	M.A.S. Construction Services, Inc.	786-597-3391	mascsi@comcast.net	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
207	MAC195 ENGINEERING CORPORATION	786-574-7463	cvarela.meca@gmail.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
208	Maestre Construction Inc.	305-557-4440	maestreconstruction@gmail.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
209	MAGGOLC, INC.	786-291-2949	maggold@yahoo.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
210	Maplotec LLC	786-405-5157	nestor.pernia@gmail.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
211	MAR-B PLUMBING CORPORATION	305-635-4554	marblum@bellsouth.net	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
212	Mare Building Inc	305-297-1360	info@marebuilding.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
213	MARIN AND MARIN CONSTRUCTION, INC.	305-594-1882	marin_marin@bellsouth.net	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
214	MARS Contractors, Inc.	305-278-2122	marcus@marscontractors.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
215	Marvi Builders LLC	786-447-0757	marcelo@marvibuilders.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
216	MASS CONSTRUCTION CORPORATION	305-849-1216	zion@mass-cm.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
217	MASTER CON, LLC	786-391-1835	edpelaez@mastercon.net	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
218	MCO Construction & Services, Inc.	305-693-4344	president@mcoconstruction.net	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
219	MCO ENVIRONMENTAL, INC.	305-468-1650	mco@mcoenvironmental.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
220	MCQ CONSTRUCTION SERVICES, INC.	786-425-1456	pablo@mctgroup.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
221	MEDCON CONSTRUCTION SERVICES, L.L.C.	954-736-9980	cneumann@medconconstruction.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
222	Meg Construction Inc	305-491-0774	info@megconstructioninc.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
223	MERRICK INDUSTRIAL MANAGEMENT CORPORATION	305-760-4980	lonny@merrickcorp.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
224	MG PROPERTY SOLUTIONS CORP	786-234-3205	arnando@mgpscorp.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
225	Micro Consulting, LLC	754-703-6747	chuck@microcc.net	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
226	MILBORNE, LLC	786-231-6621	rmiller@milbornelc.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
227	Miliani Construction Corp	305-542-5075	amiliani@milianiconstruction.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
228	Mora United LLC	786-236-3013	julio@moraunited.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
229	National Builders Group, Corp.	786-372-1208	nationalbuildersgroup@yahoo.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
230	NATIONAL TRAFFIC SOLUTION, INC.	786-601-9196	admin@trafficsolution.us	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
231	NEW BEACH CONSTRUCTION PARTNERS CO.	305-577-6400	rngony@nbpcoco.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response

232	Nexlevel Contractors Corp	786-610-9886	jnodat@nexlevelroof.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
233	NOMAE CONSTRUCTION LLC	786-877-8383	nomajeconstruction@gmail.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
234	Nonstop Construction LLC	305-297-2161	amosy90@gmail.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
235	NOVA DESIGN BUILDERS LLC	786-624-0546	info@novadesignbuilders.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
236	NOW DRY OUT GROUP LLC	786-238-5899	info@nowdryout.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
237	NP Computer Network & Solutions, Inc.	305-228-8305	info@asinet.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
238	Nunez Construction, Inc.	305-774-9000	carlos@nunezconstruction.co	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
239	OHANA CONSTRUCTION GROUP, LLC	305-608-1020	orlando@ohanaecg.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
240	Okabrema Corp.	305-498-6680	info@okabrema.us	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
241	ONAIR, INC.	786-930-8749	onair@onairus.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
242	One General Contractors LLC	305-952-4947	alan@trianguloconstruction.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
243	Oratso Corporation	305-888-2211	info@oratso.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
244	Overnight Success Inc	305-305-6635	sgl20243@aol.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
245	PABON ENGINEERING INC	305-218-3547	pabonengineering@outlook.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
246	Padrinos Construction Corp.	305-310-6492	padrinosconstruction@gmail.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
247	PARADISE CONSTRUCTION CORP.	305-222-2982	migue@paradisecorstruction.us	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
248	Paragon Construction Unlimited, Inc.	954-292-6776	paragon@bellsouth.net	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
249	PARSA CORPORATION	305-968-0888	h.sadi@parsa.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
250	PAYA CONSTRUCTION MANAGEMENT LLC	305-721-6959	payaconstructionmg@gmail.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
251	PEDRAIL SYSTEMS LLC	844-473-3724	migue@pedrailsystems.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
252	Perez-Boroto Construction LLC	786-382-1507	wpb@miamifreshrenovations.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
253	PHIXER SOLUTIONS INC	305-850-7671	sales@phixer.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
254	Phoenix Fence Corp	305-807-3180	chris@phoenixfencecorp.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
255	Pimentel Construction Group LLC	786-531-1565	jonathan@thepimentelgroup.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
256	PINECREST GROUP, INC.	786-256-7045	pincrestgroup@bellsouth.net	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
257	PLACERES CONSTRUCTION, INC.	305-225-7456	cplaceres@bellsouth.net	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
258	PRESIDENTIAL BUILDERS, INC.	305-252-9211	presbuild@bellsouth.net	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
259	PRESTIGE DEVELOPERS & CONTRACTORS, INC.	786-942-0599	prestigedevelopers@hotmail.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
260	Prime Underground Construction Inc.	305-965-6636	jgodoy.primeunderground@outlook.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
261	Pro Service Group General Construction, Inc.	786-277-0918	julio.amoedo@proservicegroupgc.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
262	PSA Constructors Inc.	407-888-9119	ptlman@psaonline.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
263	PT Suppliers LLC	786-972-6728	info@rdc-usa.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
264	Pyramid Construction LLC	786-486-7409	pyramidconstructionfl@gmail.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
265	QUALITY CONSTRUCTION PERFORMANCE, INC.	305-592-6353	gustavobustos@hotmail.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
266	Queiro Construction, Inc	786-269-8438	queiroconstruction@gmail.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
267	R&G ENGINEERING, INC	305-470-1905	rgarcia@andgeng.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
268	RAM Consulting & Contracting, LLC	786-326-8571	ram_cc@yahoo.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
269	RDCR, LLC	786-379-5843	info@rdc-cr.net	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
270	REGOSA ENGINEERING SERVICES, INC.	786-286-7663	contractorwork@gmail.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
271	Relyc Contractor Corp	305-558-9988	service@relycontractor.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
272	Renco Development Inc.	954-993-2039	kwame@rencodevelopment.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
273	REPOR BROTHERS INC	786-202-2990	reportbros@gmail.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
274	Resol Construction Inc	305-400-9225	tsoler@resolinc.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
275	Restate Construction LLC	954-682-6059	matteo@restategroup.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
276	RF ENVIRONMENTAL SERVICES, INC.	954-605-6711	thead3939@gmail.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
277	RG UNDERGROUND ENGINEERING INC	305-386-6293	office@rgunderground.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
278	RIERA CONSTRUCTION COMPANY	305-321-8307	rieramanny@gmail.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
279	RJ Spencer Construction, LLC	305-705-4322	roderick@rjsconstructs.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response

280	RJR Construction, Inc.	305-244-1837	info@rjconstruction.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
281	RP ENGINEERING, INC	305-967-8100	maria@rockpowerpaving.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
282	Safoconstruction, Inc.	786-325-1333	safoconstruction@gmail.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
283	Sage Construction Group, Corp	305-336-7383	adelbusto@sagecgc.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
284	SAGOMA CONSTRUCTION SERVICES INC.	954-636-8560	info@sagomacs.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
285	Salomon Construction & Roofing Corp	305-883-1856	janet@salomonroofing.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
286	SCR MECHANICAL, LLC	786-369-0465	saide@scrmecanical.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
287	SFL PROPERTY MAINTENANCE CORP.	786-382-4240	nicole@sflpropertymaintenance.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
288	Shovel Construction, LLC	305-763-9405	alan@shovelconstruction.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
289	SIGMA CONSTRUCTION CORP	786-486-1364	info@sigmac2.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
290	Silva Group Construction Inc.	305-622-9222	accounting@silvastructures.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
291	SK QUALITY CONTRACTOR INC	305-485-8802	sk.contractor@gmail.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
292	SKY LIVING CO. INC.	786-409-7970	info@skylivingco.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
293	Sky Team Construction Inc	786-498-6727	skyteamconstruction@sky-tc.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
294	SKYLINE CONSTRUCTION & RESTORATION CORP.	305-316-0906	pete@skylineconstructioncorp.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
295	Sizar Construction, Inc.	305-412-6355	sizarco@gmail.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
296	Sleiman Construction, LLC	786-332-0137	danny@slcimanc.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
297	SMART HOUSE SOLUTIONS, INC.	305-979-7461	smarthouse@bellsouth.net	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
298	Smith Building, LLC	954-909-4483	jasons@smithbuildinginc.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
299	Sol-ARCH Construction, LLC.	305-740-0723	pf@sol-arch.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
300	Solares Electrical Services, Inc.	305-717-6184	asolares@solareselectrical.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
301	Solid Builders Construction	954-433-7990	dianak@solidbuildersconstruction.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
302	SOP Consulting LLC	305-498-2587	alphonso.brown1906@yahoo.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
303	SOUTH COOL CORP.	786-295-4495	southcool.corp@gmail.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
304	Southeast Allegiance, LLC	888-874-2434	ballen@theallegiances.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
305	STONE HOUSE BUILDERS GROUP CORP	305-239-8838	info@shiroofing.net	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
306	SUNSHINE ROOFING & SHEET METAL CORP	305-885-7998	tony@sunshinerooters.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
307	Supreme Roofing and Construction Inc	786-229-9331	supremeroofingsvc@hotmail.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
308	SUSTAINABLE DESIGN AND CONSTRUCTION SERVICES, INC.	786-426-1854	marie@sustainablework.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
309	TACTICAL GLASS CORP	305-624-2448	ntejas@tacticalglassmarine.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
310	TADEOS ENGINEERING LLC	305-903-8816	luis@tadeosengineering.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
311	TCS EMPIRE, INC.	305-979-4561	info@tcsmpire.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
312	TechGroupOne, Inc.	305-517-3040	contractor@techgroupone.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
313	Tecno Construction, LLC	786-357-5212	flighnarolo@hotmail.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
314	Tequesta Construction Services Group Inc	305-793-4391	jordan@tequestaconstruction.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
315	TERRA HYLE CONTRACTORS, INC.	786-516-1340	felix@terrahyleinc.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
316	TERRCON DESIGN & CONSTRUCTION, INC.	305-256-9005	donstruction@gmail.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
317	THE BANNERMAN GROUP, INC.	305-216-4215	thebannermangroup@gmail.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
318	THE BEC GROUP SERVICES INC	786-360-3521	becgroup.estimate@gmail.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
319	THE GO 2 GUY, LLC	305-964-7244	officemanager@thego2guy.co	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
320	THE LAST TOUCH CONSTRUCTION, LLC	786-985-5801	izambrano@ttt-construction.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
321	The Stout Group LLC	786-452-1481	yzuluaga@thestoutgroup.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
322	Thevenin Enterprises	305-692-5223	lqthet@thevenincontractor.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
323	TOMKA, LLC	786-566-7465	julio@tomkaf.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
324	Top Crafts, Inc.	786-258-1439	topcrafts@comcast.net	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
325	Torx Builders, LLC	866-305-8679	god@torxblders.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
326	Trade Solutions, LLC.	954-504-5958	diazd@prontocd.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response

327	TRANSAMERICA CONSTRUCTION COMPANY	305-431-8316	emerson@transamericaconstruction.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
328	TRINTEC CONSTRUCTION, INC.	305-685-3001	pschvartz@trintecinc.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
329	TROJAN BUILDERS INC	561-389-3226	kbrest1988@gmail.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
330	TVC CONSTRUCTION CORP	786-347-7497	accounting@tvcconstruction.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
331	UIT LLC	786-519-4534	uitllc@aol.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
332	UNDER CITY UTILITY SERVICES, INC..	786-229-9226	undercity2@aol.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
333	Unitech Builders Corp.	305-259-1980	tatiana@unitechbuilderscorp.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
334	UNITED IRON WORKS, INC.	305-633-2801	unitedatum@aol.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
335	UNITED UNDERGROUND UTILITY CORPORATION	305-554-7878	luis_chiang@gmail.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
336	V&G Construction Solutions, Corp	786-492-9796	gv@gvgsolutions.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
337	VANGUARD CONCEPTS CORP.	305-801-2438	aylinort@vanguardconcept.us	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
338	Vercetti Enterprises, LLC	305-517-3772	sb@vercetti.net	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
339	VEZES IL CONSTRUCTION CORPORATION	786-301-9642	vezesilconstruction@gmail.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
340	VINWARD CONSTRUCTION CORP.	786-251-2398	vinwardcc@yahoo.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
341	Vistar Construction & Development LLC	305-563-3457	jeff@vistarconstruction.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
343	White Hawk Corp.	305-853-6902	john@whitehawkcorp.net	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
344	WM7 GROUP LLC	305-498-1109	macias@wm7group.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
345	Wrangler Construction Inc.	305-278-4719	carla@wrangler-construction.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response
346	YAA Global Services Corp.	786-609-8932	yaaglobalserv@gmail.com	10/8/2024	10/18/2024	10/25/2024	11/1/2024	No Response

Appendix D

Price Escalation from the paving subcontractor



9312 NW 13 ST Bay #7 Doral, FL 33172

PROJECT:
54" WATER TRANSMISSION MAIN
3071 SW 38 AVE
MIAMI, FL. 33146

DATE: MARCH 19, 2021

During BID Time, 2021

PROPOSAL & CONTRACT

WE ARE PLEASED TO PROVIDE ALL LABOR, MATERIAL AND EQUIPMENT TO PERFORM THE FOLLOWING SCOPE OF WORK:

ASPHAT AND TACK INSTALLATION ONLY:

1" of Asphalt Trench Patch 5,945 SY	@\$9.95 SY=	\$59,152.75
2" of Asphalt Trench Patch 5,830 SY	@19.50 SY=	\$113,685.00
3" of Asphalt Trench Patch 2,331 SY	@34.50 SY=	\$80,419.50

Additional asphalt needed will incur an additional \$185.00 per ton
Includes labor, equipment, tack and asphalt material only.

****Price is based on quantities provided and may vary.**

****3" of asphalt to be installed in (2) lifts all other in one lift**

NOT INCLUDED:

PERMITS FEES
PLUMBING PERMIT (RWL)
PAYMENT OR PERFORMANCE BOND
TESTS
BUILDING PAD
POLICE WORK AT NIGHT
SURVEYING & AS-BUILT

QUALITY ASSURANCE
PAVEMENT MARKING OR SIGNS
PLUMBING & IRRIGATION

LANDSCAPING / SOD
DRAINAGE, WATER OR SEWER
DRAINAGE STRUCTURE WORK

INCLUDES: LABOR, MATERIAL (materials specified in proposal) & EQUIPMENT

PAYMENT TERMS: 25% DEPOSIT PRIOR TO COMMENCEMENT, BALANCE DUE IN FULL DUE UPON COMPLETION.
NO PAY WHEN PAID CLAUSE

PRICE VALID FOR 30 DAYS .IF NOT SPECIFIED IT IS NOT INCLUDED IN THIS PROPOSAL AND WILL INCURR AN ADDITIONAL CHARGE. STAR PAVING RESERVES THE RIGHT TO INCREASE THE COST OF MATERIALS AS IT IS INCREASED BY THE SUPPLIER THROUGHOUT THE DURATION OF THIS PROJECT.

<i>TOTAL BID AMOUNT:</i>	<i>\$253,257.25</i>
---------------------------------	----------------------------

The work and material performed by the Company may result in a lien being placed on the premises described above, in case the owner or Contractor defaults in any payment under this contract. Owner hereby agrees to accept full responsibility for all fences, sidewalk, all underground pipes, wires, septic tanks, drain lines, well, etc. unless stated above. Owner is liable in full amount of contract in the event owner cancels after work has started. The Company shall not be responsible for damage or delay due to strikes, fires, accidents, or other cause beyond its control, not for inherent defects in the premises in which to be done. In the event of any default of this contract by the owner and contractor, owner agrees to pay all cost and reasonable attorney's fees incurred by Star Paving, Corp. as a result of said default. All material is guaranteed to be as specified. All work to be completed in a workmanlike manner according to standard practices. Any alteration or deviation from above specifications involving extra cost will be executed upon written orders and will become an extra charge over and above the estimate. This proposal subject to acceptance within 30 days is void thereafter at the option of the undersigned

AUTHORIZED SIGNATURE: _____

DATE: _____

ACCEPTANCE OF PROPOSAL The above price, specification and conditions are hereby accepted. You are authorized to do the work as specified. Payment will be made as job progress. **LICENSED, BONDED & INSURED**

25 Years Experience
Licensed, Bonded & Insured



Tel: 305.226.9193
Fax: 305.463.9080
starpaving@aol.com

9312 NW 13 ST Bay #7 Dorai, FL 33172

PROJECT:

**54" WATER TRANSMISSION MAIN
3071 SW 38TH AVE
MIAMI, FL 33146**

DATE: July 17, 2023

During Award Process, 2023

PROPOSAL & CONTRACT

WE ARE PLEASED TO PROVIDE ALL LABOR, MATERIALS AND EQUIPMENT TO PERFORM THE FOLLOWING SCOPE OF WORK ON:

I. ASPHALT WORK

	QUANT.	UNIT PRICE	TOTAL
1" OF ASPHALT TRENCH PATCH-----	5,945 SY	\$12.80/SY	\$76,096.00
2" OF ASPHALT TRENCH PATCH-----	5,830 SY	\$27.89/SY	\$162,598.70
3" OF ASPHALT TRENCH PATCH-----	2,331 SY	\$36.67/SY	\$85,477.77

ASPHALT WORK TOTAL: \$324,172.47

NOTE: THIS PRICE IS ONLY VALID FOR SCOPE AND QUANTITIES IN THIS PROPOSAL

NOT INCLUDED:

PERMITS FEES
PLUMBING PERMIT (RWL)
PAYMENT OR PERFORMANCE BOND
PREVAILING WAGES
TESTS / MOT
POLICE & WORK AT NIGHT
SURVEYING & AS-BUILT
STRUCTURAL CONCRETE

QUALITY ASSURANCE
PLUMBING & IRRIGATION
PAVERS
BUILDING PAD
LANDSCAPING / SOD
DRAINAGE, WATER OR SEWER
DRAINAGE STRUCTURE WORK
BOND (ANY TYPE)

PAYMENT TERMS: NON-REFUNDABLE - 25% DEPOSIT PRIOR TO COMMENCEMENT, PROGRESS PAYMENTS THEREAFTER 30 DAYS

NO PAY WHEN PAID CLAUSE

PRICE VALID FOR 30 DAYS. IF NOT SPECIFIED IT IS NOT INCLUDED IN THIS PROPOSAL AND WILL INCUR AN ADDITIONAL CHARGE. STAR PAVING RESERVES THE RIGHT TO INCREASE THE COST OF MATERIALS AS IT IS INCREASED BY THE SUPPLIER THROUGHOUT THE DURATION OF THIS PROJECT.

TOTAL BID AMOUNT: \$324,172.47

The work and material performed by the Company may result in a lien being placed on the premises described above, in case the owner or Contractor defaults in any payment under this contract. Owner hereby agrees to accept full responsibility for all fences, sidewalk, all underground pipes, wires, septic tanks, drain lines, well, etc. unless stated above. Owner is liable in full amount of contract in the event owner cancels after work has started. The Company shall not be responsible for damage or delay due to strikes, fires, accidents, or other cause beyond its control, not for inherent defects in the premises in which to be done. In the event of any default of this contract by the prime contractor, the prime contractor agrees to pay all cost and reasonable attorney's fees incurred by Star Paving, Corp. as a result of said default. All material is guaranteed to be as specified. All work to be completed in a workmanlike manner according to standard practices. Any alteration or deviation from above specifications involving extra cost will be executed upon written orders and will become and extra charge over and above the estimate. This proposal subject to acceptance within 30 days is void thereafter at the option of the undersigned

AUTHORIZED SIGNATURE: _____

DATE: _____

ACCEPTANCE OF PROPOSAL The above price, specification and conditions are hereby accepted. You are authorized to do the work as specified. Payment will be made as job progress.
LICENSED, BONDED & INSURED

MDC033

Appendix E

**Lanzo's Attempt to reach out to all Asphalt
Paving Subcontractors to receive quotes &
Results**



Lanzo Requesting Quotes for MDWASD - 54" WTM - Paving

From PJ Prakash <PJP@Lanzo.org>
Date Tue 4/14/2026 4:48 PM
To Prajwal Aditya <PrajwalA@Lanzo.org>
Bcc 'a_r_equipment@hotmail.com' <a_r_equipment@hotmail.com>; 'allin1courts@yahoo.com' <allin1courts@yahoo.com>; 'carla@wrangler-construction.com' <carla@wrangler-construction.com>; 'csierra@comtecheng.com' <csierra@comtecheng.com>; 'dgoldring@act-services.com' <dgoldring@act-services.com>; 'dlara@me.com' <dlara@me.com>; 'eagle71engineering@gmail.com' <eagle71engineering@gmail.com>; 'exec@robertstraffic.com' <exec@robertstraffic.com>; 'felix@terrahyleinc.com' <felix@terrahyleinc.com>; 'fortuna@elciconstruction.com' <fortuna@elciconstruction.com>; 'gbstripping@att.net' <gbstripping@att.net>; 'gustavobustos@hotmail.com' <gustavobustos@hotmail.com>; 'gv@vgconsolutions.com' <gv@vgconsolutions.com>; 'h.sadi@parsacorp.net' <h.sadi@parsacorp.net>; 'hartecgroupinc@gmail.com' <hartecgroupinc@gmail.com>; 'highwaystrippinginc@gmail.com' <highwaystrippinginc@gmail.com>; 'iargudin@adaeng.net' <iargudin@adaeng.net>; 'ic@shasaeng.com' <ic@shasaeng.com>; 'idalbertogonzalez@yahoo.com' <idalbertogonzalez@yahoo.com>; 'info@amarangroup.com' <info@amarangroup.com>; 'info@jrconstruction.com' <info@jrconstruction.com>; 'jackie@pjstripping.com' <jackie@pjstripping.com>; 'jacksconcrete@gmail.com' <jacksconcrete@gmail.com>; 'jamespierre7@gmail.com' <jamespierre7@gmail.com>; 'jbcinfo@jonesbenitez.com' <jbcinfo@jonesbenitez.com>; 'jfranco@associatedsealandcoatinginc.com' <jfranco@associatedsealandcoatinginc.com>; 'jonathan@thepimentelgroup.com' <jonathan@thepimentelgroup.com>; 'joseangelbustos@acreconstruction.com' <joseangelbustos@acreconstruction.com>; 'julio.amoedo@proservicegroupgc.com' <julio.amoedo@proservicegroupgc.com>; 'khurles@unitecus.com' <khurles@unitecus.com>; 'litzgarcia65@yahoo.com' <litzgarcia65@yahoo.com>; 'lourdes@sfla-elec.com' <lourdes@sfla-elec.com>; 'maggolc@yahoo.com' <maggolc@yahoo.com>; 'maria@rockpowerpaving.com' <maria@rockpowerpaving.com>; 'marin_marin@bellsouth.net' <marin_marin@bellsouth.net>; 'michelle@tcmsi.net' <michelle@tcmsi.net>; 'mike.collier@sim-as.com' <mike.collier@sim-as.com>; 'monica@corelandconstruction.com' <monica@corelandconstruction.com>; 'odlario@masterroadfinishers.com' <odlario@masterroadfinishers.com>; 'office@rgunderground.com' <office@rgunderground.com>; 'onewaystripping@live.com' <onewaystripping@live.com>; 'pabonengineering@outlook.com' <pabonengineering@outlook.com>; 'pavementstrippingcorp@gmail.com' <pavementstrippingcorp@gmail.com>; 'phoenixconcreteplus@gmail.com' <phoenixconcreteplus@gmail.com>; 'qualitypavingcorp@hotmail.com' <qualitypavingcorp@hotmail.com>; 'reporbros@gmail.com' <reporbros@gmail.com>; 'rgarcia@randgeng.com' <rgarcia@randgeng.com>; 'rmaytin@maytin.com' <rmaytin@maytin.com>; 'rmoran@epic-sdvob.com' <rmoran@epic-sdvob.com>; 'robertsosa7@aol.com' <robertsosa7@aol.com>; 'service74@outlook.com' <service74@outlook.com>; 'sgil202433@aol.com' <sgil202433@aol.com>; 'starpaving@aol.com' <starpaving@aol.com>; 'tsoler@resolinc.com' <tsoler@resolinc.com>; 'vladimir@proacp.com' <vladimir@proacp.com>; 'wvaldes@caruva.com' <wvaldes@caruva.com>; 'ybello@trafficsignsinc.net' <ybello@trafficsignsinc.net>; 'yordancuba30@gmail.com' <yordancuba30@gmail.com>; 'yzuluaga@thetoutgroup.com' <yzuluaga@thetoutgroup.com>; 'zcac11@hotmail.com' <zcac11@hotmail.com>

This quote request is for an On-Going project with Miami-Dade Water & Sewer Department. Lanzo Construction Company is requesting quotes for MDWASD 54In WTM DB20WASD01 project. We are requesting pricing for "Roadway Restoration". Please go ahead and include all work that falls under your "Scope of Services".

Please use the Dropbox link provided to access the Technical Specs, Plans & Addenda for this project.

Scope Details:

1. Furnishing all labor, equipment, and material for Constructing Limerock Base – Type I Pavement Repairs
2. For furnishing all materials, labor, tools, and equipment for constructing asphaltic concrete surface course for SP-9.5
3. For furnishing all materials, labor, tools, and equipment for milling existing asphalt pavement to an average depth of 1-inch.
4. For furnishing all materials, labor, tools and equipment for resurfacing using Type V permanent pavement repairs (nominal one-inch-thick machine-laid asphaltic concrete surface overlay) - SP-12.5

General Project Location: W 49th St & W 4th Ave, Hialeah, FL

Please have your quotes emailed to: estimating@lanzo.org; PrajwalA@lanzo.org

Bid Package Dropbox Link: <https://www.dropbox.com/sc/fi/b8qazg0wi0lba4qx3rs5?q1tt&dl=0> Please let me know if you need any further information.

Regards,
Prajwal Mysore Prakash (PJ),
Project Manager

Lanzo Construction

125 SE 5th Court

Deerfield Beach, FL 33441-4749

Direct: (954)-979-0802

Cell: (561)-597-8470

E-Mail: pjp@lanzo.org



*Delivering sustainable infrastructure solutions
for tomorrow's communities*

NOTICE: This e-mail message, including any attachments and appended messages, is for the sole use of the intended recipients and may contain confidential and legally privileged information. If you are not the intended recipient, any review, dissemination, distribution, copying, storage or other use of all or any portion of this message is strictly prohibited. If you received this message in error, please immediately notify the sender by reply e-mail and delete this message in its entirety.

NO	Company Name	Phone	Email	Email sent (Date)	1st Call Follow	2nd Call Follow	3rd Call	Response
1	A & R EQUIPMENT, CORP	305-794-3097	a_r_equipment@hotmail.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No response
2	A. C. T. Services, Inc.	305-557-5255	dgolding@act-services.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No response
3	A.D.A. ENGINEERING, INC.	305-551-4608	largudin@adaeng.net	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No response
4	AA EQUIPMENT & SERVICES INC.	305-310-3631	service74@outlook.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No response
5	AC Trench Corp	786-537-2575	zcac11@hotmail.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No response
6	ACRE ENGINEERING AND CONSTRUCTION, INC.	786-663-7625	joseangelbustos@acreconstruction.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No response
7	ADVANCED CONCRETE & PAVERS, INC.	786-342-9755	aconcrete1@gmail.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No response
8	ALL CONSTRUCTION & PLUMBING INC	786-238-9448	vladimir@proacp.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No response
9	ALL IN 1 COURTS CONSTRUCTION LLC	786-371-1154	allin1courts@yahoo.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No response
10	Associated Seal And Coating Inc.	305-665-6692	jfranco@associatedsealandcoatinginc.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No response
11	BIG D ENGINEERING, INC.	786-355-9234	dlara@me.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No response
12	CEB CONSTRUCTION, INC.	786-277-5939	javier.bustos@cebengineering.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No response
13	COMTECH ENGINEERING, INC.	305-397-8283	csierra@comtecheng.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No response
14	E.L.C.I. CONSTRUCTION GROUP, INC.	305-891-7990	fortuna@elciconstruction.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No response
15	Eagle Engineering Contractor, Inc	786-539-9316	eagle71engineering@gmail.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No response
16	EPIC SDVOB INC	786-564-4101	rmoran@epic-sdvob.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No response
17	G & B STRIPING, INC.	305-238-1075	gbstriping@att.net	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No response
18	Hartec Group, Inc.	786-471-4294	hartecgroupinc@gmail.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No response
19	Highway Striping, Inc.	305-934-8833	highwaystripinginc@gmail.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No response
20	JACK'S CONCRETE SERVICE, INC.	786-229-5951	jacksconcrete@gmail.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No response
21	JONES BENITEZ CORPORATION	305-821-1699	jbcinfo@jonesbenitez.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No response
22	JP Parking Lot Maintenance Inc	786-286-4719	jamespierre7@gmail.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No response
23	LITZ ENGINEERING, INC.	786-619-5696	litzgarcia65@yahoo.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No response
24	MAGGOLC, INC.	786-291-2949	maggolc@yahoo.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No response
25	MARIN AND MARIN CONSTRUCTION, INC.	305-594-1882	marin_marin@bellsouth.net	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No response
26	MTX Highway Solutions Corp	305-934-7338	mtxhighwaysolutions@gmail.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No response
27	NATIONAL TRAFFIC SOLUTION, INC.	786-601-9196	admin@trafficolution.us	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No response
28	ONE WAY STRIPING, INC.	305-505-7903	onewaystriping@live.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No response
29	Overnight Success Inc	305-305-6635	sgil202433@aol.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No response
30	P & J STRIPING INC	305-364-5671	jackie@pjstriping.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No response
31	PABON ENGINEERING INC	305-218-3547	pabonengineering@outlook.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No response
32	PALMA PAVING AND CONCRETE INC	786-586-6389	palmapavingconcrete@yahoo.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No response
33	PARSA CORPORATION	305-968-0888	h.sadi@parsacorp.net	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No response
34	Pavement Striping Corp.	786-237-1266	pavementstripingcorp@gmail.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No response
35	PHOENIX CONCRETE PLUS, INC.	786-443-1016	phoenixconcreteplus@gmail.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No response

36	Pimentel Construction Group LLC	786-531-1565	jonathan@thepimentelgroup.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No response
37	Pro Service Group General Construction, Inc.	786-277-0918	julio.amoedo@proservicegroupgc.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No response
38	QUALITY CONSTRUCTION PERFORMANCE, INC.	305-592-6353	gustavobustos@u@hotmail.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No response
39	QUALITY PAVING CORP.	305-261-2426	qualitypavingcorp@hotmail.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No response
40	R&G ENGINEERING, INC	305-470-1905	rgarcia@randgeng.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No response
41	REPOR BROTHERS INC	786-202-2990	reporbros@gmail.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No response
42	Resol Construction Inc	305-400-9225	tsoler@resolinc.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No response
43	RG UNDERGROUND ENGINEERING INC	305-386-6293	office@rgunderground.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No response
44	RUR Construction, Inc.	305-244-1837	info@rjrconstruction.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No response
45	Roads Renew LLC	786-657-0259	renewroads@gmail.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No response
46	Roberts Traffic Marking Corp.	305-935-2922	exec@robertstraffic.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No response
47	RP ENGINEERING, INC	305-967-8100	maria@rockpowerpaving.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No response
48	SAGUA CONSTRUCTION, INC.	305-510-4838	robertsosa7@aol.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No response
49	Shasa Engineering Corp.	786-360-3726	ic@shasaeng.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No response
50	Star Paving Corporation	305-463-9030	starpaving@aol.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No response
51	SYSTEMS INTEGRATION & MAINTENANCE INC	305-624-1113	mike.collier@sim-as.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No response
52	TERRA HYLE CONTRACTORS, INC.	786-516-1340	felix@terrahyleinc.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No response
53	The Stout Group LLC	786-452-1481	yzuluaga@thestoutgroup.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No response
54	Traffic Signs, Inc.	786-683-7056	ybelo@trafficsignsinc.net	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No response
55	Unitec Inc.	305-947-5226	khurtes@unitecus.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No response
56	V&G Construction Solutions, Corp	786-492-9796	gv@vgcsolutions.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No response
57	Wrangler Construction Inc.	305-278-4719	carla@wrangler-construction.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No response
58	Y. Glez Striping Inc	561-758-6474	yordancuba30@gmail.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No response

Appendix F

Lanzo's Attempt to reach out to all Access Manhole Subcontractors to receive quotes & Results



Outlook

Lanzo Requesting Quotes for MDWASD - 54" WTM - Access MH

From PJ Prakash <PJPrak@Lanzo.org>
Date Tue 4/14/2026 4:52 PM
To Prajwal Aditya <PrajwalA@Lanzo.org>
Bcc admin@2fixcorp.com <admin@2fixcorp.com>; usa.2mca@gmail.com <usa.2mca@gmail.com>; info@4tressconstruction.com <info@4tressconstruction.com>; a_r_equipment@hotmail.com <a_r_equipment@hotmail.com>; aservillc@gmail.com <aservillc@gmail.com>; serguei@aafranca.com <serguei@aafranca.com>; jdiaz@ahenvironmentalcorp.com <jdiaz@ahenvironmentalcorp.com>; pwc@a1propertyservices.net <pwc@a1propertyservices.net>; a.bremodeling@yahoo.com <a.bremodeling@yahoo.com>; dgolding@act-services.com <dgolding@act-services.com>; iargudin@adaeng.net <iargudin@adaeng.net>; ribasa@a2group.com <ribasa@a2group.com>; service74@outlook.com <service74@outlook.com>; info@aapconstructiongroup.com <info@aapconstructiongroup.com>; eric@aaryaconstruction.com <eric@aaryaconstruction.com>; zcac11@hotmail.com <zcac11@hotmail.com>; acmeorg98@gmail.com <acmeorg98@gmail.com>; joseangelbustos@acreconstruction.com <joseangelbustos@acreconstruction.com>; ds.advantech@gmail.com <ds.advantech@gmail.com>; antonio.evangelista@aek.net <antonio.evangelista@aek.net>; info@afusaconstruction.com <info@afusaconstruction.com>; aimconstructionmgt@gmail.com <aimconstructionmgt@gmail.com>; acisneros3089@gmail.com <acisneros3089@gmail.com>; ajilconstruction@yahoo.com <ajilconstruction@yahoo.com>; info@alasureinterior.com <info@alasureinterior.com>; alborzeagle@gmail.com <alborzeagle@gmail.com>; prisann@bellsouth.net <prisann@bellsouth.net>; vladimir@proacp.com <vladimir@proacp.com>; alljer@jerezconstruction.com <alljer@jerezconstruction.com>; armando@allied-contractors.com <armando@allied-contractors.com>; eddie@alpineengineeringfl.com <eddie@alpineengineeringfl.com>; mmontanez@altaremodeling.net <mmontanez@altaremodeling.net>; info@amfloridabuilders.com <info@amfloridabuilders.com>; jose@americanbuildersmasters.com <jose@americanbuildersmasters.com>; americanforza@gmail.com <americanforza@gmail.com>; ealeman@aquatrendpools.com <ealeman@aquatrendpools.com>; aresconstruction@yahoo.com <aresconstruction@yahoo.com>; arpyerconstruct@gmail.com <arpyerconstruct@gmail.com>; mmelton@artifexcorporation.com <mmelton@artifexcorporation.com>; aj@arvihomes.com <aj@arvihomes.com>; jt@ascendgc.com <jt@ascendgc.com>; marcos@atlanticcoastdrilling.com <marcos@atlanticcoastdrilling.com>; alca@alcainc.com <alca@alcainc.com>; info@atlas-contractors.com <info@atlas-contractors.com>; ho@auminc.us <ho@auminc.us>; leo@bkcontractor.us <leo@bkcontractor.us>; bconeng@gmail.com <bconeng@gmail.com>; rvera@avrcontractors.com <rvera@avrcontractors.com>; balinosconstruction@gmail.com <balinosconstruction@gmail.com>; ernesto@ballagasconstruction.com <ernesto@ballagasconstruction.com>; rleyva.bananasgroup@gmail.com <rleyva.bananasgroup@gmail.com>; becqtch@gmail.com <becqtch@gmail.com>; admin@bfciami.com <admin@bfciami.com>; blalockplumbingllc@gmail.com <blalockplumbingllc@gmail.com>; jdb@blascomusa.com <jdb@blascomusa.com>; blueskygc.inc@gmail.com <blueskygc.inc@gmail.com>; austin@bofaminc.com <austin@bofaminc.com>; ebranchiii@aol.com <ebranchiii@aol.com>; dany@builcore.com <dany@builcore.com>; amartinez@buildingsbridgesroadwaygroup.com <amartinez@buildingsbridgesroadwaygroup.com>; carlos@cicdinc.com <carlos@cicdinc.com>; christi.elias@cleiasconst.com <christi.elias@cleiasconst.com>; wendy@cabelt.us <wendy@cabelt.us>; w.caliste@calisteconstruction.com <w.caliste@calisteconstruction.com>; sales@calvodoran.com <sales@calvodoran.com>; info@camiaxle.com <info@camiaxle.com>; cserrano1110@gmail.com <cserrano1110@gmail.com>; kcampbell@ccmgus.com <kcampbell@ccmgus.com>; rosa@canyonconstruction.net <rosa@canyonconstruction.net>; info@capitaluc.com <info@capitaluc.com>; immunne@carivon.com <immunne@carivon.com>; jc@cgcontractors.net <jc@cgcontractors.net>; jrodriguez@catalyst-construction.com <jrodriguez@catalyst-construction.com>; javier.bustos@cebengineering.com <javier.bustos@cebengineering.com>; cdc@cdcgrouppinc.com <cdc@cdcgrouppinc.com>; javier.bustos@cebengineering.com <javier.bustos@cebengineering.com>;

MDC041

centerlinehomesfla@gmail.com <centerlinehomesfla@gmail.com>; matt@cenzocontracting.com <matt@cenzocontracting.com>; keylin@choppersconstruction.com <keylin@choppersconstruction.com>; csiera@comtecheng.com <csiera@comtecheng.com>; je@conbuild.net <je@conbuild.net>; gyo@concretepro-inc.com <gyo@concretepro-inc.com>; rodneysanderscbo@yahoo.com <rodneysanderscbo@yahoo.com>; antonio@csi-construction.net <antonio@csi-construction.net>; uche798@yahoo.com <uche798@yahoo.com>; contractorsserv@gmail.com <contractorsserv@gmail.com>; mouji@ceiconsults.com <mouji@ceiconsults.com>; cba8844671@aol.com <cba8844671@aol.com>; fern8620@bellsouth.net <fern8620@bellsouth.net>; dcatasus@hotmail.com <dcatasus@hotmail.com>; duniversalbuilders@hotmail.com <duniversalbuilders@hotmail.com>; dtorrconstruction@gmail.com <dtorrconstruction@gmail.com>; cwest@dwrecreation.com <cwest@dwrecreation.com>; d2con@comcast.net <d2con@comcast.net>; fed@darfinish.com <fed@darfinish.com>; milo@davinworks.com <milo@davinworks.com>; apalmer@daybreakdesignbuild.com <apalmer@daybreakdesignbuild.com>; dbtechconstruction@gmail.com <dbtechconstruction@gmail.com>; services@ddi-management.com <services@ddi-management.com>; dezayasbatar@gmail.com <dezayasbatar@gmail.com>; decocolorllc@gmail.com <decocolorllc@gmail.com>; ordedco@bellsouth.net <ordedco@bellsouth.net>; jdelgado@delkainnovo.com <jdelgado@delkainnovo.com>; renso@diobra.com <renso@diobra.com>; dlfservicesllc@gmail.com <dlfservicesllc@gmail.com>; bids@dodecinc.com <bids@dodecinc.com>; mgemignani@dominionbuild.com <mgemignani@dominionbuild.com>; dwright54@bellsouth.net <dwright54@bellsouth.net>; clientservices@doubledayengineering.com <clientservices@doubledayengineering.com>; patrickd@dunndevlopment.net <patrickd@dunndevlopment.net>; dunolengcorp@gmail.com <dunolengcorp@gmail.com>; dwithawkins@gmail.com <dwithawkins@gmail.com>; esibila@epluseng.com <esibila@epluseng.com>; info@eccconstructiongroup.com <info@eccconstructiongroup.com>; fortuna@elciconstruction.com <fortuna@elciconstruction.com>; enriquemargolles23@gmail.com <enriquemargolles23@gmail.com>; corey@eaglebrickconstruction.com <corey@eaglebrickconstruction.com>; eagle71engineering@gmail.com <eagle71engineering@gmail.com>; rperez@ecopowerfl.com <rperez@ecopowerfl.com>; ece.co@outlook.com <ece.co@outlook.com>; elrodphillips@att.net <elrodphillips@att.net>; palolaw2@gmail.com <palolaw2@gmail.com>; jfsuazo@epicconstructiongroup.com <jfsuazo@epicconstructiongroup.com>; amoran@epic-consultants.com <amoran@epic-consultants.com>; rmoran@epic-sdvob.com <rmoran@epic-sdvob.com>; apiana@ankeradvisors.com <apiana@ankeradvisors.com>; feligou@yahoo.es <feligou@yahoo.es>; omarg@fikonpro.com <omarg@fikonpro.com>; mlobo@1rstplumbing.com <mlobo@1rstplumbing.com>; humberto@fleitesconstructiongroup.com <humberto@fleitesconstructiongroup.com>; leonor@florescg.com <leonor@florescg.com>; flcertified@comcast.net <flcertified@comcast.net>; info@fcbuild.com <info@fcbuild.com>; flgcroofing@gmail.com <flgcroofing@gmail.com>; rudyeng@bellsouth.net <rudyeng@bellsouth.net>; floridasfinestcontractors@gmail.com <floridasfinestcontractors@gmail.com>; yinet.quintana@flotechllc.com <ynet.quintana@flotechllc.com>; karin@fullcover-roofing.com <karin@fullcover-roofing.com>; gallardoarch@aol.com <gallardoarch@aol.com>; cgabuardi@gamaxconsulting.com <cgabuardi@gamaxconsulting.com>; douglasgammair@aol.com <douglasgammair@aol.com>; garp_construction@live.com <garp_construction@live.com>; info@gatorconstructions.com <info@gatorconstructions.com>; manny@genconfl.com <manny@genconfl.com>; jorge.perez@ggrenelectric.com <jorge.perez@ggrenelectric.com>; isabel@gomezfence.com <isabel@gomezfence.com>; cfvera@gh-builders.com <cfvera@gh-builders.com>; info@greenacellc.com <info@greenacellc.com>; info@greenalliancecorp.com <info@greenalliancecorp.com>; lcuriel@greenengcon.com <lcuriel@greenengcon.com>; julio@greenlabelconstruction.com <julio@greenlabelconstruction.com>; carlos@groupiii.us <carlos@groupiii.us>; ops@gryphon-cs.com <ops@gryphon-cs.com>; haberlandplumbing@bellsouth.net <haberlandplumbing@bellsouth.net>; hartecgroupinc@gmail.com <hartecgroupinc@gmail.com>; alex@hccgi.com <alex@hccgi.com>; admin@hdzbuilders.com <admin@hdzbuilders.com>; highqualityundergroundservices@yahoo.com <highqualityundergroundservices@yahoo.com>; mcalvo@htlocating.com <mcalvo@htlocating.com>; marisabel@he-builders.com <marisabel@he-builders.com>; carolgordon@hrcflorida.com <carolgordon@hrcflorida.com>; acforallbiz@gmail.com <acforallbiz@gmail.com>; rtyler@igwtconstructioninc.us <rtyler@igwtconstructioninc.us>; jclavijo@icongroupengineers.com <jclavijo@icongroupengineers.com>; isabelica2005@yahoo.com <isabelica2005@yahoo.com>; 7150inframaster@att.net <7150inframaster@att.net>; mmsilva@intega.com <mmsilva@intega.com>; brantleytate@yahoo.com <brantleytate@yahoo.com>; zinggh@aol.com <zinggh@aol.com>; sguzman@interiorglassdesign.com <sguzman@interiorglassdesign.com>; cpa@iveydb.com <cpa@iveydb.com>; jesus@jbfconstruction.com <jesus@jbfconstruction.com>; jorge@jeconstruct.com <jorge@jeconstruct.com>; jelani@jmrrc.org <jelani@jmrrc.org>; jmoripainting.com <jmoripainting.com>; j.kuperman@jskarchitecturalgroup.com <j.kuperman@jskarchitecturalgroup.com>; ozzie@jabcollc.com <ozzie@jabcollc.com>; info@jarodconstruction.com <info@jarodconstruction.com>; victoria@jaxconstructionanddevelopment.com <victoria@jaxconstructionanddevelopment.com>

<victoria@jaxconstructionanddevelopment.com>; jmartinez@jci.us.com <jmartinez@bellsouth.net <jcmdev@bellsouth.net>; jcrmechanicalcontractor@gmail.com <jcrmechanicalcontractor@gmail.com>; georgenunez19@gmail.com <georgenunez19@gmail.com>; yeline@jmbuildersfl.com <yeline@jmbuildersfl.com>; jortez@jobconstructionrestoration.com <jortez@jobconstructionrestoration.com>; oscar@johnbellconstruction.com <oscar@johnbellconstruction.com>; jbcinfo@jonesbenitez.com <jbcinfo@jonesbenitez.com>; jordimint@aol.com <jordimint@aol.com>; jorge@jormakeequipment.com <jorge@jormakeequipment.com>; jorrincmc@aol.com <jorrincmc@aol.com>; jcoleinc@bellsouth.net <jcoleinc@bellsouth.net>; bjooseph@josephplumbing.net <bjooseph@josephplumbing.net>; jtarafa@tarafaconstruction.com <jtarafa@tarafaconstruction.com>; silvia@just1plumbing.com <silvia@just1plumbing.com>; kconstruct@gmail.com <kconstruct@gmail.com>; jorge@kalexconstruction.com <jorge@kalexconstruction.com>; kalexstl@hotmail.com <kalexstl@hotmail.com>; kaliandrasquare@protonmail.com <kaliandrasquare@protonmail.com>; litzgarcia65@yahoo.com <litzgarcia65@yahoo.com>; carmen@llorenscontracting.com <carmen@llorenscontracting.com>; louissparkconstruction@gmail.com <louissparkconstruction@gmail.com>; lnelson@lgcontractor.com <lnelson@lgcontractor.com>; alberto@mnconstruction.us <alberto@mnconstruction.us>; mascsi@comcast.net <mascsi@comcast.net>; cvarela.meca@gmail.com <cvarela.meca@gmail.com>; maestrestreconstruction@gmail.com <maestrestreconstruction@gmail.com>; maggolc@yahoo.com <maggolc@yahoo.com>; nestor.bernia@gmail.com <nestor.bernia@gmail.com>; marbplum@bellsouth.net <marbplum@bellsouth.net>; info@marebuilding.com <info@marebuilding.com>; marin_marin@bellsouth.net <marin_marin@bellsouth.net>; marcus@marscontractors.com <marcus@marscontractors.com>; marcelo@marvibuilders.com <marcelo@marvibuilders.com>; zion@mass-cm.com <zion@mass-cm.com>; edpelaiez@mastercon.net <edpelaiez@mastercon.net>; president@mcoconstruction.net <president@mcoconstruction.net>; mco@mcoenvironmental.com <mco@mcoenvironmental.com>; pablo@mcqgroup.com <pablo@mcqgroup.com>; pneumann@medconconstruction.com <pneumann@medconconstruction.com>; lonny@merrickcorp.com <lonny@merrickcorp.com>; armando@mgpscpcorp.com <armando@mgpscpcorp.com>; chuck@microcc.net <chuck@microcc.net>; rmiller@milbornellc.com <rmiller@milbornellc.com>; amiliani@milianiconstruction.com <amiliani@milianiconstruction.com>; julio@moraunited.com <julio@moraunited.com>; nationalbuildersgroup@yahoo.com <nationalbuildersgroup@yahoo.com>; admin@trafficsolution.us <admin@trafficsolution.us>; mgory@nbcpc.com <mgory@nbcpc.com>; jnodal@nexlevelgcroof.com <jnodal@nexlevelgcroof.com>; nomajeconstruction@gmail.com <nomajeconstruction@gmail.com>; amosy90@gmail.com <amosy90@gmail.com>; info@novadesignbuilders.com <info@novadesignbuilders.com>; info@nowdryout.com <info@nowdryout.com>; info@asinet.com <info@asinet.com>; carlos@nunezconstruction.co <carlos@nunezconstruction.co>; orlando@ohanacg.com <orlando@ohanacg.com>; info@okabrema.us <info@okabrema.us>; onair@onairus.com <onair@onairus.com>; alan@trianguloconstruction.com <alan@trianguloconstruction.com>; info@oratsocorp.com <info@oratsocorp.com>; sgil202433@aol.com <sgil202433@aol.com>; pabonengineering@outlook.com <pabonengineering@outlook.com>; padrinosconstruction@gmail.com <padrinosconstruction@gmail.com>; miguel@paradisecconstruction.us <miguel@paradisecconstruction.us>; paragon@bellsouth.net <paragon@bellsouth.net>; h.sadi@parsacorp.net <h.sadi@parsacorp.net>; payaconstructionmgt@gmail.com <payaconstructionmgt@gmail.com>; miguel@pedrailsystems.com <miguel@pedrailsystems.com>; wpb@miamifreshrenovations.com <wpb@miamifreshrenovations.com>; sales@phixer.com <sales@phixer.com>; chris@phoenixfencecorp.com <chris@phoenixfencecorp.com>; jonathan@thepimentelgroup.com <jonathan@thepimentelgroup.com>; pinecrestgroup@bellsouth.net <pinecrestgroup@bellsouth.net>; cplacers@bellsouth.net <cplacers@bellsouth.net>; prestigedevelopers@hotmail.com <prestigedevelopers@hotmail.com>; jgodoy.primeunderground@outlook.com <jgodoy.primeunderground@outlook.com>; julio.amoedo@proservicegroupgc.com <julio.amoedo@proservicegroupgc.com>; ptillman@psaonline.com <ptillman@psaonline.com>; info@rdc-usa.com <info@rdc-usa.com>; pyramidconstructionfl@gmail.com <pyramidconstructionfl@gmail.com>; gustavobustos@outlook.com <gustavobustos@outlook.com>; queiroconstruction@gmail.com <queiroconstruction@gmail.com>; rgarcia@randgeng.com <rgarcia@randgeng.com>; ram_cc@yahoo.com <ram_cc@yahoo.com>; info@rd-cr.net <info@rd-cr.net>; contractorwork@gmail.com <contractorwork@gmail.com>; service@relycontractor.com <service@relycontractor.com>; kwamew@rencodevelopment.com <kwamew@rencodevelopment.com>; reportbros@gmail.com <reportbros@gmail.com>; tsoler@resolinc.com <tsoler@resolinc.com>; matteo@restategroup.com <matteo@restategroup.com>; thad3939@gmail.com <thad3939@gmail.com>; office@rgunderground.com <office@rgunderground.com>; rieramanny@gmail.com <rieramanny@gmail.com>; roderick@rjsconstructs.com <roderick@rjsconstructs.com>;

info@jrjconstruction.com <info@jrjconstruction.com>; maria@rockpowerpaving.com <maria@rockpowerpaving.com>; safoconstruction@gmail.com <safoconstruction@gmail.com>; adelbusto@sagegc.com <adelbusto@sagegc.com>; info@sagomacs.com <info@sagomacs.com>; janet@salomonroofing.com <janet@salomonroofing.com>; saide@scrmechanical.com <saide@scrmechanical.com>; nicole@sflpropertymaintenance.com <nicole@sflpropertymaintenance.com>; alan@shovelconstruction.com <alan@shovelconstruction.com>; info@sigmac2.com <info@sigmac2.com>; accounting@silvastructures.com <accounting@silvastructures.com>; sk.contractor@gmail.com <sk.contractor@gmail.com>; info@skylivingco.com <info@skylivingco.com>; skyteamconstruction@sky-tc.com <skyteamconstruction@sky-tc.com>; pete@skylineconstructioncorp.com <pete@skylineconstructioncorp.com>; slazarco@gmail.com <slazarco@gmail.com>; danny@sleimanc.com <danny@sleimanc.com>; smarthouse@bellsouth.net <smarthouse@bellsouth.net>; jasons@smithbuildinginc.com <jasons@smithbuildinginc.com>; pf@sol-arch.com <pf@sol-arch.com>; asolares@solareselectrical.com <asolares@solareselectrical.com>; dianak@solidbuildersconstruction.com <dianak@solidbuildersconstruction.com>; alphonso_brown1906@yahoo.com <alphonso_brown1906@yahoo.com>; southcool.corp@gmail.com <southcool.corp@gmail.com>; ballen@theallegiances.com <ballen@theallegiances.com>; info@shroofing.net <info@shroofing.net>; tony@sunshineroofers.com <tony@sunshineroofers.com>; supremeroofingsvc@hotmail.com <supremeroofingsvc@hotmail.com>; marie@sustainnovationatwork.com <marie@sustainnovationatwork.com>; ntejas@tacticalglassmarine.com <ntejas@tacticalglassmarine.com>; luis@tadeosengineering.com <luis@tadeosengineering.com>; info@tcsempire.com <info@tcsempire.com>; contractor@techgroupone.com <contractor@techgroupone.com>; flignarolo@hotmail.com <flignarolo@hotmail.com>; jordonez@tequestaconstruction.com <jordonez@tequestaconstruction.com>; felix@terrahyleinc.com <felix@terrahyleinc.com>; donstruction@gmail.com <donstruction@gmail.com>; thebannermangroup@gmail.com <thebannermangroup@gmail.com>; beggroup.estimate@gmail.com <beggroup.estimate@gmail.com>; officemanager@thego2guy.co <officemanager@thego2guy.co>; jzabrano@tlt-construction.com <jzabrano@tlt-construction.com>; yzuluaga@thetoutgroup.com <yzuluaga@thetoutgroup.com>; lqthev@thevenincontractor.com <lqthev@thevenincontractor.com>; julio@tomkaff.com <julio@tomkaff.com>; topcrafts@comcast.net <topcrafts@comcast.net>; god@torxblders.com <god@torxblders.com>; diazd@prontocd.com <diazd@prontocd.com>; emerson@transamericaconstruction.com <emerson@transamericaconstruction.com>; pschvartz@trintecinc.com <pschvartz@trintecinc.com>; krbrest1988@gmail.com <krbrest1988@gmail.com>; accounting@tvccconstruction.com <accounting@tvccconstruction.com>; uitlcl@aol.com <uitlcl@aol.com>; undercity2@aol.com <undercity2@aol.com>; tatiana@unitechbuilderscorp.com <tatiana@unitechbuilderscorp.com>; unitedalum@aol.com <unitedalum@aol.com>; luis_chiang@ymail.com <luis_chiang@ymail.com>; gv@vgconsolutions.com <gv@vgconsolutions.com>; aylinorta@vanguardconcept.us <aylinorta@vanguardconcept.us>; sb@vercetti.net <sb@vercetti.net>; vezesilconstruction@gmail.com <vezesilconstruction@gmail.com>; vinwardcc@yahoo.com <vinwardcc@yahoo.com>; jeff@vistarconstruction.com <jeff@vistarconstruction.com>; john@whitehawkcorp.net <john@whitehawkcorp.net>; macias@wm7group.com <macias@wm7group.com>; carla@wrangler-construction.com <carla@wrangler-construction.com>; yaaglobalserv@gmail.com <yaaglobalserv@gmail.com>

This quote request is for an On-Going project with Miami-Dade Water & Sewer Department.

Lanzo Construction Company is requesting quotes for MDWASD 54In WTM DB20WASD01 project. We are requesting pricing for "Roadway Restoration".

Please go ahead and include all work that falls under your "Scope of Services".

Please use the Dropbox link provided to access the Technical Specs, Plans & Addenda for this project.

Scope Details:

1. Installation of Access Manholes with Vault – 4 EA
2. Installation of Valve Access Manholes (Various Sizes) – 8 EA

General Project Location: W 49th St & W 4th Ave, Hialeah, FL

Please have your quotes emailed to: estimating@lanzo.org; PrajwalA@lanzo.org

Bid Package Dropbox Link: <https://www.dropbox.com/scl/fi/b8gazg0wi0lba4qx3rs5/q1tt&dl=0> Please let me know if you need any further information.

Thank You,

Prajwal Mysore Prakash (PJ),

Project Manager

Lanzo Construction

125 SE 5th Court

Deerfield Beach, FL 33441-4749

Direct: (954)-979-0802

Cell: (561)-597-8470

E-Mail: pjp@lanzo.org



NOTICE: This e-mail message, including any attachments and appended messages, is for the sole use of the intended recipients and may contain confidential and legally privileged information. If you are not the intended recipient, any review, dissemination, distribution, copying, storage or other use of all or any portion of this message is strictly prohibited. If you received this message in error, please immediately notify the sender by reply e-mail and delete this message in its entirety.

MDC044

NO	Company Name	Phone	Email	Email sent (Date)	1st Call Follow up (Date)	2nd Call Follow up (Date)	3rd Call Follow up (Date)	Response
1	2FIX CORP	305-454-3721	admin@2fixcorp.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
2	2MCA Inspection Services LLC	305-927-6136	usa.2mca@gmail.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
3	4Tress Construction LLC	786-635-6582	info@4tressconstruction.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
4	A & REQUIREMENT, CORP	305-794-3097	a_r_equipment@hotmail.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
5	A Servi, LLC	786-277-8484	aservitc@gmail.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
6	A&A FRANCA CONSTRUCTION CORP.	561-574-6618	serguei@aafranca.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
7	A&H Environmental Corp.	305-776-9595	jdiaz@ahenvironmentalcorp.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
8	A-1 PROPERTY SERVICES GROUP, INC.	305-471-7353	pwc@a1propertyservices.net	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
9	A-B Remodeling Inc	305-613-9888	a.bremodeling@yahoo.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
10	A. C. T. Services, Inc.	305-557-5255	dgolding@act-services.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
11	A.D.A. ENGINEERING, INC.	305-551-4608	iagudin@adaeng.net	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
12	A2 Group, Inc.	305-668-8939	ribasa@a2group.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
13	AA EQUIPMENT & SERVICES INC.	305-310-3631	service74@outlook.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
14	AAP Construction Group Corp.	954-549-8285	info@aapconstructiongroup.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
15	ARYA CONSTRUCTION & DESIGN INC.	305-592-2526	eric@aryaconstruction.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
16	AC Trench Corp	786-537-2575	zcac11@hotmail.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
17	ACME ORGANIZATION, INC.	305-206-7698	acmeorg98@gmail.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
18	ACRE ENGINEERING AND CONSTRUCTION, INC.	786-663-7625	joseangelbustos@acreconstruction.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
19	ADVANTECH, INC.	786-274-0060	ds.advantech@gmail.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
20	AEAK LLC	310-650-8099	antonio.evangelista@aeak.net	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
21	AF USA CONSTRUCTION CORP	786-622-4061	info@afusaconstruction.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
22	Aim Construction Management Inc	305-331-5759	aimconstructionmtg@gmail.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
23	AICE CORPORATION	786-399-7813	acisneros3089@gmail.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
24	AJIL CONSTRUCTION INC.	786-547-2686	ajilconstruction@yahoo.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
25	Alasur Interior Corp.	786-308-6048	info@alasurinterior.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
26	ALBORZ EAGLE, INC.	305-962-5797	alborzeagle@gmail.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
27	Alexander Air and Heating Inc.	305-519-0312	prisann@bellsouth.net	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
28	ALL CONSTRUCTION & PLUMBING INC	786-238-9448	vladimir@proacp.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
29	ALL JER CONSTRUCTION CORP	305-226-8727	alljer@jerezconstruction.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
30	ALLIED CONTRACTORS, INC.	305-819-4599	armando@allied-contractors.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
31	Alpine Engineering and Development Corp.	305-330-4933	eddie@alpineengineeringfl.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
32	Alta Home Remodeling Co.	305-387-8246	mmontanez@altaremodeling.net	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
33	AM Florida Builders Corp	786-542-8939	info@amfloridabuilders.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
34	AMERICAN BUILDERS MASTERS CORP	786-237-0777	jose@americanbuildersmasters.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
35	AMERICAN FORZA CONSTRUCTION, LLC	786-774-2477	americanforza@gmail.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
36	AQUATREND POOL S, LLC	305-491-9596	ealeman@aquatrendpools.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
37	ARES CONSTRUCTION CORP.	786-426-9537	aresconstruction@yahoo.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
38	ARP-YER CONSTRUCTION COMPANY LLC	305-409-5337	arpyerconstruct@gmail.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
39	Artifex Construction Corp.	305-521-9090	mmelton@artifexcorporation.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
40	ARVI HOMES CONSTRUCTION CORP	786-299-4129	aj@arvihomes.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
41	Ascend Construction, LLC	305-815-0945	it@ascendgc.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
42	Atlantic Coast Drilling Inc.	305-992-5415	marcos@atlanticcoastdrilling.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
43	ATLAS BUILDING & DEVELOPMENT CORP.	305-226-5590	alca@atlainc.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
44	Atlas Contractors, Corp.	305-266-8774	info@atlas-contractors.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
45	AUM CONSTRUCTION INC	305-456-4848	ho@auminc.us	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response

46	AVATAR, INC.	786-291-7504	leofulg2018@comcast.net	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
47	AVR Contractors, Corp	305-982-8770	rvera@avrcontractors.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
48	B & K Contractor Services, Inc.	305-989-2383	leo@bkcontractor.us	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
49	BACALLAO CONSTRUCTION & ENGINEERING DEVELOPMENT LLC	305-796-2805	bconeng@gmail.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
50	BALINO'S CONSTRUCTION LLC	305-440-8052	balinosconstruction@gmail.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
51	BALLAGAS CONSTRUCTION LLC	786-715-0012	ernesto@ballagasconstruction.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
52	Bananas Group Inc	305-257-1000	rieywa.bananasgroup@gmail.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
53	BEQOTECH CONSTRUCTION ENTERPRISES INC	305-663-1901	becqtech@gmail.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
54	Bigfoot Construction Inc.	305-790-1722	admin@bfciami.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
55	BLALOCK PLUMBING, LLC	786-488-1236	blalockplumbingllc@gmail.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
56	BLASCOM ENGINEERING, INC.	305-414-2009	jdb@blascomusa.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
57	Blue Sky Construction Group Inc	305-318-4617	blueskygc.inc@gmail.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
58	BOFAM CONSTRUCTION CO, INC	754-245-0102	austin@bofaminc.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
59	BRANCH ENTERPRISES, INC.	786-229-9756	ebbranchil@aol.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
60	Builcore, Inc.	305-751-1511	dany@builcore.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
61	BUILDINGS-BRIDGES-ROADWAY-GROUP, LLC	305-815-2861	amartinez@buildingbridgesroadwaygroup.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
62	C & I Construction and Design, Inc.	305-255-6067	carlos@cicdinc.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
63	C.I. Elias Construction, Inc.	305-662-3837	christi.elias@cteliasconst.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
64	CARTEL ENGINEERING AND CONSTRUCTION INC	305-788-4598	wendy@cartel.us	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
65	CALISTE CONSTRUCTION, LLC	305-974-2991	w.caliste@calisteconstruction.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
66	Calvo Duran, LLC	305-794-0053	sales@calvoduran.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
67	Cam-Axle Construction Corp.	786-816-2585	info@camiaxle.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
68	CAMO CONSTRUCTION LLC	786-253-9551	cserrano1110@gmail.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
69	CAMPBELL CONSTRUCTION MANAGEMENT GROUP, INC.	786-258-6755	kcampbell@ccmgus.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
70	Canyon Construction Inc	305-763-8869	rosa@canyonconstruction.net	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
71	Capital Underground Construction LLC	305-310-7742	info@capitaluc.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
72	Carvon Construction Company	305-232-9024	imunne@carvon.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
73	CASANOVA SERVICES GROUP, CORP.	305-888-9760	je@cgcontractors.net	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
74	CATALYST DESIGN & CONSTRUCTION, LLC	954-495-3066	jrodriguez@catalyst-construction.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
75	CDC GROUP & ASSOCIATES, INC.	786-493-4276	cdc@cdcgroupinc.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
76	CEB CONSTRUCTION, INC.	786-277-5939	javier.bustos@cebeengineering.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
77	CENTERLINE SERVICES GROUP, INC.	786-340-3476	centerlinehomesfa@gmail.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
78	CENZO CONTRACTING LLC	786-447-8912	matt@cenzocontracting.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
79	Chopper's Construction, Corp.	786-842-3946	keylin@choppersconstruction.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
80	COMTECH ENGINEERING, INC.	305-397-8283	csiera@comtecheng.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
81	CONBUILD, LLC	786-613-1656	je@conbuild.net	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
82	Concrete Pro Inc	786-795-1800	gyo@concretepro-inc.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
83	CONSTRUCTION BUSINESS OPERATIONS INC.	305-333-5636	rodneysandersbo@yahoo.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
84	CONSTRUCTION SERVICES INTERNATIONAL CORP.	305-418-0949	antonio@csi-construction.net	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
85	CONSTRUCTORS CONSORTIUM, INC.	786-385-5956	uche798@yahoo.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
86	Contractors Services Unlimited Inc	305-213-7778	contractorsserv@gmail.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
87	Create, Enjoy, Inspire, Inc.	954-701-9618	mouj@ceiconsults.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
88	CRISSCROSS CONCRETE CUTTING & DRILLING, INC.	305-769-3979	cb8844671@aol.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
89	CUNANO BUILDERS CORPORATION	305-299-9791	fem8620@bellsouth.net	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
90	D'CATASUS, INC.	305-431-1618	dccatusus@hotmail.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response

91	D'Universal Builders, Inc.	786-290-5805	duniversalbuilders@hotmail.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
92	D. TORR GENERAL CONTRACTORS, INC.	305-301-9913	dtorrconstruction@gmail.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
93	D.W. RECREATION SERVICES, INC.	561-289-7658	cwest@dwtrecreation.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
94	D2 Construction, Inc.	786-732-6815	d2con@comcast.net	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
95	DAR FINISH SPECIALTIES, INC.	305-235-1604	fed@darfinish.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
96	DavinWorks, Inc.	504-333-6301	milo@davinworks.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
97	Daybreak Design Build Group, LLC	305-302-1167	apalmer@daybreakdesignbuild.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
98	DBTECH, INC	305-401-6978	dbtechconstruction@gmail.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
99	DDI Management Construction & Engineering LLC	305-567-9004	services@ddi-management.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
100	De Zayas Bitar Construction Co.	786-262-8003	dezayasbitar@gmail.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
101	Decolor Construction, Inc.	305-456-3627	decocolorinc@gmail.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
102	DEDCO Construction, Inc	786-366-9786	ordedco@bellsouth.net	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
103	DELKA INNOVO GROUP, INC	786-548-9821	jdelgado@delkainnovo.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
104	Di Obra Development Group	786-355-7999	renisso@diobra.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
105	DLF SERVICES LLC	305-420-8135	dlfservicesllc@gmail.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
106	Dodec, Inc.	305-826-4022	bids@dodecinc.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
107	Dominion Builders, LLC	305-661-2700	mgmignani@dominionbuild.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
108	DONE WRIGHT AC AND ELECTRIC SERVICE INC	305-986-5506	dwright54@bellsouth.net	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
109	Doubleday Engineering, LLC	305-209-2396	clientservices@doubledayengineering.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
110	DUNN DEVELOPMENT LLC	954-589-6566	patrick@dunndevelopment.net	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
111	DUNOL ENGINEERING CORPORATION	305-218-3028	dunolengcorp@gmail.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
112	Dwit & Hawkins LLC	305-467-8397	dwithawkins@gmail.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
113	E PLUS ENGINEERING AND CONSTRUCTION, LLC	305-283-9816	esibla@epluseng.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
114	E.C. & C. CONSTRUCTION GROUP, INC.	786-461-4984	info@eccconstructiongroup.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
115	E.L.C.I. CONSTRUCTION GROUP, INC.	305-891-7990	fortuna@elciconstruction.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
116	E.M. CONSTRUCTION & GENERAL CONTRACTOR, INC.	305-815-1078	enrique.margolis23@gmail.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
117	EAGLE BRICK CONSTRUCTION, INC.	904-565-7591	corey@eaglebrickconstruction.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
118	Eagle Engineering Contractor, Inc	786-539-9316	eagle71engineering@gmail.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
119	Eco Power Florida, LLC	786-326-2867	rperez@ecopowerfl.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
120	EFFICIENT CONSTRUCTION ENTERPRISE, INC.	305-409-9886	ece.co@outlook.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
121	ELTEC Construction and Investment Liquidation Group Inc	386-855-2029	elrodphilips@att.net	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
122	ENVIROTECH CONTRACTORS, INC.	305-330-4141	palolaw2@gmail.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
123	EPIC CONSTRUCTION GROUP INC.	786-897-3090	jfsuazo@epicconstructiongroup.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
124	EPIC CONSULTANTS, INC.	305-615-1616	amorano@epic-consultants.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
125	EPIC SDVOB INC	786-564-4101	rmoran@epic-sdvob.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
126	EVP Consulting LLC	786-817-7258	apiana@ankradvisors.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
127	FELIGOU CONSTRUCTION, INC.	786-515-3313	feligou@yahoo.es	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
128	FIKON, CORP	786-281-1828	omarg@fikonpro.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
129	First Plumbing Corp	786-709-0976	mlobo@1rstplumbing.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
130	FLEITES CONSTRUCTION GROUP, INC.	305-216-4027	humberto@fleitesconstructiongroup.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
131	Flores Construction Group, LLC	305-219-4687	leonor@fiorescg.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
132	Florida Certified Services, Corp	305-223-3272	flcertified@comcast.net	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
133	Florida Construction & Engineering, Inc.	305-883-7601	info@fcebuild.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
134	Florida General & Roofing Contractors, LLC	786-601-2051	flgcroofing@gmail.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
135	FLORIDA PIPELINE COMPANY	305-281-8746	rudying@bellsouth.net	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
136	Floridas Finest Contractors LLC	786-280-5575	floridasfinestcontractors@gmail.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
137	FLOTECH ENVIRONMENTAL, LLC	305-505-5565	ynet.quintana@flothetchl.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response

138	FULLCOVER ROOFING SYSTEMS, INC	305-386-5800	karin@fullcover-roofing.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
139	Gallardo Construction Inc	305-529-1444	gallardoarch@aol.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
140	Gamax Consulting, Inc.	786-709-8124	cgsabard@gamaxconsulting.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
141	Gamma Air System, Inc.	305-827-9610	douglasgammaair@aol.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
142	Garp Construction Group Inc	305-698-6431	garp.construction@live.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
143	GATOR ROOFING AND CONSTRUCTION LLC	954-253-7332	info@gatorconstructions.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
144	Gencon Partners, Inc.	305-984-0212	manny@gencnfl.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
145	Go Green Electric, LLC	786-478-7014	jorge.perez@greenelectric.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
146	GOMEZ & SON FENCE CORP.	305-471-8922	isabel@gomezence.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
147	GRAND HOME BUILDERS, INC	786-367-5457	cfvera@gh-builders.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
148	GREENACE, LLC	305-204-8115	info@greenacellc.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
149	Green Alliance Inc.	786-319-7023	info@greenalliancecorp.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
150	GREEN ENGINEERING & CONSTRUCTION, INC.	305-748-7845	lcuriel@greenengcon.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
151	GREEN LABEL CONSTRUCTION, INC.	305-262-1339	julio@greenlabelconstruction.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
152	GROUP II INC.	786-621-5576	carlos@groupii.us	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
153	Gyphon Construction Services, Inc.	786-373-8801	ops@gyphon-cs.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
154	Haber & Sons Plumbing, Inc.	305-461-8653	haberandplumbing@bellsouth.net	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
155	Hartec Group, Inc.	786-471-4294	hartecgroupinc@gmail.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
156	HCC GROUP LLC	305-519-1127	alex@hccgl.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
157	HDZ Builders, Inc.	786-332-4191	admin@hdzbuilders.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
158	High Quality Underground Services INC	305-731-4867	highqualityundergroundservices@yahoo.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
159	High Tech Engineering, Inc.	305-412-0891	incalvo@htlocating.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
160	HOME EXPRESS CORP	954-319-4058	marisabel@he-builders.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
161	Hurricane Resistant Construction, Inc.	954-431-7935	carolgordon@hrcflorida.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
162	I & M Plumbing Services, Inc.	305-364-5011	acforallbri@gmail.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
163	I G W T CONSTRUCTION, INC.	786-518-2394	rytler@igwtconstructioninc.us	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
164	ICON GROUP ENGINEERS, LLC	305-501-4817	jclavijo@icongroupengineers.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
165	IME ESTIMATING & CONSTRUCTION, CORP.	305-803-0635	isabelica2005@yahoo.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
166	INFRAMASTER G.C. CORP.	305-380-7150	7150inframaster@att.net	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
167	INTEG MIAMI LLC	305-440-9101	mmsilva@integca.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
168	Integrated Building Concepts, Inc	786-518-5042	brantleytate@yahoo.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
169	INTER RELATED CONSTRUCTION SERVICES CORP	786-426-6496	zinggh@aol.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
170	Interior Glass Design LLC	305-370-2546	sguzman@interiorglassdesign.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
171	Ivey Design Build, Corp.	954-580-8686	cpa@iveydb.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
172	J&B CONSTRUCTION GROUP CORP	786-287-0314	jesus@jbconstruction.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
173	J&E Roofing and Construction Services Inc	855-830-9710	jorge@jeconstruct.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
174	J. Mill's R & R Construction LLC	786-782-0876	jelani@imrrc.org	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
175	J. MORI PAINTING, INC.	305-825-7144	jmori@moripainting.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
176	J.S.K. International, Inc.	305-448-1986	j.kuperman@iskarchitecturalgroup.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
177	JABCO, LLC	786-344-1422	ozzie@jabcollc.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
178	JAROD CONSTRUCTION SERVICES, INC.	786-340-0140	info@jarodconstruction.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
179	Jax Construction & Development, LLC	954-544-7500	victoria@jaxconstructionanddevelopment.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
180	JCI International, Inc.	305-254-1844	martinez@jci.us.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
181	JCM Development Group, Inc.	305-595-3739	jcmdev@bellsouth.net	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
182	JCR Mechanical Contractor Inc	786-970-9855	jcrmechanicalcontractor@gmail.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
183	JJA CONSULTING GROUP INC	305-337-7295	georgenunez19@gmail.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response

184	JM BUILDERS FLA INC	305-522-4809	yeline@jmbuildersfl.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
185	JO Brothers Construction & Restoration, Inc.	786-299-8146	jortez@jobconstructionrestoration.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
186	John Bell Construction, Inc.	305-458-5666	oscar@johnbellconstruction.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
187	JONES BENITEZ CORPORATION	305-821-1699	jbinfo@jonesbenitez.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
188	JORDIM INT'L CONSTRUCTION, INC.	305-273-7441	jordimint@aol.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
189	Jormak Equipment and Consulting Inc.	786-282-5020	jorge@jormakequipment.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
190	Jorin Construction Management Company	305-608-7880	jorincmc@aol.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
191	Joseph L. Cole, Inc.	305-385-7240	jcoleinc@bellsouth.net	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
192	Joseph Plumbing, LLC	786-667-1745	bjoseph@josephplumbing.net	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
193	JRT Construction, Co.	305-557-9911	jtarafa@jrtconstruction.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
194	JUST 1 PLUMBING LLC	786-677-8200	silvia@just1plumbing.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
195	K Construction and Development Corp.	954-457-9212	kconstruct@gmail.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
196	KALEX CONSTRUCTION AND DEVELOPMENT, INC.	305-513-8484	jorge@kalexconstruction.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
197	Kalex Steel Buildings Corp.,	406-590-0017	kalexst@hotmail.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
198	Kali Andra Square LLC	954-347-8111	kallandrasquare@protonmail.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
199	L.H.P GROUP, INC.	305-759-4141	laguna@lhpgroup.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
200	LCN GROUP, INC.	305-318-2686	lcngroup@bellsouth.net	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
201	LITZ ENGINEERING, INC.	786-619-5686	litzgarcia85@yahoo.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
202	Llorens Contracting, LLC	305-450-3252	carmen@llorenscontracting.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
203	Louis Sparks Construction, Inc.	786-487-5600	louissparkconstruction@gmail.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
204	Loumel General Contractor, LLC	786-520-3378	lnelson@lgocontractor.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
205	M & N Construction Group LLC	786-312-3368	alberto@mnmconstruction.us	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
206	M.A.S. Construction Services, Inc.	786-597-3391	mascsi@comcast.net	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
207	MAC195 ENGINEERING CORPORATION	786-574-7463	cvarela.meca@gmail.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
208	Maestre Construction Inc.	305-557-4440	maestreconstruction@gmail.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
209	MAGGOLC, INC.	786-291-2949	maggold@yahoo.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
210	Maplotec LLC	786-405-5157	nestor.pernia@gmail.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
211	MAR-B PLUMBING CORPORATION	305-635-4554	marblum@bellsouth.net	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
212	Mare Building Inc	305-297-1360	info@marebuilding.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
213	MARIN AND MARIN CONSTRUCTION, INC.	305-594-1882	marin_marin@bellsouth.net	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
214	MARS Contractors, Inc.	305-278-2122	marcus@marscontractors.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
215	Marvi Builders LLC	786-447-0757	marcelo@marvibuilders.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
216	MASS CONSTRUCTION CORPORATION	305-849-1216	zion@mass-cm.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
217	MASTER CON, LLC	786-391-1835	edpelaez@mastercon.net	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
218	MCO Construction & Services, Inc.	305-693-4344	president@mcoconstruction.net	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
219	MCO ENVIRONMENTAL, INC.	305-468-1650	mco@mcoenvironmental.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
220	MCQ CONSTRUCTION SERVICES, INC.	786-425-1456	pablo@mcqgroup.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
221	MEDCON CONSTRUCTION SERVICES, L.L.C.	954-736-9980	cneumann@medconconstruction.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
222	Meg Construction Inc	305-491-0774	info@megconstructioninc.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
223	MERRICK INDUSTRIAL MANAGEMENT CORPORATION	305-760-4980	lonny@merrickcorp.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
224	MG PROPERTY SOLUTIONS CORP	786-234-3205	arnando@mgpscorp.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
225	Micro Consulting, LLC	754-703-6747	chuck@microcc.net	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
226	MILBORNE, LLC	786-231-6621	rmiller@milbornelc.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
227	Miliani Construction Corp	305-542-5075	amiliani@milianiconstruction.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
228	Mora United LLC	786-236-3013	julio@moraurited.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
229	National Builders Group, Corp.	786-372-1208	nationalbuildersgroup@yahoo.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
230	NATIONAL TRAFFIC SOLUTION, INC.	786-601-9196	admin@trafficsolution.us	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
231	NEW BEACH CONSTRUCTION PARTNERS CO.	305-577-6400	rngony@nbcpc.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response

232	Nexlevel Contractors Corp	786-610-9886	jnodal@nexlevelroof.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
233	NOMAE CONSTRUCTION LLC	786-877-8383	nomaeconstruction@gmail.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
234	Nonstop Construction LLC	305-297-2161	amosy90@gmail.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
235	NOVA DESIGN BUILDERS LLC	786-624-0546	info@novadesignbuilders.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
236	NOW DRY OUT GROUP LLC	786-238-5899	info@nowdryout.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
237	NP Computer Network & Solutions, Inc.	305-228-8305	info@asinet.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
238	Nunez Construction, Inc.	305-774-9000	carlos@nunezconstruction.co	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
239	OHANA CONSTRUCTION GROUP, LLC	305-608-1020	orlando@ohanaecg.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
240	Okabrema Corp.	305-498-6680	info@okabrema.us	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
241	ONAIR, INC.	786-930-8749	onair@onair.us	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
242	One General Contractors LLC	305-952-4947	alan@trianguloconstruction.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
243	Oratso Corporation	305-888-2211	info@oratso.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
244	Overnight Success Inc	305-305-6635	sgl202439@aol.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
245	PABON ENGINEERING INC	305-218-3547	pabonengineering@outlook.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
246	Padrinos Construction Corp.	305-310-6492	padrinosconstruction@gmail.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
247	PARADISE CONSTRUCTION CORP.	305-222-2982	migue@paradisecorps.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
248	Paragon Construction Unlimited, Inc.	954-292-6776	paragon@bellsouth.net	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
249	PARSA CORPORATION	305-968-0888	h.sadi@parsa.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
250	PAYA CONSTRUCTION MANAGEMENT LLC	305-721-6959	payaconstructionmg@gmail.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
251	PEDRAIL SYSTEMS LLC	844-473-3724	migue@pedrailsystems.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
252	Perez-Boroto Construction LLC	786-382-1507	wpb@miamifreshrenovations.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
253	PHIXER SOLUTIONS INC	305-850-7671	sales@phixer.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
254	Phoenix Fence Corp	305-807-3180	chris@phoenixfence.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
255	Pimentel Construction Group LLC	786-531-1565	jonathan@thepimentelgroup.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
256	PINECREST GROUP, INC.	786-256-7045	pincrestgroup@bellsouth.net	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
257	PLACERES CONSTRUCTION, INC.	305-225-7456	cplaceres@bellsouth.net	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
258	PRESIDENTIAL BUILDERS, INC.	305-252-9211	presbuild@bellsouth.net	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
259	PRESTIGE DEVELOPERS & CONTRACTORS, INC.	786-942-0599	prestigedevelopers@hotmail.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
260	Prime Underground Construction Inc.	305-965-6636	jgody.primeunderground@outlook.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
261	Pro Service Group General Construction, Inc.	786-277-0918	julio.amoedo@proservicegroupgc.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
262	PSA Constructors Inc.	407-888-9119	ptilman@psaonline.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
263	PT Suppliers LLC	786-972-6728	info@rdc-usa.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
264	Pyramid Construction LLC	786-486-7409	pyramidconstructionfl@gmail.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
265	QUALITY CONSTRUCTION PERFORMANCE, INC.	305-592-6353	gustavobustos@hotmail.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
266	Queiro Construction, Inc	786-269-8438	queiroconstruction@gmail.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
267	R&G ENGINEERING, INC	305-470-1905	rgarcia@andgeng.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
268	RAM Consulting & Contracting, LLC	786-326-8571	ram_cc@yahoo.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
269	RDCR, LLC	786-379-5843	info@rd-cr.net	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
270	REGOSA ENGINEERING SERVICES, INC.	786-286-7663	contractorwork@gmail.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
271	Relyc Contractor Corp	305-558-9988	service@relycontractor.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
272	Renco Development Inc.	954-993-2039	kwame@rencodevelopment.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
273	REPOR BROTHERS INC	786-202-2990	reportbros@gmail.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
274	Resol Construction Inc	305-400-9225	tsoler@resolinc.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
275	Restate Construction LLC	954-682-6059	matteo@restategroup.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
276	RF ENVIRONMENTAL SERVICES, INC.	954-605-6711	thead3939@gmail.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
277	RG UNDERGROUND ENGINEERING INC	305-386-6293	office@rgunderground.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
278	RIERA CONSTRUCTION COMPANY	305-321-8307	rieramanny@gmail.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
279	RJ Spencer Construction, LLC	305-705-4322	roderick@rjsconstructs.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response

280	RJR Construction, Inc.	305-244-1837	info@rjconstruction.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
281	RP ENGINEERING, INC	305-967-8100	maria@rockpowerpaving.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
282	Safoconstruction, Inc.	786-325-1333	safoconstruction@gmail.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
283	Sage Construction Group, Corp	305-336-7383	adelbusto@sagecgc.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
284	SAGOMA CONSTRUCTION SERVICES INC.	954-636-8560	info@sagomacs.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
285	Salomon Construction & Roofing Corp	305-883-1856	janet@salomonroofing.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
286	SCR MECHANICAL, LLC	786-369-0465	saide@scrmecanical.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
287	SFL PROPERTY MAINTENANCE CORP.	786-382-4240	nicole@sfpropertymaintenance.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
288	Shovel Construction, LLC	305-732-9405	alan@shovelconstruction.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
289	SIGMA CONSTRUCTION CORP	786-486-1364	info@sigmac2.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
290	Silva Group Construction Inc.	305-622-9222	accounting@silvastructures.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
291	SK QUALITY CONTRACTOR INC	305-485-8802	sk.contractor@gmail.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
292	SKY LIVING CO. INC.	786-409-7970	info@skylivingco.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
293	Sky Team Construction Inc	786-498-6727	skyteamconstruction@sky-tc.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
294	SKYLINE CONSTRUCTION & RESTORATION CORP.	305-316-0906	pete@skylineconstructioncorp.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
295	Slazar Construction, Inc.	305-412-6355	slazarco@gmail.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
296	Sleiman Construction, LLC	786-332-0137	danny@slcimanc.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
297	SMART HOUSE SOLUTIONS, INC.	305-979-7461	smarthouse@bellsouth.net	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
298	Smith Building, LLC	954-909-4483	jasons@smithbuildinginc.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
299	Sol-ARCH Construction, LLC.	305-740-0723	pf@sol-arch.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
300	Solares Electrical Services, Inc.	305-717-6184	asolares@solareselectrical.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
301	Solid Builders Construction	954-433-7990	dianak@solidbuildersconstruction.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
302	SOP Consulting LLC	305-498-2587	alphonso.brown1906@yahoo.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
303	SOUTH COOL CORP.	786-295-4495	southcool.corp@gmail.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
304	Southeast Allegiance, LLC	888-874-2434	ballen@theallegiances.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
305	STONE HOUSE BUILDERS GROUP CORP	305-239-8838	info@shiroofing.net	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
306	SUNSHINE ROOFING & SHEET METAL CORP	305-885-7998	tony@sunshinerooters.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
307	Supreme Roofing and Construction Inc	786-229-9331	supremeroofingsvc@hotmail.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
308	SUSTAINABLE DESIGN AND CONSTRUCTION SERVICES, INC.	786-426-1854	marie@sustainablework.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
309	TACTICAL GLASS CORP	305-624-2448	ntejas@tacticalglassmarine.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
310	TADEOS ENGINEERING LLC	305-903-8816	luis@tadeosengineering.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
311	TCS EMPIRE, INC.	305-979-4561	info@tcsmpire.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
312	TechGroupOne, Inc.	305-517-3040	contractor@techgroupone.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
313	Tecno Construction, LLC	786-357-5212	flighnarolo@hotmail.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
314	Tequesta Construction Services Group Inc	305-793-4391	jordan@tequestaconstruction.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
315	TERRA HYLE CONTRACTORS, INC.	786-516-1340	felix@terrahyleinc.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
316	TERRCON DESIGN & CONSTRUCTION, INC.	305-256-9005	donstruction@gmail.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
317	THE BANNERMAN GROUP, INC.	305-216-4215	thebannermangroup@gmail.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
318	THE BEC GROUP SERVICES INC	786-360-3521	becgroup.estimate@gmail.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
319	THE GO 2 GUY, LLC	305-964-7244	officemanager@thego2guy.co	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
320	THE LAST TOUCH CONSTRUCTION, LLC	786-985-5801	jzambano@ttt-construction.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
321	The Stout Group LLC	786-452-1481	yzuluaga@thestoutgroup.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
322	Thevenin Enterprises	305-692-5223	qthet@thevenincontractor.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
323	TOMKA, LLC	786-566-7465	julio@tomkaft.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
324	Top Crafts, Inc.	786-258-1439	topcrafts@comcast.net	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
325	Torx Builders, LLC	866-305-8679	god@torxblders.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
326	Trade Solutions, LLC.	954-504-5958	diazd@prontocd.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response

327	TRANSAMERICA CONSTRUCTION COMPANY	305-431-8316	emerson@transamericaconstruction.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
328	TRINTEC CONSTRUCTION, INC.	305-685-3001	pschvartz@trintecinc.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
329	TROJAN BUILDERS INC	561-389-3226	kbrest1988@gmail.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
330	TVC CONSTRUCTION CORP	786-347-7497	accounting@tvcconstruction.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
331	UIT LLC	786-519-4534	uitllc@aol.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
332	UNDER CITY UTILITY SERVICES, INC..	786-229-9226	undercity2@aol.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
333	Unitech Builders Corp.	305-259-1980	tatiana@unitechbuilderscorp.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
334	UNITED IRON WORKS, INC.	305-633-2801	unitedatum@aol.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
335	UNITED UNDERGROUND UTILITY CORPORATION	305-554-7878	luis_chiang@gmail.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
336	V&G Construction Solutions, Corp	786-492-9796	gv@gvsolutions.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
337	VANGUARD CONCEPTS CORP.	305-801-2438	aylinort@vanguardconcept.us	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
338	Vercetti Enterprises, LLC	305-517-3772	sb@vercetti.net	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
339	VEZES IL CONSTRUCTION CORPORATION	786-301-9642	vezesilconstruction@gmail.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
340	VINWARD CONSTRUCTION CORP.	786-251-2398	vinwardcc@yahoo.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
341	Vistar Construction & Development LLC	305-563-3457	jeff@vistarconstruction.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
343	White Hawk Corp.	305-853-6902	john@whitehawkcorp.net	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
344	WM7 GROUP LLC	305-498-1109	macias@wm7group.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
345	Wrangler Construction Inc.	305-278-4719	carla@wrangler-construction.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response
346	YAA Global Services Corp.	786-609-8932	yaaglobalserv@gmail.com	4/14/2026	4/24/2026	5/1/2026	5/8/2026	No Response



MEMORANDUM (Revised)

TO: Honorable Chairman Anthony Rodriguez
and Members, Board of County Commissioners

DATE: October 20, 2026

FROM: 
Gen Bonzon-Keenan
County Attorney

SUBJECT: Agenda Item No. 8(O)(2)

Please note any items checked.

- ☐ "3-Day Rule" for committees applicable if raised
- ☐ 6 weeks required between first reading and public hearing
- ☐ 4 weeks notification to municipal officials required prior to public hearing
- ☐ Decreases revenues or increases expenditures without balancing budget
- ☐ Budget required
- ☐ Statement of fiscal impact required
- ☐ Statement of social equity required
- ☐ Ordinance creating a new board requires detailed County Mayor's report for public hearing
- ☒ No committee review
- ☐ Requires more than a majority vote (i.e., 2/3's present ____, 2/3 membership ____, 3/5's ____, unanimous ____, majority plus one ____, CDMP 7 votes (majority of membership) ____, CDMP 2/3 members present but not less than 7 votes (majority of membership) ____, CDMP 9 votes (2/3 membership) ____) to approve
- ☐ Current information regarding funding source, index code and available balance, and available capacity (if debt is contemplated) required

Approved _____ Mayor
Veto _____
Override _____

Agenda Item No. 8(O)(2)
10-20-26

RESOLUTION NO. _____

RESOLUTION RATIFYING ACTION BY THE COUNTY MAYOR OR COUNTY MAYOR'S DESIGNEE RELATED TO MIAMI-DADE WATER AND SEWER DEPARTMENT'S CONSENT DECREE AND CAPITAL IMPROVEMENT PROGRAMS ACCELERATION ORDINANCE PURSUANT TO SECTION 2-8.2.12 OF THE CODE OF MIAMI-DADE COUNTY, FLORIDA, SPECIFICALLY APPROVAL OF CHANGE ORDER NO. 1 TO PROJECT NO. DB20-WASD-01 – CONTRACT NO. 20LCCF003, DESIGN-BUILD SERVICES TO INSTALL A 54-INCH DIAMETER WATER TRANSMISSION MAIN ALONG RED ROAD, FROM THE JOHN E. PRESTON WATER TREATMENT PLANT TO WEST 53RD STREET, BETWEEN MIAMI-DADE COUNTY AND LANZO CONSTRUCTION CO., FLORIDA, WHICH CHANGE ORDER INCREASES THE CONTRACT BY \$2,000,000.00 AND GRANTS A 106-DAY NON-COMPENSABLE TIME EXTENSION

WHEREAS, this Board desires to accomplish the purposes outlined in the accompanying memorandum, a copy of which is incorporated herein by reference,

NOW, THEREFORE, BE IT RESOLVED BY THE BOARD OF COUNTY COMMISSIONERS OF MIAMI-DADE COUNTY, FLORIDA, that this Board ratifies the action of the County Mayor or County Mayor's designee, as authorized by section 2-8.2.12 of the Code of Miami-Dade County, Florida, specifically, approval of Change Order No. 1 to Project No. DB20-WASD-01, Contract No. 20LCCF003, Design-Build Services To Install a 54-Inch Diameter Water Transmission Main Along Red Road, from the John E. Preston Water Treatment Plant to West 53rd Street, between Miami-Dade County and Lanzo Construction Co., Florida. Change Order No. 1 increases the Contract by \$2,000,000.00 and grants a 106-day non-compensable time extension. A copy of Change Order No. 1 is attached to the accompanying memorandum as Exhibit A.

The foregoing resolution was offered by Commissioner ,
who moved its adoption. The motion was seconded by Commissioner
and upon being put to a vote, the vote was as follows:

Anthony Rodriguez, Chairman	
Kionne L. McGhee, Vice Chairman	
Marleine Bastien	Juan Carlos Bermudez
Sen. René García	Oliver G. Gilbert, III
Roberto J. Gonzalez	Keon Hardemon
Danielle Cohen Higgins	Vicki L. Lopez
Natalie Milian Orbis	Raquel A. Regalado
Micky Steinberg	

The Chairperson thereupon declared the resolution duly passed and adopted this 20th day of October, 2026. This resolution shall become effective upon the earlier of (1) 10 days after the date of its adoption unless vetoed by the County Mayor, and if vetoed, shall become effective only upon an override by this Board, or (2) approval by the County Mayor of this Resolution and the filing of this approval with the Clerk of the Board.

MIAMI-DADE COUNTY, FLORIDA
BY ITS BOARD OF
COUNTY COMMISSIONERS

JUAN FERNANDEZ BARQUIN, CLERK

By: _____
Deputy Clerk

Approved by County Attorney as
to form and legal sufficiency.

SED

Sarah E. Davis