

Memorandum



Date: October 17, 2023

To: Honorable Chairman Oliver G. Gilbert, III
and Members, Board of County Commissioners

Agenda Item No. 14(A)(2)

From: Daniella Levine Cava
Mayor

A handwritten signature in blue ink that reads "Daniella Levine Cava".

Resolution No. R-937-23

Subject: Change Order No. 1 for Time and Money for Construction Services for the
Metrorail Acoustical Barrier Replacement Project Phase 3 (Part 1 of 2), *Contract*
No. CIP168-DTPW-19-CT1

Executive Summary

The purpose of this item is to gain approval from the Board of County Commissioners (Board) for Change Order No. 1 for the Metrorail Acoustical Barrier Replacement Project Phase 3 (Part 1 of 2), *Contract No. CIP168-DTPW-19 CT1*. This Change Order increases the contract time by 1,122 calendar days for a contract total time of 1,672 calendar days and increases the contract amount by \$8,861,764.20 for a cumulative contract total of \$39,387,624.20, to complete installation of new acoustical barriers on the Metrorail system.

On October 6, 2020, the Board approved award of the Metrorail Acoustical Barrier Replacement Project Phase 3 (Part 1 of 2) to HEC for a value of \$30,525,860. The project prioritized the removal and replacement of existing concrete barriers that were reaching the end of their lifespan and in urgent need of replacement, particularly in residential areas close to the elevated guideway. At the time, the previous administration and departmental leadership made the decision was made to issue two contracts – one for the areas of sensitive populations such as near residential centers and hospitals, and one for other areas. This Change Order is for the contract covering the residential areas of the system – a companion item for the other areas of the system, which include more of the commercial corridors, is also on same legislative path.

The previous departmental leadership also made the decision that the original contracts would only replace approximately two-thirds of the concrete acoustical barriers across the entire system. The new barriers are a different material, made of composite and steel, which is more aesthetically pleasing to residents and more resilient against extreme weather such as hurricanes. The remaining one-third of concrete barriers were not considered for replacement at the time by the previous leadership are now incongruous with the new composite barriers and have a shorter lifespan; necessitating being replaced under this Change Order and the companion item Change Order. This will standardize the design and appearance of the acoustical barriers while also hardening County infrastructure for resilience.

This Change Order also addresses escalating construction costs due to changing market conditions, and includes 572 non-compensable calendar days due to HEC's limited access to the guideway due to logistical limitations from simultaneous projects (such as construction of the new Courthouse) which impact access and service on the guideway during the same hours as this project. In addition, this time includes 550 additional calendar days to perform the removal and disposal of existing metal and solid concrete acoustical barriers and installation of the newly designed and

Honorable Chairman Oliver G. Gilbert, III
and Members, Board of County Commissioners

Page No. 2

approved acoustical barrier system at additional locations per the supplemental scope. The Change Order and associated supplemental information are attached to this agenda package. The Contractor has reserved the right to raise potential claims related to the extended contract duration and supplemental scope of services.

Recommendation

It is recommended that the Board approve Change Order No. 1 to the contract with Halley Engineering Contractors, Inc. (HEC) for the Metrorail Acoustical Barrier Replacement Project Phase 3 (Part 1 of 2), *Contract No. CIP168-DTPW-19 CT1*, increasing the contract time by 1,122 calendar days and the contract value by \$8,861,764.20, resulting in a cumulative contract duration of 1,672 and value of \$39,387,624.20. This agenda item was prepared by the Department of Transportation and Public Works (DTPW) and is recommended for approval by the Board pursuant to Section 2-8.1 of the County Code.

This Change Order is placed for Board review pursuant to Miami-Dade County Code Section 29-124(f). The Board may only consider this item if the Citizens' Independent Transportation Trust (CITT) has forwarded a recommendation to the Board prior to the date scheduled for Board consideration or 45 days have elapsed since the filing with the Clerk of the Board of this Change Order. If the CITT has not forwarded a recommendation and 45 days have not elapsed since the filing of this Change Order, a withdrawal of this item will be requested.

Scope

The scope of this project includes 13 Metrorail stations, spanning multiple Commission districts.

Delegation of Authority

In accordance with Section 2-8.3 of the County Code related to identifying delegation of Board authority, there are no authorities beyond that specified in the original resolution, which includes authority for the County Mayor or County Mayor's designee to execute this Change Order and exercise the provisions contained therein.

Fiscal Impact/Funding Source

The fiscal impact associated with this Change Order is \$8,861,764.20. This project is being funded by the People's Transportation Plan Bond Program (PTP) from the Adopted Fiscal Year (FY) 2023-24 Budget and the Proposed FY 24-25 Budget, Program ID No. 6710900, Project ID No. 3001335.

Track Record/Monitor

German Arenes, DTPW Chief of Construction and Structural Inspection, is responsible for monitoring this project.

Background

Pursuant to Resolution No. R-1005-20, on October 6, 2020, the Board approved award of the Metrorail Acoustical Barrier Replacement Project Phase 3 (Part 1 of 2) to HEC for a value of \$30,525,860. The project prioritized the removal of existing brackets and the installation of new acoustical barriers in residential areas close to the elevated guideway. A Notice to Proceed was issued on January 4, 2021, with a contract duration of 550 calendar days, having a substantial completion date of July 8, 2022. On April 27, 2022, HEC submitted a delay and impact claim for

Honorable Chairman Oliver G. Gilbert, III
and Members, Board of County Commissioners

Page No. 3

572 calendar days (including 55 calendar days on contract contingency time allotted) for standby labor and equipment costs. The costs were negotiated and agreed amounts were paid to HEC using the unallocated contingency included in the original contract.

During negotiations of the claim, it was agreed to extend the contract to January 31, 2024, due to the ongoing effects of restricted access to the guideway. DTPW considered economies at scale and the escalating cost of construction materials, resulting in a negotiated supplemental scope to complete the project. This Change Order memorializes the negotiations, increasing the contract value by \$8,861,764.20, revising the weekday contractual work window and granting additional time of 550 calendar days to complete the expanded scope by August 3, 2025.

Change Order No. 1 extends the contract duration by a total of 1,122 calendar days which includes 572 non-compensable calendar days due to HEC's limited access to the guideway as detailed in the contract's critical path to maintaining the estimated schedule as well as many of the days of delay due to shortened work shifts and rain days. In addition, this time includes 550 additional calendar days to perform the removal and disposal of existing metal and solid concrete acoustical barriers and installation of the newly designed and approved acoustical barrier system at additional locations per the supplemental scope. The Change Order and associated supplemental information are attached to this agenda package.



Jimmy Morales
Chief Operations Officer



MEMORANDUM

(Revised)

TO: Honorable Chairman Oliver G. Gilbert, III
and Members, Board of County Commissioners

DATE: October 17, 2023

FROM: 
Gen Bonzon-Keenan
County Attorney

SUBJECT: Agenda Item No. 14(A)(2)

Please note any items checked.

- ☐ "3-Day Rule" for committees applicable if raised
- ☐ 6 weeks required between first reading and public hearing
- ☐ 4 weeks notification to municipal officials required prior to public hearing
- ☐ Decreases revenues or increases expenditures without balancing budget
- ☐ Budget required
- ☐ Statement of fiscal impact required
- ☐ Statement of social equity required
- ☐ Ordinance creating a new board requires detailed County Mayor's report for public hearing
- ☐ No committee review
- ☐ Applicable legislation requires more than a majority vote (i.e., 2/3's present ____, 2/3 membership ____, 3/5's ____, unanimous ____, CDMP 7 vote requirement per 2-116.1(3)(h) or (4)(c) ____, CDMP 2/3 vote requirement per 2-116.1(3)(h) or (4)(c) ____, or CDMP 9 vote requirement per 2-116.1(4)(c)(2) ____ to approve
- ☒ Current information regarding funding source, index code and available balance, and available capacity (if debt is contemplated) required

Approved _____ Mayor
Veto _____
Override _____

Agenda Item No. 14(A)(2)
10-17-23

RESOLUTION NO. R-937-23

RESOLUTION AUTHORIZING THE COUNTY MAYOR OR COUNTY MAYOR'S DESIGNEE TO EXECUTE A CHANGE ORDER TO HALLEY ENGINEERING CONTRACTORS, INC. FOR THE CONSTRUCTION SERVICES FOR PROJECT TITLED METRORAIL ACOUSTICAL BARRIER REPLACEMENT PROJECT PHASE 3 (PART 1 OF 2); CONTRACT NO. CIP168-DTPW-19-CT1, INCREASING THE CONTRACT TIME BY 1,122 CALENDAR DAYS FOR A CONTRACT TOTAL TIME OF 1,672 CALENDAR DAYS, AND INCREASING THE CONTRACT AMOUNT BY \$8,861,764.20 FOR A CONTRACT TOTAL AMOUNT OF \$39,387,624.20; AUTHORIZING THE USE OF PEOPLE'S TRANSPORTATION PLAN BOND PROGRAM FUNDS FOR THIS CHANGE ORDER NO. 1 FOR THIS PROJECT WHICH WAS ADDED TO THE FIVE-YEAR IMPLEMENTATION PLAN ON MARCH 6, 2018; AUTHORIZING THE COUNTY MAYOR OR COUNTY MAYOR'S DESIGNEE TO EXECUTE SAME AND EXERCISE THE PROVISIONS CONTAINED THEREIN

WHEREAS, this Board desires to accomplish the purposes outlined in the accompanying memorandum, a copy of which is incorporated herein by reference,

NOW, THEREFORE, BE IT RESOLVED BY THE BOARD OF COUNTY COMMISSIONERS OF MIAMI-DADE COUNTY, FLORIDA, that:

Section 1. This Board incorporates the foregoing recital and approves the Change Order No. 1 between Halley Engineering Contractors, Inc. and Miami-Dade County for the construction services for the project titled Metrorail Acoustical Barrier Replacement Project Phase 3 (Part 1 Of 2), Contract No. CIP168-DTPW-19-CT1, in substantially the form attached hereto and made a part hereof, increasing the contract time by 1,122 calendar days for a contract total time of 1,672 calendar days, and increasing the contract amount by \$8,861,764.20 for a contract total amount of \$39,387,624.20.

Section 2. This Board authorizes the use of People’s Transportation Plan Bond Program Funds for this Change Order No. 1 for this project which was added to the Five-Year Implementation Plan on March 6, 2018, and further authorizes the County Mayor or County Mayor’s designee to execute the Change Order for and on behalf of Miami-Dade County and to exercise all rights contained therein.

The foregoing resolution was offered by Commissioner **Eileen Higgins** , who moved its adoption. The motion was seconded by Commissioner **Danielle Cohen Higgins** and upon being put to a vote, the vote was as follows:

Oliver G. Gilbert, III, Chairman	aye		
Anthony Rodríguez, Vice Chairman	absent		
Marleine Bastien	aye	Juan Carlos Bermudez	aye
Kevin Marino Cabrera	aye	Sen. René García	aye
Roberto J. Gonzalez	aye	Keon Hardemon	aye
Danielle Cohen Higgins	aye	Eileen Higgins	aye
Kionne L. McGhee	aye	Raquel A. Regalado	aye
Micky Steinberg	aye		

The Chairperson thereupon declared this resolution duly passed and adopted this 17th day of October, 2023. This resolution shall become effective upon the earlier of (1) 10 days after the date of its adoption unless vetoed by the County Mayor, and if vetoed, shall become effective only upon an override by this Board, or (2) approval by the County Mayor of this resolution and the filing of this approval with the Clerk of the Board.



MIAMI-DADE COUNTY, FLORIDA
BY ITS BOARD OF
COUNTY COMMISSIONERS

JUAN FERNANDEZ-BARQUIN, CLERK

By: Basia Pruna
Deputy Clerk

Approved by County Attorney as
to form and legal sufficiency.

A handwritten signature in dark ink, appearing to be "AP", is written over a horizontal line.

Annery Pulgar Alfonso

MIAMI-DADE COUNTY, FLORIDA
DEPARTMENT OF TRANSPORTATION AND PUBLIC WORKS
CHANGE ORDER TO ORIGINAL CONTRACT



CHANGE ORDER NO: 1 CONTRACT NO: CIP168-DTPW19-CT1 DATE: 8/18/2023
 PROJECT TITLE: Metrorail Acoustical Barrier Replacement Phase 3 (Part 1 of 2)
 TO CONTRACTOR: Halley Engineering Contractors, Inc. 13801 NW 118 Avenue Miami, FL 33170

YOU ARE HEREBY REQUESTED TO MAKE THE FOLLOWING CHANGES IN THE PLANS AND SPECIFICATIONS FOR THIS PROJECT AND TO PERFORM THE WORK ACCORDINGLY, SUBJECT TO ALL CONTRACT STIPULATIONS AND COVENANTS.

Description of work authorized: This Change Order No. 1 extends the contract duration by a total of 1,122 calendar days and increases the contract amount by \$8,861,764.20 for a contract total amount of \$39,387,624.20. Detailed negotiations are included in Exhibit I.
Monetary Justification: In 2023, DTPW considered the economies of scale and the escalating cost of construction materials and negotiated a Supplemental Scope with the contractor to complete the program's installation phase by furnishing and installing the new acoustical barrier system countywide. Supplemental Scope resulted in a proposal to increase the contract value by \$8,861,764.20.

Time Justification: The total of 1,122 calendar days includes 572 non-compensable calendar days due to Halley Engineering Contractors, Inc. limited access granted to the guideway as defined in the contract critical path to maintaining the estimated schedule, as well as many of the days of delay are the result of shortened work shifts and rain days. In addition, this includes 550 additional calendar days (Continued below)

~~This change order includes not only all direct costs of construction such as labor, material, job overhead, and profit markup, but also includes any costs for modifications or change in sequence of work to be performed, delays, rescheduling, disruption, extended direct overhead or general overhead, acceleration, material or other escalation which include savings and other impact costs.~~

Contractor hereby waives, fully releases, discharges and acquits Miami-Dade County of any and all liability for claims, additional costs, and any requests for additional time arising out of the fulfillment of the contract and this change order from the date of the contract award to and including execution of this change order.

German Arenas, Chief, Construction, Structural Inspection is responsible for monitoring this project.

SUMMARY OF CONTRACT AMOUNT / TIME

ORIGINAL CONTRACT AMOUNT.....	\$30,525,860.00
COST OF CHANGES PREVIOUSLY ORDERED.....	\$0.00
ADJUSTED CONTRACT AMOUNT PRIOR TO THIS CHANGE.....	\$30,525,860.00
COST OF CHANGES WITH THIS DOCUMENT.....	\$8,861,764.20
ADJUSTED CONTRACT AMOUNT INCLUDING THIS CHANGE.....	\$39,387,624.20
PERCENT INCREASE WITH THIS CHANGE.....	29%
TOTAL PERCENT INCREASE TO DATE.....	29%
TIME: ORIGINAL CONTRACT / PREVIOUS CHANGES / THIS CHANGE.....	550 / 0 / 1122
CONTINGENCY TIME: ORIGINAL CONTRACT / PREVIOUS CHANGES / THIS CHANGE.....	55 / 0 / 0
ADJUSTED DURATION INCLUDING THIS CHANGE.....	1727

CERTIFYING STATEMENT: The Contractor certifies that the changes and supporting cost data included is in its considered opinion necessary and accurate and that the prices quoted are fair and reasonable

Organization	Name	Title	Date
Halley Engineering Contractors, Inc.	<i>[Signature]</i>	Contractor	9/7/2023
Surety: Travelers Casualty and Surety Company of America	Charles J. Nelson, Attorney-In-Fact	Surety	09/07/2023

Title	Name	Date
Approved By: <u>County Attorney</u> (for legal sufficiency)	_____	_____
Approved By: <u>County Mayor</u>	_____	_____
Attested By: <u>Clerk of the Board</u>	_____	_____

Time Justification: (Continued)

ys to perform the removal and disposal of existing metal and solid concrete acoustical barriers and installation of the newly designed and approved acoustical barrier system of these additional locations.

Time Justification Declaration:

A time extension is provided for additional work performed outside the scope of the original Contract that affects the critical path schedule of the contracted work or previously approved changes. Should additional work be required which does not affect the critical path schedule, no time extension will be granted. Should one item of additional work run concurrent with another item of additional work, only time not duplicated can be provided.

TRAVELERS**Travelers Casualty and Surety Company of America
Travelers Casualty and Surety Company
St. Paul Fire and Marine Insurance Company****POWER OF ATTORNEY**

KNOW ALL MEN BY THESE PRESENTS: That Travelers Casualty and Surety Company of America, Travelers Casualty and Surety Company, and St. Paul Fire and Marine Insurance Company are corporations duly organized under the laws of the State of Connecticut (herein collectively called the "Companies"), and that the Companies do hereby make, constitute and appoint David R Hoover, Kristy L Collins, Jarrett Merlucd, Shawn A. Burton, CHARLES D NIELSON, CHARLES J NIELSON, JOSEPH P NIELSON, and IAN A NIPPER of Miami Lakes, Florida, their true and lawful Attorney (s)-in-Fact to sign, execute, seal and acknowledge any and all bonds, recognizances, conditional undertakings and other writings obligatory in the nature thereof on behalf of the Companies in the business of guaranteeing the fidelity of persons, guaranteeing the performance of contracts and executing or guaranteeing bonds and undertakings required or permitted in any actions or proceedings allowed by law.

IN WITNESS WHEREOF, the Companies have caused this instrument to be signed, and their corporate seals to be hereto affixed, this 21st day of April, 2021.



State of Connecticut

City of Hartford ss.

By: 

Robert L. Raney, Senior Vice President

On this the 21st day of April, 2021, before me personally appeared Robert L. Raney, who acknowledged himself to be the Senior Vice President of each of the Companies, and that he, as such, being authorized so to do, executed the foregoing instrument for the purposes therein contained by signing on behalf of said Companies by himself as a duly authorized officer.

IN WITNESS WHEREOF, I hereunto set my hand and official seal.

My Commission expires the 30th day of June, 2026



Anna P. Nowik, Notary Public

This Power of Attorney is granted under and by the authority of the following resolutions adopted by the Boards of Directors of each of the Companies, which resolutions are now in full force and effect, reading as follows:

RESOLVED, that the Chairman, the President, any Vice Chairman, any Executive Vice President, any Senior Vice President, any Vice President, any Second Vice President, the Treasurer, any Assistant Treasurer, the Corporate Secretary or any Assistant Secretary may appoint Attorneys-in-Fact and Agents to act for and on behalf of the Company and may give such appointee such authority as his or her certificate of authority may prescribe to sign with the Company's name and seal with the Company's seal bonds, recognizances, contracts of indemnity, and other writings obligatory in the nature of a bond, recognizance, or conditional undertaking, and any of said officers or the Board of Directors at any time may remove any such appointee and revoke the power given him or her; and it is

FURTHER RESOLVED, that the Chairman, the President, any Vice Chairman, any Executive Vice President, any Senior Vice President or any Vice President may delegate all or any part of the foregoing authority to one or more officers or employees of this Company, provided that each such delegation is in writing and a copy thereof is filed in the office of the Secretary; and it is

FURTHER RESOLVED, that any bond, recognizance, contract of indemnity, or writing obligatory in the nature of a bond, recognizance, or conditional undertaking shall be valid and binding upon the Company when (a) signed by the President, any Vice Chairman, any Executive Vice President, any Senior Vice President or any Vice President, any Second Vice President, the Treasurer, any Assistant Treasurer, the Corporate Secretary or any Assistant Secretary and duly attested and sealed with the Company's seal by a Secretary or Assistant Secretary; or (b) duly executed (under seal, if required) by one or more Attorneys-in-Fact and Agents pursuant to the power prescribed in his or her certificate or their certificates of authority or by one or more Company officers pursuant to a written delegation of authority; and it is

FURTHER RESOLVED, that the signature of each of the following officers: President, any Executive Vice President, any Senior Vice President, any Vice President, any Assistant Vice President, any Secretary, any Assistant Secretary, and the seal of the Company may be affixed by facsimile to any Power of Attorney or to any certificate relating thereto appointing Resident Vice Presidents, Resident Assistant Secretaries or Attorneys-in-Fact for purposes only of executing and attesting bonds and undertakings and other writings obligatory in the nature thereof, and any such Power of Attorney or certificate bearing such facsimile signature or facsimile seal shall be valid and binding upon the Company and any such power so executed and certified by such facsimile signature and facsimile seal shall be valid and binding on the Company in the future with respect to any bond or understanding to which it is attached.

I, Kevin E. Hughes, the undersigned, Assistant Secretary of each of the Companies, do hereby certify that the above and foregoing is a true and correct copy of the Power of Attorney executed by said Companies, which remains in full force and effect.

Dated this 7th day of September, 2023



Kevin E. Hughes, Assistant Secretary

To verify the authenticity of this Power of Attorney, please call us at 1-800-421-3880.
Please refer to the above-named Attorney(s)-in-Fact and the details of the bond to which this Power of Attorney is attached.

MDC009

EXHIBIT 1

Contract: CIP168-DTPW-19-CT1, PART 1 OF 2

Supplemental Scope includes Mark sites 1 thru 7 and Mark sites 9 thru 14 plus 835 linear feet for Mark site 15, for a total of 9,985 linear feet. For specific details on Mark site locations and anticipated work tasks, please refer to attached drawings C1.0, C1.1 and C1.2.

Station	Panel Start	Panel End	Existing Sound	# of Panels	LT of Acoustical Panel	LT of Acoustical Panel
1	425.10	1.10	1.10	1	26	100
2	8.5	13.5	C. Concrete	1	27	100
3	13.5	18.5	A. Material	1	27	100
4	18.5	23.5	A. Material	1	27	100
5	23.5	28.5	A. Material	1	27	100
6	28.5	33.5	A. Material	1	27	100
7	33.5	38.5	C. Concrete	1	27	100
8	38.5	43.5	C. Concrete	1	27	100
9	43.5	48.5	C. Concrete	1	27	100
10	48.5	53.5	C. Concrete	1	27	100
11	53.5	58.5	C. Concrete	1	27	100
12	58.5	63.5	C. Concrete	1	27	100
13	63.5	68.5	C. Concrete	1	27	100
14	68.5	73.5	C. Concrete	1	27	100
15	73.5	78.5	C. Concrete	1	27	100
16	78.5	83.5	C. Concrete	1	27	100
17	83.5	88.5	C. Concrete	1	27	100
18	88.5	93.5	C. Concrete	1	27	100
19	93.5	98.5	C. Concrete	1	27	100
20	98.5	103.5	C. Concrete	1	27	100
21	103.5	108.5	C. Concrete	1	27	100
22	108.5	113.5	C. Concrete	1	27	100
23	113.5	118.5	C. Concrete	1	27	100
24	118.5	123.5	C. Concrete	1	27	100
25	123.5	128.5	C. Concrete	1	27	100
26	128.5	133.5	C. Concrete	1	27	100
27	133.5	138.5	C. Concrete	1	27	100
28	138.5	143.5	C. Concrete	1	27	100
29	143.5	148.5	C. Concrete	1	27	100
30	148.5	153.5	C. Concrete	1	27	100
31	153.5	158.5	C. Concrete	1	27	100
32	158.5	163.5	C. Concrete	1	27	100
33	163.5	168.5	C. Concrete	1	27	100
34	168.5	173.5	C. Concrete	1	27	100
35	173.5	178.5	C. Concrete	1	27	100
36	178.5	183.5	C. Concrete	1	27	100
37	183.5	188.5	C. Concrete	1	27	100
38	188.5	193.5	C. Concrete	1	27	100
39	193.5	198.5	C. Concrete	1	27	100
40	198.5	203.5	C. Concrete	1	27	100
41	203.5	208.5	C. Concrete	1	27	100
42	208.5	213.5	C. Concrete	1	27	100
43	213.5	218.5	C. Concrete	1	27	100
44	218.5	223.5	C. Concrete	1	27	100
45	223.5	228.5	C. Concrete	1	27	100
46	228.5	233.5	C. Concrete	1	27	100
47	233.5	238.5	C. Concrete	1	27	100
48	238.5	243.5	C. Concrete	1	27	100
49	243.5	248.5	C. Concrete	1	27	100
50	248.5	253.5	C. Concrete	1	27	100
51	253.5	258.5	C. Concrete	1	27	100
52	258.5	263.5	C. Concrete	1	27	100
53	263.5	268.5	C. Concrete	1	27	100
54	268.5	273.5	C. Concrete	1	27	100
55	273.5	278.5	C. Concrete	1	27	100
56	278.5	283.5	C. Concrete	1	27	100
57	283.5	288.5	C. Concrete	1	27	100
58	288.5	293.5	C. Concrete	1	27	100
59	293.5	298.5	C. Concrete	1	27	100
60	298.5	303.5	C. Concrete	1	27	100
61	303.5	308.5	C. Concrete	1	27	100
62	308.5	313.5	C. Concrete	1	27	100
63	313.5	318.5	C. Concrete	1	27	100
64	318.5	323.5	C. Concrete	1	27	100
65	323.5	328.5	C. Concrete	1	27	100
66	328.5	333.5	C. Concrete	1	27	100
67	333.5	338.5	C. Concrete	1	27	100
68	338.5	343.5	C. Concrete	1	27	100
69	343.5	348.5	C. Concrete	1	27	100
70	348.5	353.5	C. Concrete	1	27	100
71	353.5	358.5	C. Concrete	1	27	100
72	358.5	363.5	C. Concrete	1	27	100
73	363.5	368.5	C. Concrete	1	27	100
74	368.5	373.5	C. Concrete	1	27	100
75	373.5	378.5	C. Concrete	1	27	100
76	378.5	383.5	C. Concrete	1	27	100
77	383.5	388.5	C. Concrete	1	27	100
78	388.5	393.5	C. Concrete	1	27	100
79	393.5	398.5	C. Concrete	1	27	100
80	398.5	403.5	C. Concrete	1	27	100
81	403.5	408.5	C. Concrete	1	27	100
82	408.5	413.5	C. Concrete	1	27	100
83	413.5	418.5	C. Concrete	1	27	100
84	418.5	423.5	C. Concrete	1	27	100
85	423.5	428.5	C. Concrete	1	27	100
86	428.5	433.5	C. Concrete	1	27	100
87	433.5	438.5	C. Concrete	1	27	100
88	438.5	443.5	C. Concrete	1	27	100
89	443.5	448.5	C. Concrete	1	27	100
90	448.5	453.5	C. Concrete	1	27	100
91	453.5	458.5	C. Concrete	1	27	100
92	458.5	463.5	C. Concrete	1	27	100
93	463.5	468.5	C. Concrete	1	27	100
94	468.5	473.5	C. Concrete	1	27	100
95	473.5	478.5	C. Concrete	1	27	100
96	478.5	483.5	C. Concrete	1	27	100
97	483.5	488.5	C. Concrete	1	27	100
98	488.5	493.5	C. Concrete	1	27	100
99	493.5	498.5	C. Concrete	1	27	100
100	498.5	503.5	C. Concrete	1	27	100

Summary:
 ** Acoustical Survey (MTR) includes Panel 148.5 to Panel 153.5. No other panels observed.



Days	Project	Eng Team	Working Phase	# of People	# at Location of Project
1	AA-10	1-3A	C Commenc	3	296
2	3-5	1-3A	C Commenc	3	296
3	1-14	1-3A	A-Install	3	412
4	1-14	1-3A	A-Install	3	412
5	7-9	1-3A	B-Install	0	1,410
6	7-9	1-3A	B-Install	0	1,410
7	10-15	2-5B	C Commenc	0	460
8	10-15	2-5B	C Commenc	0	460
9	10-15	2-5B	C Commenc	0	460
10	10-15	2-5B	C Commenc	0	460
11	10-15	2-5B	C Commenc	0	460
12	10-15	2-5B	C Commenc	0	460
13	10-15	2-5B	C Commenc	0	460
14	10-15	2-5B	C Commenc	0	460
15	10-15	2-5B	C Commenc	0	460
16	10-15	2-5B	C Commenc	0	460
17	10-15	2-5B	C Commenc	0	460
18	10-15	2-5B	C Commenc	0	460
19	10-15	2-5B	C Commenc	0	460
20	10-15	2-5B	C Commenc	0	460
21	10-15	2-5B	C Commenc	0	460
22	10-15	2-5B	C Commenc	0	460
23	10-15	2-5B	C Commenc	0	460
24	10-15	2-5B	C Commenc	0	460
25	10-15	2-5B	C Commenc	0	460
26	10-15	2-5B	C Commenc	0	460
27	10-15	2-5B	C Commenc	0	460
28	10-15	2-5B	C Commenc	0	460
29	10-15	2-5B	C Commenc	0	460
30	10-15	2-5B	C Commenc	0	460
31	10-15	2-5B	C Commenc	0	460
32	10-15	2-5B	C Commenc	0	460
33	10-15	2-5B	C Commenc	0	460
34	10-15	2-5B	C Commenc	0	460
35	10-15	2-5B	C Commenc	0	460
36	10-15	2-5B	C Commenc	0	460
37	10-15	2-5B	C Commenc	0	460
38	10-15	2-5B	C Commenc	0	460
39	10-15	2-5B	C Commenc	0	460
40	10-15	2-5B	C Commenc	0	460
41	10-15	2-5B	C Commenc	0	460
42	10-15	2-5B	C Commenc	0	460
43	10-15	2-5B	C Commenc	0	460
44	10-15	2-5B	C Commenc	0	460
45	10-15	2-5B	C Commenc	0	460
46	10-15	2-5B	C Commenc	0	460
47	10-15	2-5B	C Commenc	0	460
48	10-15	2-5B	C Commenc	0	460
49	10-15	2-5B	C Commenc	0	460
50	10-15	2-5B	C Commenc	0	460
51	10-15	2-5B	C Commenc	0	460
52	10-15	2-5B	C Commenc	0	460
53	10-15	2-5B	C Commenc	0	460
54	10-15	2-5B	C Commenc	0	460
55	10-15	2-5B	C Commenc	0	460
56	10-15	2-5B	C Commenc	0	460
57	10-15	2-5B	C Commenc	0	460
58	10-15	2-5B	C Commenc	0	460
59	10-15	2-5B	C Commenc	0	460
60	10-15	2-5B	C Commenc	0	460
61	10-15	2-5B	C Commenc	0	460
62	10-15	2-5B	C Commenc	0	460
63	10-15	2-5B	C Commenc	0	460
64	10-15	2-5B	C Commenc	0	460
65	10-15	2-5B	C Commenc	0	460
66	10-15	2-5B	C Commenc	0	460
67	10-15	2-5B	C Commenc	0	460
68	10-15	2-5B	C Commenc	0	460
69	10-15	2-5B	C Commenc	0	460
70	10-15	2-5B	C Commenc	0	460
71	10-15	2-5B	C Commenc	0	460
72	10-15	2-5B	C Commenc	0	460
73	10-15	2-5B	C Commenc	0	460
74	10-15	2-5B	C Commenc	0	460
75	10-15	2-5B	C Commenc	0	460
76	10-15	2-5B	C Commenc	0	460
77	10-15	2-5B	C Commenc	0	460
78	10-15	2-5B	C Commenc	0	460
79	10-15	2-5B	C Commenc	0	460
80	10-15	2-5B	C Commenc	0	460
81	10-15	2-5B	C Commenc	0	460
82	10-15	2-5B	C Commenc	0	460
83	10-15	2-5B	C Commenc	0	460
84	10-15	2-5B	C Commenc	0	460
85	10-15	2-5B	C Commenc	0	460
86	10-15	2-5B	C Commenc	0	460
87	10-15	2-5B	C Commenc	0	460
88	10-15	2-5B	C Commenc	0	460
89	10-15	2-5B	C Commenc	0	460
90	10-15	2-5B	C Commenc	0	460
91	10-15	2-5B	C Commenc	0	460
92	10-15	2-5B	C Commenc	0	460
93	10-15	2-5B	C Commenc	0	460
94	10-15	2-5B	C Commenc	0	460
95	10-15	2-5B	C Commenc	0	460
96	10-15	2-5B	C Commenc	0	460
97	10-15	2-5B	C Commenc	0	460
98	10-15	2-5B	C Commenc	0	460
99	10-15	2-5B	C Commenc	0	460
100	10-15	2-5B	C Commenc	0	460
101	10-15	2-5B	C Commenc	0	460
102	10-15	2-5B	C Commenc	0	460
103	10-15	2-5B	C Commenc	0	460
104	10-15	2-5B	C Commenc	0	460
105	10-15	2-5B	C Commenc	0	460
106	10-15	2-5B	C Commenc	0	460
107	10-15	2-5B	C Commenc	0	460
108	10-15	2-5B	C Commenc	0	460
109	10-15	2-5B	C Commenc	0	460
110	10-15	2-5B	C Commenc	0	460
111	10-15	2-5B	C Commenc	0	460
112	10-15	2-5B	C Commenc	0	460
113	10-15	2-5B	C Commenc	0	460
114	10-15	2-5B	C Commenc	0	460
115	10-15	2-5B	C Commenc	0	460
116	10-15	2-5B	C Commenc	0	460
117	10-15	2-5B	C Commenc	0	460
118	10-15	2-5B	C Commenc	0	460
119	10-15	2-5B	C Commenc	0	460
120	10-15	2-5B	C Commenc	0	460
121	10-15	2-5B	C Commenc	0	460
122	10-15	2-5B	C Commenc	0	460
123	10-15	2-5B	C Commenc	0	460
124	10-15	2-5B	C Commenc	0	460
125	10-15	2-5B	C Commenc	0	460
126	10-15	2-5B	C Commenc	0	460
127	10-15	2-5B	C Commenc	0	460
128	10-15	2-5B	C Commenc	0	460
129	10-15	2-5B	C Commenc	0	460
130	10-15	2-5B	C Commenc	0	460
131	10-15	2-5B	C Commenc	0	460
132	10-15	2-5B	C Commenc	0	460
133	10-15	2-5B	C Commenc	0	460
134	10-15	2-5B	C Commenc	0	460
135	10-15	2-5B	C Commenc	0	460
136	10-15	2-5B	C Commenc	0	460
137	10-15	2-5B	C Commenc	0	460
138	10-15	2-5B	C Commenc	0	460
139	10-15	2-5B	C Commenc	0	460
140	10-15	2-5B	C Commenc	0	460
141	10-15	2-5B	C Commenc	0	460
142	10-15	2-5B	C Commenc	0	460
143	10-15	2-5B	C Commenc	0	460
144	10-15	2-5B	C Commenc	0	460
145	10-15	2-5B	C Commenc	0	460
146	10-15	2-5B	C Commenc	0	460
147	10-15	2-5B	C Commenc	0	460
148	10-15	2-5B	C Commenc	0	460
149	10-15	2-5B	C Commenc	0	460
150	10-15	2-5B	C Commenc	0	460
151	10-15	2-5B	C Commenc	0	460
152	10-15	2-5B	C Commenc	0	460
153	10-15	2-5B	C Commenc	0	460
154	10-15	2-5B	C Commenc	0	460
155	10-15	2-5B	C Commenc	0	460
156	10-15	2-5B	C Commenc	0	460
157	10-15	2-5B	C Commenc	0	460
158	10-15	2-5B	C Commenc	0	460
159	10-15	2-5B	C Commenc	0	460
160	10-15	2-5B	C Commenc	0	460
161	10-15	2-5B	C Commenc	0	460
162	10-15	2-5B	C Commenc	0	460
163	10-15	2-5B	C Commenc	0	460
164	10-15	2-5B	C Commenc	0	460
165	10-15	2-5B	C Commenc	0	460
166	10-15	2-5B	C Commenc	0	460
167	10-15	2-5B	C Commenc	0	460
168	10-15	2-5B	C Commenc	0	460
169	10-15	2-5B	C Commenc	0	460
170	10-15	2-5B	C Commenc	0	460
171	10-15	2-5B	C Commenc	0	460
172	10-15	2-5B	C Commenc	0	460
173	10-15	2-5B	C Commenc	0	460
174	10-15	2-5B	C Commenc	0	460
175	10-15	2-5B	C Commenc	0	460
176	10-15	2-5B	C Commenc	0	460
177	10-15	2-5B	C Commenc	0	460
178	10-15	2-5B	C Commenc	0	460
179	10-15	2-5B	C Commenc	0	460
180	10-15	2-5B	C Commenc	0	460
181	10-15	2-5B	C Commenc	0	460
182	10-15	2-5B	C Commenc	0	460
183	10-15	2-5B	C Commenc	0	460
184	10-15	2-5B	C Commenc	0	460
185	10-15	2-5B	C Commenc	0	460
186	10-15	2-5B	C Commenc	0	460
187	10-15	2-5B	C Commenc	0	460
188	10-15	2-5B	C Commenc	0	460
189	10-15	2-5B	C Commenc	0	460
190	10-15	2-5B	C Commenc	0	460
191	10-15	2-5B	C Commenc	0	460
192	10-15	2-5B	C Commenc	0	460
193	10-15	2-5B	C Commenc	0	460
194	10-15	2-5B	C Commenc	0	460
195	10-15	2-5B	C Commenc	0	460
196	10-15	2-5B	C Commenc	0	460
197	10-15	2-5B	C Commenc	0	460
198	10-15	2-5B	C Commenc	0	460
199	10-15	2-5B	C Commenc	0	460
200	10-15	2-5B	C Commenc	0	460
201	10-15	2-5B	C Commenc	0	460
202	10-15	2-5B	C Commenc	0	460
203	10-15	2-5B	C Commenc	0	460
204	10-15	2-5B	C Commenc	0	460
205	10-15	2-5B	C Commenc	0	460
206	10-15	2-5B	C Commenc	0	460
207	10-15	2-5B	C Commenc	0	460
208	10-15	2-5B	C Commenc	0	460
209	10-15	2-5B	C Commenc	0	460
210	10-15	2-5B	C Commenc	0	460
211	10-15	2-5B	C Commenc	0	460
212	10-15	2-5B	C Commenc	0	460
213	10-15	2-5B	C Commenc	0	460
214	10-15	2-5B	C Commenc	0	460
215	10-15	2-5B	C Commenc	0	460
216	10-15	2-5B	C Commenc	0	460
217	10-15	2-5B	C Commenc	0	460
218	10-15	2-5B	C Commenc	0	460
219	10-15	2-5B	C Commenc	0	460
220	10-15	2-5B	C Commenc	0	460
221	10-15	2-5B	C Commenc	0	460
222	10-15	2-5B	C Commenc	0	460
223	10-15	2-5B	C Commenc	0	460
224	10-15	2-5B	C Commenc	0	460
225	10-15	2-5B	C Commenc	0	460
226	10-15	2-5B	C Commenc	0	460
227	10-15	2-5B	C Commenc	0	460
228	10-15	2-5B	C Commenc	0	460
229	10-15	2-5B	C Commenc	0	460
230	10-15	2-5B	C Commenc	0	460
231	10-15	2-5B	C Commenc	0	460
232	10-15	2-5B	C Commenc	0	460
233	10-15	2-5B	C Commenc	0	460
234	10-15	2-5B	C Commenc	0	460
235	10-15	2-5B	C Commenc	0	460
236	10-15	2-5B	C Commenc	0	460
237	10-15	2-5B	C Commenc	0	460
238	10-15	2-5B	C Commenc	0	460
239	10-15	2-5B	C Commenc	0	460
240	10-15				



Memorandum



To: Honorable Chairman Oliver G. Gilbert, III
and Members, Board of County Commissioners

From: Javier A. Betancourt, Executive Director

Date: September 29, 2023

Re: CITT AGENDA ITEM 7D:

RESOLUTION BY THE CITIZENS' INDEPENDENT TRANSPORTATION TRUST (CITT) RECOMMENDING THE BOARD OF COUNTY COMMISSIONERS (BCC) AUTHORIZE THE COUNTY MAYOR OR COUNTY MAYOR'S DESIGNEE TO EXECUTE A CHANGE ORDER TO HALLEY ENGINEERING CONTRACTORS, INC. FOR THE CONSTRUCTION SERVICES FOR PROJECT TITLED METRORAIL ACOUSTICAL BARRIER REPLACEMENT PROJECT PHASE 3 (PART 1 OF 2); CONTRACT NO. CIP168-DTPW-19-CT1, INCREASING THE CONTRACT TIME BY 1,122 CALENDAR DAYS FOR A CONTRACT TOTAL TIME OF 1,672 CALENDAR DAYS, AND INCREASING THE CONTRACT AMOUNT BY **\$8,861,764.20** FOR A CONTRACT TOTAL AMOUNT OF \$39,387,624.20; AUTHORIZE THE USE OF PEOPLE'S TRANSPORTATION PLAN BOND PROGRAM FUNDS FOR THIS CHANGE ORDER NO. 1 FOR THIS PROJECT WHICH WAS ADDED TO THE FIVE-YEAR IMPLEMENTATION PLAN ON MARCH 6, 2018; AND AUTHORIZE THE COUNTY MAYOR OR COUNTY MAYOR'S DESIGNEE TO EXECUTE SAME AND EXERCISE THE PROVISIONS CONTAINED THEREIN (**DTPW – BCC LEGISLATIVE FILE NO. 231848**) **SURTAX FUNDS ARE REQUESTED**

On September 27, 2023, the CITT voted (6-1) to forward a favorable recommendation to the Board of County Commissioners (BCC) for the approval of the above referenced item, CITT Resolution No. 23-020. The vote was as follows:

Oscar J. Braynon, Chairperson – Aye
Robert Wolfarth, 1st Vice-Chairperson – Aye
Paul J. Schwiep, Esq. – Absent

Hon. Peggy Bell – Absent
Joseph Curbelo – Aye
Qjuezari Harvey – Aye
Mary Street, Esq. – Aye

Omar K. Bradford, Esq. – Aye
Meg Daly – Absent
Robert Ruano – Nay

c: Jimmy Morales, Chief Operations Officer
Bruce Libhaber, Assistant County Attorney