

Memorandum



Date: October 17, 2023

To: Honorable Chairman Oliver G. Gilbert, III
and Members, Board of County Commissioners

Agenda Item No. 14(A)(3)

From: Daniella Levine Cava
Mayor

A handwritten signature in blue ink that reads "Daniella Levine Cava".

Resolution No. R-938-23

Subject: Change Order No. 1 for Time and Money for Construction Services for the
Metrorail Acoustical Barrier Replacement Project Phase 3 (Part 2 of 2), *Contract*
No. CIP168-DTPW-20-CT2

Executive Summary

The purpose of this item is to gain approval from the Board of County Commissioners (Board) for Change Order No. 1 for the Metrorail Acoustical Barrier Replacement Project Phase 3 (Part 2 of 2), *Contract No. CIP168-DTPW-20 CT2*. This Change Order increases the contract time by 950 calendar days for a total time of 1,560 calendar days and increases the contract amount by \$8,861,764.20 for a total contract amount of \$44,073,844.20, to complete installation of new acoustical barriers on the Metrorail system.

On March 2, 2021, the Board approved award of the Metrorail Acoustical Barrier Replacement Project Phase 3 (Part 2 of 2) to HEC for a value of \$35,212,080. The project prioritized the removal and replacement of existing concrete barriers that were reaching the end of their lifespan and in urgent need of replacement, particularly in residential areas close to the elevated guideway. At the time, the decision was made to issue two contracts – one for the areas of sensitive populations such as near residential centers and hospitals, and one for other areas. This Change Order is for the contract covering the commercial corridors and other areas of the system – a companion item for the residential areas of the system, is also on same legislative path.

The previous departmental leadership also made the decision that the original contracts would only replace approximately two-thirds of the concrete acoustical barriers across the entire system. The new barriers are a different material, made of composite and steel, which is more aesthetically pleasing to residents and more resilient against extreme weather such as hurricanes. The remaining one-third of concrete barriers were not considered for replacement at the time by the previous leadership are now incongruous with the new composite barriers and have a shorter lifespan; necessitating being replaced under this Change Order and the companion item Change Order. This will standardize the design and appearance of the acoustical barriers while also hardening County infrastructure for resilience. This Change Order also addresses escalating construction costs due to changing market conditions. The Contractor has reserved the right to raise potential claims related to the extended contract duration and supplemental scope of services.

Recommendation

It is recommended that the Board approves Change Order No. 1 to the contract with Halley Engineering Contractors, Inc. (HEC) for the Metrorail Acoustical Barrier Replacement Project Phase 3 (Part 2 of 2), *Contract No. CIP168-DTPW-20 CT2*, increasing the contract time by 950

Honorable Chairman Oliver G. Gilbert, III
and Members, Board of County Commissioners

Page No. 2

calendar days and the contract value by \$8,861,764.20, resulting in a cumulative contract duration of 1560 calendar days and value of \$44,073,844.20.

This Change Order is placed for Board review pursuant to Miami-Dade County Code Section 29-124(f). The Board may only consider this item if the Citizens' Independent Transportation Trust (CITT) has forwarded a recommendation to the Board prior to the date scheduled for Board consideration or 45 days have elapsed since the filing with the Clerk of the Board of this Change Order. If the CITT has not forwarded a recommendation and 45 days have not elapsed since the filing of this Change Order, a withdrawal of this item will be requested.

Scope

The scope of this project includes 13 Metrorail stations, spanning multiple Commission districts.

Delegation of Authority

In accordance with Section 2-8.3 of the County Code related to identifying delegation of Board authority, there are no authorities beyond that specified in the original resolution, which includes authority for the County Mayor or County Mayor's designee to execute this Change Order and exercise the provisions contained therein.

Fiscal Impact/Funding Source

The fiscal impact associated with this Change Order is \$8,861,764.20. This project is being funded by the People's Transportation Plan Bond Program (PTP) from the Adopted Fiscal Year (FY) 2023-24 Budget and the Proposed FY 24-25 Budget, Program ID No. 6710900, Project ID No. 3001335.

Track Record/Monitor

German Arenes, DTPW Chief of Construction and Structural Inspection, is responsible for monitoring this project.

Background

Pursuant to Resolution No. R-164-21, on March 2, 2021, the Board approved award of the Metrorail Acoustical Barrier Replacement Project Phase 3 (Part 2 of 2) to HEC for a value of \$35,212,080. The award provides for the installation of new acoustical barriers on the remaining portions of the existing elevated guideway not covered under *Contract No. CIP168-DTPW-19 CT1*.

A Notice to Proceed was issued on April 26, 2021, with a contract duration of 610 calendar days, having a substantial completion date of December 27, 2022. On April 27, 2022, HEC submitted a delay and impact claim for 400 calendar days (including 61 days from contract contingency time allotted) for standby labor and equipment costs. The costs were negotiated and agreed amounts were paid to HEC using the unallocated contingency included under the original contract. During negotiations of the claim, it was agreed to extend the contract to January 31, 2024, due to the ongoing effects of restricted access to the guideway. DTPW considered economies at scale and the escalating cost of construction materials, resulting in a negotiated supplemental scope to complete the project. This Change Order memorializes the negotiations, increasing the contract value by \$8,861,764.20, revising the weekday contractual work window and granting additional time of 950 calendar days to complete the expanded scope by August 3, 2025.

Honorable Chairman Oliver G. Gilbert, III
and Members, Board of County Commissioners
Page No. 3



Jimmy Morales
Chief Operations Officer



MEMORANDUM

(Revised)

TO: Honorable Chairman Oliver G. Gilbert, III
and Members, Board of County Commissioners

DATE: October 17, 2023

FROM: 
Gen Bonzon-Keenan
County Attorney

SUBJECT: Agenda Item No. 14(A)(3)

Please note any items checked.

- ☐ "3-Day Rule" for committees applicable if raised
- ☐ 6 weeks required between first reading and public hearing
- ☐ 4 weeks notification to municipal officials required prior to public hearing
- ☐ Decreases revenues or increases expenditures without balancing budget
- ☐ Budget required
- ☐ Statement of fiscal impact required
- ☐ Statement of social equity required
- ☐ Ordinance creating a new board requires detailed County Mayor's report for public hearing
- ☐ No committee review
- ☐ Applicable legislation requires more than a majority vote (i.e., 2/3's present ____, 2/3 membership ____, 3/5's ____, unanimous ____, CDMP 7 vote requirement per 2-116.1(3)(h) or (4)(c) ____, CDMP 2/3 vote requirement per 2-116.1(3)(h) or (4)(c) ____, or CDMP 9 vote requirement per 2-116.1(4)(c)(2) ____ to approve
- ☒ Current information regarding funding source, index code and available balance, and available capacity (if debt is contemplated) required

Approved _____ Mayor
Veto _____
Override _____

Agenda Item No. 14(A)(3)
10-17-23

RESOLUTION NO. _____ R-938-23

RESOLUTION AUTHORIZING THE COUNTY MAYOR OR COUNTY MAYOR'S DESIGNEE TO EXECUTE A CHANGE ORDER TO HALLEY ENGINEERING CONTRACTORS, INC. FOR THE CONSTRUCTION SERVICES FOR PROJECT TITLED METRORAIL ACOUSTICAL BARRIER PROJECT PHASE 3 (PART 2 OF 2), CONTRACT NO. CIP168-DTPW-20-CT2, INCREASING THE CONTRACT TIME BY 950 CALENDAR DAYS FOR A CONTRACT TOTAL TIME OF 1,560 CALENDAR DAYS AND INCREASING CONTRACT AMOUNT BY \$8,861,764.20 FOR A CONTRACT TOTAL AMOUNT OF \$44,073,844.20; AUTHORIZING THE USE OF PEOPLE'S TRANSPORTATION PLAN BOND PROGRAM FUNDS FOR THIS PROJECT WHICH WAS ADDED TO THE FIVE-YEAR IMPLEMENTATION PLAN ON MARCH 6, 2018; AUTHORIZING THE COUNTY MAYOR OR COUNTY MAYOR'S DESIGNEE TO EXECUTE SAME AND EXERCISE THE PROVISIONS CONTAINED THEREIN

WHEREAS, this Board desires to accomplish the purposes outlined in the accompanying memorandum, a copy of which is incorporated herein by reference,

NOW, THEREFORE, BE IT RESOLVED BY THE BOARD OF COUNTY COMMISSIONERS OF MIAMI-DADE COUNTY, FLORIDA, that:

Section 1. This Board incorporates the foregoing recital and approves Change Order No. 1 between Halley Engineering Contractors, Inc. and Miami-Dade County for the construction services for the project titled Metrorail Acoustical Barrier Replacement Project Phase 3 (Part 2 of 2), Contract No. CIP168-DTPW-20-CT2, in substantially the form attached hereto and made a part hereof, increasing the contract time by 950 calendar days for a contract total time of 1,560 calendar days, and increasing the contract amount by \$8,861,764.20 for a contract total amount of \$44,073,844.20.

Section 2. This Board authorizes the use of People's Transportation Plan Bond Program Funds for this Change Order No. 1 for this project which was added to the Five-Year Implementation Plan on March 6, 2018 and further authorizes the County Mayor or County Mayor's designee to execute the Change Order for and on behalf of Miami-Dade County and to exercise all rights contained therein.

The foregoing resolution was offered by Commissioner **Eileen Higgins**, who moved its adoption. The motion was seconded by Commissioner **Danielle Cohen Higgins** and upon being put to a vote, the vote was as follows:

Oliver G. Gilbert, III, Chairman	aye		
Anthony Rodríguez, Vice Chairman	absent		
Marleine Bastien	aye	Juan Carlos Bermudez	aye
Kevin Marino Cabrera	aye	Sen. René García	aye
Roberto J. Gonzalez	aye	Keon Hardemon	aye
Danielle Cohen Higgins	aye	Eileen Higgins	aye
Kionne L. McGhee	aye	Raquel A. Regalado	aye
Micky Steinberg	aye		

The Chairperson thereupon declared this resolution duly passed and adopted this 17th day of October, 2023. This resolution shall become effective upon the earlier of (1) 10 days after the date of its adoption unless vetoed by the County Mayor, and if vetoed, shall become effective only upon an override by this Board, or (2) approval by the County Mayor of this resolution and the filing of this approval with the Clerk of the Board.



MIAMI-DADE COUNTY, FLORIDA
BY ITS BOARD OF
COUNTY COMMISSIONERS

JUAN FERNANDEZ-BARQUIN, CLERK

By: Basia Pruna
Deputy Clerk

Approved by County Attorney as
to form and legal sufficiency.

A handwritten signature in black ink, appearing to be "B. Libhaber", written over a horizontal line.

Bruce Libhaber

MIAMI-DADE COUNTY, FLORIDA
DEPARTMENT OF TRANSPORTATION AND PUBLIC WORKS
CHANGE ORDER TO ORIGINAL CONTRACT



CHANGE ORDER NO: 1 CONTRACT NO: CIP168-DTPW20-CT2 DATE: 8/31/2023
 PROJECT TITLE: Metrorail Acoustical Barrier Replacement Phase 3 (Part 2 of 2)
 TO CONTRACTOR: Halley Engineering Contractors, Inc. 13901 NW 118 Avenue Miami, FL 33178

YOU ARE HEREBY REQUESTED TO MAKE THE FOLLOWING CHANGES IN THE PLANS AND SPECIFICATIONS FOR THIS PROJECT AND TO PERFORM THE WORK ACCORDINGLY, SUBJECT TO ALL CONTRACT STIPULATIONS AND COVENANTS.

Description of work authorized: Change Order No. 1 extends the contract duration by a total of 950 calendar days, and increases the contract amount by \$8,861,764.20 for a contract total amount of \$44,073,844.20.

Monetary Justification: In 2023, DTPW considered the economics at scale and the escalating cost of construction materials and negotiated a Supplemental Scope with the contractor to complete the program's installation phase by furnishing and installing the new acoustical barrier system countywide. Supplemental scope resulted in a proposal to increase the contract value by \$8,861,764.20.

Time Justification: Change Order No. 1 extends the contract duration by a total of 950 calendar days which includes 400 non-compensable calendar days due to Halley Engineering Contractors, Inc. limited access granted to the guideway as detailed in the rainy tract critical path to maintaining the estimated schedule, as well as many of the days of delay are the result of shortened work shifts and rain de (Continued below)

~~This change order includes not only all direct costs of contractor such as labor, materials, job overhead, and profit markup but also includes any and all indirect costs or changes in sequence of work to be performed, delays, rescheduling, disruption, extended direct overhead or general overhead, acceleration, material or other escalation which include wages and other impact costs.~~

Contractor hereby waives, fully releases, discharges and acquits Miami-Dade County of any and all liability for claims, additional costs, and any requests for additional time arising out of the fulfillment of the contract and this change order from the date of the contract award to and including execution of this change order.

German Arenas, Chief, Construction, Structural Inspection is responsible for monitoring this project.

SUMMARY OF CONTRACT AMOUNT / TIME

ORIGINAL CONTRACT AMOUNT.....	\$35,212,080.00
COST OF CHANGES PREVIOUSLY ORDERED.....	\$0.00
ADJUSTED CONTRACT AMOUNT PRIOR TO THIS CHANGE.....	\$35,212,080.00
COST OF CHANGES WITH THIS DOCUMENT.....	\$8,861,764.20
ADJUSTED CONTRACT AMOUNT INCLUDING THIS CHANGE.....	\$44,073,844.20
PERCENT INCREASE WITH THIS CHANGE.....	25%
TOTAL PERCENT INCREASE TO DATE.....	25%
TIME: ORIGINAL CONTRACT / PREVIOUS CHANGES / THIS CHANGE.....	610 / 0 / 950
CONTINGENCY TIME: ORIGINAL CONTRACT / PREVIOUS CHANGES / THIS CHANGE.....	61 / 0 / 0
ADJUSTED DURATION INCLUDING THIS CHANGE.....	1621

CERTIFYING STATEMENT. The Contractor certifies that the changes and supporting cost data included is in its considered opinion necessary and accurate and that the prices quoted are fair and reasonable.

Organization	Accepted By:	Title	Date
Halley Engineering Contractors, Inc.		Contractor	9/7/2023
Surety: Travelers Casualty and Surety Company of America	Charles J. Nielson, Attorney-in-Fact	Surety	09/07/2023

Title	Name	Date
Approved By: <u>County Attorney</u> (for legal sufficiency)	_____	_____
Approved By: <u>County Mayor</u>	_____	_____
Attested By: <u>Clerk of the Board</u>	_____	_____

Time Justification: (Continued)

ys. In addition, this includes 550 additional calendar days to perform the removal and disposal of existing metal and solid concrete acoustical barriers and installation of the newly designed and approved acoustical barrier system at these additional locations.(Supplemental Scope).

Time Justification Declaration:

A time extension is provided for additional work performed outside the scope of the original Contract that affects the critical path schedule of the contracted work or previously approved changes. Should additional work be required which does not affect the critical path schedule, no time extension will be granted. Should one item of additional work run concurrent with another item of additional work, only time not duplicated can be provided.



**Travelers Casualty and Surety Company of America
Travelers Casualty and Surety Company
St. Paul Fire and Marine Insurance Company**

POWER OF ATTORNEY

KNOW ALL MEN BY THESE PRESENTS: That Travelers Casualty and Surety Company of America, Travelers Casualty and Surety Company, and St. Paul Fire and Marine Insurance Company are corporations duly organized under the laws of the State of Connecticut (herein collectively called the "Companies"), and that the Companies do hereby make, constitute and appoint David R. Hoover, Kristy L. Collins, Jarrett Merucci, Shawn A. Burton, CHARLES D. NIELSON, CHARLES J. NIELSON, JOSEPH P. NIELSON, and IAN A. NIPPER of Miami Lakes, Florida, their true and lawful Attorney (s)-in-Fact to sign, execute, seal and acknowledge any and all bonds, recognizances, conditional undertakings and other writings obligatory in the nature thereof on behalf of the Companies in the business of guaranteeing the fidelity of persons, guaranteeing the performance of contracts and executing or guaranteeing bonds and undertakings required or permitted in any actions or proceedings allowed by law.

IN WITNESS WHEREOF, the Companies have caused this instrument to be signed, and their corporate seals to be hereto affixed, this 21st day of April, 2021.



State of Connecticut

By: 
Robert L. Raney, Senior Vice President

City of Hartford ss.

On this the 21st day of April, 2021, before me personally appeared Robert L. Raney, who acknowledged himself to be the Senior Vice President of each of the Companies, and that he, as such, being authorized so to do, executed the foregoing instrument for the purposes therein contained by signing on behalf of said Companies by himself as a duly authorized officer.

IN WITNESS WHEREOF, I hereunto set my hand and official seal.

My Commission expires the 30th day of June, 2026




Anna P. Nowik, Notary Public

This Power of Attorney is granted under and by the authority of the following resolutions adopted by the Boards of Directors of each of the Companies, which resolutions are now in full force and effect, reading as follows:

RESOLVED, that the Chairman, the President, any Vice Chairman, any Executive Vice President, any Senior Vice President, any Vice President, any Second Vice President, the Treasurer, any Assistant Treasurer, the Corporate Secretary or any Assistant Secretary may appoint Attorneys-in-Fact and Agents to act for and on behalf of the Company and may give such appointee such authority as his or her certificate of authority may prescribe to sign with the Company's name and seal with the Company's seal bonds, recognizances, contracts of indemnity, and other writings obligatory in the nature of a bond, recognizance, or conditional undertaking, and any of said officers or the Board of Directors at any time may remove any such appointee and revoke the power given him or her; and it is

FURTHER RESOLVED, that the Chairman, the President, any Vice Chairman, any Executive Vice President, any Senior Vice President or any Vice President may delegate all or any part of the foregoing authority to one or more officers or employees of this Company, provided that each such delegation is in writing and a copy thereof is filed in the office of the Secretary; and it is

FURTHER RESOLVED, that any bond, recognizance, contract of indemnity, or writing obligatory in the nature of a bond, recognizance, or conditional undertaking shall be valid and binding upon the Company when (a) signed by the President, any Vice Chairman, any Executive Vice President, any Senior Vice President or any Vice President, any Second Vice President, the Treasurer, any Assistant Treasurer, the Corporate Secretary or any Assistant Secretary and duly attested and sealed with the Company's seal by a Secretary or Assistant Secretary; or (b) duly executed (under seal, if required) by one or more Attorneys-in-Fact and Agents pursuant to the power prescribed in his or her certificate or their certificates of authority or by one or more Company officers pursuant to a written delegation of authority; and it is

FURTHER RESOLVED, that the signature of each of the following officers: President, any Executive Vice President, any Senior Vice President, any Vice President, any Assistant Vice President, any Secretary, any Assistant Secretary, and the seal of the Company may be affixed by facsimile to any Power of Attorney or to any certificate relating thereto appointing Resident Vice Presidents, Resident Assistant Secretaries or Attorneys-in-Fact for purposes only of executing and attesting bonds and undertakings and other writings obligatory in the nature thereof, and any such Power of Attorney or certificate bearing such facsimile signature or facsimile seal shall be valid and binding upon the Company and any such power so executed and certified by such facsimile signature and facsimile seal shall be valid and binding on the Company in the future with respect to any bond or understanding to which it is attached.

I, Kevin E. Hughes, the undersigned, Assistant Secretary of each of the Companies, do hereby certify that the above and foregoing is a true and correct copy of the Power of Attorney executed by said Companies, which remains in full force and effect.

Dated this 7th day of September, 2023




Kevin E. Hughes, Assistant Secretary

To verify the authenticity of this Power of Attorney, please call us at 1-800-421-3880.
Please refer to the above-named Attorney(s)-in-Fact and the details of the bond to which this Power of Attorney is attached.

EXHIBIT 1

Contract: CIP168-DTPW-20-CT1, PART 2 OF 2

Supplemental Scope includes Mark sites 16 thru 26 plus 805 linear feet for Mark site 15, for a total of 9,985 linear feet. For specific details on Mark site locations and anticipated work tasks, please refer to attached drawings C1.0, C1.1 and C1.2.



Sheet	Pier	Lat	Long	UT Zone	UT Easting	UT Northing	UT Zone	UT Easting	UT Northing
1	AB-1-INS	25.768	-80.190	18N	180000	2500000	18N	180000	2500000
2	AB-1-INS	25.768	-80.190	18N	180000	2500000	18N	180000	2500000
3	AB-1-INS	25.768	-80.190	18N	180000	2500000	18N	180000	2500000
4	AB-1-INS	25.768	-80.190	18N	180000	2500000	18N	180000	2500000
5	AB-1-INS	25.768	-80.190	18N	180000	2500000	18N	180000	2500000
6	AB-1-INS	25.768	-80.190	18N	180000	2500000	18N	180000	2500000
7	AB-1-INS	25.768	-80.190	18N	180000	2500000	18N	180000	2500000
8	AB-1-INS	25.768	-80.190	18N	180000	2500000	18N	180000	2500000
9	AB-1-INS	25.768	-80.190	18N	180000	2500000	18N	180000	2500000
10	AB-1-INS	25.768	-80.190	18N	180000	2500000	18N	180000	2500000
11	AB-1-INS	25.768	-80.190	18N	180000	2500000	18N	180000	2500000
12	AB-1-INS	25.768	-80.190	18N	180000	2500000	18N	180000	2500000
13	AB-1-INS	25.768	-80.190	18N	180000	2500000	18N	180000	2500000
14	AB-1-INS	25.768	-80.190	18N	180000	2500000	18N	180000	2500000
15	AB-1-INS	25.768	-80.190	18N	180000	2500000	18N	180000	2500000
16	AB-1-INS	25.768	-80.190	18N	180000	2500000	18N	180000	2500000
17	AB-1-INS	25.768	-80.190	18N	180000	2500000	18N	180000	2500000
18	AB-1-INS	25.768	-80.190	18N	180000	2500000	18N	180000	2500000
19	AB-1-INS	25.768	-80.190	18N	180000	2500000	18N	180000	2500000
20	AB-1-INS	25.768	-80.190	18N	180000	2500000	18N	180000	2500000
21	AB-1-INS	25.768	-80.190	18N	180000	2500000	18N	180000	2500000
22	AB-1-INS	25.768	-80.190	18N	180000	2500000	18N	180000	2500000
23	AB-1-INS	25.768	-80.190	18N	180000	2500000	18N	180000	2500000
24	AB-1-INS	25.768	-80.190	18N	180000	2500000	18N	180000	2500000
25	AB-1-INS	25.768	-80.190	18N	180000	2500000	18N	180000	2500000
26	AB-1-INS	25.768	-80.190	18N	180000	2500000	18N	180000	2500000

DATE: FEBRUARY 26, 2023

PROJECT: MDC010

DRAWN BY: E.M.2

CHECKED BY: E.M.2

APPROVED BY: E.M.2

PROJECT NO: MDC010

PROJECT TITLE: MDC010

PROJECT LOCATION: MDC010

PROJECT SCALE: MDC010

PROJECT STATUS: MDC010

PROJECT COMMENTS: MDC010

MIAMI-DADE COUNTY

DEPT. OF TRANSPORTATION & PUBLIC WORKS

METRORAIL ACOUSTICAL PANEL SURVEY

305 CONSULTING ENGINEERING

1100 S.W. 15TH AVENUE, SUITE 1100

MIAMI, FL 33135

TEL: 305.555.1100

WWW.305CONSULTING.COM

Acetate buffer (pH 4.5) according to Page 149-150. Page 151-152, no further action observed.



**305 CONSULTING
ENGINEERS LLC**
1704 E. 8th & Grand Avenue 217
Tulsa, Oklahoma 74104-1000
Phone: 918.466.1000 Fax: 918.466.1001
E-mail: info@305eng.com
Website: www.305eng.com

Items	Year Paid	Estimated Total	Number of Months	Cost at Estimated Price
1. 4th-1st	1 year	5.5	2	11.0
2. 3rd	12-6	5.5	1	7.5
3. 2nd	12-6	5.5	1	7.5
4. 1st	12-6	5.5	1	7.5
5. 1st	12-6	5.5	1	7.5
6. 1st	12-6	5.5	1	7.5
7. 1st	12-6	5.5	1	7.5
8. 1st	12-6	5.5	1	7.5
9. 1st	12-6	5.5	1	7.5
10. 1st	12-6	5.5	1	7.5
11. 1st	12-6	5.5	1	7.5
12. 1st	12-6	5.5	1	7.5
13. 1st	12-6	5.5	1	7.5
14. 1st	12-6	5.5	1	7.5
15. 1st	12-6	5.5	1	7.5
16. 1st	12-6	5.5	1	7.5
17. 1st	12-6	5.5	1	7.5
18. 1st	12-6	5.5	1	7.5
19. 1st	12-6	5.5	1	7.5
20. 1st	12-6	5.5	1	7.5
21. 1st	12-6	5.5	1	7.5
22. 1st	12-6	5.5	1	7.5
23. 1st	12-6	5.5	1	7.5
24. 1st	12-6	5.5	1	7.5
25. 1st	12-6	5.5	1	7.5
26. 1st	12-6	5.5	1	7.5
27. 1st	12-6	5.5	1	7.5
28. 1st	12-6	5.5	1	7.5
29. 1st	12-6	5.5	1	7.5
30. 1st	12-6	5.5	1	7.5
31. 1st	12-6	5.5	1	7.5
32. 1st	12-6	5.5	1	7.5
33. 1st	12-6	5.5	1	7.5
34. 1st	12-6	5.5	1	7.5
35. 1st	12-6	5.5	1	7.5
36. 1st	12-6	5.5	1	7.5
37. 1st	12-6	5.5	1	7.5
38. 1st	12-6	5.5	1	7.5
39. 1st	12-6	5.5	1	7.5
40. 1st	12-6	5.5	1	7.5
41. 1st	12-6	5.5	1	7.5
42. 1st	12-6	5.5	1	7.5
43. 1st	12-6	5.5	1	7.5
44. 1st	12-6	5.5	1	7.5
45. 1st	12-6	5.5	1	7.5
46. 1st	12-6	5.5	1	7.5
47. 1st	12-6	5.5	1	7.5
48. 1st	12-6	5.5	1	7.5
49. 1st	12-6	5.5	1	7.5
50. 1st	12-6	5.5	1	7.5
51. 1st	12-6	5.5	1	7.5
52. 1st	12-6	5.5	1	7.5
53. 1st	12-6	5.5	1	7.5
54. 1st	12-6	5.5	1	7.5
55. 1st	12-6	5.5	1	7.5
56. 1st	12-6	5.5	1	7.5
57. 1st	12-6	5.5	1	7.5
58. 1st	12-6	5.5	1	7.5
59. 1st	12-6	5.5	1	7.5
60. 1st	12-6	5.5	1	7.5
61. 1st	12-6	5.5	1	7.5
62. 1st	12-6	5.5	1	7.5
63. 1st	12-6	5.5	1	7.5
64. 1st	12-6	5.5	1	7.5
65. 1st	12-6	5.5	1	7.5
66. 1st	12-6	5.5	1	7.5
67. 1st	12-6	5.5	1	7.5
68. 1st	12-6	5.5	1	7.5
69. 1st	12-6	5.5	1	7.5
70. 1st	12-6	5.5	1	7.5
71. 1st	12-6	5.5	1	7.5
72. 1st	12-6	5.5	1	7.5
73. 1st	12-6	5.5	1	7.5
74. 1st	12-6	5.5	1	7.5
75. 1st	12-6	5.5	1	7.5
76. 1st	12-6	5.5	1	7.5
77. 1st	12-6	5.5	1	7.5
78. 1st	12-6	5.5	1	7.5
79. 1st	12-6	5.5	1	7.5
80. 1st	12-6	5.5	1	7.5
81. 1st	12-6	5.5	1	7.5
82. 1st	12-6	5.5	1	7.5
83. 1st	12-6	5.5	1	7.5
84. 1st	12-6	5.5	1	7.5
85. 1st	12-6	5.5	1	7.5
86. 1st	12-6	5.5	1	7.5
87. 1st	12-6	5.5	1	7.5
88. 1st	12-6	5.5	1	7.5
89. 1st	12-6	5.5	1	7.5
90. 1st	12-6	5.5	1	7.5
91. 1st	12-6	5.5	1	7.5
92. 1st	12-6	5.5	1	7.5
93. 1st	12-6	5.5	1	7.5
94. 1st	12-6	5.5	1	7.5
95. 1st	12-6	5.5	1	7.5
96. 1st	12-6	5.5	1	7.5
97. 1st	12-6	5.5	1	7.5
98. 1st	12-6	5.5	1	7.5
99. 1st	12-6	5.5	1	7.5
100. 1st	12-6	5.5	1	7.5
101. 1st	12-6	5.5	1	7.5
102. 1st	12-6	5.5	1	7.5
103. 1st	12-6	5.5	1	7.5
104. 1st	12-6	5.5	1	7.5
105. 1st	12-6	5.5	1	7.5
106. 1st	12-6	5.5	1	7.5
107. 1st	12-6	5.5	1	7.5
108. 1st	12-6	5.5	1	7.5
109. 1st	12-6	5.5	1	7.5
110. 1st	12-6	5.5	1	7.5
111. 1st	12-6	5.5	1	7.5
112. 1st	12-6	5.5	1	7.5
113. 1st	12-6	5.5	1	7.5
114. 1st	12-6	5.5	1	7.5
115. 1st	12-6	5.5	1	7.5
116. 1st	12-6	5.5	1	7.5
117. 1st	12-6	5.5	1	7.5
118. 1st	12-6	5.5	1	7.5
119. 1st	12-6	5.5	1	7.5
120. 1st	12-6	5.5	1	7.5
121. 1st	12-6	5.5	1	7.5
122. 1st	12-6	5.5	1	7.5
123. 1st	12-6	5.5	1	7.5
124. 1st	12-6	5.5	1	7.5
125. 1st	12-6	5.5	1	7.5
126. 1st	12-6	5.5	1	7.5
127. 1st	12-6	5.5	1	7.5
128. 1st	12-6	5.5	1	7.5
129. 1st	12-6	5.5	1	7.5
130. 1st	12-6	5.5	1	7.5
131. 1st	12-6	5.5	1	7.5
132. 1st	12-6	5.5	1	7.5
133. 1st	12-6	5.5	1	7.5
134. 1st	12-6	5.5	1	7.5
135. 1st	12-6	5.5	1	7.5
136. 1st	12-6	5.5	1	7.5
137. 1st	12-6	5.5	1	7.5
138. 1st	12-6	5.5	1	7.5
139. 1st	12-6	5.5	1	7.5
140. 1st	12-6	5.5	1	7.5
141. 1st	12-6	5.5	1	7.5
142. 1st	12-6	5.5	1	7.5
143. 1st	12-6	5.5	1	7.5
144. 1st	12-6	5.5	1	7.5
145. 1st	12-6	5.5	1	7.5
146. 1st	12-6	5.5	1	7.5
147. 1st	12-6	5.5	1	7.5
148. 1st	12-6	5.5	1	7.5
149. 1st	12-6	5.5	1	7.5
150. 1st	12-6	5.5	1	7.5
151. 1st	12-6	5.5	1	7.5
152. 1st	12-6	5.5	1	7.5
153. 1st	12-6	5.5	1	7.5
154. 1st	12-6	5.5	1	7.5
155. 1st	12-6	5.5	1	7.5
156. 1st	12-6	5.5	1	7.5
157. 1st	12-6	5.5	1	7.5
158. 1st	12-6	5.5	1	7.5
159. 1st	12-6	5.5	1	7.5
160. 1st	12-6	5.5	1	7.5
161. 1st	12-6	5.5	1	7.5
162. 1st	12-6	5.5	1	7.5
163. 1st	12-6	5.5	1	7.5
164. 1st	12-6	5.5	1	7.5
165. 1st	12-6	5.5	1	7.5
166. 1st	12-6	5.5	1	7.5
167. 1st	12-6	5.5	1	7.5
168. 1st	12-6	5.5	1	7.5
169. 1st	12-6	5.5	1	7.5
170. 1st	12-6	5.5	1	7.5
171. 1st	12-6	5.5	1	7.5
172. 1st	12-6	5.5	1	7.5
173. 1st	12-6	5.5	1	7.5
174. 1st	12-6	5.5	1	7.5
175. 1st	12-6	5.5	1	7.5
176. 1st	12-6	5.5	1	7.5
177. 1st	12-6	5.5	1	7.5
178. 1st	12-6	5.5	1	7.5
179. 1st	12-6	5.5	1	7.5
180. 1st	12-6	5.5	1	7.5
181. 1st	12-6	5.5	1	7.5
182. 1st	12-6	5.5	1	7.5
183. 1st	12-6	5.5	1	7.5
184. 1st	12-6	5.5	1	7.5
185. 1st	12-6	5.5	1	7.5
186. 1st	12-6	5.5	1	7.5
187. 1st	12-6	5.5	1	7.5
188. 1st	12-6	5.5	1	7.5
189. 1st	12-6	5.5	1	7.5
190. 1st	12-6	5.5	1	7.5
191. 1st	12-6	5.5	1	7.5
192. 1st	12-6	5.5	1	7.5
193. 1st	12-6	5.5	1	7.5
194. 1st	12-6	5.5	1	7.5
195. 1st	12-6	5.5	1	7.5
196. 1st	12-6	5.5	1	7.5
197. 1st	12-6	5.5	1	7.5
198. 1st	12-6	5.5	1	7.5
199. 1st	12-6	5.5	1	7.5
200. 1st	12-6	5.5	1	7.5
201. 1st	12-6	5.5	1	7.5
202. 1st	12-6	5.5	1	7.5
203. 1st	12-6	5.5	1	7.5
204. 1st	12-6	5.5	1	7.5
205. 1st	12-6	5.5	1	7.5
206. 1st	12-6	5.5	1	7.5
207. 1st	12-6	5.5	1	7.5
208. 1st	12-6	5.5	1	7.5
209. 1st	12-6	5.5	1	7.5
210. 1st	12-6	5.5	1	7.5
211. 1st	12-6	5.5	1	7.5
212. 1st	12-6	5.5	1	7.5
213. 1st	12-6	5.5	1	7.5
214. 1st	12-6	5.5	1	7.5
215. 1st	12-6	5.5	1	7.5
216. 1st	12-6	5.5	1	7.5
217. 1st	12-6	5.5	1	7.5
218. 1st	12-6	5.5	1	7.5
219. 1st	12-6	5.5	1	7.5
220. 1st	12-6	5.5	1	7.5
221. 1st	12-6	5.5	1	7.5
222. 1st	12-6	5.5	1	7.5
223. 1st	12-6	5.5	1	7.5
224. 1st	12-6	5.5	1	7.5
225. 1st	12-6	5.5	1	7.5
226. 1st	12-6	5.5	1	7.5
227. 1st	12-6	5.5	1	7.5
228. 1st	12-6	5.5	1	7.5
229. 1st	12-6	5.5	1	7.5
230. 1st	12-6	5.5	1	7.5
231. 1st	12-6	5.5	1	7.5
232. 1st	12-6	5.5	1	7.5
233. 1st	12-6	5.5	1	7.5
234. 1st	12-6	5.5	1	7.5
235. 1st	12-6	5.5	1	7.5
236. 1st	12-6	5.5	1	7.5
237. 1st	12-6	5.5	1	7.5
238. 1st	12-6	5.5	1	7.5
239. 1st	12-6	5.5	1	7.5
240. 1st	12-6	5.5	1	7.5
241. 1st	12-6	5.5	1	7.5
242. 1st	12-6	5.5	1	7.5
243. 1st	12-6	5.5	1	7.5
244. 1st	12-6	5.5	1	7.5
245. 1st	12-6	5.5	1	7.5
246. 1st	12-6	5.5	1	7.5
247. 1st	12-6	5.5	1	7.5
248. 1st	12-6	5.5	1	7.5
249. 1st	12-6	5.5	1	7.5
250. 1st	12-6	5.5	1	7.5
251. 1st	12-6	5.5	1	7.5
252. 1st	12-6	5.5	1	7.5
253. 1st	12-6	5.5	1	7.5
254. 1st	12-6	5.5	1	7.5
255. 1st	12-6	5.5	1	7.5
256. 1st	12-6	5.5	1	7.5
257. 1st	12-6	5.5	1	7.5
258. 1st	12-6	5.5	1	7.5
259. 1st	12-6	5.5	1	7.5
260. 1st	12-6	5.5	1	7.5
261. 1st	12-6	5.5	1	7.5
262. 1st	12-6	5.5	1	7.5
263. 1st	12-6	5.5	1	7.5
264. 1st	12-6	5.5	1	7.5
265. 1st	12-6	5.5	1	

2 m



FEBRUARY 09, 2003					
C-41 AS SHOWN BY C-41 P.					
CN.Z	C.N.Z.	P.WING BY M.L.	T.R. AND N.B.	DRAWN BY S.H.	DATE FEB 8/03
EXIST'G TYP. PAVERS					
Dashed red:					
C12					
UNIT NO. 3	TR. 3				

MIAMI-DADE COUNTY
DEPT. OF TRANSPORTATION & PUBLIC WORKS
METRORAIL ACOUSTICAL PANEL SURVEY

Order P.I. No. 3000

305 CONSULTING ENGINEERS LLC
Electronics & Mechanics
12000 E. W. 8 Street, Suite 2110
Denver, Florida 33141 1782 305-454-1111
Fax: 305-454-1111
E: info@305eng.com W: www.305eng.com
© 2004 305 Consulting Engineers LLC All Rights Reserved



Memorandum



To: Honorable Chairman Oliver G. Gilbert, III
and Members, Board of County Commissioners

From: Javier A. Betancourt, Executive Director 

Date: September 29, 2023

Re: **CITT AGENDA ITEM 7E:**
RESOLUTION BY THE CITIZENS' INDEPENDENT TRANSPORTATION TRUST (CITT) RECOMMENDING THE BOARD OF COUNTY COMMISSIONERS (BCC) AUTHORIZE THE COUNTY MAYOR OR COUNTY MAYOR'S DESIGNEE TO EXECUTE A CHANGE ORDER TO HALLEY ENGINEERING CONTRACTORS, INC. FOR THE CONSTRUCTION SERVICES FOR PROJECT TITLED METRORAIL ACOUSTICAL BARRIER PROJECT PHASE 3 (PART 2 OF 2), CONTRACT NO. CIP168-DTPW-20-CT2, INCREASING THE CONTRACT TIME BY 950 CALENDAR DAYS FOR A CONTRACT TOTAL TIME OF 1,560 CALENDAR DAYS AND INCREASING CONTRACT AMOUNT BY **\$8,861,764.20** FOR A CONTRACT TOTAL AMOUNT OF \$44,073,844.20; AUTHORIZE THE USE OF PEOPLE'S TRANSPORTATION PLAN BOND PROGRAM FUNDS FOR THIS PROJECT WHICH WAS ADDED TO THE FIVE-YEAR IMPLEMENTATION PLAN ON MARCH 6, 2018; AND AUTHORIZE THE COUNTY MAYOR OR COUNTY MAYOR'S DESIGNEE TO EXECUTE SAME AND EXERCISE THE PROVISIONS CONTAINED THEREIN **(DTPW – BCC LEGISLATIVE FILE NO. 231849) SURTAX FUNDS ARE REQUESTED**

On September 27, 2023, the CITT voted (6-1) to forward a favorable recommendation to the Board of County Commissioners (BCC) for the approval of the above referenced item, CITT Resolution No. 23-021. The vote was as follows:

Oscar J. Braynon, Chairperson – Aye
Robert Wolfarth, 1st Vice-Chairperson – Aye
Paul J. Schwiep, Esq. – Absent

Hon. Peggy Bell – Absent
Joseph Curbelo – Aye
Qjuezari Harvey – Aye
Mary Street, Esq. – Aye

Omar K. Bradford, Esq. – Aye
Meg Daly – Absent
Robert Ruano – Nay

c: Jimmy Morales, Chief Operations Officer
Bruce Libhaber, Assistant County Attorney