

Date: May 6, 2025

To: Honorable Chairman Anthony Rodriguez
and Members, Board of County Commissioners

From: Daniella Levine Cava *Daniella Levine Cava*
Mayor

Subject: Resolution Ratifying Change Order No. 2 to Contract No. W-947 to Furnish and Install a 36-Inch Ductile Iron Pipe Water Main along NW/NE 135 Street from NW 7 Avenue to NE 16 Avenue and FDOT State Road 916/NW/NE 135 Street Improvements by Acosta Tractors, Inc.

Agenda Item No. 3(B)(9)

Resolution No. R-404-25

Executive Summary

The item seeks ratification of the action of the County Mayor or County Mayor’s designee approving Change Order No. 2 to Contract No. W-947 (Contract) between Miami-Dade County (County) and Acosta Tractors, Inc. (Contractor) to furnish and install a 36-inch Ductile Iron Pipe (DIP) Water Main along NW/NE 135 Street from NW 7 Avenue to NE 16 Avenue and Florida Department of Transportation (FDOT) State Road 916/NW/NE 135 Street Improvements (Project). Change Order No. 2 is a net zero change that reallocates unused FDOT funds in the amount of \$75,783.11 for additional work related to roadway improvement items. Change Order 2 also grants a 160-day non-compensable time extension to the Contract related to the following incidents that arose during construction: (1) the need for realignment of the proposed 36-inch water main, (2) the rework and rehabilitation of bridge expansion joints, and (3) the discovery and mitigation of contaminated groundwater and soil. The 160-day extension to the Contract moved the Final Completion Date from April 11, 2024 to September 18, 2024.

Recommendation

It is recommended that the Board of County Commissioners (Board) ratify Change Order No. 2 to Contract No. W-947. Change Order No. 2 is a net zero change that reallocates unused FDOT funds for the required work. Change Order No. 2 also extends the Contract’s duration by 160-calendar days, thereby modifying the Final Completion Date from April 11, 2024 to September 18, 2024.

Capital Improvement Project

Item 1– Change Order No. 2 to Contract No W-947 grants a 160-day time extension and reallocates unused Contract funds in the amount of \$75,783.11 to other roadway improvements for FDOT. A copy of Change Order No. 2 to Contract No. W-947 is attached hereto as Exhibit A.

Delegation of Authority

The Contract was awarded pursuant to Section 2-8.2.12 of the Miami-Dade County Code related to WASD’s Acceleration Ordinance, which delegates authority to the County Mayor or County Mayor’s designee to execute change orders that do not exceed ten percent (10%) of the base contract amount, subject to ratification by the Board.

Scope

As shown on Exhibit B, which provides basic information about Change Order No. 2, the Project is in District 2, which is represented by Commissioner Marleine Bastien.

Fiscal Impact/Funding Source

There is no fiscal impact to the County from Change Order No. 2. Unutilized funds will be reallocated within the Contract.

Track Record/Monitoring

WASD Deputy Director, Planning, Regulatory Compliance and Capital Infrastructure, Marisela Aranguiz-Cueto, P.E., will oversee the implementation of Change Order No. 2 to Contract No. W-947.

Background

Contract No. W-947 was awarded to the Contractor on May 22, 2020 to furnish and install a 36-Inch DIP water main along NW/NE 135 Street from NW 7 Avenue to NE 16 Avenue and FDOT State Road 916/NW/NE 135 Street Improvements. The award was ratified by the Board on October 6, 2020 via Resolution No. R-1011-20. The utility portion of the award totaled \$8,869,736.21, with a Contingency Allowance of \$773,940.20. The roadway portion of the award totaled \$3,932,993.30, with a Contingency Allowance of \$50,000.00. The Contract duration was 455-calendar days for Final Completion with a Contingency Time Allowance of 46 days.

Change Order No. 1 increased the Contract amount by \$1,158,116.89 and extended the Contract duration by 584 days. Change Order No. 1 added additional work to the Contract, which totaled \$334,176.69; replenished both the utility installation (\$773,940.20) and roadway improvement (\$50,000.00) Contingency Allowances; replenished the Contingency Time Allowance in the amount of 94 days; and extended the time to complete the Contract by 584 days.

Change Order No. 2 reallocates \$75,783.11 in unused FDOT funds for use on other roadway improvements for FDOT and extends the Contract duration by 160 non-compensable calendar days.

Change Order No. 2 reallocates unused FDOT funds for additional FDOT-requested work for the following items:

1. **Additional Signs:** \$1,033.48 for updating road signs due to a street name change.
2. **New Pedestrian Detection Device:** \$4,376.77 for replacing a damaged safety pole ensuring proper pedestrian signal functionality.
3. **Various Adjustments:** \$25,838.04 for adjusting drainage manholes, removal of concrete, and exposed rebar corrections.
4. **Temporary Signal Maintenance:** \$22,668.80 for maintaining traffic signals during the extended project duration.
5. **Guardrail Removal:** \$8,448.05 for removing a guardrail due to post-design modifications.
6. **Pull Box Covers:** \$13,417.97 for covers with Miami-Dade Signalization markings.

The costs of this additional work, totaling \$75,783.11, will be offset by the reduction of unused FDOT line items of equal value and results in a net-zero change.

The Notice to Proceed was issued on January 18, 2021, which established the Contract's Final Completion Date as April 18, 2022. During construction, prior to the approval of Change Order No. 1, WASD approved a 46-calendar day extension through the Contract's Contingency Time Allowance, which further modified the Contract's Final Completion Date to June 3, 2022. Change Order No. 1 further extended the Final Completion Date by 584 calendar days to January 8, 2024. Subsequently, WASD

granted 45 non-compensable days through Contingency Time Allowance, which further revised the Final Completion Date to February 22, 2024.

Following the approval of Change Order No. 1, three significant incidents impacted the Project's critical path and resulted in a request for an additional 160 days.

1. The first incident involved inadequate subsoil conditions and the crossing of an existing 72-inch drainage pipe at the intersection of NE 135 Street and NE 3 Court. To address these challenges, the Contractor initially proposed a full closure of the intersection to expedite the work; however, this solution was rejected by FDOT. As a result, the alignment of the proposed 36-inch water main had to be shifted approximately 24 feet north into the canal right-of-way. This realignment required a Class III Permit, which delayed work temporarily. Sixty-seven (67) days were needed to address this issue. WASD granted a 49 non-compensable calendar day extension through the Contingency Time Allowance, which extended the Contract's Final Completion Date to April 11, 2024. The remaining 18 days will be approved through this Change Order.
2. The second incident was the rework and rehabilitation of bridge expansion joints, identified during a pre-road restoration inspection prior to asphalt placement. The inspection revealed that the material installed at the bridge slab joints had significantly deteriorated. Further investigation determined that a product specified in the design plans by the FDOT Engineer of Record (Product APL Section 930) was unsuitable for the NW 135 Street bridge slab joints. As a result, all work was halted to allow for an investigation and corrective measures, requiring 45 days, which will be approved through this Change Order.
3. The final issue arose from encountering contaminated groundwater and soil along the Project corridor. During excavation activities, elevated contamination levels were discovered, including noticeable odors and a sheen on the water, which required immediate additional testing and safety measures. Work was temporarily halted while WASD's Hazardous Management Section conducted assessments and developed mitigation strategies. To safely proceed, the Contractor was required to procure specialized equipment, including respirators, and conduct worker safety training, such as medical clearances and fit testing for protective gear. Further excavations revealed additional contamination areas at multiple locations along the Project site, requiring coordination with regulatory agencies and implementation of proper handling and disposal procedures for contaminated soil and water. These unforeseen conditions, along with the necessary training, testing, and safety precautions, significantly impacted the Project's progress. As a result, a 97-calendar day extension will be approved through this Change Order.

Change Order No. 2 grants a 160-calendar day non-compensable time extension which revises the Project's Final Completion Date from April 11, 2024 to September 18, 2024.

Small Business Enterprise Measures

On February 14, 2025, the Office of Small Business Development (SBD) reviewed Contract No. W-947 for compliance with Resolution No. R-1001-15. Change Order No. 2 increases the Contract time and does not change the overall value. This Project does not have a Small Business Enterprise measure, as such, Resolution No. R-1001-15 does not apply. See the SBD memorandum attached hereto as Exhibit C.

Attachments

A handwritten signature in black ink that reads "Roy Coley". The signature is written in a cursive style with a horizontal line underneath it.

Roy Coley
Chief Utilities and Regulatory Services Officer

EXHIBIT A

OFFICIAL FILE COPY CLERK OF THE BOARD OF COUNTY COMMISSIONERS MIAMI-DADE COUNTY, FLORIDA

MIAMI-DADE COUNTY, FLORIDA WATER AND SEWER CHANGE ORDER TO ORIGINAL CONTRACT



CHANGE ORDER NO: 2 CONTRACT NO: ~~W-947~~ DATE: 2/11/2025
 PROJECT TITLE: Furnish and Install 36-Inch DIP Water Main along NW/NE 135 Street from NW 7 Avenue to NE 16 Avenue and FDOT State Road 916/NW/NE 135 Street Improvements
 TO CONTRACTOR: Acosta Tractors Inc 11986 NW 97 Avenue Hialeah Gardens, FL 33018

YOU ARE HEREBY REQUESTED TO MAKE THE FOLLOWING CHANGES IN THE PLANS AND SPECIFICATIONS FOR THIS PROJECT AND TO PERFORM THE WORK ACCORDINGLY SUBJECT TO ALL CONTRACT STIPULATIONS AND COVENANTS.

Description of work authorized: Change Order No. 2 is a net-zero monetary change that reallocates unused funds for additional work related to roadway improvement items funded by the Florida Department of Transportation ("FDOT"). It also grants a 160-calendar day non-compensable time extension.

Monetary Justification: Contract W-947 was awarded to Acosta Tractors, Inc. (the "Contractor") on May 22, 2020 to furnish and install a 36-inch ductile iron pipe ("DIP") water main along NW/NE 135 Street from NW 7 Avenue to NE 16 Avenue. This work is part of the FDOT State Road 916/NW/NE 135 Street improvement project (the "Project"). The Project includes utility installation work for the Miami-Dade Water and Sewer Department ("WASD") and roadway improvements for FDOT. (Continued below)

Time Justification: The Notice to Proceed was issued on January 18, 2021, which established the original Final Completion Date as April 18, 2022. During construction, prior to the approval of Change Order No. 1, WASD approved a 46-calendar day extension through the Contract's Contingency Time Allowance which revised the Final Completion Date to June 3, 2022. Change Order No. 1 further extended the (Continued below)

This change order includes not only all direct costs of contractor such as labor, material, job overhead, and profit markup; but also includes any costs for modifications or changes in sequence of work to be performed, delays, rescheduling, disruption, extended direct overhead or general overhead, acceleration, material or other escalation which include wages and other impact costs.

Contractor hereby waives, fully releases, discharges and acquits Miami-Dade County of any and all liability for claims, additional costs, and any requests for additional time arising out of the fulfillment of the contract and this change order from the date of the contract award to and including execution of this change order.

SUMMARY OF CONTRACT AMOUNT / TIME

ORIGINAL CONTRACT AMOUNT.....	\$12,802,729.51
COST OF CHANGES PREVIOUSLY ORDERED.....	\$1,158,116.89
ADJUSTED CONTRACT AMOUNT PRIOR TO THIS CHANGE.....	\$13,960,846.40
COST OF CHANGES WITH THIS DOCUMENT.....	\$0.00
ADJUSTED CONTRACT AMOUNT INCLUDING THIS CHANGE.....	\$13,960,846.40
PERCENT INCREASE WITH THIS CHANGE.....	0%
TOTAL PERCENT INCREASE TO DATE.....	9%
TIME ORIGINAL CONTRACT / PREVIOUS CHANGES / THIS CHANGE.....	455 / 584 / 160
CONTINGENCY TIME ORIGINAL CONTRACT / PREVIOUS CHANGES / THIS CHANGE.....	46 / 94 / 0
ADJUSTED DURATION INCLUDING THIS CHANGE.....	1339

CERTIFYING STATEMENT *The Contractor certifies that the changes and supporting cost data included is in its considered opinion necessary and accurate and that the prices quoted are fair and reasonable*

Accepted By:



Organization	Name	Title	Date
Acosta Tractors Inc		Contractor	02/11/25
Berkley Insurance Company	Charles J Nelson, Attorney-in-Fact	Surety	February 18, 2025

Title	Name	Date
Approved By County Attorney (for legal sufficiency)	Sarah Elizabeth Davis	2/12/25
Approved By County Mayor		3/6/25
Attested By Clerk of the Board		03/10/2025

Juan Fernandez-Barquin,
Clerk of the Court and Comptroller

Attested by:
Deputy Clerk: Olga Valverde - e18183

03/10/2025



Time Justification: (Continued)

Final Completion Date by 584 calendar days to January 8, 2024. Subsequently, WASD granted 45 non-compensable days through Contingency Time Allowance, further revising the Final Completion Date to February 22, 2024.

Following the approval of Change Order No. 1, three significant incidents impacted the Project's critical path and resulted in a request for an additional 160 days.

1. The first incident involved inadequate subsoil conditions and the crossing of an existing 72-inch drainage pipe at the intersection of NE 135 Street and NE 3 Court. To address these challenges, the Contractor initially proposed a full closure of the intersection to expedite the work; however, this solution was rejected by FDOT. As a result, the alignment of the proposed 36-inch water main had to be shifted approximately 24 feet north into the canal right-of-way. This realignment required a Class III Permit, which delayed work temporarily. Sixty-seven days were needed to address this issue. WASD granted 49 non-compensable calendar day extension through the Contingency Time Allowance, which extended the Contract's Final Completion date to April 11, 2024. The remaining 18 days will be approved through this Change Order.
2. The second incident was the rework and rehabilitation of bridge expansion joints, identified during a pre-road restoration inspection prior to asphalt placement. The inspection revealed that the material installed at the bridge slab joints had significantly deteriorated. Further investigation determined that a product specified in the design plans by the FDOT Engineer of Record (Product APL Section 930) was unsuitable for the NW 135 Street bridge slab joints. As a result, all work was halted to allow for an investigation and corrective measures, requiring 45 days, which will be approved through this Change Order.
3. The final issue arose from encountering contaminated groundwater and soil along the Project corridor. During excavation activities, elevated contamination levels were discovered, including noticeable odors and a sheen on the water, which required immediate additional testing and safety measures. Work was temporarily halted while WASD's Hazardous Management Section conducted assessments and developed mitigation strategies. To safely proceed, the Contractor was required to procure specialized equipment, including respirators, and conduct worker safety training, such as medical clearances and fit testing for protective gear. Further excavations revealed additional contamination areas at multiple locations along the Project site, requiring coordination with regulatory agencies and implementation of proper handling and disposal procedures for contaminated soil and water. These unforeseen conditions, along with the necessary training, testing, and safety precautions, significantly impacted the Project's progress. As a result, a 97-calendar day extension will be approved through this Change Order.

Monetary Justification: (Continued)

The award was approved by the Board of County Commissioners (the "Board") on October 6, 2020, via Resolution No. R-1011-20. The utility portion of the award totaled \$8,869,736.21, with a Contingency Allowance of \$773,940.20. The roadway portion of the award totaled \$3,932,993.30, with a Contingency Allowance of \$50,000.00. The Contract duration was originally 455-calendar days for Final Completion with a Contingency Time Allowance of 46 days.

Change Order No. 1 increased the Contract amount by \$1,158,116.89 and extended the Contract duration by 584 days. The Change Order consisted of additional work, which totaled \$334,176.69, a replenishment of both the utility installation (\$773,940.20) and roadway improvement (\$50,000.00) Contingency Allowances, and a replenishment of the Contingency Time Allowance of 94 days.

Change Order No. 2 reallocates unused FDOT funds for additional FDOT-requested work, for the following items:

1. Additional Signs: \$1,033.48 for updating road signs due to a street name change.
2. New Pedestrian Detection Device: \$4,376.77 for replacing a damaged safety pole ensuring proper pedestrian signal functionality.
3. Various Adjustments: \$25,838.04 for adjusting drainage manholes, removal of concrete, and exposed rebar corrections.
4. Temporary Signal Maintenance: \$22,668.80 for maintaining traffic signals during the extended project duration.
5. Guardrail Removal: \$8,448.05 for removing a guardrail due to post-design modifications.
6. Pull Box Covers: \$13,417.97 for covers with Miami-Dade Signalization markings.

The costs of this additional work, totaling \$75,783.11, will be offset by the reduction of unused FDOT line items of equal value and results in a net-zero change.

Conclusion:

Change Order No. 2 is a net zero change, which reallocates unused funds for FDOT-required work. This Change Order also grants a 160-calendar day non-compensable time extension, revising the Project's Final Completion Date from April 11, 2024 to September 18, 2024.

This Change Order is revocable if not ratified by the Board of County Commissioners. In the event the Board of County Commissioners does not ratify this Change Order, the Contractor is not entitled to lost profits or other consequential or indirect damages; however, the Contractor is eligible for payment for any work done prior to failure of ratification.

Time Justification Declaration:

A time extension is provided for additional work performed outside the scope of the original Contract that affects the critical path schedule of the contracted work or previously approved changes. Should additional work be required which does not affect the critical path schedule, no time extension will be granted. Should one item of additional work run concurrent with another item of additional work, only time not duplicated can be provided.



February 13, 2025

Jose A. Gonzalez
Contract Compliance
Miami Dade Water and Sewer
3575 S LeJeune Road
Miami, FL 33146

RE: W-947 36" DI Water Main Along 135th Street
RESERVATION OF RIGHTS
Change Order to Original Contract – Change Order No: 2

Dear Mr. Gonzalez:

Acosta Tractors, Inc. (ATI) is submitting the signed Change Order to Original Contract – Change Order No: 2 with no alteration to the document, as required by Miami Dade County Water and Sewer (WASD) in order to receive payment of the work included herein. As WASD is aware, this project has been plagued with continuous unexpected/unforeseen conditions, at no fault of ATI, that have obliterated our project schedule.

By virtue of this Change Order, WASD is processing payment to ATI for change order work that has already been performed while we continue to evaluate all remaining impacts associated with this project. We agree that the monies accounted for herein are undisputedly due to ATI, but we do not agree these figures consider the entire ongoing impacts, nor all recoverable costs and additional expenses associated with the impacts to this project. Accordingly, since agreement on the total amount due to ATI for the impacts addressed in this Change Order has not been reached, the release language in this Change Order does not apply. Thereby, such waiver and release language shall not be used by the County to claim or argue that ATI has waived or released any claim or right to seek recovery of additional time and compensation resulting from delays or impacts to ATI's work, even if such delays or impacts occurred in the period during which ATI performed the additional work that is the subject(s) of this Change Order, or prior thereto.

ATI hereby reserves all rights and remedies under the contract and applicable law to seek recovery of all time and compensation for any and all delay and cost impacts to its work and does not release the County, its representatives and agents nor waives or relinquishes all claims, disputes or causes of action it has or may have against the County, its representatives and agents arising out of or in connection with this Change Order.

Sincerely,

Frank P. Acosta, P.E.
Vice President
fpacosta@acostatractors.com

Cc: Miguel Pichardo, WASD Construction Manager III
Marcel Osorio, WASD Construction Manager
Juan Curiel, WASD Asst. Director Utility Construction
Marisela Aranguiz-Cueto, WASD Deputy Director CI&R

Exhibit B

Ratification of Amendments/Change Orders Authorized by the WASD Accelerate Ordinance

No.	Type of Solicit.	Contract No.	Project Name	Firm Awarded	Comm. District	Change Order		Original Contract Amount	Funding Source(s)	Est. Start Date		Contract Measures	Brief Project Description
	Contract Type	Project No.				Amount	Time			Adjusted Contract Amount	Est. End Date		
1	County Bid Process; Construction Contract	Contract No. W-947	Furnish and Install 36-Inch DIP Water Main along NW/NE 135 Street from NW 7 Avenue to NE 16 Avenue and FDOT State Road 916/NW NE 135 Street Improvements	Acosta Tractors, Inc.	District 2 (Marleine Bastien)	\$0; 160-days non-compensable time extension	Original Contract Amount \$12,802,729.51; Adjusted Contract Amount \$13,960,846.40 (Adjusted by Change Order 1)	WASD Revenue Bonds Sold; Future Revenue Bonds; Water Renewal and Replacement Fund	Notice to Proceed Start Date: 01/18/2021 Completion Date: 09/18/2024	SBE G/S - N/A SBE A/E - N/A SBE Const. - N/A CWP Prog. - N/A	<p>This project consists of roadway improvements along State Road (SR) 916, which extends from NW 6 Avenue to SR 5/Biscayne Boulevard (the "FDOT" Portion), and installation of 13,210 linear feet (LF) of 36-inch Ductile Iron Pipe (DIP) water main and 1,300 LF of High-Density Polyethylene (HDPE) via Horizontal Directional Drilling (HDD) along the vicinity of NW 135 Street from NW 7 Avenue to NE 16 Avenue, including the Biscayne Canal crossing (the "Utility Portion").</p> <p>*** This Change Order extends the Contract Final Completion date by 160 days.</p>		

EXHIBIT C

Memorandum



Date: February 14, 2025

To: Amanda Kinnick, Interim Director
Miami-Dade Water and Sewer Department

From: Gary T. Hartfield, Director
Office of Small Business Development

A handwritten signature in blue ink, appearing to be "G. Hartfield", written over the "From:" line.

Subject: Project No. W-947, Furnish and Install 36-Inch DIP Water Main Along NW/NE 135 Street from NW 7 Avenue to NE 16 Avenue and FDOT State Road 916/NW/NE 135 Street Improvements

As part of the Change Order approval process, Project No. W-947, Furnish and Install 36-Inch DIP Water Main Along NW/NE 135 Street from NW 7 Avenue to NE 16 Avenue and FDOT State Road 916/NW/NE 135 Street Improvements was submitted to the Office of Small Business Development (SBD) for review for compliance with Resolution R-1001-15. Change Order No. 2 increases the contract time and does not change the overall contract value. This project does not have a Small Business Enterprise measure, as such R-1001-15 does not apply.

Please contact Alice Hidalgo-Gato, SBD Section Chief, at (305) 375-3153 if additional information is needed.

c: Marisela Aranguiz, Deputy Director, WASD
Juan Curiel, Chief, Assistant Director of Utility Construction, WASD
Edith Brown, Chief, Contract Compliance Division, WASD
Laurie Johnson, SBD Section Chief
Alice Hidalgo-Gato, SBD Section Chief
Patrick Hines, SPA1, SBD



MEMORANDUM
(Revised)

TO: Honorable Chairman Anthony Rodriguez
and Members, Board of County Commissioners

DATE: May 6, 2025

FROM: 
Gen Bonzon-Keenan
County Attorney

SUBJECT: Agenda Item No. 3(B)(9)

Please note any items checked.

- “3-Day Rule” for committees applicable if raised**
- 6 weeks required between first reading and public hearing**
- 4 weeks notification to municipal officials required prior to public hearing**
- Decreases revenues or increases expenditures without balancing budget**
- Budget required**
- Statement of fiscal impact required**
- Statement of social equity required**
- Ordinance creating a new board requires detailed County Mayor’s report for public hearing**
- No committee review**
- Applicable legislation requires more than a majority vote (i.e., 2/3’s present ____, 2/3 membership ____, 3/5’s ____, unanimous ____, majority plus one ____, CDMP 7 vote requirement per 2-116.1(3)(h) or (4)(c) ____, CDMP 2/3 vote requirement per 2-116.1(3) (h) or (4)(c) ____, CDMP 9 vote requirement per 2-116.1(4)(c) (2) ____) to approve**
- Current information regarding funding source, index code and available balance, and available capacity (if debt is contemplated) required**

Approved _____ Mayor
Veto _____
Override _____

Agenda Item No. 3(B)(9)
5-6-25

RESOLUTION NO. R-404-25

RESOLUTION RATIFYING ACTION BY THE COUNTY MAYOR OR COUNTY MAYOR’S DESIGNEE RELATED TO MIAMI-DADE WATER AND SEWER DEPARTMENT’S CONSENT DECREE AND CAPITAL IMPROVEMENT PROGRAMS ACCELERATION ORDINANCE PURSUANT TO SECTION 2-8.2.12 OF THE CODE OF MIAMI-DADE COUNTY, FLORIDA, SPECIFICALLY APPROVAL OF CHANGE ORDER NO. 2 TO CONTRACT NO. W-947 TO FURNISH AND INSTALL 36-INCH DIP WATER MAIN ALONG NW/NE 135 STREET FROM NW 7 AVENUE TO NE 16 AVENUE AND FDOT STATE ROAD 916/NW/NE 135 STREET, BETWEEN MIAMI-DADE COUNTY AND ACOSTA TRACTORS, INC., WHICH GRANTS A 160-DAY NON-COMPENSABLE TIME EXTENSION TO THE CONTRACT AND REALLOCATES UNUSED CONTRACT FUNDS IN THE AMOUNT OF \$75,783.11 TO OFFSET THE UNUSED FDOT FUNDS FOR ADDITIONAL FDOT-REQUESTED WORK OF EQUAL VALUE

WHEREAS, this Board desires to accomplish the purposes outlined in the accompanying memorandum, a copy of which is incorporated herein by reference,

NOW, THEREFORE, BE IT RESOLVED BY THE BOARD OF COUNTY COMMISSIONERS OF MIAMI-DADE COUNTY, FLORIDA, that this Board ratifies the action of the County Mayor or County Mayor’s designee, as authorized by section 2-8.2.12 of the Code of Miami-Dade County, Florida, specifically, approval of Change Order No. 2 to Contract No. W-947, Furnish and Install 36-inch DIP Water Main along NW/NE 135 Street from NW 7 Avenue to NE 16 Avenue and FDOT State Road 916/NW/NE 135 Street, between Miami-Dade County and Acosta Tractors, Inc. The Change Order grants a 160-day non-compensable time extension, which modifies the Final Completion Date from April 11, 2024 to September 18, 2024, and reallocates unused Contract funds from FDOT in the amount of \$75,783.11 for additional

roadway improvements requested by FDOT, which will result in a net-zero change to the Contract amount. A copy of Change Order No. 2 is attached to the accompanying memorandum as Exhibit A.

The foregoing resolution was offered by Commissioner **Eileen Higgins**, who moved its adoption. The motion was seconded by Commissioner **Kionne L. McGhee** and upon being put to a vote, the vote was as follows:

Anthony Rodriguez, Chairman	aye		
Kionne L. McGhee, Vice Chairman	aye		
Marleine Bastien	aye	Juan Carlos Bermudez	aye
Sen. René García	aye	Oliver G. Gilbert, III	aye
Roberto J. Gonzalez	aye	Keon Hardemon	aye
Danielle Cohen Higgins	aye	Eileen Higgins	aye
Raquel A. Regalado	aye	Micky Steinberg	aye
District 6 - Vacant			

The Chairperson thereupon declared this resolution duly passed and adopted this 6th day of May, 2025. This resolution shall become effective upon the earlier of (1) 10 days after the date of its adoption unless vetoed by the County Mayor, and if vetoed, shall become effective only upon an override by this Board, or (2) approval by the County Mayor of this resolution and the filing of this approval with the Clerk of the Board.



MIAMI-DADE COUNTY, FLORIDA
BY ITS BOARD OF
COUNTY COMMISSIONERS

JUAN FERNANDEZ-BARQUIN, CLERK

By: Basia Pruna
Deputy Clerk

Approved by County Attorney as
to form and legal sufficiency.

SED

Sarah E. Davis