

MEMORANDUM

Agenda Item No. 8(O)(2)

TO: Honorable Chairman Anthony Rodriguez
and Members, Board of County Commissioners

DATE: September 3, 2025

FROM: Geri Bonzon-Keenan
County Attorney

SUBJECT: Resolution ratifying action by the County Mayor related to Miami-Dade Water and Sewer Department's consent decree and capital improvement programs acceleration ordinance pursuant to section 2-8.2.12 of the Code, specifically approval of Change Order No. 1 to Contract No. S-20074 between Miami-Dade County and R & G Engineering, Inc. for a two-year Countywide Contract for removal and replacement of Sanitary Sewer Gravity Mains, with County option to renew for an additional two years on a yearly basis, which Change Order increases the Contract amount by \$820,450.00 and reallocates existing Contract funds in the amount of \$5,189,378.42 to be used for specialized construction methods necessary for certain work

Resolution No. R-865-25

The accompanying resolution was prepared by the Water and Sewer Department and placed on the agenda at the request of Prime Sponsor Commissioner Raquel A. Regalado.



Geri Bonzon-Keenan
County Attorney

GBK/jp

MDC001

Memorandum



Date: September 3, 2025

To: Honorable Chairman Anthony Rodriguez
and Members, Board of County Commissioners

From: Daniella Levine Cava *Daniella Levine Cava*
Mayor

Subject: Resolution Ratifying Change Order No. 1 to Contract No. S-20074 for a Two-Year Countywide Contract for Removal and Replacement of Sanitary Sewer Gravity Mains, with County Option to Renew for an Additional Two Years on a Yearly Basis, with R & G Engineering, Inc.

Executive Summary

The item seeks ratification from the Board of County Commissioners (the Board) of the action of the County Mayor or County Mayor's designee approving Change Order No. 1 to Contract No. S-20074 (the Contract) between Miami-Dade County (the County) and R & G Engineering, Inc. (the Contractor) for a *Two-Year Countywide Contract for Removal and Replacement of Sanitary Sewer Gravity Mains, with County Option to Renew for an Additional Two Years on a Yearly Basis* (the Project).

Change Order No. 1 increases the Contract amount by \$820,450.00 to ensure sufficient funding is available for future specialized high-complexity repairs, which brings the total Contract amount up from \$10,000,000.00 to \$10,820,450.00. In addition, this Change Order reallocates \$5,189,378.42 in existing Contract funds for the immediate costs of high-complexity repairs in environmentally constrained areas of the County.

Change Order No. 1 addresses specialized construction methods for replacing gravity sewer piping in environmentally and logistically constrained coastal areas of the County. The work, originally intended to be countywide, has been redirected to high-priority areas like Belle Meade, where high water tables and dewatering restrictions make standard methods unfeasible. Specialized techniques, including certified dive teams, custom sheeting and shoring systems, and specialty pipe fittings, were deemed necessary and cost-effective to ensure safe and successful completion. These deviations from standard procedures were deemed necessary and cost-justified to ensure the safe and effective completion of the work. As part of its regulatory priorities, the repair and rehabilitation of the County's wastewater gravity lines are essential to preventing sanitary sewer overflows and ensuring the long-term reliability and resilience of the wastewater collection system.

The repair and rehabilitation of the County's wastewater gravity lines are key to preventing sanitary sewer overflows and ensuring long-term system reliability. This project aligns with WASD's goal of becoming a future-ready utility, strengthening resilience and ensuring continuous, reliable service in the face of emergencies and changing environmental conditions.

Recommendation

It is recommended that the Board ratify Change Order No. 1 to the Contract. Change Order No. 1 increases the Contract amount by \$820,450.00 and reallocates \$5,189,378.42 in existing Contract funds.

A copy of Change Order No. 1 to the Contract is attached hereto as Exhibit A. Basic details about the Project are set forth on Exhibit B attached hereto.

Scope

The Project will take place throughout the County; therefore, the impact of this item is countywide in nature.

Delegation of Authority

The Contract was awarded pursuant to Section 2-8.2.12 of the Miami-Dade County Code related to WASD's Acceleration Ordinance, which delegates authority to the County Mayor or County Mayor's designee to execute change orders that do not exceed ten percent of the base contract amount, subject to ratification by the Board.

Fiscal Impact/Funding Source

The additional fiscal impact of Change Order No.1 to the County is a net increase of \$820,450.00 to the Contract and will be funded out of WASD Revenue Bonds Sold and Future WASD Revenue Bonds. There will be no impact to the General Fund. The Project is in WASD's Fiscal Year 2024-2025 Adopted Budget and Multi-Capital Plan under Peak Flow Management – Flow Reduction Program (FRP), Program #9650201, Page #94.

Track Record/Monitoring

WASD's Deputy Director of Planning, Regulatory Compliance and Capital Infrastructure, Marisela Aranguiz-Cueto, P.E., will oversee the implementation of Change Order No. 1 to the Contract.

Background

The Contract was awarded to the Contractor on April 24, 2024 for the Project and was later ratified by the Board on October 1, 2024, via Resolution No. R-865-24. The total Contract award for the initial two-year term was \$10,000,000.00 with a Contract duration of 730-calendar days and a Contingency Time Allowance of 73 days. The Contract was inclusive of two (2) one-year options to renew in an amount not to exceed of \$5,000,000.00 per option.

The Notice to Proceed was issued on July 22, 2024, which established July 22, 2026 as the Contract's Final Completion Date. The Project consists of the removal and replacement of approximately 58,000 linear feet of existing 8-inch through 36-inch diameter gravity sewer mains on a full reach or point repair basis and the removal and replacement of approximately 50,000 linear feet of sewer laterals.

Change Order No. 1 addresses critical sewer infrastructure repairs that require specialized construction methods and swift execution in environmentally sensitive and logistically constrained areas of the County as well as time-sensitive repairs required in several sanitary sewer basins, which are described in more detail below. Additionally, Change Order No. 1 increases the Contract amount by \$820,450.00 to establish a Dedicated Allowance for specialized construction methods, such as dive teams, required to complete repairs where there are non-typical permitting conditions, such as the disapproval of dewatering. In addition, this Change Order reallocates \$5,189,378.42 in existing Contract funds to be used for time sensitive and specialized construction methods.

Specialized Construction Methods for Repairs

This Change Order includes additional costs for repairs requiring specialized construction methods along approximately 3,600 linear feet of gravity sewer piping. The work also includes the installation of 30 public-side laterals to properties located in various areas throughout the County. These project locations are either environmentally sensitive or logistically constrained, which has necessitated the use of specialized methods to complete the required infrastructure repairs and replacements.

To access and repair the pipes under these sensitive conditions, the Contractor is required to employ certified dive teams for underwater pipe installation, implement customized sheeting and shoring systems, and use specialty pipe fittings designed to withstand submerged conditions. These alternative methods represent a significant deviation from typical construction techniques used in similar pipe replacement projects across the County and directly contribute to the increased cost of work.

A prime example is the Belle Meade neighborhood, a low-lying island community adjacent to Biscayne Bay. Unlike other locations in the County, where the high-water table is manageable, the proximity to the Bay makes it impossible to isolate flow. Additionally, the nearest pump station is under a strict moratorium—one of fewer than 3% of pump stations Countywide with this designation—which prohibits any dewatering or discharge. As a result, standard open trench or bypass methods could not be used.

The total cost for the required modifications and specialized repairs is \$4,296,871.93. This amount covers all labor (including diver services), equipment, underwater pipe access and installation, customized sheeting and shoring systems, and specialty pipe fittings necessary to complete the work in these environmentally sensitive areas. WASD has reviewed the associated costs and determined them to be fair, reasonable, and justifiable.

Time-Sensitive Repairs

Additionally, the Contractor was directed to perform time-sensitive repairs in several sanitary sewer basins subject to regulatory deadlines. To maximize productivity and avoid permitting delays, the Contractor combined multiple rehabilitation technologies – including lining and traditional replacement – under a consolidated Right-of-Way Permit. In constrained locations, portions of infrastructure were relocated outside congested utility corridors. The urgency of these repairs increased after the contractor for the previous Dig and Replace Contract (S-955; Metro Express, Inc.) declined to exercise the option to renew, which made it critical for the Department to immediately proceed with time-sensitive repairs at multiple vulnerable locations, including those within sanitary sewer basins subject to regulatory deadlines. These specialized repairs required non-traditional construction methods that were not originally included in the Contract bid items but which are fully aligned with the Contract's intended scope of replacing and rehabilitating sewer infrastructure across the County.


The total cost of these time-sensitive repairs is \$892,506.48, which includes all labor, materials, and equipment. These costs have also been reviewed by WASD and were found to be fair, reasonable, and justifiable.

Small Business Enterprise Measures

On May 30, 2025, the Strategic Procurement Department (SPD) reviewed the Contract for compliance with Resolution No. R-1001-15. This Project does not have a Small Business Enterprise measure; therefore, Resolution No. R-1001-15 does not apply. The Contractor is in compliance with the Responsible Wages and Benefits requirements.

See the SPD memorandum attached hereto as Exhibit C.

Attachments



Roy Coley
Chief Utilities and Regulatory Services Officer

MIAMI-DADE COUNTY, FLORIDA

WATER AND SEWER

CHANGE ORDER TO ORIGINAL CONTRACT

EXHIBIT A



CHANGE ORDER NO: 1

CONTRACT NO: S-20074

DATE: 5/22/2025

PROJECT TITLE: Two-Year Countywide Contract for Removal and Replacement of Sanitary Sewer Gravity mains, with County Option to Renew for an Additional Two Years on a Yearly Basis

TO CONTRACTOR: R & G Engineering, Inc. 10830 N.W. 23rd Street Miami, FL 33172

YOU ARE HEREBY REQUESTED TO MAKE THE FOLLOWING CHANGES IN THE PLANS AND SPECIFICATIONS FOR THIS PROJECT AND TO PERFORM THE WORK ACCORDINGLY, SUBJECT TO ALL CONTRACT STIPULATIONS AND COVENANTS.

Description of work authorized:

Change Order No. 1 increases the total Contract amount by an additional \$820,450.00 to ensure sufficient funding is available for future specialized repairs and remaining standard work under the original scope. In addition, this Change Order includes a net-zero reallocation of \$5,189,378.42 in existing Contract funds to cover the immediate costs of high-complexity repairs in environmentally constrained areas of the County.

Monetary Justification:

Contract S-20074 was awarded to R & G Engineering, Inc. (the Contractor) on April 24, 2024 for a Two-Year Countywide Contract for Removal and Replacement of Sanitary Sewer Gravity Mains, with County Option to Renew (OTR) for an Additional Two Years on a Yearly Basis. The Contract award was for \$10,000,000 with a Contract duration of 730-calendar days for Final Completion and a Contingency (Continued below)

Time Justification:

There is no time extension associated with this Change Order.

This change order includes not only all direct costs of contractor such as labor, material, job overhead, and profit markup; but also includes any costs for modifications or changes in sequence of work to be performed, delays, rescheduling, disruption, extended direct overhead or general overhead, acceleration, material or other escalation which include wages and other impact costs.

Contractor hereby waives, fully releases, discharges and acquits Miami-Dade County of any and all liability for claims, additional costs, and any requests for additional time arising out of the fulfillment of the contract and this change order from the date of the contract award to and including execution of this change order.

SUMMARY OF CONTRACT AMOUNT / TIME

ORIGINAL CONTRACT AMOUNT-----	\$10,000,000.00
COST OF CHANGES PREVIOUSLY ORDERED-----	\$0.00
ADJUSTED CONTRACT AMOUNT PRIOR TO THIS CHANGE-----	\$10,000,000.00
COST OF CHANGES WITH THIS DOCUMENT-----	\$820,450.00
ADJUSTED CONTRACT AMOUNT INCLUDING THIS CHANGE-----	\$10,820,450.00
PERCENT INCREASE WITH THIS CHANGE-----	8%
TOTAL PERCENT INCREASE TO DATE-----	8%
TIME: ORIGINAL CONTRACT / PREVIOUS CHANGES / THIS CHANGE-----	1460 / 0 / 0
CONTINGENCY TIME: ORIGINAL CONTRACT / PREVIOUS CHANGES / THIS CHANGE-----	0 / 0 / 0
ADJUSTED DURATION INCLUDING THIS CHANGE-----	1460

CERTIFYING STATEMENT:

The Contractor certifies that the changes and supporting cost data included is in its considered opinion necessary and accurate and that the prices quoted are fair and reasonable.

Organization	Name	Accepted By:	Title	Date
R & G Engineering, Inc.			Contractor	6/2/25
Surety: FCCI INSURANCE COMPANY	JOHN W. CHARLTON, ATTORNEY-IN-FACT		Surety	JUNE 2, 2025

Title	Name	Date
Approved By: County Attorney (for legal sufficiency)		6/16/25
Approved By: County Mayor		6/13/25
Attested By: Clerk of the Board		

Juan Fernandez-Barquin,
Clerk of the Court and Comptroller

Attested by:
Deputy Clerk: Olga Valverde - e18183

06/16/2025

MDC005



Monetary Justification: (Continued)

Time Allowance of 73 days. The two one-year options to renew are for a not to exceed amount of \$5,000,000 per option. The Contract was ratified by the Board of County Commissioners (the Board) on October 1, 2024, via Resolution No. R-865-24. The Notice to Proceed was issued on July 22, 2024, which established July 22, 2026 as the Contract's Final Completion Date.

Specialized Construction Methods for Repairs

This Change Order includes additional costs for repairs requiring specialized construction methods along approximately 3,600 linear feet of gravity sewer piping. The work also includes the installation of 30 public-side laterals to properties located in various areas throughout the County. These project locations are either environmentally sensitive or logistically constrained, which has necessitated the use of specialized methods to complete the required infrastructure repairs and replacements.

To access and repair the pipes under these sensitive conditions, the Contractor is required to employ certified dive teams for underwater pipe installation, implement customized sheeting and shoring systems, and use specialty pipe fittings designed to withstand submerged conditions. These alternative methods represent a significant deviation from typical construction techniques used in similar pipe replacement projects across the County and directly contribute to the increased cost of work.

A prime example is the Belle Meade neighborhood, a low-lying island community adjacent to Biscayne Bay. Unlike other locations in the County, where the high water table is manageable, the proximity to the Bay makes it impossible to isolate flow. Additionally, the nearest pump station is under a strict moratorium—one of fewer than 3% of pump stations Countywide with this designation—prohibiting any dewatering or discharge. As a result, standard open trench or bypass methods could not be used.

The total cost for the required modifications and specialized repairs is \$4,296,871.93. This amount covers all labor (including diver services), equipment, underwater pipe access and installation, customized sheeting and shoring systems, and specialty pipe fittings necessary to complete the work in these environmentally sensitive areas. The Construction Management Team has reviewed the associated costs and determined them to be fair, reasonable, and justifiable.

Time-Sensitive Repairs

Additionally, the Contractor was directed to perform time-sensitive repairs in several sanitary sewer basins subject to regulatory deadlines. To maximize productivity and avoid permitting delays, the Contractor combined multiple rehabilitation technologies – including lining and traditional replacement – under a consolidated Right-of-Way Permit. In constrained locations, portions of infrastructure were relocated outside congested utility corridors. The urgency of these repairs increased after the contractor for the previous Dig and Replace Contract (S-955; Metro Express, Inc.) declined to exercise the option to renew, making it critical for the Department to immediately proceed with time-sensitive repairs at multiple vulnerable locations, some of which are within sanitary sewer basins subject to regulatory deadlines. These specialized repairs required non-traditional construction methods that were not originally included in the Contract bid items but which are fully aligned with the Contract's intended scope of replacing and rehabilitating sewer infrastructure across the County.

The total cost of these repairs is \$892,506.49, which includes all labor, materials, and equipment. These costs have also been reviewed and found to be fair, reasonable, and justifiable.

The total cost of time sensitive and specialized construction methods for repairs is \$5,189,378.42. These costs will be offset by reallocating existing Contract funds.

In addition, this Change Order also increases the Contract amount by \$820,450.00 to establish a Dedicated Allowance for specialized construction methods required to complete repairs, i.e., dive teams, to mitigate non-typical permitting conditions such as the disapproval of dewatering.

Conclusion:

Change Order No. 1 increases the Contract amount by \$820,450.00 to establish a Dedicated Allowance for specialized construction methods required to complete repairs. In addition, this Change Order reallocates \$5,189,378.42 in existing Contract funds for costs of time sensitive and specialized repairs to the sanitary sewer system.

This Change Order is revocable if not ratified by the Board of County Commissioners. In the event the Board does not ratify the Change Order, the Contractor shall not be entitled to lost profit or any consequential or indirect damages. However, the Contractor will be eligible for payment for work performed prior to the failure of ratification.

Time Justification Declaration:

A time extension is provided for additional work performed outside the scope of the original Contract that affects the critical path schedule of the contracted work or previously approved changes. Should additional work be required which does not affect the critical path schedule, no time extension will be granted. Should one item of additional work run concurrent with another item of additional work, only time not duplicated can be provided.



GENERAL POWER OF ATTORNEY

Know all men by these presents: That the FCCI Insurance Company, a Corporation organized and existing under the laws of the State of Florida (the "Corporation") does make, constitute and appoint:

D.W. Matson, III; John W. Charlton

Each, its true and lawful Attorney-In-Fact, to make, execute, seal and deliver, for and on its behalf as surety, and as its act and deed in all bonds and undertakings provided that no bond or undertaking or contract of suretyship executed under this authority shall exceed the sum of (not to exceed \$20,000,000.00): \$20,000,000.00

This Power of Attorney is made and executed by authority of a Resolution adopted by the Board of Directors. That resolution also authorized any further action by the officers of the Company necessary to effect such transaction.

The signatures below and the seal of the Corporation may be affixed by facsimile, and any such facsimile signatures or facsimile seal shall be binding upon the Corporation when so affixed and in the future with regard to any bond, undertaking or contract of surety to which it is attached.

In witness whereof, the FCCI Insurance Company has caused these presents to be signed by its duly authorized officers and its corporate Seal to be hereunto affixed, this 23rd day of July, 2020.

Attest:

Christina D. Welch, President
FCCI Insurance Company



Christopher Shoucair,
EVP, CFO, Treasurer, Secretary
FCCI Insurance Company

State of Florida
County of Sarasota

Before me this day personally appeared Christina D. Welch, who is personally known to me and who executed the foregoing document for the purposes expressed therein.

My commission expires: 2/27/2027



PEGGY SNOW
Commission # HH 326535
Expires February 27, 2027

Notary Public

State of Florida
County of Sarasota

Before me this day personally appeared Christopher Shoucair, who is personally known to me and who executed the foregoing document for the purposes expressed therein.

My commission expires: 2/27/2027



PEGGY SNOW
Commission # HH 326535
Expires February 27, 2027

Notary Public

CERTIFICATE

I, the undersigned Secretary of FCCI Insurance Company, a Florida Corporation, DO HEREBY CERTIFY that the foregoing Power of Attorney remains in full force and has not been revoked; and furthermore that the February 27, 2020 Resolution of the Board of Directors, referenced in said Power of Attorney, is now in force.

Dated this 2ND day of JUNE, 2025

Christopher Shoucair, EVP, CFO, Treasurer, Secretary
FCCI Insurance Company

Exhibit B

Ratification of Amendments/Change Orders Authorized by the WASD Accelerate Ordinance

No.	Type of Solicit.	Contract No.	Project Name	Firm Awarded	Comm. District	Change Order Amount	Original Contract Amount	Funding Source(s)	Est. Start Date	Contract Measures	Brief Project Description
	Contract Type	Project No.				Change Order Time	Adjusted Contract Amount		Est. End Date		Change Order Description
1	County Bid Process; Construction Contract	Contract No. S-20074	Two-Year Countywide Contract for Removal and Replacement of Sanitary Sewer Gravity Mains, with County Option to Renew for an Additional Two Years on a Yearly Basis	R & G Engineering, Inc.	Various Commission Districts	\$820,450.00; N/A	Original Contract Amount \$10,000,000.00; Adjusted Contract Amount \$10,820,450.00	WASD Revenue Bonds Sold; Future Revenue Bonds	Notice to Proceed Start Date: 07/22/2024 Completion Date: 07/22/2026 (With option to extend the contract for two ,1-year options to renew)	SBE G/S - NA SBE A/E - N/A SBE Const. - N/A CWP Prog. - N/A	Project consists of the removal and replacement of approximately 58,000 linear feet of existing 8-inch through 36-inch diameter gravity sewer mains on a full reach or point repair basis and removal and replacement of approximately 50,000 linear feet of sewer laterals and all other appurtenant and miscellaneous items and work for a complete, functional, and satisfactory installation. *** This Change Order No. 1 increase the Contract amount by \$820,450.00.

EXHIBIT C

Memorandum



Date: May 30, 2025

To: Paul Adams, Chief, Construction Constructs Division
Miami-Dade Water and Sewer Department

From: Alice Hidalgo-Gato, SBD Section Chief
Strategic Procurement Department *UP Bravo for*

Subject: Project No. S-20074, Two-Year Countywide Contract for Removal and Replacement of Sanitary Sewer Gravity mains, with County Option to Renew for an Additional Two Years on a Yearly Basis

As part of the Change Order approval process, Project No. S-20074, Two-Year Countywide Contract for Removal and Replacement of Sanitary Sewer Gravity Mains, with County Option to Renew for an Additional Two Years on a Yearly Basis was submitted to the Strategic Procurement Department (SPD) for review for compliance with Resolution R-1001-15. Change Order No. 1 increases the contract overall value only. This project does not have a Small Business Enterprise measure, as such R-1001-15 does not apply. R&G Engineering, Inc. and its subcontractors are in compliance with the Responsible Wages and Benefits requirements.

Please contact Alice Hidalgo-Gato, SBD Section Chief, at (305) 375-3153 if additional information is needed.

c: Amanda Kinnick, Interim Director, WASD
Marisela Aranguiz, Deputy Director, WASD
Juan Curiel, Chief, Assistant Director of Utility Construction, WASD
Edith Brown, Chief, Contract Compliance Division, WASD
Frances Morris, Chief Financial Officer, WASD
Rita Silva, P3 Division Director, SPD
Yanira Bravo, SBD Section Manager, SPD
Patrick Hines, SPA1, SPD



MEMORANDUM

(Revised)

TO: Honorable Chairman Anthony Rodriguez
and Members, Board of County Commissioners

DATE: September 3, 2025

FROM: 
Glen Bonzon-Keenan
County Attorney

SUBJECT: Agenda Item No. 8(O)(2)

Please note any items checked.

- ☐ "3-Day Rule" for committees applicable if raised
- ☐ 6 weeks required between first reading and public hearing
- ☐ 4 weeks notification to municipal officials required prior to public hearing
- ☐ Decreases revenues or increases expenditures without balancing budget
- ☐ Budget required
- ☐ Statement of fiscal impact required
- ☐ Statement of social equity required
- ☒ Ordinance creating a new board requires detailed County Mayor's report for public hearing
- ☐ No committee review
- ☐ Applicable legislation requires more than a majority vote (i.e., 2/3's present ____, 2/3 membership ____, 3/5's ____, unanimous ____, majority plus one ____, CDMP 7 vote requirement per 2-116.1(3)(h) or (4)(c) ____, CDMP 2/3 vote requirement per 2-116.1(3) (h) or (4)(c) ____, CDMP 9 vote requirement per 2-116.1(4)(c) (2) ____) to approve
- ☐ Current information regarding funding source, index code and available balance, and available capacity (if debt is contemplated) required

Approved _____ Mayor
Veto _____
Override _____

Agenda Item No. 8(O)(2)
9-3-25

RESOLUTION NO. R-865-25

RESOLUTION RATIFYING ACTION BY THE COUNTY MAYOR OR COUNTY MAYOR'S DESIGNEE RELATED TO MIAMI-DADE WATER AND SEWER DEPARTMENT'S CONSENT DECREE AND CAPITAL IMPROVEMENT PROGRAMS ACCELERATION ORDINANCE PURSUANT TO SECTION 2-8.2.12 OF THE CODE OF MIAMI-DADE COUNTY, FLORIDA, SPECIFICALLY APPROVAL OF CHANGE ORDER NO. 1 TO CONTRACT NO. S-20074 BETWEEN MIAMI-DADE COUNTY AND R & G ENGINEERING, INC. FOR A TWO-YEAR COUNTYWIDE CONTRACT FOR REMOVAL AND REPLACEMENT OF SANITARY SEWER GRAVITY MAINS, WITH COUNTY OPTION TO RENEW FOR AN ADDITIONAL TWO YEARS ON A YEARLY BASIS, WHICH CHANGE ORDER INCREASES THE CONTRACT AMOUNT BY \$820,450.00 AND REALLOCATES EXISTING CONTRACT FUNDS IN THE AMOUNT OF \$5,189,378.42 TO BE USED FOR SPECIALIZED CONSTRUCTION METHODS NECESSARY FOR CERTAIN WORK

WHEREAS, this Board desires to accomplish the purposes outlined in the accompanying memorandum, a copy of which is incorporated herein by reference,

NOW, THEREFORE, BE IT RESOLVED BY THE BOARD OF COUNTY COMMISSIONERS OF MIAMI-DADE COUNTY, FLORIDA, that this Board ratifies the action of the County Mayor or County Mayor's designee, as authorized by section 2-8.2.12 of the Code of Miami-Dade County, Florida, specifically, approval of Change Order No. 1 to Contract No. S-20074, Two-Year Countywide Contract for Removal and Replacement of Sanitary Sewer Gravity Mains, with County Option to Renew for an Additional Two Years on a Yearly Basis, between Miami-Dade County and R & G Engineering Inc. Change Order No. 1 increases the Contract amount by \$820,450.00, thereby bringing the total Contract award up from

\$10,000,000.00 to \$10,820,450.00, and reallocates \$5,189,378.42 of existing Contract funds for specialized construction methods required for time sensitive and environmentally sensitive installations. A copy of Change Order No. 1 is attached to the accompanying memorandum as Exhibit A.

The foregoing resolution was offered by Commissioner **Danielle Cohen Higgins** , who moved its adoption. The motion was seconded by Commissioner **Kionne L. McGhee** and upon being put to a vote, the vote was as follows:

Anthony Rodriguez, Chairman	aye		
Kionne L. McGhee, Vice Chairman	aye		
Marleine Bastien	aye	Juan Carlos Bermudez	absent
Sen. René García	absent	Oliver G. Gilbert, III	aye
Roberto J. Gonzalez	aye	Keon Hardemon	aye
Danielle Cohen Higgins	aye	Eileen Higgins	aye
Natalie Milian Orbis	aye	Raquel A. Regalado	aye
Micky Steinberg	aye		

The Chairperson thereupon declared the resolution duly passed and adopted this 3rd day of September, 2025. This resolution shall become effective upon the earlier of (1) 10 days after the date of its adoption unless vetoed by the County Mayor, and if vetoed, shall become effective only upon an override by this Board, or (2) approval by the County Mayor of this Resolution and the filing of this approval with the Clerk of the Board.



MIAMI-DADE COUNTY, FLORIDA
BY ITS BOARD OF
COUNTY COMMISSIONERS

JUAN FERNANDEZ BARQUIN, CLERK

By: **Basia Pruna**
Deputy Clerk

Approved by County Attorney as
to form and legal sufficiency.

SED

Sarah E. Davis