

Miami-Dade Water and Sewer Department (WASD)

Transparency Report

Summary of Changes

April 2026

Exhibit A – WASD Infrastructure Projects in Procurement

A. Awarded Contracts

Accelerate Ordinance No. 14-77 (Yes/No)	SPD Project No. & Commission Districts & Project Description	Firms Awarded, Status and Comments
Yes	S- 16126 Commission District 2 GOB Basin 1204 (D2-B) NW 27 Ave Miami Ave Along 79 St	4/21/2026 BCC Ratification Approval Reso. R-314-26
Yes	E24WS06 Commission Various Water and Sewer Rates, Fee Analysis, and Bond Engineering Services	4/09/2026 Contract Award Recommendation Approved to Arcadis U.S., Inc. Pending Ratification

B. Projects Advertised

Yes	S-952 Commission District 7 CE-1 - CDWWTP - Pump Station for Municipal Wells	Under the Cone of Silence 4/23/2026 Project Advertised 6/24/2026 Bid Due Date
-----	---	---

C. Status Change

--	--	--

Exhibit B – Capital Expenditures

Exhibit B shows the preliminary capital expenditures for the month of April 2026 in the amount of \$48,593,086.81 and the Fiscal Year-to-Date (FYTD) Expenditures in the amount of \$388,846,918

Exhibit C – Status of Consent Decree Projects

Item	Consent Decree Project Title	Summary of Changes
Current, Consent Decree Total Cost		

See highlighted cost changes in report.	Project costs are updated monthly, based on changes to the Estimate at Completion. See highlighted changes.
Project Phase	
Phase % Complete	
See highlighted percentage changes in report.	Project phase % complete are updated monthly (changes highlighted), as projects progress to completion.
Actual Compliance Dates	
Remarks	
CD 2.9 RS Pump Stations Plant 1	<p>On February 9,2026 the department filled a rejection of all bids for the active solicitation. A new procurement process will be initiated.</p> <p>On November 15,2023 the County submitted electronic notification of a delay and time extension request to EPA and FDEP.</p> <p>CD 2.09 is currently undergoing the procurement phase.</p>
Data Month	Changed to “March 2026”
Stipulated Penalties Notices from FDEP	
Sanitary Sewer Overflow (SSO) Events	N/A