Memorandum

MIAMI-DADE COUNTY

Date: November 17, 2026

Agenda Item No. 8(O)(4)

To: Honorable Chairman Anthony Rodriguez
and Members, Board of County Commissioners

From: Daniella Levine Cava
Mayor

Subject: Resolution Ratifying Change Order No. 1 to Contract No. S-933 for the Construction of a New Chlorine Contact Tank (ST-2C) at the South District Wastewater Treatment Plant with Daniel O'Connell's Sons, Inc.

Executive Summary

The item seeks ratification by the Board of County Commissioners (the Board) of the action of the County Mayor or County Mayor's designee approving Change Order No. 1 to Contract No. S-933 (the Contract) between Miami-Dade County (the County) and Daniel O'Connell's Sons, Inc. (the Contractor) for the *Construction of a New Chlorine Contact Tank (ST-2C) at the South District Wastewater Treatment Plant* (the Project). **Change Order No. 1 has no additional fiscal impact to the County and solely grants a 203-calendar day time extension**, inclusive of 10 compensable days. The Project has since been successfully completed, and this Change Order will serve as the final Contract closeout.

The Project, ratified by the Board via Resolution No. R-1009-22, involves the construction of a new Chlorine Contact Tank, connections to three Injection Wells, and installation of other facility upgrades at Miami-Dade Water and Sewer's (WASD) South District Wastewater Treatment Plant (SDWWTP). Change Order No. 1 grants a 203-calendar day time extension due to critical-path delays attributable to weather conditions, late design changes, and unforeseen constructability issues requiring reconfiguration of the 72-inch piping system and subsequent resequencing of construction activities. All costs associated with the 10 compensable days were funded through the Contract's existing Contingency Allowance.

The SDWWTP utilizes a pure oxygen activated treatment system for the primary and secondary treatment of wastewater and HLD prior to disposal through the municipal injection wells. The expansion of the SDWWTP is critical to increasing treatment capacity, accommodating the growing demands of the regional wastewater system, and ensuring continue compliance with State operating permit requirements.

Recommendation

It is recommended that the Board ratify Change Order No. 1 to the Contract. Change Order No. 1 grants a 203-day time extension. A copy of Change Order No. 1 is attached hereto as Exhibit A. Basic details about the Project are set forth on Exhibit B attached hereto.

Scope

The Project is being performed at WASD's SDWWTP, located in Commission District 8, which is represented by Commissioner Danielle Cohen Higgins.

Delegation of Authority

The Contract was awarded pursuant to Section 3-10 of the Code of Miami-Dade County, Florida (WASD's Acceleration Ordinance), which delegates authority to the County Mayor or County Mayor's designee to execute change orders that do not exceed ten percent of the base contract amount, subject to ratification by the Board.

Fiscal Impact/Funding Source
There is no additional fiscal impact to the County from Change Order No. 1. Change Order No. 1 provides a 203-calendar-day time extension. Ten days of the 203 are considered compensable, but these costs have already been paid through the Contract's existing Contingency Allowance.

Track Record/Monitoring
WASD's Deputy Director of Planning, Regulatory Compliance and Capital Infrastructure, Marisela Aranguiz-Cueto, P.E., will oversee the implementation of Change Order No. 1 to the Contract.

Background
The Contract was awarded to the Contractor on October 18, 2022. The award was ratified on October 18, 2022 by the Board via Resolution No. R-1009-22. The total Contract award was $60,936,610.00 and included a Contingency Allowance of $5,299,700.00; a Contract duration of 675 calendar days; and a Contingency Time Allowance of 74 calendar days.

The Notice to Proceed was issued on November 29, 2022, which established July 6, 2024 as the Injection Wellhead Completion Date (Milestone No. 1); October 4, 2024 as the Substantial Completion Date; and November 29, 2024 as the Final Completion Date. Subsequently, WASD granted a time extension of 73 calendar days through the Contract's Contingency Time Allowance, which extended the Milestone No. 1 Completion Date to September 17, 2024; the Substantial Completion Date to December 16, 2024; and the Final Completion Date to February 10, 2025.

During construction, the Project experienced critical-path delays associated with differing field conditions involving the existing Prestressed Concrete Cylinder Pipe (PCCP), a delayed design clarification regarding grounding wire installation, and adverse weather conditions, which are further detailed below. As a result, Change Order No. 1 provides for a total time extension of 203 calendar days and extends the Milestone No. 1 Completion Date from September 17, 2024 to April 8, 2025; the Substantial Completion Date from December 16, 2024 to July 7, 2025; and the Final Completion Date from February 10, 2025 to September 1, 2025. The Project has since been successfully completed. Although the Project has been completed, this item is being presented to the Board at this time because the contract closeout process required extended negotiations and the resolution and reconciliation of outstanding contractual matters before the Change Order could be finalized.

Unforeseen Conditions – 186-calendar day non-compensable time extension
The Contract required the installation of a new 72-inch PCCP connection to the existing North Effluent Loop. During construction, the Contractor encountered existing 84-inch PCCP siphons that differed from the information available in the design documents. The original design intent was to install the new 72-inch PCCP within the existing 84-inch PCCP; however, due to the actual physical characteristics and dimensions of the existing siphons, this installation method was not feasible. As a result, the existing 84-inch PCCP had to be removed and replaced with additional piping and associated appurtenances. These unforeseen conditions required redesign, additional construction activities, and resequencing of the work, which resulted in a critical-path delay of 186 calendar days.

Grounding Wires – 10-calendar day compensable time extension & 2-calendar day non-compensable time extension
During construction, a question arose regarding the installation of grounding wires along the handrails at Chlorine Contact Chamber (CCC) No. 10. The Contractor submitted a Request for Information (RFI) seeking clarification regarding the grounding wire connections. The Engineer of Record (EOR) required 12 calendar days to review and respond to the RFI. The EOR ultimately confirmed that the proposed field modification was acceptable and allowed the Contractor to proceed with the handrail installation. Of the 12 calendar days, 10 days are considered compensable due to the delayed design clarification. The Contractor was, therefore, compensated in the amount of $36,249.60 ($3,624.96 per day, as established in the Contract) through the Contract's existing Contingency Allowance.

Weather Delays – 5-calendar day non-compensable time extension
During the course of the Project, critical-path activities were impacted by adverse weather conditions on five separate days. These delays affected the Contractor's ability to perform scheduled work and will be recognized through a five-calendar-day time extension.

Small Business Enterprise Measures
On June 5, 2026, the Strategic Procurement Department (SPD) reviewed the Contract for compliance with Resolution No. R-1001-15. Resolution No. R-1001-15 requires County contracts with small business measures to meet at least 85 percent of the small business goals applicable to the portion(s) of the contract work performed to date before a change order or contract amendment is considered for Board approval. However, Resolution No. R-525-17 exempted change orders or amendments for non-compensatory time extensions from this requirement. Change Order No. 1 is for a time extension only; therefore, Resolution No. R-1001-15 does not apply.

The Project was awarded with the following Small Business Enterprise (SBE) goals: 1.43%– for Construction (SBE-Construction) and 1.56% for SBE – Goods (SBE-Goods).

See the SPD correspondence attached hereto as Exhibit C.

Attachments

Roy Coley
Deputy Mayor

Exhibit A

OFFICIAL FILE COPY
CLERK OF THE BOARD
OF COUNTY COMMISSIONERS
MIAMI-DADE COUNTY, FLORIDA

MIAMI-DADE COUNTY, FLORIDA

WATER AND SEWER

CHANGE ORDER TO ORIGINAL CONTRACT

CHANGE ORDER NO: 1 **CONTRACT NO:** S-933 **DATE:** 6/4/2026

PROJECT TITLE: Chlorine Contact Tank (ST-2C) South District Wastewater Treatment Plant

TO CONTRACTOR: Daniel O'Connell's Sons, Inc. 2999 NE 191st Street. Suite 906 Aventura, Fl 33180

YOU ARE HEREBY REQUESTED TO MAKE THE FOLLOWING CHANGES IN THE PLANS AND SPECIFICATIONS FOR THIS PROJECT AND TO PERFORM THE WORK ACCORDINGLY, SUBJECT TO ALL CONTRACT STIPULATIONS AND COVENANTS.

Description of work authorized: Change Order No. 1 grants a 203-calendar-day time extension. The requested extension is based on verified critical-path delays attributable to weather conditions, late design changes, and unforeseen constructability issues requiring reconfiguration of the 72-inch piping system and subsequent resequencing of construction activities.

Monetary Justification: There is no additional compensation associated with this Change Order. Compensation related to the compensable portion of the delay will be paid through the Contract's Contingency Allowance, as described in the Time Justification.

Time Justification: Contract No. S-933 (the Contract) was awarded, through Resolution No. R-1009-22, to Daniel O'Connell's Sons, Inc. (the Contractor) on October 18, 2022 for the construction of a new Chlorine Contact Tank (ST-2C) at the South District Wastewater Treatment Plant (SDWWTP) (the Project) . The Contract was awarded in the amount of $60,936,610.00 and included a Contingency Allowance of (Continued below)

This change order includes not only all direct costs of contractor such as labor, material, job overhead, and profit markup; but also includes any costs for modifications or changes in sequence of work to be performed, delays, rescheduling, disruption, extended direct overhead or general overhead, acceleration, material or other escalation which include wages and other impact costs.

Contractor hereby waives, fully releases, discharges and acquits Miami-Dade County of any and all liability for claims, additional costs, and any requests for additional time arising out of the fulfillment of the contract and this change order from the date of the contract award to and including execution of this change order.

SUMMARY OF CONTRACT AMOUNT / TIME

ORIGINAL CONTRACT AMOUNT	$60,936,610.00
COST OF CHANGES PREVIOUSLY ORDERED	$0.00
ADJUSTED CONTRACT AMOUNT PRIOR TO THIS CHANGE	$60,936,610.00
COST OF CHANGES WITH THIS DOCUMENT	$0.00
ADJUSTED CONTRACT AMOUNT INCLUDING THIS CHANGE	$60,936,610.00
PERCENT INCREASE WITH THIS CHANGE	0%
TOTAL PERCENT INCREASE TO DATE	0%
TIME: ORIGINAL CONTRACT / PREVIOUS CHANGES / THIS CHANGE	675 / 0 / 203
CONTINGENCY TIME: ORIGINAL CONTRACT / PREVIOUS CHANGES / THIS CHANGE	74 / 0 / 0
ADJUSTED DURATION INCLUDING THIS CHANGE	952

CERTIFYING STATEMENT: *The Contractor certifies that the changes and supporting cost data included is in its considered opinion necessary and accurate and that the prices quoted are fair and reasonable.*

Accepted By:

Organization	Name	Title	Date
Daniel O'Connell's Sons, Inc.		Contractor	7/22/2026
Surety Travelers Casualty and Surety Company of America	Michael E. Watts Attorney-in-Fact	Surety	7/21/26

Title	Name	Date
Approved By: County Attorney (for legal sufficiency)		7/27/26
Approved By: County Mayor		9/7/26
Attested By: Clerk of the Board	Olga Valverde	09/01/2026

JUAN FERNANDEZ-BARQUIN,
CLERK OF THE COURT AND COMPTROLLER

Olga Valverde – e18183

COUNTY COMMISSIONERS MIAMI-DADE COUNTY FLORIDA

Time Justification: (Continued)

$5,299,700.00; a Contract duration of 675 calendar days; and a Contingency Time Allowance of 74 calendar days.

The Notice to Proceed was issued on November 29, 2022, which established July 6, 2024 as the Injection Wellhead Completion Date (Milestone No. 1); October 4, 2024 as the Substantial Completion Date; and November 29, 2024, as the Final Completion Date. Subsequently, the Miami-Dade Water and Sewer Department (WASD) granted a time extension of 73 calendar days through the Contract's Contingency Time Allowance, which revised the Milestone No. 1 Completion Date to September 17, 2024; the Substantial Completion Date to December 16, 2024; and the Final Completion Date to February 10, 2025.

During construction, the Project experienced critical-path delays associated with differing field conditions involving the existing Prestressed Concrete Cylinder Pipe (PCCP), a delayed design clarification regarding grounding wire installation, and adverse weather conditions. As a result, a total time extension of 203 calendar days will be granted through this Change Order.

Inaccurate Pipe Information - 186 Days
The Contract required the installation of a new 72-inch PCCP connection to the existing North Effluent Loop. During construction, the Contractor encountered existing 84-inch PCCP siphons whose actual field conditions differed from the information available in the design documents. The original design intent was to install the new 72-inch PCCP within the existing 84-inch PCCP; however, due to the actual physical characteristics and dimensions of the existing siphons, this installation method was not feasible. As a result, the existing 84-inch PCCP had to be removed and replaced with additional piping and associated appurtenances. These unforeseen conditions required redesign, additional construction activities, and resequencing of the work, which resulted in a critical-path delay of 186 calendar days. Therefore, a 186-calendar-day time extension will be granted through this Change Order.

Grounding Wires – 12 Days
During construction, a question arose regarding the installation of grounding wires along the handrails at Chlorine Contact Chamber (CCC) No. 10. The Contractor submitted a Request for Information (RFI) seeking clarification regarding the grounding wire connections. The Engineer of Record (the EOR) required 12 calendar days to review and respond to the RFI. The EOR ultimately confirmed that the proposed field modification was acceptable and allowed the Contractor to proceed with the handrail installation. Of the 12 calendar days, 10 days are considered compensable due to the delayed design clarification. The Contractor will, therefore, be compensated in the amount of $36,249.60 ($3,624.96 per day, as established in the Contract) through the Contract's Contingency Allowance.

Weather Delays – 5 days
During the course of the Project, critical-path activities were impacted by adverse weather conditions on five separate days. These delays affected the Contractor's ability to perform scheduled work and will be recognized through a five-calendar-day time extension.

Conclusion:
Change Order No. 1 grants a total time extension of 203 calendar days, which extends the Milestone No. 1 Completion Date from September 17, 2024 to April 8, 2025; the Substantial Completion Date from December 16, 2024 to July 7, 2025; and the Final Completion Date from February 10, 2025 to September 1, 2025.

This Change Order is subject to ratification by the Board of County Commissioners. If the Board of County Commissioners does not ratify this Change Order, the Contractor shall not be entitled to lost profits or consequential or indirect damages; however, the Contractor shall be eligible for payment for work performed prior to the failure of ratification.

Time Justification Declaration:

A time extension is provided for additional work performed outside the scope of the original Contract that affects the critical path schedule of the contracted work or previously approved changes. Should additional work be required which does not affect the critical path schedule, no time extension will be granted. Should one item of additional work run concurrent with another item of additional work, only time not duplicated can be provided.

TRAVELERS

Travelers Casualty and Surety Company of America
Travelers Casualty and Surety Company
St. Paul Fire and Marine Insurance Company

POWER OF ATTORNEY

Travelers Casualty and Surety Company of America, Travelers Casualty and Surety Company, and St. Paul Fire and Marine Insurance Company are corporations duly organized under the laws of the State of Connecticut (herein collectively called the "Companies"), and the Companies do hereby make, constitute and appoint **Michael E Watts** of **WEST HARTFORD**, **Connecticut**, their true and lawful Attorney(s)-in-Fact to sign, execute, seal and acknowledge any and all bonds, recognizances, conditional undertakings and other writings obligatory in the nature thereof on behalf of the Companies in their business of guaranteeing the fidelity of persons, guaranteeing the performance of contracts and executing or guaranteeing bonds and undertakings required or permitted in any actions or proceedings allowed by law.

IN WITNESS WHEREOF, the Companies have caused this instrument to be signed, and their corporate seals to be hereto affixed, this **13th** day of **May, 2026.**

SEAL SEAL SEAL

State of Connecticut

By: _____
Bryce Grissom, Senior Vice President

City of Hartford ss.

On this the **13th** day of **May, 2026**, before me personally appeared **Bryce Grissom**, who acknowledged himself to be the Senior Vice President, Surety, Bond & Specialty Insurance, of each of the Companies, and that he, as such, being authorized so to do, executed the foregoing instrument for the purposes therein contained by signing on behalf of said Companies by himself as a duly authorized officer.

IN WITNESS WHEREOF, I hereunto set my hand and official seal.

My Commission expires the **31st** day of **March, 2031**

MARIE E. SORENSEN NOTARY PUBLIC CONNECTICUT

_____
Marie E. Sorensen, Notary Public

This Power of Attorney is granted under and by the authority of the following resolutions adopted by the Boards of Directors of each of the Companies, which resolutions are now in full force and effect, reading as follows:

RESOLVED, that the Chairman, the President, any Vice Chairman, any Executive Vice President, any Senior Vice President, any Vice President, any Second Vice President, the Treasurer, any Assistant Treasurer, the Corporate Secretary or any Assistant Secretary may appoint Attorneys-in-Fact and Agents to act for and on behalf of the Company and may give such appointee such authority as his or her certificate of authority may prescribe to sign with the Company's name and seal with the Company's seal bonds, recognizances, contracts of indemnity, and other writings obligatory in the nature of a bond, recognizance, or conditional undertaking, and any of said officers or the Board of Directors at any time may remove any such appointee and revoke the power given him or her; and it is

FURTHER RESOLVED, that the Chairman, the President, any Vice Chairman, any Executive Vice President, any Senior Vice President or any Vice President may delegate all or any part of the foregoing authority to one or more officers or employees of this Company, provided that each such delegation is in writing and a copy thereof is filed in the office of the Secretary; and it is

FURTHER RESOLVED, that any bond, recognizance, contract of indemnity, or writing obligatory in the nature of a bond, recognizance, or conditional undertaking shall be valid and binding upon the Company when (a) signed by the President, any Vice Chairman, any Executive Vice President, any Senior Vice President or any Vice President, any Second Vice President, the Treasurer, any Assistant Treasurer, the Corporate Secretary or any Assistant Secretary and duly attested and sealed with the Company's seal by a Secretary or Assistant Secretary; or (b) duly executed (under seal, if required) by one or more Attorneys-in-Fact and Agents pursuant to the power prescribed in his or her certificate or their certificates of authority or by one or more Company officers pursuant to a written delegation of authority; and it is

FURTHER RESOLVED, that the signature of each of the following officers: President, any Executive Vice President, any Senior Vice President, any Vice President, any Assistant Vice President, any Secretary, any Assistant Secretary, and the seal of the Company may be affixed by facsimile to any Power of Attorney or to any certificate relating thereto appointing Resident Vice Presidents, Resident Assistant Secretaries or Attorneys-in-Fact for purposes only of executing and attesting bonds and undertakings and other writings obligatory in the nature thereof, and any such Power of Attorney or certificate bearing such facsimile signature or facsimile seal shall be valid and binding upon the Company and any such power so executed and certified by such facsimile signature and facsimile seal shall be valid and binding on the Company in the future with respect to any bond or understanding to which it is attached.

I, **Kevin E. Hughes**, the undersigned, Assistant Secretary of each of the Companies, do hereby certify that the above and foregoing is a true and correct copy of the Power of Attorney executed by said Companies, which remains in full force and effect.

Dated this **20th** day of **July**, **2026**.

SEAL SEAL SEAL

_____
Kevin E. Hughes, Assistant Secretary

To verify the authenticity of this Power of Attorney, please call us at 1-800-421-3880.
Please refer to the above-named Attorney(s)-in-Fact and the details of the bond to which this Power of Attorney is attached.

TRAVELERS

CHANGE OF BOND NUMBER RIDER/ ENDORSEMENT

To be attached to and form part of Bond No. 107697468

Issued to: **DANIEL O'CONNELL'S SONS, INC.**
In favor of: **MIAMI-DADE WATER & SEWER AUTHORITY DEPARTMENT**
CHANGE ORDER #1

It is agreed that:

1. The Surety hereby grants a 203 calendar day time extension

Provided, however, that the liability of the Surety under the Policy or Bond as changed by this Rider or Endorsement shall **not** be cumulative.

2. This Rider or Endorsement is effective as of **July 17, 2026** .

Signed, Sealed, and Dated the 17th day of July, 2026

TRAVELERS CASUALTY AND SURETY COMPANY OF AMERICA

BY: Michael E. Watts

Michael E. Watts, Attorney-in-Fact

TRAVELERS

Travelers Casualty and Surety Company of America
Travelers Casualty and Surety Company
St. Paul Fire and Marine Insurance Company

POWER OF ATTORNEY

Travelers Casualty and Surety Company of America, Travelers Casualty and Surety Company, and St. Paul Fire and Marine Insurance Company are corporations duly organized under the laws of the State of Connecticut (herein collectively called the "Companies"), and the Companies do hereby make, constitute and appoint **Michael E Watts** of **WEST HARTFORD**, **Connecticut**, their true and lawful Attorney(s)-in-Fact to sign, execute, seal and acknowledge any and all bonds, recognizances, conditional undertakings and other writings obligatory in the nature thereof on behalf of the Companies in their business of guaranteeing the fidelity of persons, guaranteeing the performance of contracts and executing or guaranteeing bonds and undertakings required or permitted in any actions or proceedings allowed by law.

IN WITNESS WHEREOF, the Companies have caused this instrument to be signed, and their corporate seals to be hereto affixed, this **13th** day of **May**, **2026.**

SEAL SEAL SEAL

State of Connecticut

By: _____
Bryce Grissom, Senior Vice President

City of Hartford ss.

On this the **13th** day of **May**, **2026**, before me personally appeared **Bryce Grissom**, who acknowledged himself to be the Senior Vice President, Surety, Bond & Specialty Insurance, of each of the Companies, and that he, as such, being authorized so to do, executed the foregoing instrument for the purposes therein contained by signing on behalf of said Companies by himself as a duly authorized officer.

IN WITNESS WHEREOF, I hereunto set my hand and official seal.

My Commission expires the **31st** day of **March**, **2031**

MARIE C. SORENSEN NOTARY PUBLIC CONNECTICUT

_____
Marie E. Sorensen, Notary Public

This Power of Attorney is granted under and by the authority of the following resolutions adopted by the Boards of Directors of each of the Companies, which resolutions are now in full force and effect, reading as follows:

RESOLVED, that the Chairman, the President, any Vice Chairman, any Executive Vice President, any Senior Vice President, any Vice President, any Second Vice President, the Treasurer, any Assistant Treasurer, the Corporate Secretary or any Assistant Secretary may appoint Attorneys-in-Fact and Agents to act for and on behalf of the Company and may give such appointee such authority as his or her certificate of authority may prescribe to sign with the Company's name and seal with the Company's seal bonds, recognizances, contracts of indemnity, and other writings obligatory in the nature of a bond, recognizance, or conditional undertaking, and any of said officers or the Board of Directors at any time may remove any such appointee and revoke the power given him or her; and it is

FURTHER RESOLVED, that the Chairman, the President, any Vice Chairman, any Executive Vice President, any Senior Vice President or any Vice President may delegate all or any part of the foregoing authority to one or more officers or employees of this Company, provided that each such delegation is in writing and a copy thereof is filed in the office of the Secretary; and it is

FURTHER RESOLVED, that any bond, recognizance, contract of indemnity, or writing obligatory in the nature of a bond, recognizance, or conditional undertaking shall be valid and binding upon the Company when (a) signed by the President, any Vice Chairman, any Executive Vice President, any Senior Vice President or any Vice President, any Second Vice President, the Treasurer, any Assistant Treasurer, the Corporate Secretary or any Assistant Secretary and duly attested and sealed with the Company's seal by a Secretary or Assistant Secretary; or (b) duly executed (under seal, if required) by one or more Attorneys-in-Fact and Agents pursuant to the power prescribed in his or her certificate or their certificates of authority or by one or more Company officers pursuant to a written delegation of authority; and it is

FURTHER RESOLVED, that the signature of each of the following officers: President, any Executive Vice President, any Senior Vice President, any Vice President, any Assistant Vice President, any Secretary, any Assistant Secretary, and the seal of the Company may be affixed by facsimile to any Power of Attorney or to any certificate relating thereto appointing Resident Vice Presidents, Resident Assistant Secretaries or Attorneys-in-Fact for purposes only of executing and attesting bonds and undertakings and other writings obligatory in the nature thereof, and any such Power of Attorney or certificate bearing such facsimile signature or facsimile seal shall be valid and binding upon the Company and any such power so executed and certified by such facsimile signature and facsimile seal shall be valid and binding on the Company in the future with respect to any bond or understanding to which it is attached.

I, **Kevin E. Hughes**, the undersigned, Assistant Secretary of each of the Companies, do hereby certify that the above and foregoing is a true and correct copy of the Power of Attorney executed by said Companies, which remains in full force and effect.

Dated this **17th** day of **July**, **2026**

SEAL SEAL SEAL

_____
Kevin E. Hughes, Assistant Secretary

To verify the authenticity of this Power of Attorney, please call us at 1-800-421-3880.
Please refer to the above-named Attorney(s)-in-Fact and the details of the bond to which this Power of Attorney is attached.

Exhibit B

Ratification of Amendments/Change Orders Authorized by the WASD Accelerate Ordinance

Type of Solicit. / Contract Type	Contract No. / Project No.	Project Name	Firm Awarded	Comm. District	Change Order Amount / Change Order Time	Original Contract Amount / Adjusted Contract Amount	Funding Source(s)	Est. Start Date / Est. End Date	Contract Measures	Brief Project Description / Change Order Description
County Bid Process; Construc-tion Contract	Contract No. S-933	New Chlorine Contact Tank (ST-2C) at the South District Wastewater Treatment Plant (SDWWTP)	Daniel O'Connell's Sons Inc.	District 8 (Commis-sioner Danielle Cohen Higgins)	203 calendar day time extension	Original Contract Amount $60,936,610.00; Adjusted Contract Amount $60,936,610.00	Future Subordinate Debt; State Revolving Loan; WASD Revenue Bonds Sold; Water Infrastructure Finance Innovation Act (WIFIA) Program Loan; Wastewater Connection Charges; Wastewater Renewal Fund; Wastewater Special Construction Fund	Notice to Proceed Start Date: 09/29/2022 Completion Date: 09/1/2025	SBE Goods - 1.56% SBE Services - N/A SBE A/E - N/A SBE Const. - 1.43% CWP Prog. - N/A	This Contract involves the construction of a new Chlorine Contact Tank, connections to three Injection Wells and other facility upgrades. Most structures are new, and some require auger cast pile foundations. Due to the groundwater conditions, a dewatering plan was estimated for the deep excavation portions of the Project ***Change Order No. 1 grants a 203-day time extension.

MDC003

Exhibit C

From: Hidalgo-Gato, Alice (SPD)
To: Brown, Edith D. (WASD); Hines, Patrick (SPD)
Cc: Bernard, Juliette (WASD); Gonzalez, Jose A. (WASD); Colas, Doming (SPD)
Subject: RE: S-933 CO No. 1 SBE Compliance Review
Date: Friday, June 5, 2026 4:05:07 PM
Attachments: image001.png
image002.png
image003.png

Good afternoon Edith.
Project No. S-933 was awarded with a 1.43% Small Business Enterprise - Construction (SBE-Construction) goal and a 1.56% Small Business Enterprise – Goods (SBE-Goods) goal. Resolution No. R-1001-15 requires County contracts with small business measures meet at least 85 percent of the small business goals applicable to the portion(s) of the contract work performed to date before a change order or contract amendment is considered for Board approval. Resolution R-525-17 exempted change orders or amendments for non-compensatory time extensions from this requirement. Change Order No. 1 is for a time extension only, as such R-1001-15 does not apply. The prime contractor, Daniel O'Connell's Sons, Inc., has requisitioned and been paid $56,630,176. To date, the SBE-Con firms have performed and been paid $819,288 (1.45%), and the SBE-Goods firm has performed $1,342,305 (2.37%).
Please let us know if additional information is needed.
Regards, Alice

Alice Hidalgo-Gato, CFE, Section Chief
Strategic Procurement Department
Contract Monitoring and Compliance Section
111 NW 1st Street, 19th Floor
Miami, FL 33128
Office: (305) 375-3153
Fax: (305) 375-3160
Connect With Us on **Facebook** | **Instagram** | **LinkedIn** | **Twitter** | **Website**



miamidade.gov



All Lobbyists must register prior to meeting with County Personnel. Register online or in person at Clerk of the Board (COB), 111 NW First Street, 17th Floor. The COB may be contacted at (305) 375-5137.

From: Brown, Edith D. (WASD) <Edith.Brown@miamidade.gov>
Sent: Friday, June 5, 2026 9:39 AM

To: Hines, Patrick (SPD) <Patrick.Hines@miamidade.gov>
Cc: Bernard, Juliette (WASD) <Juliette.Bernard@miamidade.gov>; Hidalgo-Gato, Alice (SPD) <Alice.Hidalgo-Gato@miamidade.gov>; Gonzalez, Jose A. (WASD) <Jose.Gonzalez3@miamidade.gov>; Colas, Doming (SPD) <Doming.Colas@miamidade.gov>
Subject: S-933 CO No. 1 SBE Compliance Review

Good morning Patrick,

We are preparing Change Order 1 for contract S-933 and are requesting a SBE Change Order Compliance review. A draft copy of the change order is attached for your use.

The amount paid to date is for work through February 25, 2026.

Category	Paid to Date
Base Amount	$52,407,887.22
Contingency Allowance	3,960,065.41
Dedicated Allowance	262,223.34
Total	$56,630,175.97

Thank you,

Edith D. Brown, CPA, Assistant Director
Finance and Compliance
Miami-Dade County Water and Sewer Department
3575 S LeJeune Road, 3rd Floor, Miami, FL 33146
P.O. Box 330316 Miami, FL 33233
786.268.5188 Phone
786.747.8573 Cell
www.miamidade.gov/water
Connect With Us on X | Facebook | Instagram

Please consider the environment before printing this email.

Miami-Dade County is a public entity subject to Chapter 119 of the Florida Statutes concerning public records. Email messages are covered under such laws and thus subject to disclosure.

MEMORANDUM

(Revised)

TO: Honorable Chairman Anthony Rodriguez
and Members, Board of County Commissioners

DATE: November 17, 2026

FROM: Geri Bonzon-Keenan
County Attorney

SUBJECT: Agenda Item No. 8(O)(4)

Please note any items checked.

_____	**"3-Day Rule" for committees applicable if raised**
_____	**6 weeks required between first reading and public hearing**
_____	**4 weeks notification to municipal officials required prior to public hearing**
_____	**Decreases revenues or increases expenditures without balancing budget**
_____	**Budget required**
_____	**Statement of fiscal impact required**
_____	**Statement of social equity required**
_____	**Ordinance creating a new board requires detailed County Mayor's report for public hearing**
✓	
_____	**No committee review**
_____	**Requires more than a majority vote (i.e., 2/3's present ____, 2/3 membership ____, 3/5's ____, unanimous ____, majority plus one ____, CDMP 7 votes (majority of membership) ____, CDMP 2/3 members present but not less than 7 votes (majority of membership) ____, CDMP 9 votes (2/3 membership) _____) to approve**
_____	**Current information regarding funding source, index code and available balance, and available capacity (if debt is contemplated) required**

Approved _____ Mayor
Veto _____
Override _____

Agenda Item No. 8(O)(4)
11-17-26

RESOLUTION NO. _____

RESOLUTION RATIFYING ACTION BY THE COUNTY MAYOR OR COUNTY MAYOR'S DESIGNEE RELATED TO MIAMI-DADE WATER AND SEWER DEPARTMENT'S CONSENT DECREE AND CAPITAL IMPROVEMENT PROGRAMS ACCELERATION ORDINANCE PURSUANT TO SECTION 3-10 OF THE CODE OF MIAMI-DADE COUNTY, FLORIDA, SPECIFICALLY APPROVAL OF CHANGE ORDER NO. 1 TO CONTRACT NO. S-933 BETWEEN MIAMI-DADE COUNTY AND DANIEL O'CONNELL'S SONS, INC. FOR THE CONSTRUCTION OF A NEW CHLORINE CONTACT TANK (ST-2C) AT THE SOUTH DISTRICT WASTEWATER TREATMENT PLANT, WHICH GRANTS A 203 CALENDAR-DAY TIME EXTENSION

WHEREAS, this Board desires to accomplish the purposes outlined in the accompanying memorandum, a copy of which is incorporated herein by reference,

NOW, THEREFORE, BE IT RESOLVED BY THE BOARD OF COUNTY COMMISSIONERS OF MIAMI-DADE COUNTY, FLORIDA, that this Board ratifies the action of the County Mayor or County Mayor's designee, as authorized by section 3-10 of the Code of Miami-Dade County, Florida, specifically, approval of Change Order No. 1 to Contract No. S-933 for the Construction of a New Chlorine Contact Tank (ST-2C) at the South District Wastewater Treatment Plant (SDWWTP) between Miami-Dade County and Daniel O'Connell's Sons, Inc. Change Order No. 1 grants a 203 calendar-day time extension. A copy of Change Order No. 1 is attached to the accompanying memorandum as Exhibit A.

The foregoing resolution was offered by Commissioner , who moved its adoption. The motion was seconded by Commissioner and upon being put to a vote, the vote was as follows:

Anthony Rodriguez, Chairman
Kionne L. McGhee, Vice Chairman

Marleine Bastien	Juan Carlos Bermudez
Sen. René García	Oliver G. Gilbert, III
Roberto J. Gonzalez	Keon Hardemon
Danielle Cohen Higgins	Vicki L. Lopez
Natalie Milian Orbis	Raquel A. Regalado
Micky Steinberg	

The Chairperson thereupon declared the resolution duly passed and adopted this 17th day of November, 2026. This resolution shall become effective upon the earlier of (1) 10 days after the date of its adoption unless vetoed by the County Mayor, and if vetoed, shall become effective only upon an override by this Board, or (2) approval by the County Mayor of this Resolution and the filing of this approval with the Clerk of the Board.

MIAMI-DADE COUNTY, FLORIDA
BY ITS BOARD OF
COUNTY COMMISSIONERS

JUAN FERNANDEZ BARQUIN, CLERK

By:_____
Deputy Clerk

Approved by County Attorney as
to form and legal sufficiency. SED

Sarah E. Davis