OFFICIAL FILE COPY
CLERK OF THE BOARD
OF COUNTY COMMISSIONERS
MIAMI-DADE COUNTY, FLORIDA

Memorandum

Date: June 3, 2010

To: Honorable Chairman Dennis C. Moss
and Members, Board of County Commissioners

From: George M. Burgess
County Manager

Agenda Item No. 8(P)(1)(B)

Resolution No. R-616-10

Subject: Change Order No. 1 and Final (Retroactive) for PTP Roadway Improvements along NE 2nd Avenue from West Little River Canal (NE 84th Street) to NE 91st Street – Project No. 20060227; Contract No. 20060227, to Pavex Corporation dba Ranger Construction-South

---

Recommendation

The attached Change Order No. 1 and Final (Retroactive) for a contract between Ranger Construction South and Miami-Dade County has been prepared by the Public Works Department (PWD) and is recommended for approval.

CHANGE ORDER NUMBER:	1 and Final

Scope

PROJECT NAME:	PTP Roadway Improvements along NE 2nd Avenue from West Little River Canal (NE 84th Street) to NE 91st Street
PROJECT NO:	20060227
CONTRACT NO:	20060227
PROJECT DESCRIPTION:	The work under this contract consists of reconstructing the existing four (4) lane pavement roadway along NE 2nd Avenue, from West Little River Canal (NE 84th Street) to NE 91st Street and replace the existing bridge over the West Little River Canal. Improvements also include milling and resurfacing, new sidewalks, curb and gutters, the installation of a continuous storm drainage system, pavement markings, signage, signalization and roadway lighting.
PROJECT LOCATION:	NE 2nd Avenue from West Little River Canal (NE 84th Street) to NE 91st Street
PRIMARY COMMISSION DISTRICT:	District 3 Audrey M. Edmonson
APPROVAL PATH:	Board of County Commissioners

USING DEPARTMENT:	Public Works Department
MANAGING DEPARTMENT:	Public Works Department

Fiscal Impact / Funding Source

FUNDING SOURCE:	PTP
CHANGE ORDER FUNDING SOURCE:	Not applicable. This Change Order does not increase the contract amount.
PTP FUNDING:	Yes
GOB FUNDING:	No
ARRA FUNDING:	No
CHANGE ORDER DESCRIPTION:	Extend the contract time by one hundred eighty seven (187) calendar days and add one (1) pay item to the contract (Item No. 7-FM-A – All labor, equipment, material and services for the installation of temporary bridge shoring).
MONETARY JUSTIFICATION:	Not applicable. This Change Order does not increase the contract amount.
TIME JUSTIFICATION:	This Change Order extends the contract time by 187 calendar days. Of these, 178 calendar days are compensable to the Contractor, in the amount of $260,969.36, and are being paid through the contingency funds included in the Contract. The delays associated with this Change Order are more specifically described as follows: The original scope of the project called for a phased replacement of the existing bridge, built circa 1924 over the West Little River Canal (State maintained) at NE 2nd Avenue, to allow for the uninterrupted flow of traffic over the bridge at all times during construction. As part of the work, the South Florida Water Management District (SFWMD) permit required the dredging of the canal at the bridge location to an elevation of 15 feet below mean sea level. It was not until the demolition phase that the existing piles were discovered to be small diameter wood piles partially encased in concrete, and approximately 20 feet in length. This was not detected during the design phase as only the concrete encased portion was visible, and due to the age of the bridge no as-built drawings were available. Consequently, dredging to the required permit depth would render the bottom of the existing wood piles approximately five (5) feet below the bottom of the canal. This embedded effective

length of the piles into the soil at the bottom of the canal created a concern over the lateral stability of the bridge, and therefore the safety of the motorists using the bridge during construction. At this point the bridge's complete closure due to the condition of the piles was not an acceptable option as there would be a disruption to vehicular traffic, affecting businesses in the immediate vicinity of the bridge, and a potential route to Horace Mann Middle School. Several options were analyzed by PWD staff in order to provide stability to the portion of the bridge that would remain operational during a phased demolition. Ultimately, the selection of an engineered temporary steel bent shoring system was determined to be the most cost effective and feasible alternative. This solution would provide for adequate safety to the travelling public over the remaining portion of the bridge open to traffic. The above required a time extension of 209 calendar days.

Furthermore, construction was delayed by 14 calendar days on account of severe weather conditions which restricted the ability of the Contractor to work at the jobsite.

The Contract was delayed by a total of 223 calendar days, of which 36 were granted through the contingency time included in the Contract, netting 187 calendar days requested in this Change Order.

	Original Contract Values	Previous Adjustments To Values	This Change Order Values	Current Totals	Total Paid	Balance After Change Order
BASE:	$5,905,122.60	$0.00	$ 0.00	$5,905,122.60	$5,475,366.79	$ 367,068.05
CONTINGENCY:	$590,512.26	$0.00	$0.00	$590,512.26	$572,354.53	$18,157.73
DEDICATED:	$193,552.45	$0.00	$0.00	$193,552.45	$256,200.21	$0.00
TOTALS:	$6,689,187.31	$0.00	$ 0.00	$6,689,187.31	$6,303,921.53	$385,265.78

	Original Contract Duration	Previous Adjustments To Duration	This Change Order Duration	Current Totals
BASE DURATION:	365	0	187	552
CONTINGENCY:	36	0	0	36
TOTAL DURATION:	401	0	187	588

INITIATING FACTOR(S) FOR CHANGE ORDER

Reason	Cost	Duration
County Requested Change	$ 0.00	187
	$ 0.00	187

Track Record / Monitor

PERFORMANCE RECORD: The PWD has reviewed the Office of Capital Improvements (OCI) database for the contractor's performance and found that it reflects three (3) contracts awarded and three (3) evaluations given with an average rating of 3.3 out of a possible 4.0 points. (3.0 is Satisfactory Performance and 4.0 is Superior Performance).

PRIME CONTRACTOR: Pavex Corporation dba Ranger Construction-South

COMPANY PRINCIPAL: Danny Garcia

COMPANY QUALIFIERS: Morton Myrick

COMPANY EMAIL ADDRESS: cynthia.dubrocq@rangerconstruction.com

COMPANY STREET ADDRESS: 7255 Corporate Center Drive, Bay B

COMPANY CITY-STATE-ZIP: Miami, Florida 33126

YEARS IN BUSINESS AT TIME OF AWARD: 20 years

PREVIOUS CONTRACTS WITH COUNTY IN THE LAST FIVE YEARS AT TIME OF AWARD: Two (2) contracts totaling $12,783,111.50 (as per SBD Firm History Report).

SUB CONTRACTORS AND SUPPLIERS (SECTION 10-34 MIAMI DADE COUNTY CODE): Construct Group, Inc.; Bob's Barricades; Berlo Industry, Inc.; Domus; White Rock Quarries; US Precast, Inc.

REVIEW COMMITTEE ASSIGNED CONTRACT MEASURES:

TYPE	GOAL	ESTIMATED VALUE	ACHIEVED
CSBE	22.00%	$1,429,039.67	$2,123,250.72
CWP	11.00%	4	4

CONTRACT MANAGER NAME / PHONE / EMAIL: Frank Aira (305) 375-2930 airaf@miamidade.gov

PROJECT MANAGER NAME / PHONE / EMAIL:	Luis E. Baldo	(305) 469-2111	baldo@miamidade.gov

Background

BACKGROUND:

This contract's Notice to Proceed was effective on January 7, 2008, and the contract duration was 365 calendar days. The original expiration date was January 6, 2009. A previous time extension of 36 calendar days was granted by the PWD to the contractor as contingency time, bringing the revised contract time to February 11, 2009.

This Change Order extends the contract time by one hundred eighty seven (187) compensable calendar days, bringing the final expiration date of this contract to August 17, 2009.

This project was awarded with a 22.00% CSBE goal of $1,429,039.67 and an 11% CWP Workforce goal of 4 employees. To date, the CSBE goal has been surpassed to 32.69%, for a total amount of $2,123,250.72. The CWP measure was achieved. Ranger Construction and its subcontractors are in compliance with the applicable code requirements (see attached SBD Memo).

4-20-10

BUDGET APPROVAL FUNDS AVAILABLE: _____ 4/20/10
OSBM DIRECTOR **DATE**

APPROVED AS TO LEGAL SUFFICIENCY: _____ 4/19/10
COUNTY ATTORNEY **DATE**

_____
ASSISTANT COUNTY MANAGER **DATE**

CLERK DATE _____
DATE

MEMORANDUM

(Revised)

TO: Honorable Chairman Dennis C. Moss and Members, Board of County Commissioners

DATE: June 3, 2010

FROM: R. A. Cuevas, Jr. County Attorney

SUBJECT: Agenda Item No. 8(P)(1)(B)

Please note any items checked.

_____	**"3-Day Rule" for committees applicable if raised**
_____	**6 weeks required between first reading and public hearing**
_____	**4 weeks notification to municipal officials required prior to public hearing**
_____	**Decreases revenues or increases expenditures without balancing budget**
_____	**Budget required**
_____	**Statement of fiscal impact required**
_____	**Ordinance creating a new board requires detailed County Manager's report for public hearing**
_____	**No committee review**
_____	**Applicable legislation requires more than a majority vote (i.e., 2/3's ____, 3/5's ____, unanimous _____) to approve**
✓	**Current information regarding funding source, index code and available balance, and available capacity (if debt is contemplated) required**

Approved _____ Mayor
Veto _____
Override _____

Agenda Item No. 8(P)(1)(B)
6-3-10

RESOLUTION NO. **R-616-10**

RESOLUTION APPROVING CHANGE ORDER NO. 1 AND FINAL (RETROACTIVE) OF A CONTRACT BETWEEN MIAMI-DADE COUNTY AND PAVEX CORPORATION DBA RANGER CONSTRUCTION-SOUTH, FOR PUBLIC WORKS DEPARTMENT PROJECT ENTITLED PTP ROADWAY IMPROVEMENTS ALONG NE 2ND AVENUE FROM WEST LITTLE RIVER CANAL (NE 84TH STREET) TO NE 91ST STREET, LOCATED WITHIN COMMISSION DISTRICT 3 (PROJECT NO. 20060227), EXTENDING THE CONTRACT TIME BY 187 CALENDAR DAYS

WHEREAS, this Board desires to accomplish the purposes outlined in the accompanying memorandum, a copy of which is incorporated herein by reference,

NOW, THEREFORE, BE IT RESOLVED BY THE BOARD OF COUNTY COMMISSIONERS OF MIAMI-DADE COUNTY, FLORIDA, that this Board approves Change Order No. 1 and Final (Retroactive) of a contract between Miami-Dade County and Pavex Corporation dba Ranger Construction-South, for Public Works Department project entitled PTP Roadway Improvements along NE 2nd Avenue from West Little River Canal (NE 84th Street) to NE 91st Street, located within Commission District 3 (Project No. 20060227), extending the contract time by 187 calendar days, in substantially the form attached hereto and made a part hereof.

The foregoing resolution was offered by Commissioner Jose "Pepe" Diaz , who moved its adoption. The motion was seconded by Commissioner Audrey M. Edmonson and upon being put to a vote, the vote was as follows:

Dennis C. Moss, Chairman	aye		
Jose "Pepe" Diaz, Vice-Chairman	aye		
Bruno A. Barreiro	aye	Audrey M. Edmonson	aye
Carlos A. Gimenez	aye	Sally A. Heyman	aye
Barbara J. Jordan	aye	Joe A. Martinez	absent
Dorrin D. Rolle	aye	Natacha Seijas	aye
Katy Sorenson	aye	Rebeca Sosa	aye
Sen. Javier D. Souto	aye		

The Chairperson thereupon declared the resolution duly passed and adopted this 3rd day of June, 2010. This resolution shall become effective ten (10) days after the date of its adoption unless vetoed by the Mayor, and if vetoed, shall become effective only upon an override by this Board.

MIAMI-DADE COUNTY, FLORIDA
BY ITS BOARD OF
COUNTY COMMISSIONERS

HARVEY RUVIN, CLERK

By: **DIANE COLLINS**
Deputy Clerk

Approved by County Attorney as
to form and legal sufficiency.

Hugo Benitez

MIAMI-DADE COUNTY, FLORIDA

PUBLIC WORKS DEPARTMENT

CHANGE ORDER TO ORIGINAL CONTRACT

CHANGE ORDER NO: 1 **CONTRACT NO:** 20060227 **DATE:** 4/9/2010

PROJECT TITLE: PTP Roadway Improvements along NE 2nd Avenue from West Little River Canal (NE 84th Street) to NE 91st Street

TO CONTRACTOR: Pavex Corporation dba Ranger Construction - South 2501 NW 48 Street Pompano Beach, Florida 33073

YOU ARE HEREBY REQUESTED TO MAKE THE FOLLOWING CHANGES IN THE PLANS AND SPECIFICATIONS FOR THIS PROJECT AND TO PERFORM THE WORK ACCORDINGLY, SUBJECT TO ALL CONTRACT STIPULATIONS AND COVENANTS.

Description of work authorized: Extend the contract time by 187 calendar days and add one (1) new contract pay item (Item 7-FM-A - All Labor, Equipment, material and services for installation of temporary bridge shoring).

Monetary Justification: Not applicable. This Change Order does not increase the contract amount.

Time Justification: This Change Order extends the contract time by 187 calendar days. Of these, 178 calendar days are compensable to the Contractor, in the amount of $260,969.36, and are being paid through the contingency funds included in the Contract. The delays associated with this Change Order are more specifically described as follows:

The original scope of the project called for a phased (Continued below)

This change order includes not only all direct costs of contractor such as labor, material, job overhead, and profit markup; but also includes any costs for modifications or changes in sequence of work to be performed, delays, rescheduling, disruption, extended direct overhead or general overhead, acceleration, material or other escalation which include wages and other impact costs.

Contractor hereby waives, fully releases, discharges and acquits Miami-Dade County of any and all liability for claims, additional costs, and any requests for additional time arising out of the fulfillment of the contract and this change order from the date of the contract award to and including execution of this change order.

SUMMARY OF CONTRACT AMOUNT / TIME

ORIGINAL CONTRACT AMOUNT	$6,689,187.31
COST OF CHANGES PREVIOUSLY ORDERED	$0.00
ADJUSTED CONTRACT AMOUNT PRIOR TO THIS CHANGE	$6,689,187.31
COST OF CHANGES WITH THIS DOCUMENT	$0.00
ADJUSTED CONTRACT AMOUNT INCLUDING THIS CHANGE	$6,689,187.31 ✓
PERCENT INCREASE WITH THIS CHANGE	0%
TOTAL PERCENT INCREASE TO DATE	0%
TIME: ORIGINAL CONTRACT / PREVIOUS CHANGES / THIS CHANGE	365 / 0 / 187 ✓
CONTINGENCY TIME: ORIGINAL CONTRACT / PREVIOUS CHANGES / THIS CHANGE	36 / 0 / 0
ADJUSTED DURATION INCLUDING THIS CHANGE	588 ✓

CERTIFYING STATEMENT: *I hereby certify that the changes and supporting cost data included is, in my considered opinion, necessary and accurate; that the prices quoted are fair and reasonable and in proper ratio to the cost of the original work contracted for under benefit of competitive bidding.*

Approved: ENGINEER OR CONSULTING ENGINEER _____ Date: _____

Recommended By: PROJECT MANAGER _____ Date: _____

TO BE FILLED OUT BY PUBLIC WORKS DEPARTMENT

FUNDS BUDGET CODE CPEPTP403WLR.BC0030.LWIDEN.99122 4-13-10

CERTIFIED BY DEPARTMENT'S FINANCE DIVISION: _____ Date: 4/23/10

Accepted By:

Organization	Name	Title	Date
Pavex Corporation dba Ranger Construction - South		Contractor	4.21.10
Travelers Casualty and Surety Surety Company of America		Witness Duelos, Attorney-in-Fact	4/21/10

Title	Name	Date
for Reviewed By: Chief, Construction Division		4/15/10

10

WARNING: THIS POWER OF ATTORNEY IS INVALID WITHOUT THE RED BORDER

POWER OF ATTORNEY

TRAVELERS

Farmington Casualty Company
Fidelity and Guaranty Insurance Company
Fidelity and Guaranty Insurance Underwriters, Inc.
St. Paul Fire and Marine Insurance Company
St. Paul Guardian Insurance Company
St. Paul Mercury Insurance Company
Travelers Casualty and Surety Company
Travelers Casualty and Surety Company of America
United States Fidelity and Guaranty Company

Attorney-In Fact No. 215719 **Certificate No.** 003149595

KNOW ALL MEN BY THESE PRESENTS: That St. Paul Fire and Marine Insurance Company, St. Paul Guardian Insurance Company and St. Paul Mercury Insurance Company are corporations duly organized under the laws of the State of Minnesota, that Farmington Casualty Company, Travelers Casualty and Surety Company, and Travelers Casualty and Surety Company of America are corporations duly organized under the laws of the State of Connecticut, that United States Fidelity and Guaranty Company is a corporation duly organized under the laws of the State of Maryland, that Fidelity and Guaranty Insurance Company is a corporation duly organized under the laws of the State of Iowa, and that Fidelity and Guaranty Insurance Underwriters, Inc., is a corporation duly organized under the laws of the State of Wisconsin (herein collectively called the "Companies"), and that the Companies do hereby make, constitute and appoint

William Phelps

of the City of Melbourne, State of Florida, their true and lawful Attorney(s)-in-Fact, each in their separate capacity if more than one is named above, to sign, execute, seal and acknowledge any and all bonds, recognizances, conditional undertakings and other writings obligatory in the nature thereof on behalf of the Companies in their business of guaranteeing the fidelity of persons, guaranteeing the performance of contracts and executing or guaranteeing bonds and undertakings required or permitted in any actions or proceedings allowed by law.

WARNING: THIS POWER OF ATTORNEY IS INVALID WITHOUT THE RED BORDER

IN WITNESS WHEREOF, the Companies have caused this instrument to be signed and their corporate seals to be hereto affixed, this 11th day of February, 2009.

Farmington Casualty Company
Fidelity and Guaranty Insurance Company
Fidelity and Guaranty Insurance Underwriters, Inc.
St. Paul Fire and Marine Insurance Company
St. Paul Guardian Insurance Company
St. Paul Mercury Insurance Company
Travelers Casualty and Surety Company
Travelers Casualty and Surety Company of America
United States Fidelity and Guaranty Company

State of Connecticut
City of Hartford ss.

By: George W. Thompson
George W. Thompson, Senior Vice President

On this the 11th day of February, 2009, before me personally appeared George W. Thompson, who acknowledged himself to be the Senior Vice President of Farmington Casualty Company, Fidelity and Guaranty Insurance Company, Fidelity and Guaranty Insurance Underwriters, Inc., St. Paul Fire and Marine Insurance Company, St. Paul Guardian Insurance Company, St. Paul Mercury Insurance Company, Travelers Casualty and Surety Company, Travelers Casualty and Surety Company of America, and United States Fidelity and Guaranty Company, and that he, as such, being authorized so to do, executed the foregoing instrument for the purposes therein contained by signing on behalf of the corporations by himself as a duly authorized officer.

In Witness Whereof, I hereunto set my hand and official seal.
My Commission expires the 30th day of June, 2011.

MARIE C. TETREAULT NOTARY PUBLIC CONNECTICUT

Marie C. Tetreault
Marie C. Tetreault, Notary Public

58440-4-09 Printed in U.S.A.

WARNING: THIS POWER OF ATTORNEY IS INVALID WITHOUT THE RED BORDER

WARNING: THIS POWER OF ATTORNEY IS INVALID WITHOUT THE RED BORDER

This Power of Attorney is granted under and by the authority of the following resolutions adopted by the Boards of Directors of Farmington Casualty Company, Fidelity and Guaranty Insurance Company, Fidelity and Guaranty Insurance Underwriters, Inc., St. Paul Fire and Marine Insurance Company, St. Paul Guardian Insurance Company, St. Paul Mercury Insurance Company, Travelers Casualty and Surety Company, Travelers Casualty and Surety Company of America, and United States Fidelity and Guaranty Company, which resolutions are now in full force and effect, reading as follows:

RESOLVED, that the Chairman, the President, any Vice Chairman, any Executive Vice President, any Senior Vice President, any Vice President, any Second Vice President, the Treasurer, any Assistant Treasurer, the Corporate Secretary or any Assistant Secretary may appoint Attorneys-in-Fact and Agents to act for and on behalf of the Company and may give such appointee such authority as his or her certificate of authority may prescribe to sign with the Company's name and seal with the Company's seal bonds, recognizances, contracts of indemnity, and other writings obligatory in the nature of a bond, recognizance, or conditional undertaking, and any of said officers or the Board of Directors at any time may remove any such appointee and revoke the power given him or her; and it is

FURTHER RESOLVED, that the Chairman, the President, any Vice Chairman, any Executive Vice President, any Senior Vice President or any Vice President may delegate all or any part of the foregoing authority to one or more officers or employees of this Company, provided that each such delegation is in writing and a copy thereof is filed in the office of the Secretary; and it is

FURTHER RESOLVED, that any bond, recognizance, contract of indemnity, or writing obligatory in the nature of a bond, recognizance, or conditional undertaking shall be valid and binding upon the Company when (a) signed by the President, any Vice Chairman, any Executive Vice President, any Senior Vice President or any Vice President, any Second Vice President, the Treasurer, any Assistant Treasurer, the Corporate Secretary or any Assistant Secretary and duly attested and sealed with the Company's seal by a Secretary or Assistant Secretary; or (b) duly executed (under seal, if required) by one or more Attorneys-in-Fact and Agents pursuant to the power prescribed in his or her certificate or their certificates of authority or by one or more Company officers pursuant to a written delegation of authority; and it is

FURTHER RESOLVED, that the signature of each of the following officers: President, any Executive Vice President, any Senior Vice President, any Vice President, any Assistant Vice President, any Secretary, any Assistant Secretary, and the seal of the Company may be affixed by facsimile to any Power of Attorney or to any certificate relating thereto appointing Resident Vice Presidents, Resident Assistant Secretaries or Attorneys-in-Fact for purposes only of executing and attesting bonds and undertakings and other writings obligatory in the nature thereof, and any such Power of Attorney or certificate bearing such facsimile signature or facsimile seal shall be valid and binding upon the Company and any such power so executed and certified by such facsimile signature and facsimile seal shall be valid and binding on the Company in the future with respect to any bond or understanding to which it is attached.

I, Kori M. Johanson, the undersigned, Assistant Secretary, of Farmington Casualty Company, Fidelity and Guaranty Insurance Company, Fidelity and Guaranty Insurance Underwriters, Inc., St. Paul Fire and Marine Insurance Company, St. Paul Guardian Insurance Company, St. Paul Mercury Insurance Company, Travelers Casualty and Surety Company, Travelers Casualty and Surety Company of America, and United States Fidelity and Guaranty Company do hereby certify that the above and foregoing is a true and correct copy of the Power of Attorney executed by said Companies, which is in full force and effect and has not been revoked.

WARNING THIS POWER OF ATTORNEY IS INVALID WITHOUT THE RED BORDER

IN TESTIMONY WHEREOF, I have hereunto set my hand and affixed the seals of said Companies this 21ST day of APRIL, 20 10.

Kori M. Johanson, Assistant Secretary

To verify the authenticity of this Power of Attorney, call 1-800-421-3880 or contact us at www.travelersbond.com. Please refer to the Attorney-In-Fact number, the above-named individuals and the details of the bond to which the power is attached.

WARNING: THIS POWER OF ATTORNEY IS INVALID WITHOUT THE RED BORDER

Memorandum

MIAMI-DADE COUNTY

Date: April 13, 2010

To: Esther Calas, Director
Public Works Department

From: Penelope Townsley, Director
Department of Small Business Development

Subject: Project No. 20060227, Change Order No. 1 and Final

The subject project was reviewed by the Department of Small Business Development (SBD) for compliance with the following sections of the Code of Miami-Dade County - the Responsible Wage and Benefits §2-11.16, the Community Small Business Enterprise (CSBE) Program §10-33.02 and the Community Workforce Program, §2-1701. This project was awarded to Pavex Corporation DBA Ranger Construction in the amount of $6,689,187.31 on May 8, 2007 with a 22% CSBE goal valued at $1,429,039.67. This change order is to extend the contract time by 187 compensable calendar days and does not increase the contract value.

To date, the CSBE meeting the goal has been paid $2,123,250.72 which exceeds the required 22% CSBE goal. The CWP measure of 11% which required a local workforce of four (4) employees was also met. Ranger Construction and its subcontractors are in compliance with the applicable Code requirements. Please do not hesitate to contact me at 305-375-3134 if you need additional information.

c: Alice Hidalgo-Gato, CMC Division Director, SBD
Betty Alexander, PRA Division Director, SBD
Patrice King, Administrative Officer, SBD

DBD
DEPARTMENT OF
BUSINESS DEVELOPMENT

Department of Small Business Development

Firm History Report

From: 04/07/2005 **To:** 04/07/2010

FIRM NAME: **PAVEX CORPORATION DBA RANGER CONSTRUCTION**
7255 Corporate Center Dr Nw 19th St, B
Miami, FL 33126-0000

PRIMES

PROJECT #	CONTRACT	DEPT.	MEASURES	AWARD DATE	AWARD AMOUNT
20060227	1	PW	GOAL CSBE 22%	05/08/2007	$6,689,187.31
NE 2ND AVENUE FROM NE 84TH STREET TO NE 91ST STREET (SIC 16)					
					$6,689,187.31
20060425	1	PW	GOAL CSBE 13%	03/04/2008	$6,093,924.19
NW 72ND AVENUE FROM NW 74TH STREET TO OKEECHOBEE ROAD (SIC 16)					
					$6,093,924.19

Total Award Amount	**$12,783,111.50**
Total Change Orders Approved by BCC	**$0.00**
	$12,783,111.50

F

* Indicates closed or expired contracts
Disclaimer: Payments shown may not reflect current information

BID TABULATION REPORT
April 7, 2010 12:54 PM

Project Name: NE 2nd Avenue from West Little River Canal (NE 84 Street) to NE 91st Street

Project No: 20060227

Bid Open Date: 01/24/2007

Name: PAVEX CORPORATION DBA RANGER CONSTRUCTION-SOUTH

Address: 7600 NW 69 AVENUE

City/ST/Zip: MEDLEY, FL 33166

Item No	Description	Unit	Quantity	Contractor's Unit Price	Contractor's Bid Amount	System Calculated Amount
102-3	COMMERCIAL MATERIAL FOR DRIVEWAY MAINTENANCE	CF	246.0	21.00	5,166.00	5,166.00
102-61	BUSINESS SIGNS (Temporary, Post Mounted)	EA.	10.0	63.00	630.00	630.00
102-71-11	CONCRETE BARRIER - CLASS E (TEMPORARY, INCLUDING RELOCATION)	L.F.	6,744.0	17.00	114,648.00	114,648.00
102-74-2	BARRICADES (Temporary, Type III, 6')	EA/DAY	7,920.0	0.40	3,168.00	3,168.00
102-74-1A	BARRICADES (TEMPORARY- TYPE I, II & VP)	EA/DAY	25,291.0	0.20	5,058.20	5,058.20
102-75-PH2	CONSTRUCTION SIGNS (Temporary, Post Mounted)	EA/DAY	6,600.0	0.30	1,980.00	1,980.00
102-76	FLASHING ARROW BOARD (Temporary, Multimode)	EA/DAY	330.0	8.40	2,772.00	2,772.00
102-77	HIGH INTENSITY FLASHING LIGHTS (TEMPORARY, TYPE "B")	EA/DAY	5,280.0	0.50	2,640.00	2,640.00
102-78	REFLECTIVE PAVEMENT MARKER (Temporary) (This item is contingent upon field conditions and may be increased or decreased by the Engineer)	EA.	850.0	5.00	4,250.00	4,250.00
102-79	TEMPORARY BARRIER WALL LIGHTS (TYPE C)	EA/DAY	10,230.0	0.20	2,046.00	2,046.00
102-81	VEHICULAR IMPACT ATTENUATOR (Including relocation & reset) (To be used when required for Maintenance of Traffic and approved by the Engineer)	EA	31.0	1,310.00	40,610.00	40,610.00
102-91-2	SOLID TRAFFIC STRIPE PAVEMENT MARKINGS -TEMPORARY-4" STRIPE [(Yellow or white) (Tape or paint)]	L.F.	440.0	0.30	132.00	132.00
102-91-3	SKIP TEMPORARY PAVEMENT MARKINGS 4" STRIPE [(Yellow or white) (Tape or paint) (10' Stripe, 30' Space)]	L.F.	440.0	0.30	132.00	132.00
102-99	VARIABLE MESSAGE SIGN (Temporary)	EA/DAY	33.0	1,580.00	52,140.00	52,140.00
104-10-1	BALED HAY	EA.	404.0	8.00	3,232.00	3,232.00
104-11	FLOATING SILT BARRIER (Includes maintenance, relocation and removal) (This item is contingent upon field conditions and may be increased, decreased or eliminated by the Engineer)	L.F.	188.0	28.00	5,264.00	5,264.00

Project Name: NE 2nd Avenue from West Little River Canal (NE 84 Street) to NE 91st Street

Project No: 20060227

Bid Open Date: 01/24/2007

Name: ACOSTA TRACTORS, INC.

Address: 11986 NW 97 AVE

City/ST/Zip: HIALEAH GARDENS, FL 33018

Item No	Description	Unit	Quantity	Contractor's Unit Price	Contractor's Bid Amount	System Calculated Amount
102-3	COMMERCIAL MATERIAL FOR DRIVEWAY MAINTENANCE	CF	246.0	44.00	10,824.00	10,824.00
102-61	BUSINESS SIGNS (Temporary, Post Mounted)	EA.	10.0	231.00	2,310.00	2,310.00
102-71-11	CONCRETE BARRIER - CLASS E (TEMPORARY, INCLUDING RELOCATION)	L.F.	6,744.0	39.25	264,702.00	264,702.00
102-74-2	BARRICADES (Temporary, Type III, 6')	EA/DAY	7,920.0	0.70	5,544.00	5,544.00
102-74-1A	BARRICADES (TEMPORARY- TYPE I, II & VP)	EA/DAY	25,291.0	0.40	10,116.40	10,116.40
102-75-PH2	CONSTRUCTION SIGNS (Temporary, Post Mounted)	EA/DAY	6,600.0	0.40	2,640.00	2,640.00
102-76	FLASHING ARROW BOARD (Temporary, Multimode)	EA/DAY	330.0	16.00	5,280.00	5,280.00
102-77	HIGH INTENSITY FLASHING LIGHTS (TEMPORARY, TYPE "B")	EA/DAY	5,280.0	0.95	5,016.00	5,016.00
102-78	REFLECTIVE PAVEMENT MARKER (Temporary) (This item is contingent upon field conditions and may be increased or decreased by the Engineer)	EA.	850.0	4.00	3,400.00	3,400.00
102-79	TEMPORARY BARRIER WALL LIGHTS (TYPE C)	EA/DAY	10,230.0	0.40	4,092.00	4,092.00
102-81	VEHICULAR IMPACT ATTENUATOR (Including relocation & reset) (To be used when required for Maintenance of Traffic and approved by the Engineer)	EA	31.0	625.00	19,375.00	19,375.00
102-91-2	SOLID TRAFFIC STRIPE PAVEMENT MARKINGS -TEMPORARY-4" STRIPE [(Yellow or white) (Tape or paint)]	L.F.	440.0	0.45	198.00	198.00
102-91-3	SKIP TEMPORARY PAVEMENT MARKINGS 4" STRIPE [(Yellow or white) (Tape or paint) (10' Stripe, 30' Space)]	L.F.	440.0	0.45	198.00	198.00
102-99	VARIABLE MESSAGE SIGN (Temporary)	EA/DAY	33.0	34.00	1,122.00	1,122.00
104-10-1	BALED HAY	EA.	404.0	12.00	4,848.00	4,848.00
104-11	FLOATING SILT BARRIER (Includes maintenance, relocation and removal) (This item is contingent upon field conditions and may be increased, decreased or eliminated by the Engineer)	L.F.	188.0	31.25	5,875.00	5,875.00

BID TABULATION REPORT
April 7, 2010 12:54 PM

Project Name: NE 2nd Avenue from West Little River Canal (NE 84 Street) to NE 91st Street

Project No: 20060227

Bid Open Date: 01/24/2007

Name: COMMUNITY ASPHALT CORPORATION.

Address: 14005 N.W. 186TH STREET.

City/ST/Zip: MIAMI, FL. 33018

Item No	Description	Unit	Quantity	Contractor's Unit Price	Contractor's Bid Amount	System Calculated Amount
102-3	COMMERCIAL MATERIAL FOR DRIVEWAY MAINTENANCE	CF	246.0	9.00	2,214.00	2,214.00
102-61	BUSINESS SIGNS (Temporary, Post Mounted)	EA.	10.0	60.00	600.00	600.00
102-71-11	CONCRETE BARRIER - CLASS E (TEMPORARY, INCLUDING RELOCATION)	L.F.	6,744.0	0.01	67.44	67.44
102-74-2	BARRICADES (Temporary, Type III, 6')	EA/DAY	7,920.0	0.40	3,168.00	3,168.00
102-74-1A	BARRICADES (TEMPORARY- TYPE I, II & VP)	EA/DAY	25,291.0	0.30	7,587.30	7,587.30
102-75-PH2	CONSTRUCTION SIGNS (Temporary, Post Mounted)	EA/DAY	6,600.0	0.30	1,980.00	1,980.00
102-76	FLASHING ARROW BOARD (Temporary, Multimode)	EA/DAY	330.0	15.00	4,950.00	4,950.00
102-77	HIGH INTENSITY FLASHING LIGHTS (TEMPORARY, TYPE "B")	EA/DAY	5,280.0	0.45	2,376.00	2,376.00
102-78	REFLECTIVE PAVEMENT MARKER (Temporary) (This item is contingent upon field conditions and may be increased or decreased by the Engineer)	EA.	850.0	5.00	4,250.00	4,250.00
102-79	TEMPORARY BARRIER WALL LIGHTS (TYPE C)	EA/DAY	10,230.0	0.01	102.30	102.30
102-81	VEHICULAR IMPACT ATTENUATOR (Including relocation & reset) (To be used when required for Maintenance of Traffic and approved by the Engineer)	EA	31.0	1.00	31.00	31.00
102-91-2	SOLID TRAFFIC STRIPE PAVEMENT MARKINGS -TEMPORARY-4" STRIPE [(Yellow or white) (Tape or paint)]	L.F.	440.0	0.30	132.00	132.00
102-91-3	SKIP TEMPORARY PAVEMENT MARKINGS 4" STRIPE [(Yellow or white) (Tape or paint) (10' Stripe, 30' Space)]	L.F.	440.0	0.30	132.00	132.00
102-99	VARIABLE MESSAGE SIGN (Temporary)	EA/DAY	33.0	40.00	1,320.00	1,320.00
104-10-1	BALED HAY	EA.	404.0	0.01	4.04	4.04
104-11	FLOATING SILT BARRIER (Includes maintenance, relocation and removal) (This item is contingent upon field conditions and may be increased, decreased or eliminated by the Engineer)	L.F.	188.0	25.00	4,700.00	4,700.00

Project Name: NE 2nd Avenue from West Little River Canal (NE 84 Street) to NE 91st Street

Project No: 20060227

Bid Open Date: 01/24/2007

Name: HORIZON CONTRACTORS, INC.

Address: 8175 W 32 AVENUE #1

City/ST/Zip: HIALEAH/FLORIDA/33018

Item No	Description	Unit	Quantity	Contractor's Unit Price	Contractor's Bid Amount	System Calculated Amount
102-3	COMMERCIAL MATERIAL FOR DRIVEWAY MAINTENANCE	CF	246.0	5.00	1,230.00	1,230.00
102-61	BUSINESS SIGNS (Temporary, Post Mounted)	EA.	10.0	68.00	680.00	680.00
102-71-11	CONCRETE BARRIER - CLASS E (TEMPORARY, INCLUDING RELOCATION)	L.F.	6,744.0	4.00	26,976.00	26,976.00
102-74-2	BARRICADES (Temporary, Type III, 6')	EA/DAY	7,920.0	1.00	7,920.00	7,920.00
102-74-1A	BARRICADES (TEMPORARY- TYPE I, II & VP)	EA/DAY	25,291.0	1.00	25,291.00	25,291.00
102-75-PH2	CONSTRUCTION SIGNS (Temporary, Post Mounted)	EA/DAY	6,600.0	1.00	6,600.00	6,600.00
102-76	FLASHING ARROW BOARD (Temporary, Multimode)	EA/DAY	330.0	10.00	3,300.00	3,300.00
102-77	HIGH INTENSITY FLASHING LIGHTS (TEMPORARY, TYPE "B")	EA/DAY	5,280.0	1.00	5,280.00	5,280.00
102-78	REFLECTIVE PAVEMENT MARKER (Temporary) (This item is contingent upon field conditions and may be increased or decreased by the Engineer)	EA.	850.0	6.00	5,100.00	5,100.00
102-79	TEMPORARY BARRIER WALL LIGHTS (TYPE C)	EA/DAY	10,230.0	1.00	10,230.00	10,230.00
102-81	VEHICULAR IMPACT ATTENUATOR (Including relocation & reset) (To be used when required for Maintenance of Traffic and approved by the Engineer)	EA	31.0	1,700.00	52,700.00	52,700.00
102-91-2	SOLID TRAFFIC STRIPE PAVEMENT MARKINGS -TEMPORARY-4" STRIPE [(Yellow or white) (Tape or paint)]	L.F.	440.0	1.00	440.00	440.00
102-91-3	SKIP TEMPORARY PAVEMENT MARKINGS 4" STRIPE [(Yellow or white) (Tape or paint) (10' Stripe, 30' Space)]	L.F.	440.0	1.00	440.00	440.00
102-99	VARIABLE MESSAGE SIGN (Temporary)	EA/DAY	33.0	30.00	990.00	990.00
104-10-1	BALED HAY	EA.	404.0	5.00	2,020.00	2,020.00
104-11	FLOATING SILT BARRIER (Includes maintenance, relocation and removal) (This item is contingent upon field conditions and may be increased, decreased or eliminated by the Engineer)	L.F.	188.0	28.00	5,264.00	5,264.00

BID TABULATION REPORT
April 7, 2010 12:54 PM

Project Name: NE 2nd Avenue from West Little River Canal (NE 84 Street) to NE 91st Street

Project No: 20060227

Bid Open Date: 01/24/2007

Name: PAVEX CORPORATION DBA RANGER CONSTRUCTION-SOUTH

Address: 7600 NW 69 AVENUE

City/ST/Zip: MEDLEY, FL 33166

Item No	Description	Unit	Quantity	Contractor's Unit Price	Contractor's Bid Amount	System Calculated Amount
104-16	ROCK BAGS FOR CONTROLLING SILTATION @ CURB & GUTTER INLETS. BAGS ARE TO BE 12" X 12" X 4".	EA.	985.0	11.00	10,835.00	10,835.00
110-1-1	CLEARING AND GRUBBING (Includes removal of existing pavement, sidewalks, driveways, drainage structures and pipes, vegetation, miscellaneous concrete. Also includes tree removal, cherry hedge removal, miscellaneous earthwork and saw cutting)	L.S.	1.0	1,015,000.00	1,015,000.00	1,015,000.00
120-1	REGULAR EXCAVATION	C.Y.	3,568.0	12.00	42,816.00	42,816.00
120-4	SUBSOIL EXCAVATION (This item is contingent upon the actual field conditions and may be increased, decreased or eliminated by the Engineer)	C.Y.	5,715.0	15.00	85,725.00	85,725.00
120-5	CHANNEL EXCAVATION	C.Y.	1,716.0	27.00	46,332.00	46,332.00
120-6	EMBANKMENT (This item is contingent upon field conditions and may be increased, decreased or eliminated by the Engineer)	C.Y.	7,834.0	25.00	195,850.00	195,850.00
160-4	TYPE "B" STABILIZATION (12" Thick) (Min. C.B.R. 30)	S.Y.	16,445.0	5.00	82,225.00	82,225.00
210-1-2	LIMEROCK BASE (8" double course) (Primed)	S.Y.	16,445.0	14.00	230,230.00	230,230.00
327-70-01	MILLING, 1" AVERAGE DEPTH	S.Y.	1,821.0	6.00	10,926.00	10,926.00
331-2-1	TYPE S-1 ASPHALTIC CONCRETE (2" Thick)	TON	1,690.0	80.00	135,200.00	135,200.00
337-7-3	ASPHALTIC CONCRETE FRICTION COURSE (FC-3) (1" THICKNESS)(INC. BIT)	TON	1,405.0	115.00	161,575.00	161,575.00
400-1-15	CLASS I CONCRETE [(Miscellaneous) (Collars, pipe plugs,structure plugs etc.) (This item is contingent upon field conditions and may be increased decreased or eliminated by the Engineer)]	C.Y.	15.0	500.00	7,500.00	7,500.00
425-1-201	INLETS (Curb) Type (P-9) (< 10')	EA.	1.0	5,160.00	5,160.00	5,160.00
425-1-311	INLETS (CURB)(TYPE P-1) < 10 '	EA.	1.0	6,880.00	6,880.00	6,880.00
425-1-351	INLET CURB (TYPE P-5)< 10 '	EA.	18.0	4,970.00	89,460.00	89,460.00
425-1-353	INLETS (Curb) (TYPE P-5) (>10')	EA.	3.0	6,770.00	20,310.00	20,310.00

Project Name: NE 2nd Avenue from West Little River Canal (NE 84 Street) to NE 91st Street

Project No: 20060227

Bid Open Date: 01/24/2007

Name: ACOSTA TRACTORS, INC.

Address: 11986 NW 97 AVE

City/ST/Zip: HIALEAH GARDENS, FL 33018

Item No	Description	Unit	Quantity	Contractor's Unit Price	Contractor's Bid Amount	System Calculated Amount
104-16	ROCK BAGS FOR CONTROLLING SILTATION @ CURB & GUTTER INLETS. BAGS ARE TO BE 12" X 12" X 4".	EA.	985.0	5.35	5,269.75	5,269.75
110-1-1	CLEARING AND GRUBBING (Includes removal of existing pavement, sidewalks, driveways, drainage structures and pipes, vegetation, miscellaneous concrete. Also includes tree removal, cherry hedge removal, miscellaneous earthwork and saw cutting)	L.S.	1.0	862,990.00	862,990.00	862,990.00
120-1	REGULAR EXCAVATION	C.Y.	3,568.0	8.50	30,328.00	30,328.00
120-4	SUBSOIL EXCAVATION (This item is contingent upon the actual field conditions and may be increased, decreased or eliminated by the Engineer)	C.Y.	5,715.0	1.00	5,715.00	5,715.00
120-5	CHANNEL EXCAVATION	C.Y.	1,716.0	31.25	53,625.00	53,625.00
120-6	EMBANKMENT (This item is contingent upon field conditions and may be increased, decreased or eliminated by the Engineer)	C.Y.	7,834.0	1.00	7,834.00	7,834.00
160-4	TYPE "B" STABILIZATION (12" Thick) (Min. C.B.R. 30)	S.Y.	16,445.0	2.40	39,468.00	39,468.00
210-1-2	LIMEROCK BASE (8" double course) (Primed)	S.Y.	16,445.0	11.25	185,006.25	185,006.25
327-70-01	MILLING, 1" AVERAGE DEPTH	S.Y.	1,821.0	6.50	11,836.50	11,836.50
331-2-1	TYPE S-1 ASPHALTIC CONCRETE (2" Thick)	TON	1,690.0	104.13	*175,971.25*	*175,979.70*
337-7-3	ASPHALTIC CONCRETE FRICTION COURSE (FC-3) (1" THICKNESS)(INC. BIT)	TON	1,405.0	128.00	179,840.00	179,840.00
400-1-15	CLASS I CONCRETE [(Miscellaneous) (Collars, pipe plugs,structure plugs etc.) (This item is contingent upon field conditions and may be increased decreased or eliminated by the Engineer)]	C.Y.	15.0	720.00	10,800.00	10,800.00
425-1-201	INLETS (Curb) Type (P-9) (< 10')	EA.	1.0	7,750.00	7,750.00	7,750.00
425-1-311	INLETS (CURB)(TYPE P-1) < 10 '	EA.	1.0	8,290.00	8,290.00	8,290.00
425-1-351	INLET CURB (TYPE P-5)< 10 '	EA.	18.0	7,550.00	135,900.00	135,900.00
425-1-353	INLETS (Curb) (TYPE P-5) (>10')	EA.	3.0	8,985.00	26,955.00	26,955.00

BID TABULATION REPORT
April 7, 2010 12:54 PM

Project Name: NE 2nd Avenue from West Little River Canal (NE 84 Street) to NE 91st Street

Project No: 20060227

Bid Open Date: 01/24/2007

Name: COMMUNITY ASPHALT CORPORATION.

Address: 14005 N.W. 186TH STREET.

City/ST/Zip: MIAMI, FL. 33018

Item No	Description	Unit	Quantity	Contractor's Unit Price	Contractor's Bid Amount	System Calculated Amount
104-16	ROCK BAGS FOR CONTROLLING SILTATION @ CURB & GUTTER INLETS. BAGS ARE TO BE 12" X 12" X 4".	EA.	985.0	1.00	985.00	985.00
110-1-1	CLEARING AND GRUBBING (Includes removal of existing pavement, sidewalks, driveways, drainage structures and pipes, vegetation, miscellaneous concrete. Also includes tree removal, cherry hedge removal, miscellaneous earthwork and saw cutting)	L.S.	1.0	1,690,000.00	1,690,000.00	1,690,000.00
120-1	REGULAR EXCAVATION	C.Y.	3,568.0	29.00	103,472.00	103,472.00
120-4	SUBSOIL EXCAVATION (This item is contingent upon the actual field conditions and may be increased, decreased or eliminated by the Engineer)	C.Y.	5,715.0	1.35	7,715.25	7,715.25
120-5	CHANNEL EXCAVATION	C.Y.	1,716.0	17.00	29,172.00	29,172.00
120-6	EMBANKMENT (This item is contingent upon field conditions and may be increased, decreased or eliminated by the Engineer)	C.Y.	7,834.0	0.01	78.34	78.34
160-4	TYPE "B" STABILIZATION (12" Thick) (Min. C.B.R. 30)	S.Y.	16,445.0	6.00	98,670.00	98,670.00
210-1-2	LIMEROCK BASE (8" double course) (Primed)	S.Y.	16,445.0	19.00	312,455.00	312,455.00
327-70-01	MILLING, 1" AVERAGE DEPTH	S.Y.	1,821.0	11.00	20,031.00	20,031.00
331-2-1	TYPE S-1 ASPHALTIC CONCRETE (2" Thick)	TON	1,690.0	112.00	189,280.00	189,280.00
337-7-3	ASPHALTIC CONCRETE FRICTION COURSE (FC-3) (1" THICKNESS)(INC. BIT)	TON	1,405.0	128.00	179,840.00	179,840.00
400-1-15	CLASS I CONCRETE [(Miscellaneous) (Collars, pipe plugs,structure plugs etc.) (This item is contingent upon field conditions and may be increased decreased or eliminated by the Engineer)]	C.Y.	15.0	300.00	4,500.00	4,500.00
425-1-201	INLETS (Curb) Type (P-9) (< 10')	EA.	1.0	4,800.00	4,800.00	4,800.00
425-1-311	INLETS (CURB)(TYPE P-1) < 10 '	EA.	1.0	6,400.00	6,400.00	6,400.00
425-1-351	INLET CURB (TYPE P-5)< 10 '	EA.	18.0	4,625.00	83,250.00	83,250.00
425-1-353	INLETS (Curb) (TYPE P-5) (>10')	EA.	3.0	6,300.00	18,900.00	18,900.00

Project Name: NE 2nd Avenue from West Little River Canal (NE 84 Street) to NE 91st Street

Project No: 20060227

Bid Open Date: 01/24/2007

Name: HORIZON CONTRACTORS, INC.

Address: 8175 W 32 AVENUE #1

City/ST/Zip: HIALEAH/FLORIDA/33018

Item No	Description	Unit	Quantity	Contractor's Unit Price	Contractor's Bid Amount	System Calculated Amount
104-16	ROCK BAGS FOR CONTROLLING SILTATION @ CURB & GUTTER INLETS. BAGS ARE TO BE 12" X 12" X 4".	EA.	985.0	3.00	2,955.00	2,955.00
110-1-1	CLEARING AND GRUBBING (Includes removal of existing pavement, sidewalks, driveways, drainage structures and pipes, vegetation, miscellaneous concrete. Also includes tree removal, cherry hedge removal, miscellaneous earthwork and saw cutting)	L.S.	1.0	2,025,000.00	2,025,000.00	2,025,000.00
120-1	REGULAR EXCAVATION	C.Y.	3,568.0	8.00	28,544.00	28,544.00
120-4	SUBSOIL EXCAVATION (This item is contingent upon the actual field conditions and may be increased, decreased or eliminated by the Engineer)	C.Y.	5,715.0	10.00	57,150.00	57,150.00
120-5	CHANNEL EXCAVATION	C.Y.	1,716.0	28.00	48,048.00	48,048.00
120-6	EMBANKMENT (This item is contingent upon field conditions and may be increased, decreased or eliminated by the Engineer)	C.Y.	7,834.0	11.00	86,174.00	86,174.00
160-4	TYPE "B" STABILIZATION (12" Thick) (Min. C.B.R. 30)	S.Y.	16,445.0	7.00	115,115.00	115,115.00
210-1-2	LIMEROCK BASE (8" double course) (Primed)	S.Y.	16,445.0	23.00	378,235.00	378,235.00
327-70-01	MILLING, 1" AVERAGE DEPTH	S.Y.	1,821.0	7.00	12,747.00	12,747.00
331-2-1	TYPE S-1 ASPHALTIC CONCRETE (2" Thick)	TON	1,690.0	95.00	160,550.00	160,550.00
337-7-3	ASPHALTIC CONCRETE FRICTION COURSE (FC-3) (1" THICKNESS)(INC. BIT)	TON	1,405.0	104.00	146,120.00	146,120.00
400-1-15	CLASS I CONCRETE [(Miscellaneous) (Collars, pipe plugs,structure plugs etc.) (This item is contingent upon field conditions and may be increased decreased or eliminated by the Engineer)]	C.Y.	15.0	800.00	12,000.00	12,000.00
425-1-201	INLETS (Curb) Type (P-9) (< 10')	EA.	1.0	7,900.00	7,900.00	7,900.00
425-1-311	INLETS (CURB)(TYPE P-1) < 10 '	EA.	1.0	8,700.00	8,700.00	8,700.00
425-1-351	INLET CURB (TYPE P-5)< 10 '	EA.	18.0	7,700.00	138,600.00	138,600.00
425-1-353	INLETS (Curb) (TYPE P-5) (>10')	EA.	3.0	9,800.00	29,400.00	29,400.00

BID TABULATION REPORT
April 7, 2010 12:54 PM

Project Name: NE 2nd Avenue from West Little River Canal (NE 84 Street) to NE 91st Street

Project No: 20060227

Bid Open Date: 01/24/2007

Name: PAVEX CORPORATION DBA RANGER CONSTRUCTION-SOUTH

Address: 7600 NW 69 AVENUE

City/ST/Zip: MEDLEY, FL 33166

Item No	Description	Unit	Quantity	Contractor's Unit Price	Contractor's Bid Amount	System Calculated Amount
425-1-361	INLET, CURB (Type P-6)< 10'	EA.	2.0	7,960.00	15,920.00	15,920.00
425-1-462	INLET (Curb) Type J-6 (>10')	EA	1.0	9,250.00	9,250.00	9,250.00
425-1-331C	INLET CURB TYPE P-3 < 10'	EA.	2.0	6,670.00	13,340.00	13,340.00
425-2-41	MANHOLE (Type P-7T, Any dimension, maximum 15' deep)	EA.	13.0	5,050.00	65,650.00	65,650.00
425-2-72	MANHOLE TYPE J-7T-, (Any dimension, maximum 15' deep)	EA.	3.0	8,930.00	26,790.00	26,790.00
425-6	ADJUST EXISTING VALVE BOXES (MIAMI-DADE COUNTY ONLY) (This item is contingent upon field conditions and may be increased, decreased or eliminated by the Engineer)	EA.	23.0	860.00	19,780.00	19,780.00
425-5B	ADJUST MANHOLE - MIAMI-DADE COUNTY ONLY - (This item is contingent upon field conditions and may be increased, decreased or eliminated by the Engineer)	EA.	14.0	1,290.00	18,060.00	18,060.00
425-73	ADJUST AND/OR RELOCATE EXISTING FIRE HYDRANTS (Dade County-owned Only)	EA.	2.0	3,010.00	6,020.00	6,020.00
430-171-123	PIPE CULVERT - 15" Diameter	L.F.	553.0	59.00	32,627.00	32,627.00
430-171-125	PIPE CULVERT - 18" Diameter	L.F.	857.0	81.00	69,417.00	69,417.00
430-171-138	PIPE CULVERT - 36" DIAMETER	L.F.	88.0	113.00	9,944.00	9,944.00
430-171-140	PIPE CULVERT - 42" DIAMETER	L.F.	113.0	151.00	17,063.00	17,063.00
443-70-36A	EXFILTRATION DRAIN 36" DIAMETER - (Includes the cost of perforated pipe, ballast rock, excavation, plastic filter fabric and back filling with selected fill material)	L.F.	3,234.0	188.00	607,992.00	607,992.00
520-1-10	CONCRETE CURB & GUTTER (Type F) (6" Curb, 18" Gutter) (Includes cost of limerock base and subgrade)	L.F.	4,768.0	21.00	100,128.00	100,128.00
522-1	CONCRETE SIDEWALK (4" Thick restoration and new, Class I Concrete, 3000 P.S.I) (including pedestrian ramps and sidewalk curbs)	S.Y.	3,578.0	42.00	150,276.00	150,276.00
522-2	CONCRETE SIDEWALK (6" Thick, 3000 P.S.I. concrete at 28 days) (including pedestrian ramps and sidewalk curbs)	S.Y.	320.0	60.00	19,200.00	19,200.00

23

Project Name: NE 2nd Avenue from West Little River Canal (NE 84 Street) to NE 91st Street

Project No: 20060227

Bid Open Date: 01/24/2007

Name: ACOSTA TRACTORS, INC.

Address: 11986 NW 97 AVE

City/ST/Zip: HIALEAH GARDENS, FL 33018

Item No	Description	Unit	Quantity	Contractor's Unit Price	Contractor's Bid Amount	System Calculated Amount
425-1-361	INLET, CURB (Type P-6)< 10'	EA.	2.0	11,320.00	22,640.00	22,640.00
425-1-462	INLET (Curb) Type J-6 (>10')	EA	1.0	12,300.00	12,300.00	12,300.00
425-1-331C	INLET CURB TYPE P-3 < 10'	EA.	2.0	10,540.00	21,080.00	21,080.00
425-2-41	MANHOLE (Type P-7T, Any dimension, maximum 15' deep)	EA.	13.0	5,190.00	67,470.00	67,470.00
425-2-72	MANHOLE TYPE J-7T-, (Any dimension, maximum 15' deep)	EA.	3.0	14,225.00	42,675.00	42,675.00
425-6	ADJUST EXISTING VALVE BOXES (MIAMI-DADE COUNTY ONLY) (This item is contingent upon field conditions and may be increased, decreased or eliminated by the Engineer)	EA.	23.0	187.00	4,301.00	4,301.00
425-5B	ADJUST MANHOLE - MIAMI-DADE COUNTY ONLY - (This item is contingent upon field conditions and may be increased, decreased or eliminated by the Engineer)	EA.	14.0	500.00	7,000.00	7,000.00
425-73	ADJUST AND/OR RELOCATE EXISTING FIRE HYDRANTS (Dade County-owned Only)	EA.	2.0	5,395.00	10,790.00	10,790.00
430-171-123	PIPE CULVERT - 15" Diameter	L.F.	553.0	139.00	76,867.00	76,867.00
430-171-125	PIPE CULVERT - 18" Diameter	L.F.	857.0	142.00	121,694.00	121,694.00
430-171-138	PIPE CULVERT - 36" DIAMETER	L.F.	88.0	184.00	16,192.00	16,192.00
430-171-140	PIPE CULVERT - 42" DIAMETER	L.F.	113.0	181.00	20,453.00	20,453.00
443-70-36A	EXFILTRATION DRAIN 36" DIAMETER - (Includes the cost of perforated pipe, ballast rock, excavation, plastic filter fabric and back filling with selected fill material)	L.F.	3,234.0	216.00	698,544.00	698,544.00
520-1-10	CONCRETE CURB & GUTTER (Type F) (6" Curb, 18" Gutter) (Includes cost of limerock base and subgrade)	L.F.	4,768.0	20.00	95,360.00	95,360.00
522-1	CONCRETE SIDEWALK (4" Thick restoration and new, Class I Concrete, 3000 P.S.I) (including pedestrian ramps and sidewalk curbs)	S.Y.	3,578.0	38.00	135,964.00	135,964.00
522-2	CONCRETE SIDEWALK (6" Thick, 3000 P.S.I. concrete at 28 days) (including pedestrian ramps and sidewalk curbs)	S.Y.	320.0	40.00	12,800.00	12,800.00

BID TABULATION REPORT
April 7, 2010 12:54 PM

Project Name: NE 2nd Avenue from West Little River Canal (NE 84 Street) to NE 91st Street

Project No: 20060227

Bid Open Date: 01/24/2007

Name: COMMUNITY ASPHALT CORPORATION.

Address: 14005 N.W. 186TH STREET.

City/ST/Zip: MIAMI, FL. 33018

Item No	Description	Unit	Quantity	Contractor's Unit Price	Contractor's Bid Amount	System Calculated Amount
425-1-361	INLET, CURB (Type P-6)< 10'	EA.	2.0	7,400.00	14,800.00	14,800.00
425-1-462	INLET (Curb) Type J-6 (>10')	EA	1.0	8,600.00	8,600.00	8,600.00
425-1-331C	INLET CURB TYPE P-3 < 10'	EA.	2.0	6,200.00	12,400.00	12,400.00
425-2-41	MANHOLE (Type P-7T, Any dimension, maximum 15' deep)	EA.	13.0	4,700.00	61,100.00	61,100.00
425-2-72	MANHOLE TYPE J-7T-, (Any dimension, maximum 15' deep)	EA.	3.0	8,300.00	24,900.00	24,900.00
425-6	ADJUST EXISTING VALVE BOXES (MIAMI-DADE COUNTY ONLY) (This item is contingent upon field conditions and may be increased, decreased or eliminated by the Engineer)	EA.	23.0	800.00	18,400.00	18,400.00
425-5B	ADJUST MANHOLE - MIAMI-DADE COUNTY ONLY - (This item is contingent upon field conditions and may be increased, decreased or eliminated by the Engineer)	EA.	14.0	1,200.00	16,800.00	16,800.00
425-73	ADJUST AND/OR RELOCATE EXISTING FIRE HYDRANTS (Dade County-owned Only)	EA.	2.0	2,800.00	5,600.00	5,600.00
430-171-123	PIPE CULVERT - 15" Diameter	L.F.	553.0	55.00	30,415.00	30,415.00
430-171-125	PIPE CULVERT - 18" Diameter	L.F.	857.0	75.00	64,275.00	64,275.00
430-171-138	PIPE CULVERT - 36" DIAMETER	L.F.	88.0	105.00	9,240.00	9,240.00
430-171-140	PIPE CULVERT - 42" DIAMETER	L.F.	113.0	140.00	15,820.00	15,820.00
443-70-36A	EXFILTRATION DRAIN 36" DIAMETER - (Includes the cost of perforated pipe, ballast rock, excavation, plastic filter fabric and back filling with selected fill material)	L.F.	3,234.0	250.00	808,500.00	808,500.00
520-1-10	CONCRETE CURB & GUTTER (Type F) (6" Curb, 18" Gutter) (Includes cost of limerock base and subgrade)	L.F.	4,768.0	20.00	95,360.00	95,360.00
522-1	CONCRETE SIDEWALK (4" Thick restoration and new, Class I Concrete, 3000 P.S.I) (including pedestrian ramps and sidewalk curbs)	S.Y.	3,578.0	37.00	132,386.00	132,386.00
522-2	CONCRETE SIDEWALK (6" Thick, 3000 P.S.I. concrete at 28 days) (including pedestrian ramps and sidewalk curbs)	S.Y.	320.0	46.00	14,720.00	14,720.00

Project Name: NE 2nd Avenue from West Little River Canal (NE 84 Street) to NE 91st Street

Project No: 20060227

Bid Open Date: 01/24/2007

Name: HORIZON CONTRACTORS, INC.

Address: 8175 W 32 AVENUE #1

City/ST/Zip: HIALEAH/FLORIDA/33018

Item No	Description	Unit	Quantity	Contractor's Unit Price	Contractor's Bid Amount	System Calculated Amount
425-1-361	INLET, CURB (Type P-6)< 10'	EA.	2.0	12,900.00	25,800.00	25,800.00
425-1-462	INLET (Curb) Type J-6 (>10')	EA	1.0	14,000.00	14,000.00	14,000.00
425-1-331C	INLET CURB TYPE P-3 < 10'	EA.	2.0	9,300.00	18,600.00	18,600.00
425-2-41	MANHOLE (Type P-7T, Any dimension, maximum 15' deep)	EA.	13.0	7,800.00	101,400.00	101,400.00
425-2-72	MANHOLE TYPE J-7T-, (Any dimension, maximum 15' deep)	EA.	3.0	20,200.00	60,600.00	60,600.00
425-6	ADJUST EXISTING VALVE BOXES (MIAMI-DADE COUNTY ONLY) (This item is contingent upon field conditions and may be increased, decreased or eliminated by the Engineer)	EA.	23.0	170.00	3,910.00	3,910.00
425-5B	ADJUST MANHOLE - MIAMI-DADE COUNTY ONLY - (This item is contingent upon field conditions and may be increased, decreased or eliminated by the Engineer)	EA.	14.0	250.00	3,500.00	3,500.00
425-73	ADJUST AND/OR RELOCATE EXISTING FIRE HYDRANTS (Dade County-owned Only)	EA.	2.0	4,700.00	9,400.00	9,400.00
430-171-123	PIPE CULVERT - 15" Diameter	L.F.	553.0	104.00	57,512.00	57,512.00
430-171-125	PIPE CULVERT - 18" Diameter	L.F.	857.0	120.00	*105,000.00*	*102,840.00*
430-171-138	PIPE CULVERT - 36" DIAMETER	L.F.	88.0	130.00	11,440.00	11,440.00
430-171-140	PIPE CULVERT - 42" DIAMETER	L.F.	113.0	214.00	24,182.00	24,182.00
443-70-36A	EXFILTRATION DRAIN 36" DIAMETER - (Includes the cost of perforated pipe, ballast rock, excavation, plastic filter fabric and back filling with selected fill material)	L.F.	3,234.0	356.00	1,151,304.00	1,151,304.00
520-1-10	CONCRETE CURB & GUTTER (Type F) (6" Curb, 18" Gutter) (Includes cost of limerock base and subgrade)	L.F.	4,768.0	15.00	71,520.00	71,520.00
522-1	CONCRETE SIDEWALK (4" Thick restoration and new, Class I Concrete, 3000 P.S.I) (including pedestrian ramps and sidewalk curbs)	S.Y.	3,578.0	28.00	100,184.00	100,184.00
522-2	CONCRETE SIDEWALK (6" Thick, 3000 P.S.I. concrete at 28 days) (including pedestrian ramps and sidewalk curbs)	S.Y.	320.0	38.00	12,160.00	12,160.00

BID TABULATION REPORT
April 7, 2010 12:54 PM

Project Name: NE 2nd Avenue from West Little River Canal (NE 84 Street) to NE 91st Street

Project No: 20060227

Bid Open Date: 01/24/2007

Name: PAVEX CORPORATION DBA RANGER CONSTRUCTION-SOUTH

Address: 7600 NW 69 AVENUE

City/ST/Zip: MEDLEY, FL 33166

Item No	Description	Unit	Quantity	Contractor's Unit Price	Contractor's Bid Amount	System Calculated Amount
536-1-01	GUARDRAIL (Roadway) (Includes the cost of shop bent panels)	L.F.	110.0	86.00	9,460.00	9,460.00
536-73	GUARDRAIL REMOVAL (Includes delivery and unloading at M-DPW 58th street yard)	L.F.	44.0	5.00	220.00	220.00
536-85-24A	GUARDRAIL END ANCHORAGE ASSEMBLY (Parallel) (Type SKT - 350) (As approved by FDOT or equal)	EA.	1.0	5,620.00	5,620.00	5,620.00
575-1-1	SODDING (Pensacola Bahia or match existing) (includes watering)	S.Y.	10,395.0	7.40	76,923.00	76,923.00
580-327-1	TREE RELOCATION	EA.	6.0	1,580.00	9,480.00	9,480.00
620-1-1	GROUNDING ELECTRODE	L.F.	300.0	21.00	6,300.00	6,300.00
630-1-12	CONDUIT 2" PVC, UNDERGROUND	L.F.	1,016.0	18.00	18,288.00	18,288.00
630-1-13	CONDUIT 2" PVC UNDER PAVEMENT (This item is contingent upon field conditions and may be increased, decrease or eliminated by the Engineer)	L.F.	704.0	34.00	23,936.00	23,936.00
630-1-14	CONDUIT 2" PVC (UNDER GROUND DIRECTIONAL BORE)	L.F.	75.0	45.00	3,375.00	3,375.00
632-7-1	TRAFFIC CONTROL CABLE	P.I.	2.0	6,600.00	13,200.00	13,200.00
635-1-11	PULL BOX, METER TYPE (Polymer)	AS.	27.0	563.00	15,201.00	15,201.00
639-1-13	ELECTRICAL POWER SERVICES (Includes NEMA-3R rain-tight inclosure, disconnect switch, pole conduit)	AS.	2.0	2,800.00	5,600.00	5,600.00
639-2-1	SERVICE WIRE[(#6 AWG with THW insulation)(Three conductor set)(Black,white and green)]	L.F.	512.0	7.00	3,584.00	3,584.00
647-11-20	MAST ARM COMBINATION, (STD. TYPE DS-6)	AS.	1.0	14,000.00	14,000.00	14,000.00
647-11-30	MAST ARM COMBINATION, STANDARD DADE CO. CLASS DS-11	AS.	1.0	15,000.00	15,000.00	15,000.00
647-11-32(1)	MAST ARM COMBINATION STANDARD (32' ARM) (DS-12)	EA.	2.0	15,000.00	30,000.00	30,000.00
647-11-36	Mast Arm Standard (36' Arm) (DS-14)	AS.	1.0	15,000.00	15,000.00	15,000.00
647-11-44	MAST ARM STANDARD (44' ARM) (DS-18)	AS.	1.0	16,000.00	16,000.00	16,000.00
647-11-46A	MAST ARM STANDARD (46' ARM) (DS-19)	AS.	1.0	17,000.00	17,000.00	17,000.00

27

Project Name: NE 2nd Avenue from West Little River Canal (NE 84 Street) to NE 91st Street

Project No: 20060227

Bid Open Date: 01/24/2007

Name: ACOSTA TRACTORS, INC.

Address: 11986 NW 97 AVE

City/ST/Zip: HIALEAH GARDENS, FL 33018

Item No	Description	Unit	Quantity	Contractor's Unit Price	Contractor's Bid Amount	System Calculated Amount
536-1-01	GUARDRAIL (Roadway) (Includes the cost of shop bent panels)	L.F.	110.0	102.00	11,220.00	11,220.00
536-73	GUARDRAIL REMOVAL (Includes delivery and unloading at M-DPW 58th street yard)	L.F.	44.0	18.00	792.00	792.00
536-85-24A	GUARDRAIL END ANCHORAGE ASSEMBLY (Parallel) (Type SKT - 350) (As approved by FDOT or equal)	EA.	1.0	6,680.00	6,680.00	6,680.00
575-1-1	SODDING (Pensacola Bahia or match existing) (includes watering)	S.Y.	10,395.0	5.10	53,014.50	53,014.50
580-327-1	TREE RELOCATION	EA.	6.0	3,400.00	20,400.00	20,400.00
620-1-1	GROUNDING ELECTRODE	L.F.	300.0	28.50	8,550.00	8,550.00
630-1-12	CONDUIT 2" PVC, UNDERGROUND	L.F.	1,016.0	35.60	36,169.60	36,169.60
630-1-13	CONDUIT 2" PVC UNDER PAVEMENT (This item is contingent upon field conditions and may be increased, decrease or eliminated by the Engineer)	L.F.	704.0	47.50	33,440.00	33,440.00
630-1-14	CONDUIT 2" PVC (UNDER GROUND DIRECTIONAL BORE)	L.F.	75.0	48.75	3,656.25	3,656.25
632-7-1	TRAFFIC CONTROL CABLE	P.I.	2.0	2,400.00	4,800.00	4,800.00
635-1-11	PULL BOX, METER TYPE (Polymer)	AS.	27.0	1,225.00	33,075.00	33,075.00
639-1-13	ELECTRICAL POWER SERVICES (Includes NEMA-3R rain-tight inclosure, disconnect switch, pole conduit)	AS.	2.0	2,687.00	5,374.00	5,374.00
639-2-1	SERVICE WIRE[(#6 AWG with THW insulation)(Three conductor set)(Black,white and green)]	L.F.	512.0	8.50	4,352.00	4,352.00
647-11-20	MAST ARM COMBINATION, (STD. TYPE DS-6)	AS.	1.0	14,350.00	14,350.00	14,350.00
647-11-30	MAST ARM COMBINATION, STANDARD DADE CO. CLASS DS-11	AS.	1.0	16,025.00	16,025.00	16,025.00
647-11-32(1)	MAST ARM COMBINATION STANDARD (32' ARM) (DS-12)	EA.	2.0	16,350.00	32,700.00	32,700.00
647-11-36	Mast Arm Standard (36' Arm) (DS-14)	AS.	1.0	16,937.00	16,937.00	16,937.00
647-11-44	MAST ARM STANDARD (44' ARM) (DS-18)	AS.	1.0	18,050.00	18,050.00	18,050.00
647-11-46A	MAST ARM STANDARD (46' ARM) (DS-19)	AS.	1.0	18,650.00	18,650.00	18,650.00

BID TABULATION REPORT
April 7, 2010 12:54 PM

Project Name: NE 2nd Avenue from West Little River Canal (NE 84 Street) to NE 91st Street

Project No: 20060227

Bid Open Date: 01/24/2007

Name: COMMUNITY ASPHALT CORPORATION.

Address: 14005 N.W. 186TH STREET.

City/ST/Zip: MIAMI, FL. 33018

Item No	Description	Unit	Quantity	Contractor's Unit Price	Contractor's Bid Amount	System Calculated Amount
536-1-01	GUARDRAIL (Roadway) (Includes the cost of shop bent panels)	L.F.	110.0	82.00	9,020.00	9,020.00
536-73	GUARDRAIL REMOVAL (Includes delivery and unloading at M-DPW 58th street yard)	L.F.	44.0	20.00	880.00	880.00
536-85-24A	GUARDRAIL END ANCHORAGE ASSEMBLY (Parallel) (Type SKT - 350) (As approved by FDOT or equal)	EA.	1.0	5,400.00	5,400.00	5,400.00
575-1-1	SODDING (Pensacola Bahia or match existing) (includes watering)	S.Y.	10,395.0	1.60	16,632.00	16,632.00
580-327-1	TREE RELOCATION	EA.	6.0	100.00	600.00	600.00
620-1-1	GROUNDING ELECTRODE	L.F.	300.0	5.00	1,500.00	1,500.00
630-1-12	CONDUIT 2" PVC, UNDERGROUND	L.F.	1,016.0	21.00	21,336.00	21,336.00
630-1-13	CONDUIT 2" PVC UNDER PAVEMENT (This item is contingent upon field conditions and may be increased, decrease or eliminated by the Engineer)	L.F.	704.0	22.00	15,488.00	15,488.00
630-1-14	CONDUIT 2" PVC (UNDER GROUND DIRECTIONAL BORE)	L.F.	75.0	24.00	1,800.00	1,800.00
632-7-1	TRAFFIC CONTROL CABLE	P.I.	2.0	5,850.00	11,700.00	11,700.00
635-1-11	PULL BOX, METER TYPE (Polymer)	AS.	27.0	600.00	16,200.00	16,200.00
639-1-13	ELECTRICAL POWER SERVICES (Includes NEMA-3R rain-tight inclosure, disconnect switch, pole conduit)	AS.	2.0	3,880.00	7,760.00	7,760.00
639-2-1	SERVICE WIRE[(#6 AWG with THW insulation)(Three conductor set)(Black,white and green)]	L.F.	512.0	6.30	3,225.60	3,225.60
647-11-20	MAST ARM COMBINATION, (STD. TYPE DS-6)	AS.	1.0	14,230.00	14,230.00	14,230.00
647-11-30	MAST ARM COMBINATION, STANDARD DADE CO. CLASS DS-11	AS.	1.0	14,300.00	14,300.00	14,300.00
647-11-32(1)	MAST ARM COMBINATION STANDARD (32' ARM) (DS-12)	EA.	2.0	14,830.00	29,660.00	29,660.00
647-11-36	Mast Arm Standard (36' Arm) (DS-14)	AS.	1.0	14,540.00	14,540.00	14,540.00
647-11-44	MAST ARM STANDARD (44' ARM) (DS-18)	AS.	1.0	15,300.00	15,300.00	15,300.00
647-11-46A	MAST ARM STANDARD (46' ARM) (DS-19)	AS.	1.0	15,375.00	15,375.00	15,375.00

Project Name: NE 2nd Avenue from West Little River Canal (NE 84 Street) to NE 91st Street

Project No: 20060227

Bid Open Date: 01/24/2007

Name: HORIZON CONTRACTORS, INC.

Address: 8175 W 32 AVENUE #1

City/ST/Zip: HIALEAH/FLORIDA/33018

Item No	Description	Unit	Quantity	Contractor's Unit Price	Contractor's Bid Amount	System Calculated Amount
536-1-01	GUARDRAIL (Roadway) (Includes the cost of shop bent panels)	L.F.	110.0	39.00	4,290.00	4,290.00
536-73	GUARDRAIL REMOVAL (Includes delivery and unloading at M-DPW 58th street yard)	L.F.	44.0	15.00	660.00	660.00
536-85-24A	GUARDRAIL END ANCHORAGE ASSEMBLY (Parallel) (Type SKT - 350) (As approved by FDOT or equal)	EA.	1.0	3,059.00	3,059.00	3,059.00
575-1-1	SODDING (Pensacola Bahia or match existing) (includes watering)	S.Y.	10,395.0	4.00	41,580.00	41,580.00
580-327-1	TREE RELOCATION	EA.	6.0	700.00	4,200.00	4,200.00
620-1-1	GROUNDING ELECTRODE	L.F.	300.0	23.00	6,900.00	6,900.00
630-1-12	CONDUIT 2" PVC, UNDERGROUND	L.F.	1,016.0	19.00	19,304.00	19,304.00
630-1-13	CONDUIT 2" PVC UNDER PAVEMENT (This item is contingent upon field conditions and may be increased, decrease or eliminated by the Engineer)	L.F.	704.0	36.00	25,344.00	25,344.00
630-1-14	CONDUIT 2" PVC (UNDER GROUND DIRECTIONAL BORE)	L.F.	75.0	47.00	3,525.00	3,525.00
632-7-1	TRAFFIC CONTROL CABLE	P.I.	2.0	6,900.00	13,800.00	13,800.00
635-1-11	PULL BOX, METER TYPE (Polymer)	AS.	27.0	590.00	15,930.00	15,930.00
639-1-13	ELECTRICAL POWER SERVICES (Includes NEMA-3R rain-tight inclosure, disconnect switch, pole conduit)	AS.	2.0	2,900.00	5,800.00	5,800.00
639-2-1	SERVICE WIRE[(#6 AWG with THW insulation)(Three conductor set)(Black,white and green)]	L.F.	512.0	7.00	3,584.00	3,584.00
647-11-20	MAST ARM COMBINATION, (STD. TYPE DS-6)	AS.	1.0	14,100.00	14,100.00	14,100.00
647-11-30	MAST ARM COMBINATION, STANDARD DADE CO. CLASS DS-11	AS.	1.0	14,200.00	14,200.00	14,200.00
647-11-32(1)	MAST ARM COMBINATION STANDARD (32' ARM) (DS-12)	EA.	2.0	14,300.00	28,600.00	28,600.00
647-11-36	Mast Arm Standard (36' Arm) (DS-14)	AS.	1.0	14,600.00	14,600.00	14,600.00
647-11-44	MAST ARM STANDARD (44' ARM) (DS-18)	AS.	1.0	15,700.00	15,700.00	15,700.00
647-11-46A	MAST ARM STANDARD (46' ARM) (DS-19)	AS.	1.0	15,800.00	15,800.00	15,800.00

BID TABULATION REPORT
April 7, 2010 12:54 PM

Project Name: NE 2nd Avenue from West Little River Canal (NE 84 Street) to NE 91st Street

Project No: 20060227

Bid Open Date: 01/24/2007

Name: PAVEX CORPORATION DBA RANGER CONSTRUCTION-SOUTH

Address: 7600 NW 69 AVENUE

City/ST/Zip: MEDLEY, FL 33166

Item No	Description	Unit	Quantity	Contractor's Unit Price	Contractor's Bid Amount	System Calculated Amount
650-51-313	TRAFFIC SIGNAL (Furnish and Install) (3 SECTION, 1 WAY), (Complete with horizontal mounting brackets and lamps) (LED)	AS.	13.0	1,000.00	13,000.00	13,000.00
650-51-513	TRAFFIC SIGNAL (Furnish and Install) (5 SECTION, 1 WAY), (Complete with horizontal mounting brackets and lamps) (LED)	AS.	1.0	2,000.00	2,000.00	2,000.00
653-179	PEDESTRIAN SIGNAL (Furnish & Install) (LED-Countdown) (One way)	AS.	10.0	1,400.00	14,000.00	14,000.00
660-1-109	LOOP VEHICLE DETECTOR AMPLIFIER (RELAY OUTPUT- RACK MOUNTED TYPE 170 CABINET)	EA.	3.0	220.00	660.00	660.00
660-2-101	LOOP ASSEMBLY	AS.	6.0	850.00	5,100.00	5,100.00
660-4-4	LOOP LEAD- IN CABLE (NO. 14 A.W.G.)	P.I.	2.0	1,930.00	3,860.00	3,860.00
665-11	PEDESTRIAN DETECTOR (Includes Push Button Sign)	EA.	6.0	405.00	2,430.00	2,430.00
671-2-12	TRAFFIC CONTROLLER (F&I) (Model 170)	EA.	2.0	21,050.00	42,100.00	42,100.00
685-120	SYSTEM AUXILIARIES (Telemetry Transceiver)	EA.	2.0	1,520.00	3,040.00	3,040.00
685-124	SYSTEM AUXILIARIES (Universal Adapter)	EA.	2.0	1,520.00	3,040.00	3,040.00
690-10	REMOVE TRAFFIC SIGNAL HEAD ASSEMBLY	EA.	14.0	110.00	1,540.00	1,540.00
690-33-1	POLE REMOVAL (DEEP) (DIRECT BURIAL)	EA.	8.0	1,910.00	15,280.00	15,280.00
690-50	REMOVE CONTROLLER ASSEMBLY	EA.	2.0	650.00	1,300.00	1,300.00
690-80	REMOVE SPAN WIRE ASSEMBLY	EA.	2.0	650.00	1,300.00	1,300.00
690-90	REMOVE CABLE AND CONDUIT	P.I.	2.0	1,300.00	2,600.00	2,600.00
690-100	REMOVE MISCELLANEOUS SIGNAL EQUIPMENT	P.I.	2.0	1,910.00	3,820.00	3,820.00
699-1-1A	INTERNALLY ILLUMINATED STREET NAME SIGN (LED), (INCLUDING MOUNTING BRACKET)	AS.	7.0	2,840.00	19,880.00	19,880.00
700-40-01	ROADSIDE SIGNS {(SINGLE POST) (LESS THAN 12 S.F.)}	AS.	32.0	220.00	7,040.00	7,040.00
700-40-2	ROADSIDE SIGNS [(SINGLE POST)(12-25 SF)]	AS.	10.0	398.00	3,980.00	3,980.00
700-40-4	GATEWAY SIGN (SINGLE POST) (SEE SPECIAL PROVISIONS FOR DETAILS)	EA.	2.0	1,930.00	3,860.00	3,860.00

Project Name: NE 2nd Avenue from West Little River Canal (NE 84 Street) to NE 91st Street

Project No: 20060227

Bid Open Date: 01/24/2007

Name: ACOSTA TRACTORS, INC.

Address: 11986 NW 97 AVE

City/ST/Zip: HIALEAH GARDENS, FL 33018

Item No	Description	Unit	Quantity	Contractor's Unit Price	Contractor's Bid Amount	System Calculated Amount
650-51-313	TRAFFIC SIGNAL (Furnish and Install) (3 SECTION, 1 WAY), (Complete with horizontal mounting brackets and lamps) (LED)	AS.	13.0	1,900.00	24,700.00	24,700.00
650-51-513	TRAFFIC SIGNAL (Furnish and Install) (5 SECTION, 1 WAY), (Complete with horizontal mounting brackets and lamps) (LED)	AS.	1.0	2,262.00	2,262.00	2,262.00
653-179	PEDESTRIAN SIGNAL (Furnish & Install) (LED-Countdown) (One way)	AS.	10.0	1,050.00	10,500.00	10,500.00
660-1-109	LOOP VEHICLE DETECTOR AMPLIFIER (RELAY OUTPUT- RACK MOUNTED TYPE 170 CABINET)	EA.	3.0	387.00	1,161.00	1,161.00
660-2-101	LOOP ASSEMBLY	AS.	6.0	1,200.00	7,200.00	7,200.00
660-4-4	LOOP LEAD- IN CABLE (NO. 14 A.W.G.)	P.I.	2.0	1,550.00	3,100.00	3,100.00
665-11	PEDESTRIAN DETECTOR (Includes Push Button Sign)	EA.	6.0	313.00	1,878.00	1,878.00
671-2-12	TRAFFIC CONTROLLER (F&I) (Model 170)	EA.	2.0	30,625.00	61,250.00	61,250.00
685-120	SYSTEM AUXILIARIES (Telemetry Transceiver)	EA.	2.0	1,563.00	3,126.00	3,126.00
685-124	SYSTEM AUXILIARIES (Universal Adapter)	EA.	2.0	1,562.00	3,124.00	3,124.00
690-10	REMOVE TRAFFIC SIGNAL HEAD ASSEMBLY	EA.	14.0	257.00	3,598.00	3,598.00
690-33-1	POLE REMOVAL (DEEP) (DIRECT BURIAL)	EA.	8.0	1,312.50	10,500.00	10,500.00
690-50	REMOVE CONTROLLER ASSEMBLY	EA.	2.0	2,125.00	4,250.00	4,250.00
690-80	REMOVE SPAN WIRE ASSEMBLY	EA.	2.0	625.00	1,250.00	1,250.00
690-90	REMOVE CABLE AND CONDUIT	P.I.	2.0	875.00	1,750.00	1,750.00
690-100	REMOVE MISCELLANEOUS SIGNAL EQUIPMENT	P.I.	2.0	3,500.00	7,000.00	7,000.00
699-1-1A	INTERNALLY ILLUMINATED STREET NAME SIGN (LED), (INCLUDING MOUNTING BRACKET)	AS.	7.0	4,150.00	29,050.00	29,050.00
700-40-01	ROADSIDE SIGNS {(SINGLE POST) (LESS THAN 12 S.F.)}	AS.	32.0	231.00	7,392.00	7,392.00
700-40-2	ROADSIDE SIGNS [(SINGLE POST)(12-25 SF)]	AS.	10.0	243.00	2,430.00	2,430.00
700-40-4	GATEWAY SIGN (SINGLE POST) (SEE SPECIAL PROVISIONS FOR DETAILS)	EA.	2.0	3,860.00	7,720.00	7,720.00

BID TABULATION REPORT
April 7, 2010 12:54 PM

Project Name: NE 2nd Avenue from West Little River Canal (NE 84 Street) to NE 91st Street

Project No: 20060227

Bid Open Date: 01/24/2007

Name: COMMUNITY ASPHALT CORPORATION.

Address: 14005 N.W. 186TH STREET.

City/ST/Zip: MIAMI, FL. 33018

Item No	Description	Unit	Quantity	Contractor's Unit Price	Contractor's Bid Amount	System Calculated Amount
650-51-313	TRAFFIC SIGNAL (Furnish and Install) (3 SECTION, 1 WAY), (Complete with horizontal mounting brackets and lamps) (LED)	AS.	13.0	940.00	12,220.00	12,220.00
650-51-513	TRAFFIC SIGNAL (Furnish and Install) (5 SECTION, 1 WAY), (Complete with horizontal mounting brackets and lamps) (LED)	AS.	1.0	1,210.00	1,210.00	1,210.00
653-179	PEDESTRIAN SIGNAL (Furnish & Install) (LED-Countdown) (One way)	AS.	10.0	870.00	8,700.00	8,700.00
660-1-109	LOOP VEHICLE DETECTOR AMPLIFIER (RELAY OUTPUT- RACK MOUNTED TYPE 170 CABINET)	EA.	3.0	365.00	1,095.00	1,095.00
660-2-101	LOOP ASSEMBLY	AS.	6.0	1,175.00	7,050.00	7,050.00
660-4-4	LOOP LEAD- IN CABLE (NO. 14 A.W.G.)	P.I.	2.0	2,300.00	4,600.00	4,600.00
665-11	PEDESTRIAN DETECTOR (Includes Push Button Sign)	EA.	6.0	170.00	1,020.00	1,020.00
671-2-12	TRAFFIC CONTROLLER (F&I) (Model 170)	EA.	2.0	20,350.00	40,700.00	40,700.00
685-120	SYSTEM AUXILIARIES (Telemetry Transceiver)	EA.	2.0	16,100.00	32,200.00	32,200.00
685-124	SYSTEM AUXILIARIES (Universal Adapter)	EA.	2.0	16,100.00	32,200.00	32,200.00
690-10	REMOVE TRAFFIC SIGNAL HEAD ASSEMBLY	EA.	14.0	45.00	630.00	630.00
690-33-1	POLE REMOVAL (DEEP) (DIRECT BURIAL)	EA.	8.0	1,280.00	10,240.00	10,240.00
690-50	REMOVE CONTROLLER ASSEMBLY	EA.	2.0	300.00	600.00	600.00
690-80	REMOVE SPAN WIRE ASSEMBLY	EA.	2.0	300.00	600.00	600.00
690-90	REMOVE CABLE AND CONDUIT	P.I.	2.0	430.00	860.00	860.00
690-100	REMOVE MISCELLANEOUS SIGNAL EQUIPMENT	P.I.	2.0	550.00	1,100.00	1,100.00
699-1-1A	INTERNALLY ILLUMINATED STREET NAME SIGN (LED), (INCLUDING MOUNTING BRACKET)	AS.	7.0	2,450.00	17,150.00	17,150.00
700-40-01	ROADSIDE SIGNS {(SINGLE POST) (LESS THAN 12 S.F.)}	AS.	32.0	206.00	6,592.00	6,592.00
700-40-2	ROADSIDE SIGNS [(SINGLE POST)(12-25 SF)]	AS.	10.0	372.00	3,720.00	3,720.00
700-40-4	GATEWAY SIGN (SINGLE POST) (SEE SPECIAL PROVISIONS FOR DETAILS)	EA.	2.0	7,500.00	15,000.00	15,000.00

Project Name: NE 2nd Avenue from West Little River Canal (NE 84 Street) to NE 91st Street

Project No: 20060227

Bid Open Date: 01/24/2007

Name: HORIZON CONTRACTORS, INC.

Address: 8175 W 32 AVENUE #1

City/ST/Zip: HIALEAH/FLORIDA/33018

Item No	Description	Unit	Quantity	Contractor's Unit Price	Contractor's Bid Amount	System Calculated Amount
650-51-313	TRAFFIC SIGNAL (Furnish and Install) (3 SECTION, 1 WAY), (Complete with horizontal mounting brackets and lamps) (LED)	AS.	13.0	1,050.00	13,650.00	13,650.00
650-51-513	TRAFFIC SIGNAL (Furnish and Install) (5 SECTION, 1 WAY), (Complete with horizontal mounting brackets and lamps) (LED)	AS.	1.0	1,650.00	1,650.00	1,650.00
653-179	PEDESTRIAN SIGNAL (Furnish & Install) (LED-Countdown) (One way)	AS.	10.0	1,400.00	14,000.00	14,000.00
660-1-109	LOOP VEHICLE DETECTOR AMPLIFIER (RELAY OUTPUT- RACK MOUNTED TYPE 170 CABINET)	EA.	3.0	250.00	750.00	750.00
660-2-101	LOOP ASSEMBLY	AS.	6.0	900.00	5,400.00	5,400.00
660-4-4	LOOP LEAD- IN CABLE (NO. 14 A.W.G.)	P.I.	2.0	2,050.00	4,100.00	4,100.00
665-11	PEDESTRIAN DETECTOR (Includes Push Button Sign)	EA.	6.0	425.00	2,550.00	2,550.00
671-2-12	TRAFFIC CONTROLLER (F&I) (Model 170)	EA.	2.0	22,000.00	44,000.00	44,000.00
685-120	SYSTEM AUXILIARIES (Telemetry Transceiver)	EA.	2.0	1,600.00	3,200.00	3,200.00
685-124	SYSTEM AUXILIARIES (Universal Adapter)	EA.	2.0	1,600.00	3,200.00	3,200.00
690-10	REMOVE TRAFFIC SIGNAL HEAD ASSEMBLY	EA.	14.0	125.00	1,750.00	1,750.00
690-33-1	POLE REMOVAL (DEEP) (DIRECT BURIAL)	EA.	8.0	2,000.00	16,000.00	16,000.00
690-50	REMOVE CONTROLLER ASSEMBLY	EA.	2.0	700.00	1,400.00	1,400.00
690-80	REMOVE SPAN WIRE ASSEMBLY	EA.	2.0	700.00	1,400.00	1,400.00
690-90	REMOVE CABLE AND CONDUIT	P.I.	2.0	1,400.00	2,800.00	2,800.00
690-100	REMOVE MISCELLANEOUS SIGNAL EQUIPMENT	P.I.	2.0	2,000.00	4,000.00	4,000.00
699-1-1A	INTERNALLY ILLUMINATED STREET NAME SIGN (LED), (INCLUDING MOUNTING BRACKET)	AS.	7.0	3,000.00	21,000.00	21,000.00
700-40-01	ROADSIDE SIGNS {(SINGLE POST) (LESS THAN 12 S.F.)}	AS.	32.0	250.00	8,000.00	8,000.00
700-40-2	ROADSIDE SIGNS [(SINGLE POST)(12-25 SF)]	AS.	10.0	425.00	4,250.00	4,250.00
700-40-4	GATEWAY SIGN (SINGLE POST) (SEE SPECIAL PROVISIONS FOR DETAILS)	EA.	2.0	4,500.00	9,000.00	9,000.00

BID TABULATION REPORT
April 7, 2010 12:54 PM

Project Name: NE 2nd Avenue from West Little River Canal (NE 84 Street) to NE 91st Street

Project No: 20060227

Bid Open Date: 01/24/2007

Name: PAVEX CORPORATION DBA RANGER CONSTRUCTION-SOUTH

Address: 7600 NW 69 AVENUE

City/ST/Zip: MEDLEY, FL 33166

Item No	Description	Unit	Quantity	Contractor's Unit Price	Contractor's Bid Amount	System Calculated Amount
700-46-21	RELOCATE EXIST, STOP SIGNS, SINGLE POST	AS.	5.0	252.00	1,260.00	1,260.00
700-46-11A	REMOVE EXISTING SINGLE POST SIGN	AS.	19.0	54.00	1,026.00	1,026.00
700-48-18	SIGN PANEL (LESS THAN 15 SF.)	EA.	1.0	295.00	295.00	295.00
706-1-12A	REFLECTIVE PAVEMENT MARKERS PERMANENT (BI-Directional) amber/amber	EA.	300.0	5.00	1,500.00	1,500.00
706-1-12B	REFLECTIVE PAVEMENT MARKERS PERMANENT (Clear and Red)	EA.	150.0	5.00	750.00	750.00
711-3	PAVEMENT MESSAGES [(ONLY/MERGE/SCHOOL/RR) (Thermoplastic)]	EA.	4.0	80.00	320.00	320.00
711-4	DIRECTIONAL ARROWS (Thermoplastic)	EA.	29.0	48.00	1,392.00	1,392.00
711-34	SKIP TRAFFIC STRIPE THERMOPLASTIC(6"Yellow, 6'-10')	L.F.	500.0	0.80	400.00	400.00
711-35-61	SOLID TRAFFIC STRIPE (6" White) (Thermoplastic)	L.F.	6,642.0	0.80	5,313.60	5,313.60
711-35-121	SOLID TRAFFIC STRIPE (12" WHITE) (THERMOPLASTIC)	L.F.	2,019.0	1.60	3,230.40	3,230.40
711-35-181	SOLID TRAFFIC STRIPE (18" WHITE) (THERMOPLASTIC)	L.F.	129.0	2.15	277.35	277.35
711-35-241	SOLID TRAFFIC STRIPE (24" WHITE) (THERMOPLASTIC)	L.F.	430.0	3.50	1,505.00	1,505.00
711-36-61	SOLID TRAFFIC STRIPE (6" yellow) (Thermoplastic)	L.F.	5,110.0	0.80	4,088.00	4,088.00
711-36-181	SOLID TRAFFIC STRIPE (18" yellow) (Thermoplastic)	L.F.	89.0	2.15	191.35	191.35
711-33C	SKIP TRAFFIC STRIPE (10'-30', 6" White)	L.F.	2,575.0	0.80	2,060.00	2,060.00
715-1-113	CONDUCTOR - (Furnish and install three conductor set, No. 6 AWG RHWXLT stranded black, white, and green)	L.F.	12,070.0	6.00	72,420.00	72,420.00
715-2-215	CONDUIT (2" PVC-Schedule 40) (Underpavement)	L.F.	500.0	40.00	20,000.00	20,000.00
715-2-115B	CONDUIT, (2" PVC Schedule 40) (Underground)	L.F.	3,800.0	20.00	76,000.00	76,000.00
715-7-11	LOAD CENTER (Incudes Switch, Weatherhead & Wire at Service Point)	EA.	1.0	7,700.00	7,700.00	7,700.00
715-14-12	PULL BOX (Includes ground rod, ground wire, rocks and clamps)	EA.	33.0	620.00	20,460.00	20,460.00

35

Project Name: NE 2nd Avenue from West Little River Canal (NE 84 Street) to NE 91st Street

Project No: 20060227

Bid Open Date: 01/24/2007

Name: ACOSTA TRACTORS, INC.

Address: 11986 NW 97 AVE

City/ST/Zip: HIALEAH GARDENS, FL 33018

Item No	Description	Unit	Quantity	Contractor's Unit Price	Contractor's Bid Amount	System Calculated Amount
700-46-21	RELOCATE EXIST, STOP SIGNS, SINGLE POST	AS.	5.0	94.00	470.00	470.00
700-46-11A	REMOVE EXISTING SINGLE POST SIGN	AS.	19.0	31.00	589.00	589.00
700-48-18	SIGN PANEL (LESS THAN 15 SF.)	EA.	1.0	81.00	81.00	81.00
706-1-12A	REFLECTIVE PAVEMENT MARKERS PERMANENT (BI-Directional) amber/amber	EA.	300.0	5.00	1,500.00	1,500.00
706-1-12B	REFLECTIVE PAVEMENT MARKERS PERMANENT (Clear and Red)	EA.	150.0	5.00	750.00	750.00
711-3	PAVEMENT MESSAGES [(ONLY/MERGE/SCHOOL/RR) (Thermoplastic)]	EA.	4.0	120.00	480.00	480.00
711-4	DIRECTIONAL ARROWS (Thermoplastic)	EA.	29.0	60.00	1,740.00	1,740.00
711-34	SKIP TRAFFIC STRIPE THERMOPLASTIC(6"Yellow, 6'-10')	L.F.	500.0	1.30	650.00	650.00
711-35-61	SOLID TRAFFIC STRIPE (6" White) (Thermoplastic)	L.F.	6,642.0	1.25	8,302.50	8,302.50
711-35-121	SOLID TRAFFIC STRIPE (12" WHITE) (THERMOPLASTIC)	L.F.	2,019.0	2.60	5,249.40	5,249.40
711-35-181	SOLID TRAFFIC STRIPE (18" WHITE) (THERMOPLASTIC)	L.F.	129.0	3.30	425.70	425.70
711-35-241	SOLID TRAFFIC STRIPE (24" WHITE) (THERMOPLASTIC)	L.F.	430.0	5.10	2,193.00	2,193.00
711-36-61	SOLID TRAFFIC STRIPE (6" yellow) (Thermoplastic)	L.F.	5,110.0	1.25	6,387.50	6,387.50
711-36-181	SOLID TRAFFIC STRIPE (18" yellow) (Thermoplastic)	L.F.	89.0	3.30	293.70	293.70
711-33C	SKIP TRAFFIC STRIPE (10'-30', 6" White)	L.F.	2,575.0	1.30	3,347.50	3,347.50
715-1-113	CONDUCTOR - (Furnish and install three conductor set, No. 6 AWG RHWXLT stranded black, white, and green)	L.F.	12,070.0	7.00	84,490.00	84,490.00
715-2-215	CONDUIT (2" PVC-Schedule 40) (Underpavement)	L.F.	500.0	25.00	12,500.00	12,500.00
715-2-115B	CONDUIT, (2" PVC Schedule 40) (Underground)	L.F.	3,800.0	18.00	68,400.00	68,400.00
715-7-11	LOAD CENTER (Incudes Switch, Weatherhead & Wire at Service Point)	EA.	1.0	23,185.00	23,185.00	23,185.00
715-14-12	PULL BOX (Includes ground rod, ground wire, rocks and clamps)	EA.	33.0	937.00	30,921.00	30,921.00

36

BID TABULATION REPORT
April 7, 2010 12:54 PM

Project Name: NE 2nd Avenue from West Little River Canal (NE 84 Street) to NE 91st Street

Project No: 20060227

Bid Open Date: 01/24/2007

Name: COMMUNITY ASPHALT CORPORATION.

Address: 14005 N.W. 186TH STREET.

City/ST/Zip: MIAMI, FL. 33018

Item No	Description	Unit	Quantity	Contractor's Unit Price	Contractor's Bid Amount	System Calculated Amount
700-46-21	RELOCATE EXIST, STOP SIGNS, SINGLE POST	AS.	5.0	235.00	1,175.00	1,175.00
700-46-11A	REMOVE EXISTING SINGLE POST SIGN	AS.	19.0	50.00	950.00	950.00
700-48-18	SIGN PANEL (LESS THAN 15 SF.)	EA.	1.0	275.00	275.00	275.00
706-1-12A	REFLECTIVE PAVEMENT MARKERS PERMANENT (BI-Directional) amber/amber	EA.	300.0	5.00	1,500.00	1,500.00
706-1-12B	REFLECTIVE PAVEMENT MARKERS PERMANENT (Clear and Red)	EA.	150.0	5.00	750.00	750.00
711-3	PAVEMENT MESSAGES [(ONLY/MERGE/SCHOOL/RR) (Thermoplastic)]	EA.	4.0	75.00	300.00	300.00
711-4	DIRECTIONAL ARROWS (Thermoplastic)	EA.	29.0	45.00	1,305.00	1,305.00
711-34	SKIP TRAFFIC STRIPE THERMOPLASTIC(6"Yellow, 6'-10')	L.F.	500.0	0.70	350.00	350.00
711-35-61	SOLID TRAFFIC STRIPE (6" White) (Thermoplastic)	L.F.	6,642.0	0.70	4,649.40	4,649.40
711-35-121	SOLID TRAFFIC STRIPE (12" WHITE) (THERMOPLASTIC)	L.F.	2,019.0	1.50	3,028.50	3,028.50
711-35-181	SOLID TRAFFIC STRIPE (18" WHITE) (THERMOPLASTIC)	L.F.	129.0	2.00	258.00	258.00
711-35-241	SOLID TRAFFIC STRIPE (24" WHITE) (THERMOPLASTIC)	L.F.	430.0	3.25	1,397.50	1,397.50
711-36-61	SOLID TRAFFIC STRIPE (6" yellow) (Thermoplastic)	L.F.	5,110.0	0.70	3,577.00	3,577.00
711-36-181	SOLID TRAFFIC STRIPE (18" yellow) (Thermoplastic)	L.F.	89.0	2.00	178.00	178.00
711-33C	SKIP TRAFFIC STRIPE (10'-30', 6" White)	L.F.	2,575.0	0.70	1,802.50	1,802.50
715-1-113	CONDUCTOR - (Furnish and install three conductor set, No. 6 AWG RHWXLT stranded black, white, and green)	L.F.	12,070.0	6.30	76,041.00	76,041.00
715-2-215	CONDUIT (2" PVC-Schedule 40) (Underpavement)	L.F.	500.0	22.00	11,000.00	11,000.00
715-2-115B	CONDUIT, (2" PVC Schedule 40) (Underground)	L.F.	3,800.0	21.00	79,800.00	79,800.00
715-7-11	LOAD CENTER (Incudes Switch, Weatherhead & Wire at Service Point)	EA.	1.0	7,400.00	7,400.00	7,400.00
715-14-12	PULL BOX (Includes ground rod, ground wire, rocks and clamps)	EA.	33.0	600.00	19,800.00	19,800.00

37

Project Name: NE 2nd Avenue from West Little River Canal (NE 84 Street) to NE 91st Street

Project No: 20060227

Bid Open Date: 01/24/2007

Name: HORIZON CONTRACTORS, INC.

Address: 8175 W 32 AVENUE #1

City/ST/Zip: HIALEAH/FLORIDA/33018

Item No	Description	Unit	Quantity	Contractor's Unit Price	Contractor's Bid Amount	System Calculated Amount
700-46-21	RELOCATE EXIST, STOP SIGNS, SINGLE POST	AS.	5.0	275.00	1,375.00	1,375.00
700-46-11A	REMOVE EXISTING SINGLE POST SIGN	AS.	19.0	60.00	1,140.00	1,140.00
700-48-18	SIGN PANEL (LESS THAN 15 SF.)	EA.	1.0	1,200.00	1,200.00	1,200.00
706-1-12A	REFLECTIVE PAVEMENT MARKERS PERMANENT (BI-Directional) amber/amber	EA.	300.0	6.00	1,800.00	1,800.00
706-1-12B	REFLECTIVE PAVEMENT MARKERS PERMANENT (Clear and Red)	EA.	150.0	6.00	900.00	900.00
711-3	PAVEMENT MESSAGES [(ONLY/MERGE/SCHOOL/RR) (Thermoplastic)]	EA.	4.0	90.00	360.00	360.00
711-4	DIRECTIONAL ARROWS (Thermoplastic)	EA.	29.0	50.00	1,450.00	1,450.00
711-34	SKIP TRAFFIC STRIPE THERMOPLASTIC(6"Yellow, 6'-10')	L.F.	500.0	1.00	500.00	500.00
711-35-61	SOLID TRAFFIC STRIPE (6" White) (Thermoplastic)	L.F.	6,642.0	1.00	6,642.00	6,642.00
711-35-121	SOLID TRAFFIC STRIPE (12" WHITE) (THERMOPLASTIC)	L.F.	2,019.0	2.00	4,038.00	4,038.00
711-35-181	SOLID TRAFFIC STRIPE (18" WHITE) (THERMOPLASTIC)	L.F.	129.0	2.50	322.50	322.50
711-35-241	SOLID TRAFFIC STRIPE (24" WHITE) (THERMOPLASTIC)	L.F.	430.0	4.00	1,720.00	1,720.00
711-36-61	SOLID TRAFFIC STRIPE (6" yellow) (Thermoplastic)	L.F.	5,110.0	1.00	5,110.00	5,110.00
711-36-181	SOLID TRAFFIC STRIPE (18" yellow) (Thermoplastic)	L.F.	89.0	3.00	267.00	267.00
711-33C	SKIP TRAFFIC STRIPE (10'-30', 6" White)	L.F.	2,575.0	1.00	2,575.00	2,575.00
715-1-113	CONDUCTOR - (Furnish and install three conductor set, No. 6 AWG RHWXLT stranded black, white, and green)	L.F.	12,070.0	5.50	66,385.00	66,385.00
715-2-215	CONDUIT (2" PVC-Schedule 40) (Underpavement)	L.F.	500.0	36.00	18,000.00	18,000.00
715-2-115B	CONDUIT, (2" PVC Schedule 40) (Underground)	L.F.	3,800.0	19.00	72,200.00	72,200.00
715-7-11	LOAD CENTER (Incudes Switch, Weatherhead & Wire at Service Point)	EA.	1.0	8,000.00	8,000.00	8,000.00
715-14-12	PULL BOX (Includes ground rod, ground wire, rocks and clamps)	EA.	33.0	650.00	21,450.00	21,450.00

BID TABULATION REPORT
April 7, 2010 12:54 PM

Project Name: NE 2nd Avenue from West Little River Canal (NE 84 Street) to NE 91st Street

Project No: 20060227

Bid Open Date: 01/24/2007

Name: PAVEX CORPORATION DBA RANGER CONSTRUCTION-SOUTH

Address: 7600 NW 69 AVENUE

City/ST/Zip: MEDLEY, FL 33166

Item No	Description	Unit	Quantity	Contractor's Unit Price	Contractor's Bid Amount	System Calculated Amount
715-500-1C	POLE CABLE DISTRIBUTION SYSTEM (FURNISH AND INSTALL)	EA.	10.0	2,500.00	25,000.00	25,000.00
715-511-145	LIGHTING POLE COMPLETE (Single Arm, Shoulder Mount, Aluminum, 45' Mounting Height) 10'	EA.	10.0	4,150.00	41,500.00	41,500.00
B-400-2-10	CLASS II CONCRETE(APPROACH SLABS)	C.Y.	121.4	482.00	58,514.80	58,514.80
B-400-7	BRIDGE FLOOR GROOVING	S.Y.	554.1	20.00	11,082.00	11,082.00
B-400-8-5	CONCRETE CLASS IV (SUBSTRUCTURE)	C.Y.	108.2	1,340.00	144,988.00	144,988.00
B-400-8-6	CLASS IV CONCRETE (SUPERSTRUCTURE)	C.Y.	316.6	1,020.00	322,932.00	322,932.00
B-400-148-2	TRAFFIC RAILINGBARRIER (SIDEWALK TYPE)	L.F.	229.1	429.00	98,283.90	98,283.90
B-415-1-4	REINFORCING STEEL (SUPERSTRUCTURE)	LB	72,971.0	1.00	72,971.00	72,971.00
B-415-1-5	REINFORCING STEEL (SUBSTRUCTURE)	LB	15,144.0	2.00	30,288.00	30,288.00
B-415-1-9	REINFORCING STEEL(APPROACH SLABS)	LB	17,509.0	1.00	17,509.00	17,509.00
B-455-3-2	PRESTRESSED CONCRETE PILING FURNISHED (18" s.q.)	L.F.	3,563.0	102.00	363,426.00	363,426.00
B-455-4-2	PRESTRESSED CONCRETE PILING DRIVEN (18" s.q.)	L.F.	3,563.0	1.00	3,563.00	3,563.00
B-455-133	STEEL SHEET PILING	S.F.	7,203.0	48.00	345,744.00	345,744.00
B-455-137	DYNAMIC LOAD TEST	EA.	2.0	4,290.00	8,580.00	8,580.00
B-455-140-12	TEST PILES FURNISHED (18")	L.F.	183.0	321.00	58,743.00	58,743.00
B-455-141-12	TEST PILES DRIVEN (18")	L.F.	183.0	1.00	183.00	183.00
B-458-1-11	BRIDGE DECK EXPANSION JOINT (New Construction- F&I) (Poured Joint with Backer Rod)	L.F.	140.0	32.00	4,480.00	4,480.00
PB-547-10-1	FABRIC FORMED CONCRETE RIPRAP	S.Y.	180.0	321.00	57,780.00	57,780.00
999	CONTINGENCY FUND (10% OF SUBTOTAL AMOUNT)	L.S.	1.0	590,512.26	590,512.26	590,512.26
102-10A	OFF-DUTY LAW ENFORCEMENT OFFICER	L.S.	1.0	20,000.00	20,000.00	20,000.00

96

Project Name: NE 2nd Avenue from West Little River Canal (NE 84 Street) to NE 91st Street

Project No: 20060227

Bid Open Date: 01/24/2007

Name: ACOSTA TRACTORS, INC.

Address: 11986 NW 97 AVE

City/ST/Zip: HIALEAH GARDENS, FL 33018

Item No	Description	Unit	Quantity	Contractor's Unit Price	Contractor's Bid Amount	System Calculated Amount
715-500-1C	POLE CABLE DISTRIBUTION SYSTEM (FURNISH AND INSTALL)	EA.	10.0	2,350.00	23,500.00	23,500.00
715-511-145	LIGHTING POLE COMPLETE (Single Arm, Shoulder Mount, Aluminum, 45' Mounting Height) 10'	EA.	10.0	5,350.00	53,500.00	53,500.00
B-400-2-10	CLASS II CONCRETE(APPROACH SLABS)	C.Y.	121.4	565.00	68,591.00	68,591.00
B-400-7	BRIDGE FLOOR GROOVING	S.Y.	554.1	22.50	12,467.25	12,467.25
B-400-8-5	CONCRETE CLASS IV (SUBSTRUCTURE)	C.Y.	108.2	1,562.00	169,008.40	169,008.40
B-400-8-6	CLASS IV CONCRETE (SUPERSTRUCTURE)	C.Y.	316.6	1,187.00	375,804.20	375,804.20
B-400-148-2	TRAFFIC RAILINGBARRIER (SIDEWALK TYPE)	L.F.	229.1	537.50	123,141.25	123,141.25
B-415-1-4	REINFORCING STEEL (SUPERSTRUCTURE)	LB	72,971.0	1.25	91,213.75	91,213.75
B-415-1-5	REINFORCING STEEL (SUBSTRUCTURE)	LB	15,144.0	1.90	28,773.60	28,773.60
B-415-1-9	REINFORCING STEEL(APPROACH SLABS)	LB	17,509.0	1.25	21,886.25	21,886.25
B-455-3-2	PRESTRESSED CONCRETE PILING FURNISHED (18" s.q.)	L.F.	3,563.0	118.75	423,106.25	423,106.25
B-455-4-2	PRESTRESSED CONCRETE PILING DRIVEN (18" s.q.)	L.F.	3,563.0	1.25	4,453.75	4,453.75
B-455-133	STEEL SHEET PILING	S.F.	7,203.0	56.25	405,168.75	405,168.75
B-455-137	DYNAMIC LOAD TEST	EA.	2.0	5,000.00	10,000.00	10,000.00
B-455-140-12	TEST PILES FURNISHED (18")	L.F.	183.0	375.00	68,625.00	68,625.00
B-455-141-12	TEST PILES DRIVEN (18")	L.F.	183.0	1.25	228.75	228.75
B-458-1-11	BRIDGE DECK EXPANSION JOINT (New Construction- F&I) (Poured Joint with Backer Rod)	L.F.	140.0	37.50	5,250.00	5,250.00
PB-547-10-1	FABRIC FORMED CONCRETE RIPRAP	S.Y.	180.0	375.00	67,500.00	67,500.00
999	CONTINGENCY FUND (10% OF SUBTOTAL AMOUNT)	L.S.	1.0	619,489.90	*619,489.90*	*619,490.75*
102-10A	OFF-DUTY LAW ENFORCEMENT OFFICER	L.S.	1.0	20,000.00	20,000.00	20,000.00

eh

BID TABULATION REPORT
April 7, 2010 12:54 PM

Project Name: NE 2nd Avenue from West Little River Canal (NE 84 Street) to NE 91st Street

Project No: 20060227

Bid Open Date: 01/24/2007

Name: COMMUNITY ASPHALT CORPORATION.

Address: 14005 N.W. 186TH STREET.

City/ST/Zip: MIAMI, FL. 33018

Item No	Description	Unit	Quantity	Contractor's Unit Price	Contractor's Bid Amount	System Calculated Amount
715-500-1C	POLE CABLE DISTRIBUTION SYSTEM (FURNISH AND INSTALL)	EA.	10.0	900.00	9,000.00	9,000.00
715-511-145	LIGHTING POLE COMPLETE (Single Arm, Shoulder Mount, Aluminum, 45' Mounting Height) 10'	EA.	10.0	5,300.00	53,000.00	53,000.00
B-400-2-10	CLASS II CONCRETE(APPROACH SLABS)	C.Y.	121.4	450.00	54,630.00	54,630.00
B-400-7	BRIDGE FLOOR GROOVING	S.Y.	554.1	18.00	9,973.80	9,973.80
B-400-8-5	CONCRETE CLASS IV (SUBSTRUCTURE)	C.Y.	108.2	1,250.00	135,250.00	135,250.00
B-400-8-6	CLASS IV CONCRETE (SUPERSTRUCTURE)	C.Y.	316.6	950.00	300,770.00	300,770.00
B-400-148-2	TRAFFIC RAILINGBARRIER (SIDEWALK TYPE)	L.F.	229.1	400.00	91,640.00	91,640.00
B-415-1-4	REINFORCING STEEL (SUPERSTRUCTURE)	LB	72,971.0	1.00	72,971.00	72,971.00
B-415-1-5	REINFORCING STEEL (SUBSTRUCTURE)	LB	15,144.0	1.50	22,716.00	22,716.00
B-415-1-9	REINFORCING STEEL(APPROACH SLABS)	LB	17,509.0	1.00	17,509.00	17,509.00
B-455-3-2	PRESTRESSED CONCRETE PILING FURNISHED (18" s.q.)	L.F.	3,563.0	95.00	338,485.00	338,485.00
B-455-4-2	PRESTRESSED CONCRETE PILING DRIVEN (18" s.q.)	L.F.	3,563.0	1.00	3,563.00	3,563.00
B-455-133	STEEL SHEET PILING	S.F.	7,203.0	45.00	324,135.00	324,135.00
B-455-137	DYNAMIC LOAD TEST	EA.	2.0	4,000.00	8,000.00	8,000.00
B-455-140-12	TEST PILES FURNISHED (18")	L.F.	183.0	3,000.00	549,000.00	549,000.00
B-455-141-12	TEST PILES DRIVEN (18")	L.F.	183.0	1.00	183.00	183.00
B-458-1-11	BRIDGE DECK EXPANSION JOINT (New Construction- F&I) (Poured Joint with Backer Rod)	L.F.	140.0	30.00	4,200.00	4,200.00
PB-547-10-1	FABRIC FORMED CONCRETE RIPRAP	S.Y.	180.0	300.00	54,000.00	54,000.00
999	CONTINGENCY FUND (10% OF SUBTOTAL AMOUNT)	L.S.	1.0	679,347.50	679,347.50	679,347.50
102-10A	OFF-DUTY LAW ENFORCEMENT OFFICER	L.S.	1.0	20,000.00	20,000.00	20,000.00

Project Name: NE 2nd Avenue from West Little River Canal (NE 84 Street) to NE 91st Street

Project No: 20060227

Bid Open Date: 01/24/2007

Name: HORIZON CONTRACTORS, INC.

Address: 8175 W 32 AVENUE #1

City/ST/Zip: HIALEAH/FLORIDA/33018

Item No	Description	Unit	Quantity	Contractor's Unit Price	Contractor's Bid Amount	System Calculated Amount
715-500-1C	POLE CABLE DISTRIBUTION SYSTEM (FURNISH AND INSTALL)	EA.	10.0	1,650.00	16,500.00	16,500.00
715-511-145	LIGHTING POLE COMPLETE (Single Arm, Shoulder Mount, Aluminum, 45' Mounting Height) 10'	EA.	10.0	4,350.00	43,500.00	43,500.00
B-400-2-10	CLASS II CONCRETE(APPROACH SLABS)	C.Y.	121.4	500.00	60,700.00	60,700.00
B-400-7	BRIDGE FLOOR GROOVING	S.Y.	554.1	20.00	11,082.00	11,082.00
B-400-8-5	CONCRETE CLASS IV (SUBSTRUCTURE)	C.Y.	108.2	1,400.00	151,480.00	151,480.00
B-400-8-6	CLASS IV CONCRETE (SUPERSTRUCTURE)	C.Y.	316.6	1,075.00	340,345.00	340,345.00
B-400-148-2	TRAFFIC RAILINGBARRIER (SIDEWALK TYPE)	L.F.	229.1	450.00	103,095.00	103,095.00
B-415-1-4	REINFORCING STEEL (SUPERSTRUCTURE)	LB	72,971.0	1.25	91,213.75	91,213.75
B-415-1-5	REINFORCING STEEL (SUBSTRUCTURE)	LB	15,144.0	1.75	26,502.00	26,502.00
B-415-1-9	REINFORCING STEEL(APPROACH SLABS)	LB	17,509.0	1.25	21,886.25	21,886.25
B-455-3-2	PRESTRESSED CONCRETE PILING FURNISHED (18" s.q.)	L.F.	3,563.0	110.00	391,930.00	391,930.00
B-455-4-2	PRESTRESSED CONCRETE PILING DRIVEN (18" s.q.)	L.F.	3,563.0	1.25	4,453.75	4,453.75
B-455-133	STEEL SHEET PILING	S.F.	7,203.0	50.50	*363,751.00*	*363,751.50*
B-455-137	DYNAMIC LOAD TEST	EA.	2.0	4,500.00	9,000.00	9,000.00
B-455-140-12	TEST PILES FURNISHED (18")	L.F.	183.0	350.00	64,050.00	64,050.00
B-455-141-12	TEST PILES DRIVEN (18")	L.F.	183.0	1.25	228.75	228.75
B-458-1-11	BRIDGE DECK EXPANSION JOINT (New Construction- F&I) (Poured Joint with Backer Rod)	L.F.	140.0	34.00	4,760.00	4,760.00
PB-547-10-1	FABRIC FORMED CONCRETE RIPRAP	S.Y.	180.0	350.00	63,000.00	63,000.00
999	CONTINGENCY FUND (10% OF SUBTOTAL AMOUNT)	L.S.	1.0	757,819.95	*757,819.95*	*757,603.95*
102-10A	OFF-DUTY LAW ENFORCEMENT OFFICER	L.S.	1.0	20,000.00	20,000.00	20,000.00

eh

BID TABULATION REPORT
April 7, 2010 12:54 PM

Project Name: NE 2nd Avenue from West Little River Canal (NE 84 Street) to NE 91st Street

Project No: 20060227

Bid Open Date: 01/24/2007

Name: PAVEX CORPORATION DBA RANGER CONSTRUCTION-SOUTH

Address: 7600 NW 69 AVENUE

City/ST/Zip: MEDLEY, FL 33166

Item No	Description	Unit	Quantity	Contractor's Unit Price	Contractor's Bid Amount	System Calculated Amount
102-1Q	MAINTENANCE OF TRAFFIC (Including traffic cones, temporary signs, flag men, etc.) This line item price shall be set at 2% of the subtotal amount listed above.	L.S.	1.0	118,102.45	118,102.45	118,102.45
300-1-999	BITUMINOUS MATERIAL ADJUSTMENT	L.S.	1.0	15,000.00	15,000.00	15,000.00
800-6	FPL CONNECTION ALLOWANCE	L.S.	1.0	450.00	450.00	450.00
990	ALLOWANCE-PERMITS	L.S.	1.0	40,000.00	40,000.00	40,000.00

System Calculated Total:	$6,689,187.31
Contractor's Bid Items Total:	$6,689,187.31
Submitted Total From Contractor:	$6,689,187.31

34

Project Name: NE 2nd Avenue from West Little River Canal (NE 84 Street) to NE 91st Street

Project No: 20060227

Bid Open Date: 01/24/2007

Name: ACOSTA TRACTORS, INC.

Address: 11986 NW 97 AVE

City/ST/Zip: HIALEAH GARDENS, FL 33018

Item No	Description	Unit	Quantity	Contractor's Unit Price	Contractor's Bid Amount	System Calculated Amount
102-1Q	MAINTENANCE OF TRAFFIC (Including traffic cones, temporary signs, flag men, etc.) This line item price shall be set at 2% of the subtotal amount listed above.	L.S.	1.0	123,897.98	123,897.98	123,897.98
300-1-999	BITUMINOUS MATERIAL ADJUSTMENT	L.S.	1.0	15,000.00	15,000.00	15,000.00
800-6	FPL CONNECTION ALLOWANCE	L.S.	1.0	450.00	450.00	450.00
990	ALLOWANCE-PERMITS	L.S.	1.0	40,000.00	40,000.00	40,000.00

System Calculated Total:	$7,013,746.18
Contractor's Bid Items Total:	$7,013,736.88
Submitted Total From Contractor:	$7,013,736.88

44

BID TABULATION REPORT
April 7, 2010 12:54 PM

Project Name: NE 2nd Avenue from West Little River Canal (NE 84 Street) to NE 91st Street

Project No: 20060227

Bid Open Date: 01/24/2007

Name: COMMUNITY ASPHALT CORPORATION.

Address: 14005 N.W. 186TH STREET.

City/ST/Zip: MIAMI, FL. 33018

Item No	Description	Unit	Quantity	Contractor's Unit Price	Contractor's Bid Amount	System Calculated Amount
102-1Q	MAINTENANCE OF TRAFFIC (Including traffic cones, temporary signs, flag men, etc.) This line item price shall be set at 2% of the subtotal amount listed above.	L.S.	1.0	135,869.50	135,869.50	135,869.50
300-1-999	BITUMINOUS MATERIAL ADJUSTMENT	L.S.	1.0	15,000.00	15,000.00	15,000.00
800-6	FPL CONNECTION ALLOWANCE	L.S.	1.0	450.00	450.00	450.00
990	ALLOWANCE-PERMITS	L.S.	1.0	40,000.00	40,000.00	40,000.00

System Calculated Total:	$7,684,141.97
Contractor's Bid Items Total:	$7,684,141.97
Submitted Total From Contractor:	$7,684,141.97

Project Name: NE 2nd Avenue from West Little River Canal (NE 84 Street) to NE 91st Street

Project No: 20060227

Bid Open Date: 01/24/2007

Name: HORIZON CONTRACTORS, INC.

Address: 8175 W 32 AVENUE #1

City/ST/Zip: HIALEAH/FLORIDA/33018

Item No	Description	Unit	Quantity	Contractor's Unit Price	Contractor's Bid Amount	System Calculated Amount
102-1Q	MAINTENANCE OF TRAFFIC (Including traffic cones, temporary signs, flag men, etc.) This line item price shall be set at 2% of the subtotal amount listed above.	L.S.	1.0	151,563.99	151,563.99	151,563.99
300-1-999	BITUMINOUS MATERIAL ADJUSTMENT	L.S.	1.0	15,000.00	15,000.00	15,000.00
800-6	FPL CONNECTION ALLOWANCE	L.S.	1.0	450.00	450.00	450.00
990	ALLOWANCE-PERMITS	L.S.	1.0	40,000.00	40,000.00	40,000.00

System Calculated Total:	$8,560,657.44
Contractor's Bid Items Total:	$8,563,032.94
Submitted Total From Contractor:	$8,563,033.44

46

Find Contracts With Search String ==> | Projects | Goto Bottom | Exit

OFFICE OF CAPITAL IMPROVEMENTS
CAPITAL IMPROVEMENTS INFORMATION SYSTEM
Wednesday, April 07, 2010

All Contracts for FEIN 592028249
Pavex Corporation dba Ranger Construction - South

DST	DPT	Type	Contract	Name	Location / Contractor	Estimated Completion Date	Total Award	Last Status Date	% Complete / Status *
12	PW	CON	20060425	Roadway Improvements along NW 72 Avenue, from NW	Pavex Corporation dba Ranger C	4/20/2010	$5,353,414	3/9/2010	32% / Ahead of Schedule
0	PW	CON	629903	Resurfacing Contract No. 7	Pavex Corporation dba Ranger C	N/A	$2,000,000	8/8/2005	100% / Complete
0	DE	CON	CF002209	Multiple Award Indefinite Quantity Contract for	Pavex Corporation dba Ranger C	1/13/2004	$2,272,727	6/13/2005	100% / Complete
					Totals:	3	$9,626,141		

* Yellow Status=Inactive Contract

Contracts Status View | Exit | Projects | Goto Top

Exit

Capital Improvements Information System

Contractor Evaluations Report

Dept	Contract	Type	Contractor / Architect Name	Date	Rater	Period	Rate
PW	629903	CON	Pavex Corporation dba Ranger Construction - South	8/24/2005	Armando Aragon	Project conclusion or closeout	3.5
DE	CF002209	CON	Pavex Corporation dba Ranger Construction - South	12/12/2005	Susel Ferrer	Project conclusion or closeout	3.1
PW	20060425	CON	Pavex Corporation dba Ranger Construction - South	5/4/2009	Carlos Cedeno	Interim	3.3

Evaluation Count: 3 Contractors: 1 Average Evaluation: 3.3

Exit

STRATEGIC AREA: Transportation
DEPARTMENT: Public Works

******* FUNDED PROJECTS *******
(dollars in thousands)

IMPROVEMENTS ON NE 2 AVENUE FROM WEST LITTLE RIVER CANAL TO NE 91 STREET PROJECT # 6010320

DESCRIPTION: Construct street and traffic operational improvements on 0.4 miles of roadway

LOCATION: NE 2 Ave from West Little River Canal to NE 91 St
City of Miami

DISTRICT LOCATED: 3
ESTIMATED ANNUAL OPERATING IMPACT: Minimal
DISTRICT(s) SERVED: 3

REVENUE SCHEDULE:	PRIOR	2006-07	2007-08	2008-09	2009-10	2010-11	2011-12	FUTURE	TOTAL
People's Transportation Plan Bond Program	300	1,975	3,160	0	0	0	0	0	5,435
TOTAL REVENUE:	300	1,975	3,160	0	0	0	0	0	5,435
EXPENDITURE SCHEDULE:	**PRIOR**	**2006-07**	**2007-08**	**2008-09**	**2009-10**	**2010-11**	**2011-12**	**FUTURE**	**TOTAL**
Planning and Design	300	0	0	0	0	0	0	0	300
Construction	0	1,975	3,160	0	0	0	0	0	5,135
TOTAL EXPENDITURES:	300	1,975	3,160	0	0	0	0	0	5,435

IMPROVEMENTS ON NE 8 STREET FROM BISCAYNE BOULEVARD TO PORT BOULEVARD PROJECT # 6050331

DESCRIPTION: Construct street and traffic operational improvements on 0.5 miles of roadway

LOCATION: NE 8 St from Biscayne Blvd to Port Blvd
Road Impact Fee District 2

DISTRICT LOCATED: 3
ESTIMATED ANNUAL OPERATING IMPACT: Minimal
DISTRICT(s) SERVED: Countywide

REVENUE SCHEDULE:	PRIOR	2006-07	2007-08	2008-09	2009-10	2010-11	2011-12	FUTURE	TOTAL
Road Impact Fees	0	0	1,000	0	0	0	0	0	1,000
TOTAL REVENUE:	0	0	1,000	0	0	0	0	0	1,000
EXPENDITURE SCHEDULE:	**PRIOR**	**2006-07**	**2007-08**	**2008-09**	**2009-10**	**2010-11**	**2011-12**	**FUTURE**	**TOTAL**
Planning and Design	0	0	200	0	0	0	0	0	200
Construction	0	0	0	800	0	0	0	0	800
TOTAL EXPENDITURES:	0	0	200	800	0	0	0	0	1,000

IMPROVEMENTS ON NORTH 20 STREET PROJECT # 6030721

DESCRIPTION: Resurface and restripe existing four lanes; construct curbs, gutters, and sidewalks on 0.5 miles of roadway

LOCATION: N 20 St from NW 2 Ave to NE 2 Ave
Road Impact Fee District 2

DISTRICT LOCATED: 3
ESTIMATED ANNUAL OPERATING IMPACT: Minimal
DISTRICT(s) SERVED: 3

REVENUE SCHEDULE:	PRIOR	2006-07	2007-08	2008-09	2009-10	2010-11	2011-12	FUTURE	TOTAL
Road Impact Fees	0	0	0	0	500	500	0	0	1,000
TOTAL REVENUE:	0	0	0	0	500	500	0	0	1,000
EXPENDITURE SCHEDULE:	**PRIOR**	**2006-07**	**2007-08**	**2008-09**	**2009-10**	**2010-11**	**2011-12**	**FUTURE**	**TOTAL**
Planning and Design	0	0	0	0	100	0	0	0	100
Construction	0	0	0	0	400	500	0	0	900
TOTAL EXPENDITURES:	0	0	0	0	500	500	0	0	1,000

Dept. of Business Development
Project Worksheet

Project/Contract Title: NE 2ND AVENUE FROM NE 84TH STREET TO NE 91ST STREET (SIC 16) **RC Date:** 12/20/2006
Project/Contract No: 20060227 **Funding Source:** **Item No:** 3-01
Department: PUBLIC WORKS DEPARTMENT PTP
Estimated Cost of Project/Bid: $6,772,632.00 **Resubmittal Date(s):** 09/27/2006
Description of Project/Bid: THE SCOPE OF WORK SHALL CONSIST OF RECONSTRUCTING THE EXISTING FOUR (4) LANE PAVEMENT, REPLACE EXISTING BRIDGE, MILLING AND RESURFACING, MAINTENANCE OF TRAFFIC, CONSTRUCT NEW SIDEWALKS, CURB AND GUTTER, INSTALL A CONTINOUS STORM DRAINAGE SYSTEM, PAVEMENT MARKINGS AND SIGNAGE, SIGNALIZATION, AND ROADWAY LIGHTING.

Measure	Program	Goal Percent
Goal	CSBE	21.54%
Workforce Goal	CWP	11.00%

An analysis of the factors contained in Section VI C of Administrative Order 3-22 indicate that a 22% goal is appropriate in the trades of concrete, pavement marking and signage, (painting and wall covering contractors) clearing and grubbing, and earthwork (all other heavy construction).
This project is being resubmitted to reflect a decrease in the cost estimate from $7,563,282 to $6,772,632.

An analysis of the factors contained in Section II A of Administrative Order 3-37 indicate that a 11% Community Workforce Program (CWP) is appropriate for this project. (DTAs applicable to this project are: Central Enterprise Zone & Little Haiti TUA)

CWP Estimated Workforce: 39
CWP Workforce Recommendation: 4
CWP Designated Target Areas: Enterprise Zones, Target Urban Areas

Subtrade	Cat.	Estimated Value	% of Items to Base Bid	Availability
Concrete Contractors	CSBE	$218,078.75	3.22%	22
All Other Heavy Construction	CSBE	$1,174,374.39	17.34%	19
Painting and Wall Covering Contractors	CSBE	$66,371.79	0.98%	5
	Total	$1,458,824.93	21.54%	

Living Wages: YES [ ] NO [X] Highway: YES [X] NO [ ] Heavy Construction: YES [ ] NO [X]
Responsible Wages: YES [X] NO [ ] Building: YES [ ] NO [X]

Ordinance 96-143 is applicable to all construction projects over $100,000 that do not utilize Federal Funds

Tier 1 Set Aside _____
Set Aside _____ Level 1 _____ Level 2 _____ Level 3 _____
Trade Set Aside (MCC) _____ Goal 22% CSBE / 11% CWP Bid Preference _____
No Measures _____ Deferred _____ Selection Factor _____

Chairperson, Review Committee — 12/20/06 (Date)
County Manager — 1/8/07 (Date)